

AGH – Karan Mehtas Daily Report.

Report Date: 03-04-2017

Time:

5:30 pm

Requisitions follow up. (where material is not fully received)

Requisition No.	Category	Remarks
52025	Furniture office chairs 2 no.s	Nilgiri Estate- chairs will be picked up on Wednesday and send to the site contact person : Ram Babu: +91 9246824538
52044	L angle 25x25x2 and 12 square bar	Material already delivered at the site. Material was not mentioned in the PO hence there was a default in the report. Pictures of the material have been received on Viber.
52045	MS sheet powder coated sheet 3'x6'x11' and ceramic tiles	The sheets are at Nilgiri estate, the material was received last week. JAYO was not used last week due to issues regarding the RTO, hence purchase had sent the old vehicle, the old vehicle being small size we couldn't transport the sheets. Will be send this Wednesday.
52046	Cement 440 no.s	Cement has not been delivered to the site due to issues regarding transportation.
52051	Hand concrete machine-1/2 bag capacity.	Estimate send to Soham Modi for approval.
52056	Gum shoes hand shavels, hand glouses safty ribbon	Material reaching Nilgiri estate tomorrow. 4-4-2017. will be sent to the site in Wednesday in the purchase vehicle.

Material requirement

Type of material	Required for	Requisition to be sent by date
Material required for next week has been ordered.		

Deployment of labour – work under progress. (mention all contractors working at site – use separate row for each type of task)

Contractor type	Contractor name	No. of labour working	Desc. of work under progress.
Earthwork/civil	Ram babu	Earthwork- 10 labours Civil- 4 mastery.	For excavation for the compound wall and excavation for the villa.
Centering	Madhusudhan	2- maisons, 12- labors 2- maisons	For plinth beam, compound wall, beick work laying Today ony 2 maisons have come on site. Tomorrow 2 more maisons and 12 labors are coming. For villas no. 6 ans 7.
Road work	Mallaiah	10 labours	For curing, clearing the site and leveling.

Deployment for labour – for new works to be started.

Contractor type	Contractor name	No. of labour required	Labour will be deployed from	Desc. of new work.
Centring	Hari Babu	10 couples	Miryalaguda	For Compound wall and Villas work.
Centring	Ram Babu	15 couples	Miryalaguda	For compound wall work. From the eastern side of the land

Other issues at site – that require Sohams' attention.

S. No.	Issue.
	Robo sand- 2000 cft, 40 mm metal - 600cft order has been placed, has not been delivered.due transportation issue.