

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	05/11/2020	Prepared by:	T.D. Murthy
WO no.	-	WO date.	-
Contractor Name	Bohini Basappa	WO amount - A	-
Firm/Company	Silver Oak Villas LLP	Project name	SOV - IX
Nature of work	Painting work		
Villa/flat/block no.	Club House, 91, 71, 33, 101 & 102.		
Request for payment date	30/10/2020	Request for payment amount - B	Rs. 1,01,263/-
GST on bills - C	Rs. 18,227/-	Total D = B + C	Rs. 1,19,490/-
Work done from	06/09/2020	Work done to	10/10/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	164	05/11/2020	Rs. 1,19,490/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 1,19,490/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,19,490/-
Amount J - Difference A-B (should be nil)			-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	07/11/2020		
Remarks: No work order for Painting work. Please consider the bill for processing.			
Approved by	Purchase Officer	Purchase Manager	APPROVED 05 NOV 2020 MINISH PARIKH MANAGER PROCUREMENT
Sign:			
Date			

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

GSTIN : 36ARYPB7461M1Z0

TAX INVOICE

Cell : 9177986028

8328000681



BOHINI BASAPPA

3-1-117/3/A, Chandiya Nagar, Mallapur, Hyderabad - 500 076.

Name : Silver Oak Vihar 4P

Address : _____


Invoice No. 164Invoice Date : 5/11/20.

Order No. / D.C. No. _____

GST IN : 36ADBFS3288AQ27 State T-S. Code 36

Place of Supply : _____

S. No.	HSN Code	PARTICULARS	Quantity	Rate	Amount Rs.	Ps.
1	9901	Painting work done @ C.H.	1	6.5	39838	00
2	9901	Painting work done @ V.V. 91	2200	11.25	24750	00
3		of 71				
4	9901	Painting work done @ V.V. 33	1100	11.25	12375	00
5		101 of 102	3240	7.50	24300	00
6						
7						
8						
9						
10						
11						

SUB TOTAL 101268 00Total invoice amount in words : One lakh nineteen thousand
four hundred and ninety onlyDISCOUNT —Net Sale Value 101268 00

Mode of Payment : Cash / Cheque No. _____

Add : CGST 9% 9113 62

Bank _____ Date _____

Add : SGST 9% 9113 62**Bank Details**

BANK NAME : HDFC BANK
ACCOUNT NO. : 01261530012666
IFSC CODE : HDFC0000126
BRANCH NAME : SAINIKPURI

Add : IGST % —GRAND TOTAL 1,19,490 84

Interest @ 21% will be charged for the delayed payments
Goods once sold cannot be taken back or exchanged.
Warranty claims as per company norms.
All disputes are subject to Hyderabad Jurisdiction only.

Receiver's Signature & Stamp

For BOHINI BASAPPA

Signature [Signature]

PP: 7609 to 7610

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	793	Date - site bills Register	30/10/2020			
Company Name:	SOVLLP	Sire:	SOV			
Name of Contractor	Basappa					
Nature of work	Painting work					
Work done	From Date	To Date				
	6/09/2020	10/10/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Vno: 33 (Stage III)	1100	11.25	sft	12,375	
2.	2BHK					
3.	Apartment - 3BHK	3240	7.50	sft	24,300	
4.	101, 102					
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total				36,675/-	
Bill required	☒ YES ☐ NO.	GST bill required	☒ YES ☐ NO.			
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed			
PO/WO no.		PO/WO date:				

Remarks :


APPROVED BY		
Approved by Project Manager	Approved by Design Team	Approved by <i>W</i>
Date: 30 OCT 2020	Date: 30/10/2020	Date: 30 OCT 2020
Sign: Project Manager	Sign: Nagalaxmi	Sign: <i>W</i>

Notes: 1. This form is to be filled in 7 days of completing work. 2. This form can be used for certifying bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and bill sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
30 OCT 2020
SOHAM MOJJI
MANAGING DIRECTOR

MEASUREMENT SHEET										
Company Name		Silver Oak Villas LLP			Approved by:					
Project:		Silver Oak Villas			Sign:					
Work Description		Painting Work								
Contractor Name		Basappa								
Prepared By		Mona								
Date:		30-10-2020								
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total	
1	Type A2 (2b4k)	V NO -33(Stage III -25%) simplex- 2BHK	1100.00	1.00	1.00	1.00	1,100.00	sft		
3	Apartment	Flat No 101,102(Stage III -25%) Duplex- 3BHK	1620.00	1.00	1.00	2.00	3,240.00	sft		

ESTIMATE SHEET						
Company Name:		Silver Oak Villas LLP				
Project:		Silver Oak Villas				
Work Description:		Painting Work				
Name of the Contractor		Basappa				
Prepared By		Mona				
Date:		30-10-2020				
S No	Item Head	Item Description	Quantity	Units	Rate	Item Head Total
1	Type A2 (2b1k)	V NO -33(Stage III -25%) simplex- 2BHK	1,100.00	sft	11.25	12,375.00
3	Apartment	Flat No 101,102(Stage III -25%) Duplex- 3BHK	3,240.00	sft	7.50	24,300.00
		Grand Total:-				36,675.00
Total Amount in words: Thirty Six Thousand Six Hundred and Seventy Rupees Only/-						


 APPROVED BY
 30 OCT 2020
 Project Manager
 K. Purshotam (S.O.V.LLP)

TD: 7860, 7881

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	780	Date - site bills Register	20/10/2020			
Company Name:	SOVLLP	Site:	SOV			
Name of Contractor	Basappa					
Nature of work	Painting work					
Work done	From Date	To Date				
	06/09/2020	04/10/2020				
Sl. No.	Villa/Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Vno: 91, 71	2200	11.25	sft	24,750/-	
2.	(stage-III) 2BHK					
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				24,750/-	
Bill required	☒ YES ☐ NO.	GST bill required	☒ YES ☐ NO.			
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed			
PO/WO no		PO/WO date:				

Remarks :

APPROVED BY Approved by Project Manager Date: 20 OCT 2020 Sign: Project Manager K. Purushotham (S.O.V.LLP)	Approved by Design Team Date: 20/10/2020 Sign: Nagabhimani	Approved by M.D. Date: Sign: APPROVED BY 20 OCT 2020 SOHAM M.S. MANAGING DIRECTOR
--	--	---

Notes: 1. Estimate must be sent within 7 days of completion of work. 2. This form can be used for petty labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		Silver Oak Villas LLP				Approved by:			
Project:		Silver Oak Villas				Sign:			
Work Description:		Painting Work							
Contractor Name		Basappa							
Prepared By		Mona							
Date:		17-10-2020							
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	Simplex- 2BHK	Villa no. 91, 71(Stage-III)	1100.00	1.00	1.00	2.00	2,200.00	sft	

ESTIMATE SHEET

Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		Painting Work					
Name of the Contractor		Basappa					
Prepared By		Mona					
Date:		17-10-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Simplex- 2BHK	Villa no. 91.71(Stage-III)	2,200.00	sft	11.25	24,750.00	
							24,750.00
Total Amount in words: Twenty Four Thousand Seven Hundred and Fifty Rupees Only/-							

APPROVED BY

20 OCT 2020

Project Manager
K. Purshotham (S.O.V.LLP)

Construction division.
Advice for giving credit to contractors/suppliers.

[illegible]

—

MEASUREMENT SHEET								
Company Name		Silver Oak Villas LLP			Approved by			
Project		Silver Oak Villas			Sign:			
Work Description		Club house Premier Work						
Contractor Name		Basappa						
Prepared By		J Kiran Kumar						
Date		06-10-2020						
S No	Item Head	Item Description	Length	Width	Height	Nos.	Units	Item Head Total
1	Club house							
	First floor							
		Banquet hall's ceiling	38.50	28.50	1.00	1097.25	sft	
		Pantry	10.75	9.66	1.00	103.85	sft	
			3.50	8.50	1.00	29.75	sft	
		Hand wash	7.25	8.50	1.00	61.63	sft	
		Lift area	17.61	7.61	1.00	139.09	sft	
		Verticals	28.50	1.00	1.00	6.00	171.00	sft
			30.00	1.00	1.00	4.00	120.00	sft
			44.00	1.00	1.00	4.00	176.00	sft
		Verticals hand wash area	74.00	1.00	1.00	6.00	444.00	sft
			8.50	1.00	1.00	5.00	42.50	sft
		Lift area vertical	7.00	1.00	1.00	36.00	252.00	sft
		Rafters	13.50	1.00	1.00	10.00	135.00	sft
			1.00	1.00	1.00	1.00	1.00	sft
		Rafters	7.00	4.50	1.00	2.00	63.00	sft
		stair case ceilings	8.00	4.50	1.00	1.00	36.00	sft
		mid landing ceiling	11.50	10.00	1.00	2.00	230.00	sft
		stair case side walls	8.00	10.00	1.00	1.00	80.00	sft
		lobby walls	7.00	9.25	1.00	2.00	129.50	sft
		pantry walls	20.00	9.25	1.00	2.00	370.00	sft
			7.25	9.25	1.00	3.00	201.19	sft
		banquet hall's walls	28.50	9.25	1.00	2.00	527.25	sft
			38.50	9.25	1.00	2.00	712.25	sft
			38.50	0.75	1.00	2.00	57.75	sft
								5,159.91
		Deductions	4.00	1.00	4.00	4.00	64.00	sft
		W	9.00	1.00	4.00	4.00	144.00	sft
		W	8.00	1.00	2.00	1.00	16.00	sft
		D1	2.50	1.00	7.00	1.00	17.50	sft
		D2	3.00	1.00	7.00	1.00	21.00	sft
		D5	4.00	1.00	7.00	1.00	28.00	sft
								290.50
								4,869.41
		Total C= (A+B)						
2	Second floor							
		Crech ceiling	28.50	21.00	1.00	1.00	598.50	sft
			16.00	10.00	2.00	1.00	320.00	sft
		Office	12.25	10.00	1.00	1.00	122.50	sft
		First aid room	7.75	10.00	1.00	1.00	77.50	sft
		Crech lobby	10.00	10.00	1.00	1.00	100.00	sft
		Toilets area	11.00	24.00	1.00	1.00	264.00	sft
		Lift area	17.00	7.00	1.00	1.00	119.00	sft
			28.00	12.00	1.00	1.00	336.00	sft
		Round ceiling	30.00	5.00	1.00	1.00	150.00	sft
			50.00	1.00	1.00	1.00	50.00	sft
		Verticals	15.00	1.00	1.00	2.00	30.00	sft
			25.00	1.00	1.00	2.00	50.00	sft
			30.00	1.00	1.00	2.00	100.00	sft
			15.00	1.00	1.00	2.00	30.00	sft
		Verticals in office	16.00	1.00	1.00	1.00	16.00	sft
		Verticals in clinic	10.00	1.00	1.00	4.00	40.00	sft
		Lift area vertical	7.00	1.00	1.00	36.00	252.00	sft
		stair case ceilings	8.00	4.50	1.00	1.00	36.00	sft
		mid landing ceiling	11.50	9.00	1.00	2.00	207.00	sft
		stair case side walls	8.00	9.00	1.00	1.00	72.00	sft
		lobby walls	7.00	8.25	1.00	2.00	115.50	sft
		Crech Walls	28.50	8.25	1.00	2.00	470.25	sft
			38.50	8.25	1.00	2.00	635.25	sft
			38.50	0.75	1.00	2.00	57.75	sft

		12.00	1.00	8.25	4.00	396.00	sft
office walls		10.00	1.00	8.25	2.60	165.00	sft
fast and room		7.75	1.00	8.25	2.00	127.88	sft
ladies toilet		10.00	1.00	8.25	4.00	350.00	sft
toilets long walls		1.00	1.00	1.00	1.00	1.00	sft
		11.00	1.00	8.25	2.00	181.50	sft
Deductions		4.00	1.00	4.00	4.00	64.00	sft
W		9.00	1.00	4.00	4.00	144.00	sft
W		8.00	1.00	2.00	1.00	16.00	sft
DS		3.00	1.00	2.00	5.00	105.00	sft
D		2.50	1.00	7.00	4.00	70.00	sft
						799.00	B
11th floor						511.75	
Cafeira ceiling		38.50	28.50	1.00	1.00	1697.25	sft
Kitchen & pantry		22.00	11.00	1.00	1.00	242.00	sft
Lift area		17.00	7.00	1.00	1.00	119.00	sft
Verticals		33.00	1.00	1.00	1.00	33.00	sft
		32.00	1.00	1.00	5.00	160.00	sft
		27.00	1.00	1.00	2.00	54.00	sft
		8.00	1.00	1.00	4.00	32.00	sft
Lift area vertical		7.00	1.00	1.00	3.00	21.00	sft
Kitchen & pantry		22.00	1.00	1.00	1.00	22.00	sft
stair case ceilings		7.00	4.50	1.00	2.00	63.00	sft
mid landing ceiling		8.00	4.50	1.00	1.00	36.00	sft
stair case side walls		11.50	9.00	1.00	2.00	207.00	sft
		8.00	9.00	1.00	1.00	72.00	sft
lobby walls		7.00	8.25	1.00	2.00	115.50	sft
pantry walls		20.00	8.25	1.00	2.00	330.00	sft
		7.25	8.25	1.00	3.00	179.44	sft
Cafeira walls		38.50	8.25	1.00	3.00	705.38	sft
		38.50	8.25	1.00	2.00	635.25	sft
		38.50	0.75	1.00	2.00	57.75	sft
		30.00	1.00	8.25	2.00	330.00	sft
						4.742.56	A
Deductions		4.00	1.00	4.00	4.00	64.00	sft
W		9.00	1.00	4.00	4.00	144.00	sft
W		8.00	1.00	2.00	1.00	16.00	sft
D		2.50	1.00	7.00	1.00	17.50	sft
DS		4.50	1.00	7.00	1.00	31.50	sft
						273.00	B
						4.669.56	(A-B)
						4.669.56	Total C=

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	First floor	club house internal premier coating to walls	4,869.41	Sft	1.50	7304.11	
2	Second floor	club house internal premier coating to walls	5,114.63	Sft	1.50	7671.94	
3	Third floor	club house internal premier coating to walls	4,469.56	Sft	1.50	6704.34	
4	Fourth floor	club house internal premier coating to walls	5,545.12	Sft	1.50	8317.68	
5	Fourth To Terrace	club house internal premier coating to walls	623.00	Sft	1.50	934.50	
6	Stilt Floor	Ceiling Walls	2,687.46	Sft	1.50	4031.19	
7	Compound wall	East side & West Side - Premier Coating North Side South Side	945.00	Sft	1.50	1417.50	
8	Electrical Duct	Premier Coating work	1090.00	Sft	1.50	1635.00	
9	Lift Duct	Premier Coating work	1215.00	Sft	1.50	1822.50	
						Total Amount	39,838.77

Amt:- Thirty Nine Thousand Eight hundred And Thirty Eight Rupees only

APPROVED BY:  06 OCT 2020
Project Manager
K. Purnotham (S.O.V.L.P.)