

QC - Concrete Cube Testing Report.																
Company:		MPL														
Project:		MayflowerPlatinum														
Report for Month:		Aug & Sep-2020														
Prepared By:		QC Team														
Date:		08-10-2020														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
15176	04-08-2020	RMC	M25	Cemex Infra		C(1-6)	Slab	4	11-8-20	7	17.5	400.0	17.8			
											17.5	400.0	17.8	17.9		
											17.5	405.0	18.0			
15176	04-08-2020	RMC	M25	Cemex Infra		C(1-6)	Slab	4	1-9-20	28	25.0	580.0	25.8			
											25.0	575.0	25.6	25.8		
											25.0	585.0	26.0			
15177	10-08-2020	RMC	M25	Cemex Infra		B(2-4)	Slab	4	18-8-20	8	17.5	395.0	17.6			
											17.5	400.0	17.8	17.8		
											17.5	405.0	18.0			
15177	10-08-2020	RMC	M25	Cemex Infra		B(2-4)	Slab	4	8-9-20	29	25.0	580.0	25.8			
											25.0	575.0	25.6	25.7		
											25.0	580.0	25.8			
15178	26-08-2020	Site Mix	M30	Tirupathi		B(2-4),C(1-4)	COL	5	3-9-20	8	21.5	490.0	21.8			
											21.5	485.0	21.6	21.7		
											21.5	490.0	21.8			
15178	26-08-2020	Site Mix	M30	Tirupathi		B(2-4),C(1-4)	COL	5	23-9-20	28	30.0	690.0	30.7			
											30.0	690.0	30.7	30.6		
											30.0	685.0	30.4			
15179	28-08-2020	RMC	M25	Cemex Infra		A(1-6)	Slab	10	5-9-20	8	17.5	400.0	17.8			
											17.5	400.0	17.8	17.9		
											17.5	405.0	18.0			
15179	28-08-2020	RMC	M25	Cemex Infra		A(1-6)	Slab	10	25-9-20	28	25.0	580.0	25.8			
											25.0	585.0	26.0	25.9		
											25.0	580.0	25.8			
15180	03-09-2020	RMC	M25	Cemex Infra		A(7,8),B(1,2)	Slab	10	10-9-20	7	17.5	405.0	18.0			
											17.5	410.0	18.2	18.1		
											17.5	405.0	18.0			
15180	03-09-2020	RMC	M25	Cemex Infra		A(7,8),B(1,2)	Slab	10	1-10-20	28	25.0	590.0	26.2			
											25.0	585.0	26.0	26.1		
											25.0	585.0	26.0			
15181	10-09-2020	Site Mix	M30	Tirupathi		A(3-6)	COL	11	18-9-20	8	21.5	485.0	21.6			
											21.5	485.0	21.6	21.6		
											21.5	490.0	21.8			
15181	10-09-2020	Site Mix	M30	Tirupathi		A(3-6)	COL	11	6-10-20	26	30.0	695.0	30.9			
											30.0	690.0	30.7	30.7		
											30.0	685.0	30.4			

[illegible]