


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MCMET	Date:	16.11.2020		
Site:	Manilal Modi Memorial Hospital	Prepared by:	Pushpalatha		
Report From / To	07.10.2020 to 13.11.2020	Approved by:	Madhu		
Report Date	16.11.2020				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO*	
162040	28.10.2020	01	4300 W Electricwall chaser	PO not issue	
162046	13.11.2020	01	Door Frame	PO not issue	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier	
162035	19.10.2020	01	Templets	Material is ready at SSSLP, will get the material by Tuesday.	
162045	05.11.2020	01	PVC pipe	Partly received from SSSLP.	
No. of gate passes issued this week:	01	From No.	1671	To No.	1671
Delivery van site visit on:	7 th 10 th 11 th				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes				
DC register Sl. No. during the week	From No.	1932	To No.	1932	
Items not ordered but received: Nil					
Items sent to HO /vendor that are pending for repair: Nil					
Other corrections & remarks:					
Details	Project Manager	Admin Officer/Manager	Admin Audit		
Sign					
Date	16.11.2020	16.11.2020			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!