D 11		B 11 1			
Prepared by:		Prabhakar			
Date:		Vista Homes			
Site:		16-11-20			
					If material is not
Requisitio	Requisition			Material	delivered - is delay
n No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requisition where items have not been received st site beyond the lead time.					-
99890	15.10.20	Queen size bed	Req with MD for approval		
List of Requisitions where PO/WO is prepard and items have not been received at site beyond the lead time					
99845	19.9.20	Letter box	Cancell this requisition inform madhu to put a new req		
99891	15.10.20	Window curtain	Online purchase		
99892	15.10.20	Curtain rods	Orderd online, po to be issue		
99894	15.10.20	Zycosil	Pick up from ssllp		
99898	17.10.20	Wall hung WC	Pick up from ssllp, toay material is about to receive		
99923	2.11.20	Sliding windows	Pick up from SSLLP		
99924	2.11.20	Grills	Delivered		
99931	4.11.20	Allout	Site purchase locally		
99939	10.11.20	Cement pots	Supplier will deliver directly.		