# PURCHASE DIVISION Advice for approval for credit to supplier

Date:	*1	17/11/2020		Prepare	d by:		T.D. Murthy		
PO/WO no	Э.	72132		PO / WO Date.			13/11/2020		
Supplier N	Supplier Name SriTrishul Engineering Solutions		PO/WO amount			Rs. 64,758/-			
Firm/Com	pany	Modi Realty M	fallapur LLP	Project			Gulmohar Residence	cy	
Sl. No.	,	Bill No.		Bill Dat	e		Bill amount	-	
1.		43		01/11/20	01/11/2020		Rs. 69,060/-		
2.									
3.									
4.							-		
Amount A	– Bills tot	al(Excluding Tra	insport & Hamali C	harges):	•	- F	Rs. 69,060/-		
Sl. No.	DC No		DC. Date		MRN No.		OC matches MRN		
1.	43		01/11/2020		85253				
2.	13		01/11/2020		03233		Yes □ No		
3.						□ Yes □ No			
-							□ Yes □ No		
4.							□ Yes □ No		
Amount B	-Other Cr	edits:				-			
Amount C	-Other De	bits:				-			
Amount D	(D=A+B-	C) – Amount to b	be credited to the su	pplier:		R	s. 69,060/-		
Amount E	- PO / WC	) value:	**************************************			R	s. 64,758/-		
Amount F	- Differen	ce (A – E):				R	s. 4,302/-		
Quantity re	ceived as	per PO /WO		₽Yes □ Exc	ess receive	d □ Short rece	ived   Other (expla	nined below)	
Is differenc	e between	PO / Bill accepta	able?	Yes 🗆 No	(explained	below)			
Excess / sho	ort materia	al received		€ Approved	– within ac	ceptable limits	□ No (explained b	pelow)	
Close PO /	W?O			Yes □ No – wait for balance material □ No (explained below)					
Advance pa	id / PDC	given (deduct wh	en paying)	□ Yes – Rs. /- □ No					
Payment -	due date			21/11/2020					
Remarks: T	ransport	ation charges ad	lded in above bill.						
				,					
Approve			rchase Procur	ement agerVED	M D	Accounts – receiver of	Accountant	Accounts Manager	
by		Officer M	4			bill	, v.		
Sign:	F	and b		10V 2020					
Date	10	10/11/20 1	MINIS	H PARIKH	T				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

**MEMO** 

DATE & FROM:	TO & REMARKS.
09/11/2020	To,
MINISH	MD SIR.
	Heed Your approval for the railfry work done for 4 Mode flats at GMR.
	railing blook done for 4 Mode
	flate at GMR.
	0
11/4/20	Malu Reg, Po'ch.
	the last the second sec
	11/11/20
· · · · · · · · · · · · · · · · · · ·	
201	



### **SriTrisul Engineering Solutions**

G-3, Kalyani Residency, H.No.1-74, Behind Ginger Court

TAX INVOICE

SriTrisul Engineering Solutions

G-3, Kalyani Residency, H.No.1-74,

Behind Ginger Court, Madhapur, Hyd-033.

GST No.: 36AFTPT7568N1Z2

Your WO: Sri Trisul Quote

Date:

DATE

31.07.2020

01.11.2020 /

TAX INV.NO. STES/2020-21/43

Modi Reality Mallapur LLP,

5-4-187/3,4,2nd Floor, Soham Mantion, M.G. Road,

Sec'bad, Hyderabad, Telangana - 500003

Work Details: Railing Mock Up for 4

Flats P.O. wo. 72132 at Gulmohar Residency,

GST NO.: 36AAEFM1459R1ZP

SI.	Description	HSN Code	иом	Qty	Price	Total	
1	EXTERNAL BALCONY RAILING: Design, Supply, Fabrication and Installation of External balcony Railing with 40X40X1.5 mm thick vertical balustrades with 40X40X1.5mm thick handrail using 10mm CTG as per the approved design.	998731	RFT	39.37	1395	54,926	
2	Transportation ( SS Meterial - 1 Trip, Glass - 1 Trip)	998731	Trips	2.00	1800	3,600	
						58,526	
	CGST Tax 9%						
	SGST Tax 9%						
	IGST Tax 18%						
	Grand To	tal				69,060	

Sixty Nine Thousand and Sixty Rupees Only

For SriTrisul Enginering Solutions

Mark

**Authorized Signatory** 



S. No	Flat No	RFT in MM	RFT in FEE
1	A109	3069	10.07
2	A101	2950	9.68
3	B105	3066	10.06
4	B104	2916	9.57
Т	OTAL		39.37

FAL 39.37

There is a second of the second o

KIED .

Page(s) 1 Of 1

13-11-2020 15:51:12

Ori

06.11.20 4:56:38

From Company: Modi Reality Mallapur LLP

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No.: 36AAEFM1459R1ZP

		3.
Doc No	72132	68424
Doc Date	13-11-2020	
Quote No	Nil	
<b>Quote Date</b>	31-07-2020	
SupplyType	Supply	
	Doc Date Quote No Quote Date	Doc Date         13-11-202           Quote No         Nil           Quote Date         31-07-202

#### Kind Attn: Mr. Sumanth Trishul

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2505 - Carpentry -glass - Glass Balcony Railing - Other - Rft 10'0 x 3'0 - 02 nos	20.00	1,395.00	0.00	18.00	32,922.00
2 2505 - Carpentry -glass - Glass Balcony Railing - Other - Rft 9'8" x 3'0 - 02 nos	19.34	1,395.00	0.00	18.00	31,835.57
		Total Or	der Value	e	64,757.57

#### Terms and Conditions :-

Specification / Brand Quality & Specifications of works shall be as per given in the quotation.

**Payment Terms** 

After Delivery & completion of the work.

Tax

All taxes included in above price.

**Delivery Date** 

Material delivered.

**Delivery Location** 

Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security \_\_\_\_\_, Admin 9502211011

**Penality For Delay** 

Nil

**Transportation Cost** 

Extra.

Warranty

5years replacement guarantee on all hardware installed. Hardware material should be branded.

Advance Paid

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Breakage if any in your a/c. Above order for B-104,105 &

A-101,109. Fttg charges including in above price.

**Completion Date** 

Work shall be completed within 4days from the date of the work order.

Measurment

Security

Supplier shall be responsible for security and storage of material at site at its rick and cost.

Remarks

			Carlotte Co.		
For	Modi	Realit	v <sub>Mal</sub>	lapur	LLP

Authorised Signator

Accepted the above Terms And Conditions

	Date ://
Name :	

For SriTrishul Engineering Solutions

## **Requisition Form**

Company Name:		MODIREALTY MALLAPUR LLP		Date:		17.09.20		
Site & Phase :		GULMOHAR RESIDENCY		Time:		14:00		
Supplier Material required before date				Req. No. ID No.		68424		
		19.09.2020				60006		
No	Des	cription	Size	Quantity	Units	Inward No	Date	
1.	SS Railing with 1 fittings	0 mm toughed glass	10'0"X3'0"	2	No's			
2.	SS Railing with 1 fittings	0 mm toughed glass	09'8"X3'0	2	No's			
3.	French Window wi	th 3 Track with mesh	8'X7'	4	No's			
		72137						
							RT .	
Remarl	ks: For B-104,105 & A	-101-109 works Purpose	at GMR Site.			Non de	8 100 CO	
Prepare	ed By	Ram prasad		Approved by	/	AN CS	TAGE!	
Sign.&		17.09.2020		Sign. & Date		1	original of	
Note:				i.		1	The W	