


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Mehta & Modi Realty kowkur LLP		Date:	21-11-2020	
Site:		GHT		Prepared by:	N. SHRAVYA	
Report From / To		14-11-2020 to 21-11-2020		Approved by:	A. SURESH	
Report Date		21-11-2020				
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#		
140288	26-09-2020	1-2	Grouting machine [hand pump]	PO not prepared		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier\$		
140296	02-11-2020	1-4	Blue pens	PO No. 71800 Partial Pending, We will get it from SSLLP on monday		
140301	06-11-2020	1	Male Labour helmets	PO No. 71936, Partial pending, Stock not available at SSLLP.		
140304	11-11-2020	1-6	Bombay brooms	PO No. 72105 Partial pending, We will get it from SSLLP on monday		
140306	11-11-2020	1-2	Cello tapes	PO No. 72107 We will get it from SSLLP on monday		
140308	13-11-2020	1-4	WPC Door frames	PO No. 72179 supplier: Adilabad Timber Mart. Will deliver the material on Tuesday.		
No. of gate passes issued this week:			0	From No.	-	To -
Delivery van site visit on:			17/11/2020, 19/11/20/11, 21/11/2020			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
DC register Sl. No. during the week		From No.	10518	To No.	10526	
Items not ordered but received:		NIL				
Items sent to HO /vendor that are pending for repair:						
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		21-11-2020		21-11-2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY
21 NOV 2020
A. SURESH
PROJECT MANAGER

Certified by:

N. Shrivya
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

