## Kn Remarks from site on the 'Requisition by Site Report' of purchase division

Company: S		Silver	Silver oak villas LLP		Date: 21-11-2020			
		Silver Oak Villas			Prepared by:	G.Mona		
Report From / To 1.		13-11-2020 to 21-11 o sat)		-2020 (fri Approved by:		K. Purshotham		
Report Date		21-11-3	20			-		
List of requi	sitions nun	bers n	nissing in the r	enort*				
List of requi	sitions whe	ere PO	WO not prepa	red 3 worki	ng days after requisi	ti		
Req No.	Req I	Date	Serial no of	Ite	Item Description		D	
			item in Req.	The state of the s		Reason for not preparing PO/WO#		
155998	17-09-2020		1		LED TV	10/40		
156001	17-09-2020		1 to 3	Sofa	set for 992 B flat	+		
156024	24-09-2020		1 to 7	Curtain rods		+		
156064	09-10-2020		1-4	Glass Doors (Very urgent)		+-		
156077	13-10-2020		1	Executive bags		+		
156143	10-11-2020		1	Badminton Court Poles		-		
	156162 16-11-2020		1	Dond O		1		
List of requis	sitions whe	re PO/	WO is prepare	d and items	have not been receiv	ed at a	ita havand th	1 1 .:
Req No.	Req D	ate	Deritar 110 Of		m Description	red at site beyond the lead time:  Details of discussion with		
10000			item in Req.	- semption				
155984	07-09-2	2020	1	Kerbee Sheets pending		Supplier Supplier delivery by Today Evening		
156000	-							
156002	17-09-2		1 to 18	Gym Equipment pending		Sur	Supplier delivery by Next Wee	
156035	29.09.2		1 to 5	Play equipments pending		Supplier delivery by Tuesday		
156104	30-10-2	020	1	WhiteCen	ent07bags pending	Su	police delivery	by Tuesday
					o rougs pending	Su	pplier delivery	by Thursday
156115	02-11-2	020	26 to 36	CPVC Material pending		Sı	innlier deliver	. h 3.5 1
156120	03-11-2	020	1-5	Eco drain chambers, raisers		Supplier delivery by Monday Supplier delivery by Wednesday		
				and coupling pending		wednesda		
156122	03-11-20	020	1 to 7	0 '			nnlier deliver	L . 701 1
156125	05-11-20	020	3-7	Til			by Thursday	
156147	11-11-20	020	1	Green H	ose Pine pending	Supplier delivery by Tuesday		
156150	11-11-20	020	1-9	Green Hose Pipe pending General Material pending		Supplier delivery by Monday		
156151	11-11-20	1	1	Innta Basi	to OC N	Supp	Supplier delivery by Tuesday	
156152	12-11-20		1	Janta Paste 06 Nos pending		Supplier delivery by Tuesday		
156155	13-11-20		1	Gate light	s 14 no's pending	Supplier delivery by Tuesday		
156158				4Core Armour Cable pending		Supplier Delivery by Friday		
	13-11-20		1-7	Sanitary material pending		Supplier delivery by Monday		
156160	13-11-20			Sanitary material pending		Supplier delivery by Monday		
156163	16-11-20			White enamel rubber paint		Supplier delivery by Monday		
156165	16-11-2020 1 Black Sheets pending			Supplier delivery by Monday				
o. of gate passes issued this week:				03 From No.		2120	O To No.	The second secon
elivery van s	ite visit on:			13-11-2	2020(8037) 17 11 2	020(\$	OV) 10 11 20	2122
16.ward repo	ort (MRN/o	ther) &	stock report	emailed in p	df format to	020(5	Yes / N	20(SOV)
i chase:							VI ES / IN	0
ms not order	red but rece	elved:			Nii			
C register Sl. No. during the week Fro			eek Fron	n No. 13523		To No. 13554		
ms sent to H	O /vendor	that are	e pending for r	epair:		1	0.110.	13334
her correctio	ns & remar	ks:						
tails		Pro	ect Manager	Admin Officer/Mana		room Admin A U		
gn				,	Admin Officer/Manager		r Admin Audit	
te			21-11-20		21-11-2020			

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <a href="mailto:purchase@modiproperties.com">purchase@modiproperties.com</a>, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC s / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!