

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MCMET	Date:	21.11.2020	
Site:	Manilal Modi Memorial Hospital	Prepared by:	Pushpalatha	
Report From / To	14.10.2020 to 20.11.2020	Approved by:	Madhu	
Report Date	21.11.2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
162035	19.10.2020	01	Templets	Mail sent to purshotham sir to prepare Templets.
162047	16.11.2020	01	Templets	Mail sent to purshotham sir to prepare Templets.
162048	13.11.2020	01	Door Frame	Spoken with supplier, will get materail on Wednesday.
No. of gate passes issued this week:		From No.	1671	To No. 1671
Delivery van site visit on:		17 th 19 th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	NIL	To No.	
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign	<i>for Md. Balraj</i>	<i>[Signature]</i>		
Date	21.11.2020	21.11.2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!