

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-11-2020 To : 21-11-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150404	61225	02-11-20	barbed wire bundles	71832	03-11-20	0407	04-11-20	Estimate with MD for approval	NC	0	2	2
150405	61223	02-11-20	Cu- multistand wire	71824	03-11-20	12044	11-11-20	Requisition sent to MD's approval	NC	0	9	9
150406	61230	03-11-20	false ceiling lights	71801	03-11-20	562	11-11-20	PO to be issue	NC	0	8	8
150407	61328	06-11-20	MS Square pipe	71921	06-11-20	819	11-11-20	Requisition sent to MD's approval	NC	0	5	5
150408	61327	06-11-20	Eco drain pipe	71970	09-11-20	511	10-11-20	PO to be issue	NC	0	4	4
150408	61327	06-11-20	Eco drain pipe	71971	09-11-20	12049	11-11-20	PO to be issue	NC	0	5	5
150409	61326	06-11-20	PVC pipe	71940	07-11-20	12052	11-11-20	Requisition sent to MD's approval	NC	0	5	5
150410	61346	07-11-20	sintex water tanks	71981	09-11-20	12051	11-11-20	PO to be issue	NC	0	4	4
150410	61346	07-11-20	sintex water tanks	71981	09-11-20	12118	18-11-20	PO to be issue	NC	0	11	11
150411	61365	07-11-20	C.PVC pipe	71978	09-11-20	12050	11-11-20	PO to be issue	NC	0	4	4
150412	61422	10-11-20	ss screws	72037	10-11-20	12047	11-11-20	Requisition sent to MD's approval	NC	0	1	1
150413	61423	10-11-20	tile grout	72038	10-11-20	12045	11-11-20	Requisition sent to MD's approval	NC	0	1	1
150414	61418	10-11-20	Wall hung WC	72039	10-11-20	12046	11-11-20	Requisition sent to MD's approval	NC	0	1	1
150415	61417	10-11-20	sponges	72036	10-11-20	12043	11-11-20	Requisition sent to MD's approval	NC	0	1	1
150417	61542	13-11-20	earth beige	72174	16-11-20	3292	17-11-20	Requisition sent to MD's approval	NC	0	4	4
150418	61541	13-11-20	lithios beige	72175	16-11-20	3310	17-11-20	Requisition sent to MD's approval	NC	0	4	4
150419	61578	16-11-20	WPC panel doors	72203	17-11-20			PO to be issue	NC	0		
150421	61656	18-11-20	wall cladding tiles	72273	21-11-20			Requisition sent to MD's approval	NC	0		
150422	61657	18-11-20	roof tiles	72274	21-11-20			Requisition sent to MD's approval	NC	0		
150424	61687	19-11-20	Al.sliding windows					Requisition sent to MD's approval	NC	0		
150425	61686	19-11-20	MS grills					Requisition sent to MD's approval	NC	0		
150426	61731	21-11-20	SS Sink	72349	21-11-20			Requisition sent to MD's approval	NC	0		