

Track of department JW Hire charges 19 to 25 GHT.xlsx
Weekly report - Dept, JW, Hire

Firm/Company:		MMRK LLP		Site:	GHT	Date:	19/Nov/20
Prepared by:		N. Shravya				Sign:	E = A+B+C+D F
		A	B	C	D		
		Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total Hire charges per week - Rs.	Total rock cutting charges per week - Job work - Rs.	Total of Dept. & Job work charges - Rs.	Total rock cutting charges per week - On account - Rs.
Sl. No.	Week starting date (Fri)	Week ending date (Thu)					
1	2/Jan/20	8/Jan/20	22,250	11,900	22,470	-	-
2	9/Jan/20	15/Jan/20	17,000	3,600	5,907	-	-
3	16/Jan/20	22/Jan/20	6,550	10,600	8,145	-	-
4	23/Jan/20	29/Jan/20	12,825	6,800	21,600	-	-
5	30/Jan/20	5/Feb/20	15,750	28,600	30,234	-	-
6	6/Feb/20	12/Feb/20	10,650	20,516	8,550	-	-
7	13/Feb/20	19/Feb/20	49,675	-	29,088	-	-
8	20/Feb/20	26/Feb/20	72,775	2,100	37,262	-	-
9	27/Feb/20	4/Mar/20	21,275	-	22,080	-	-
10	5/Mar/20	11/Mar/20	15,150	1,650	11,780	-	-
11	12/Mar/20	18/Mar/20	14,150	-	11,953	-	-
12	19/Mar/20	25/Mar/20	11,250	-	-	-	-
13	26/Mar/20	1/Apr/20	3,150	-	-	-	-
14	2/Apr/20	8/Apr/20	4,500	6,750	-	-	-
15	9/Apr/20	15/Apr/20	-	-	-	-	-
16	16/Apr/20	22/Apr/20	-	-	-	-	-
17	23/Apr/20	29/Apr/20	-	-	-	-	-
18	30/Apr/20	6/May/20	-	-	-	-	-
19	7/May/20	13/May/20	7,225	12,000	-	-	-
20	14/May/20	20/May/20	11,275	-	-	-	-
21	21/May/20	27/May/20	4,800	8,900	6,120	-	-
22	28/May/20	4/Jun/20	7,475	9,265	30,422	-	-
23	5/Jun/20	11/Jun/20	6,100	12,750	44,894	-	-
24	12/Jun/20	18/Jun/20	8,775	10,365	2,388	-	-
25	19/Jun/20	25/Jun/20	16,425	-	1,200	-	-
26	26/Jun/20	2/Jul/20	8,125	9,038	8,007	-	-
27	3/Jul/20	9/Jul/20	10,500	6,280	5,964	-	-
28	10/Jul/20	16/Jul/20	13,400	6,150	13,669	-	-
29	17/Jul/20	23/Jul/20	13,800	6,000	-	-	-
30	24/Jul/20	30/Jul/20	13,400	5,500	-	-	-
31	31/Jul/20	6/Aug/20	12,600	14,530	1,800	-	-
32	7/Aug/20	13/Aug/20	13,700	11,050	7,200	-	-
33	14/Aug/20	20/Aug/20	10,550	8,900	1,800	-	-
34	21/Aug/20	27/Aug/20	13,700	2,800	-	-	-
35	28/Aug/20	3/Sep/20	18,550	-	-	-	-
36	4/Sep/20	10/Sep/20	23,425	7,650	-	-	-
37	11/Sep/20	17/Sep/20	15,750	14,000	20,824	-	-
38	18/Sep/20	24/Sep/20	13,000	18,828	19,368	-	-
39	25/Sep/20	30/Sep/20	18,400	13,350	88,134	-	-
40	1/Oct/20	7/Oct/20	13,162	10,812	51,066	-	-
41	8/Oct/20	14/Oct/20	12,425	13,350	40,208	-	-
42	15/Oct/20	21/Oct/20	16,674	7,100	1,800	-	-
43	22/Oct/20	28/Oct/20	21,625	-	-	-	-
44	29/Nov/20	4/Nov/20	17,875	4,000	-	-	-
45	5/Nov/20	18/Nov/20	8,700	19,708	10,888	-	-
46			20,950	-	9,349	-	-
47			-	-	-	-	-
48			-	-	-	-	-
49			-	-	-	-	-
50			-	-	-	-	-
51			-	-	-	-	-
52			-	-	-	-	-
Total:			649,336	324,842	574,170	-	1,548,348

Certified by:

N. Shravya

Asst. Engineer

MEHTA & MODI REALTY KOWKUR LLP

VERIFIED

20 NOV

G. BALAKRISHNAN

ASST. MANAGER

APPROVED BY

19 NOV 2020

A. SURESH

VERIFIED BY

20 NOV 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Certified by:

N. Shravya
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

APPROVED BY

19 NOV 2020

A. SURESH
PROJECT MANAGER

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		19 November 2020			
Period		From:	13 November 2020	To:	19 November 2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	20	575.00	11,500
2	Civil work	Male helper	20	400.00	8,000
3	Civil work	Female helper	35	350.00	12,250
4	RCC work	Mason	150	550.00	82,500
5	RCC work	Male helper	110	400.00	44,000
6	RCC work	Female helper		300.00	-
7	Earth work	Mason		450.00	-
8	Earth work	Male helper	10	450.00	4,500
9	Earth work	Female helper	10	400.00	4,000
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		450.00	-
12	Concreting	Male labor		450.00	-
13		Female helper		400.00	-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					1,66,750
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	19 November 2020				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

APPROVED BY
19 NOV 2020
A. SURESH
PROJECT MANAGER

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		19 November 2020			
Period		From:		13 November 2020 To: 19 November 2020	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	Tipplers				
2	tractor	4.00	3,000.00	Hour	
3	Hitachi		1,800.00	Perday	
4	JCB		1,900.00	Hour	7,200
5	Miller mixture	36.00	800.00	Hour	
6		1.00	3,500.00	per day	28,800
7					3,500
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
Total					
Payment recommended by project manager:					39,500
Payment approved by MD:					
Prepared by:					
Name	A Suresh		Approved by:		
Signature					MDs approval
Date	19 November 2020				
Note:					
1. Attach hirecharges summary from database					
2. Recoommend payment as per our guideline rates for hirecharges.					

APPROVED BY
19 NOV 2020
A. SURESH
PROJECT MANAGER

Anx - C - Material received

Annexure - C - send weekly									
Details of material received									
Name of contractor: B. Anand									
Company name: Homeline Infra									
Project name: GHT									
Date: 19 November 2020									
Period: From 13 November 2020 To 19 November 2020									
Sl. No.	Material type	Received date	inward no	Quantity	Units	Rate	Amount		
1	40 MM Metal	17 November 2020	72	600.00	Cft	20.00	12,000.00		
3	Robo sand	18 November 2020		400.00	Cft	24.00	9,600.00		
4	RM C M 20 Grade	13 November 2020	253 to 254	11.50	Cubic meter	3,800.00	43,700.00		
5	RM C M 20 Grade	16 November 2020	255 TO 256	7.50	Cubic meter	3,800.00	28,500.00		
6									
7									
8									
9									
10									
11									
12									
13									
23									
24									
Total									
Payment recommended by project manager:									
Payment approved by MD:								93,800.00	
Prepared by:									
Name	A Suresh						Approved by:	MDs approval	
Sign									
Date	19 November 2020								
Note:									
1. Attach inward summary report from database									
2. Attach details sheet from database with photographs									
3. Recommend payment as per our guideline rates for building NOV-2020									
4. Other material rates can be adopted as per bills produced.									
A. SURESH PROJECT MANAGER									

GHT_Draft accountants weekly statement ver25_20-11-2020.xls
Summary

Weekly payments statement.				
Company: Mehta & Modi Realty Kowkur LLP-Rera A/C		Prepared by:	S Nagamalleswara rao	
Project: Greenwood Heaights		Date:	20-11-2020	
S No.	Item	Last weeks payments made after statement	Payment for current week - Sat to Fri	Remarks
1	Weekly site payments - Dep. + Job work		20,950	
2	Weekly site payments - against credit balance		-	
3	Weekly site payments - for building material		10,175	
4	Weekly site payment - Hire charges		9,349	
5	Admin & promotion expenses		34,590	
6	Reg charges		-	
7	Statutory payments - GST, IT, TDS, PF, ESI		48,548	
8	Advances - Contractor, suppliers, etc.		-	
9	Other payments		8,00,000	HLI
10	Other payments		-	
11	Other payments		-	
12	Cash withdrawals		-	
13	Sub-total A		9,23,612	
14	Cheques prepared but not issued / collected.			
15	Supplier bills			
16	Customer refunds			
17	PDCs not due in next 7 days			
18	Other			
19	Sub-total B		-	
20	Balance funds available for payments			
21	Bank/book balance + sub total B - sub total A		1,03,233	
22	Add: OD limit			
24	Net balance available for payments - Sub-total C		1,03,233	
25	Payments to be made for current week.			
26	Suppliers bills			
28	Turnkey contractor - Anx. A + B + C		113,786	
29	FD - cancel/make		30,000	
30	Other:			
31	Other:			
32	Other:			
33	Other:			
34	Other:			
35	Other:			
38	Add: <i>LPMA</i>		30,000	
39	Add: <i>XOT APPROVED</i>		2,00,000	
40	Sub-total D			
41	Balance: Sub-total C - D		319,643	186,471
42	Pending supplier bills	3,31,983		
43	Payments received this week - from sales	70,000		
44	Payments received this week - other			
45	PDCs due in next 7 days			

S. Nagamalleswara
20/11/2020

APPROVED BY
21 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

GHT_Draft accountants weekly statement ver25_20-11-2020.xls
Summary

Weekly payments statement.				
Company: Mehta & Modi Realty Kowkur LLP-Current AC		Prepared by:	S Nagamalleswara rao	
Project: Greenwood Heaights		Date:	20-11-2020	
S No.	Item	Last weeks payments made after statement	Payment for current week - Sat to Fri	Remarks
1	Weekly site payments - Dep. + Job work			
2	Weekly site payments - against credit balance		-	
3	Weekly site payments - for building material		-	
4	Weekly site payment - Hire charges		-	
5	Admin & promotion expenses		-	
6	Reg charges		-	
7	Statutory payments - GST, IT, TDS, PF, ESI		-	
8	Advances - Contractor, suppliers, etc.		-	
9	Other payments		-	
10	Other payments		-	
11	Other payments		-	
12	Cash withdrawals		-	
13	Sub-total A		-	
14	Cheques prepared but not issued / collected.		-	
15	Supplier bills			
16	Customer refunds			
17	PDCs not due in next 7 days			
18	Other			
19	Sub-total B			
20	Balance funds available for payments			
21	Bank/book balance + sub total B - sub total A			
22	Add: OD limit		45,812	
24	Net balance available for payments - Sub-total C		45,812	
25	Payments to be made for current week.			
26	Suppliers bills			
28	Turnkey contractor - Anx. A + B + C			
29	FD - cancel/make			
30	Other:			
31	Other:			
32	Other:			
33	Other:			
34	Other: TO PMA		30,000	
35	Other:			
38	Add:			
39	Add:			
40	Sub-total D			
41	Balance: Sub-total C - D			
42	Pending supplier bills			
43	Payments received this week - from sales			
44	Payments received this week - other	30,000		
45	PDCs due in next 7 days			

S. Nagamalleswara
20/11/2020

APPROVED BY
21 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

Weekly payments statement.						
Company:	Mehta & Modi Realty Kowkur LLP			Prepared by:	S Nagamalleswara rao	
Project:	Greenwood Heaights			Date:	20-11-2020	
Supplier bills statement						
Supplier name	Bill amount	Part amount paid	Balance due	Cleared for payment	Pay in full	Part payment amount
Modi Properties Pvt Ltd	76,267	-		76,267	✓	
SSLLP-Common exp	71,270	-		71,270	✓	
Summit Sales LLP	56,979	-		56,979	✓	
Rajadhani Tiles Company	32,802	-		32,802	✓	
SSLLP-Logistics	28,847	-		28,847	✓	
Modi Housing Pvt Ltd	27,960	-		27,960	✓	
Sree Mahaveer Engg & Ele	22,597	-		22,597	✓	
V Green media pvt ltd	15,427	-		15,427	✓	
Bhavani Digital	14,602	-		14,602	✓	
Bhavani Ads	14,070	-		14,070	✓	
Libraoutdoor Advertising	14,070	-		14,070	✓	
Y Pushpalatha	2,385	-		2,385	✓	
Praful Sanitary	304	-		304	✓	
Veerabadra enterprises	236	-		236	✓	
(blank)	-	-		-		
Grand Total	3,77,816	-		3,77,816		

S. Nagamalleswara Rao
20/11/2020

1,3,786/-

APPROVED BY
21 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

Suppliers


Weekly payments statement.									
Company:		Mehta & Modi Realty Kowkur LLP			Prepared by:		S Nagamalleswara rao		
Project:		Greenwood Heaights			Date:		20-11-2020		
Supplier bills statement									
S. no.	Due date for payment (bill date / purchase advise)	Bill no	Supplier name	Bill amount	Part amount paid	Balance due	Cleared for payment	Pay in full	Part payment amount
1	06-10-2020	13542	Summit Sales LLP	9,187	-	9,187			
2	06-10-2020	13544	Summit Sales LLP	189	-	189			
3	06-10-2020	13546	Summit Sales LLP	1,770	-	1,770			
4	16-10-2020	1766	Sree Mahaveer Engg & Ele	11,298	-	11,298			
5	18-10-2020	338	Veerabadra enterprises	236	-	236			
6	18-10-2020	1644	Sree Mahaveer Engg & Ele	11,299	-	11,299			
7	24-10-2020	81	Rajadhani Tiles Company	32,802	-	32,802			
8	30-10-2020	211	V Green media pvt ltd	9,036	-	9,086			
9	30-10-2020	10201	SSLLP-Common exp	5,967	-	5,967			
10	30-10-2020	10200	SSLLP-Common exp	57,841	-	57,841			
11	30-10-2020	10043	SSLLP-Common exp	7,462	-	7,462			
12	30-10-2020	51	Bhavani Digital	14,602	-	14,602			
13	30-10-2020	10654	SSLLP-Logistics	5,068	-	5,068			
14	30-10-2020	41	Libraoutdoor Advertising	14,070	-	14,070			
15	30-10-2020	77	Bhavani Ads	14,070	-	14,070			
16	30-10-2020	10146	Modi Properties Pvt Ltd	76,267	-	76,267			
17	30-10-2020	10026	Modi Housing Pvt Ltd	13,980	-	13,980			
18	30-10-2020	10028	Modi Housing Pvt Ltd	13,980	-	13,980			
19	30-10-2020	227	V Green media pvt ltd	5,151	-	5,151			
20	30-10-2020	10654	SSLLP-Logistics	8,376	-	8,376			
21	30-10-2020	10611	SSLLP-Logistics	3,315	-	3,315			
22	30-10-2020	10625	SSLLP-Logistics	380	-	380			
23	10-11-2020	10688	SSLLP-Logistics	6,699	-	6,699			
24	11-11-2020	10706	SSLLP-Logistics	5,009	-	5,009			
25	13-11-2020	443	Praful Sanitary	304	-	304			
26	16-11-2020	231	Y Pushpalatha	2,385	-	2,385			
27	17-11-2020	14102	Summit Sales LLP	33,456	-	33,456			
28	17-11-2020	13366	Summit Sales LLP	12,377	-	12,377			
29	23-11-2020	240	V Green media pvt ltd	1,190	-	1,190			
30				-	-	-			
31				-	-	-			
24				-	-	-			
Total				3,77,816	-	3,77,816	-	-	-
Note: 1. Make pivot table for suppliers Vs balance due. 2. Sort by amount.									

S. Nagamalleswara Rao
20/11/2020

Cash Exp statement

Weekly payments statement.			
Company:	Mehta & Modi Realty Kowkur LLP	Prepared by:	S Nagamalleswara rao
Project:	Greenwood Heaights	Date:	20-11-2020
S No.	Item	Amount	Remarks
1	Opening balance last week (Saturday)	2,690	
2	Cash withdrawn during week		
3	Cash receipts / on a/c reversal	-	
4	Subtotal A	2,690	
5	Cash deposited in bank during week	-	
6	Cash expenditure during week	-	
7	Sub total B	-	
8	Cash closing balance (Friday) (A - B)	2,690	

S. Nagamalleswara
20/11/2020



GHT_Draft accountants weekly statement ver25_20-11-2020.xls
Payment details

Payment details					
Company:		Mehta & Modi Realty Kowkur LLP		Prepared by:	S Nagamalleswara rao
Project:		Greenwood Heaights		Date:	20-11-2020
S No.	Payment towards	Paid to	Description/Remarks	Amount	Available Cr balance
1	On a/c.			-	
2	On a/c.			-	
3	On a/c.			-	
4	On a/c.			-	
5	Hire charges on a/c.			-	
6	Hire charges on a/c.			-	
7	Hire charges Dept.			-	
8	Hire charges Dept.			-	
9	Dobwork			-	
10	Jobwork			-	
11	Advance			-	
12	Advance			-	
13	Other	Homeline Infra	23-10-20 balance 4/4 instalment	3,00,000	X
14	Other	Homeline Infra	05-11-20 balance 5/4 instalment	5,00,000	
15	Other	TSSPDCL	Electricity bill for Oct-20	25,590	
16	Other	PF	Contractor K Krishna	48,548	
17	Other			-	
18	Other			-	
19	Other			-	
Total				8,74,138	
Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.					

S. Nagamalleswara Rao
20/11/2020

