

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10643

Ref.:

Dated : 10-Sep-2020

Party's Name: CONT- K Krishna

PAN/IT No :

Particulars		Amount
LSUD-Labour Charges	15,213.00	₹ 38,032.00
LSUD-Allowance for Equipment	15,213.00	
LSUD-Allowance for Consumables	7,606.00	

On Account of :

Being amount credited to K Krishna towards A block -8flats , Club house & B1,B5 flats 6th floor safety net tying work done from 09.08.2020 to 13.08.2020 ID 58608

Amount (in words) :

Indian Rupees Thirty Eight Thousand Thirty Two Only

for CONT- K Krishna

Prepared by: shivanand

Approved by

Receiver's Signature

18: 58608

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	339	Date - site bills Register	11/9/2020
Company Name:	MPPL	Site:	Mayflower Platinum
Name of Contractor	K. Krishnan		
Nature of work	A block - 6th floor Safety net tying work		
Work done	From Date	To Date	
	9/8/20	13/8/20	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A Block - 6th floor 8phls.	7606.70	5.00	sq	38033.00	
2.	B, B5 phls					
3.	Safety net tying work.					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				38033.00	

Bill required	☐ YES ☐ NO.	GST bill required	☐ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M/D
Date: 01/9/2020	Date: 04/09/2020	Date:
Sign: [Signature]	Sign: Nagalakshmi	Sign: [Signature]

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill N/A. 4. Estimate and measurement are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
04 SEP 2020
SOHAM MODI
MANAGING DIRECTOR

CONTRACTOR SIGN: K. Sd [Signature]

Bill for Labour charges
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:19.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur.
Type of Work: A block -8 flats ,club house &B1,b5 flats 6th floor safety net tying work.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: A block -8 flats ,club house &B1,b5 flats 6 th floor safety net tying work. Total amount =Rs.38,033=00 from date : 09.08.2020 to 13.08.2020	Rs.15,213=00

Amount in words :Fifteen Thousand two hundrad and thirteen only.

Sign: _____

Bill for Equipment Allowance

K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date::19.08.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: A block -8 flats ,club house &B1,b5 flats 6th floor safety net tying work.

Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: A block -8 flats ,club house &B1,b5 flats 6 th floor safety net tying work. Total amount =Rs.38,033=00 from date : 09.08.2020 to 13.08.2020	Rs. 15,213=00

Amount in words ;Fifteen Thousand two hundrad and thirteen only.

Sign: _____

Bill for Consumable
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:19.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A block -8 flats ,club house &B1,b5 flats 6th floor safety net tying work.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: A block -8 flats ,club house &B1,b5 flats 6 th floor safety net tying work. Total amount =Rs.38,033=00 from date : 09.08.2020 to 13.08.2020	Rs-7,606=00

Amount in words; Seven thousand six hundrad and six only.

Sign: _____

[illegible][illegible]

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10644**

Ref.:

Dated : 10-Sep-2020

Party's Name: **CONT-N Krishna**

PAN/IT No :

Particulars	Amount
LSUD-Labour Charges	8,817.00
LSUD-Allowance for Equipment	4,408.00
LSUD-Allowance for Consumables	8,817.00
	₹ 22,042.00

On Account of :

Being amount credited to N Krishna towards B block-Gr floor B4 flat Col-03 2Coats plastering work done from 23.08.2020 to 28.08.2020 ID 58607

Amount (in words) :

Indian Rupees Twenty Two Thousand Forty Two Only

for CONT-N Krishna

Prepared by: shivanand

Approved by

Receiver's Signature

19. 58607

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	336	Date - site bills Register	31/8/20			
Company Name:	MML	Site:	Mayflower Platinum			
Name of Contractor	N. Krishna					
Nature of work	Civil work					
Work done	From Date	To Date				
	23/8/20	31/8/20				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	1st floor Gr. floor	874.50	14.00	sq	12243.00	
2.	Cd - 0.3					
3.	2nd floor					
4.						
5.	groove wall	171.00	7.00	R/L	1197.00	
6.						
7.	Conduit S/W	226.40	10.00	sq	2264.00	
8.	cd of plaster work	452.77	14.00	sq	6339.00	
9.						
10.						
11.	Total:				22043.00	
Bill required	☒ YES ☐ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 31/8/2020		Date: 04/09/2020		Date: 14 SEP 2020		
Sign: [Signature]		Sign: Nagalekshmi		Sign: [Signature]		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. Measurement and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign 12 N. Krishna

Bill for Labour charges

N.Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad

Date 31.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Bblock- Gr.floor B4 flat col-03 2coats plastering work
Towards: Labour Charges.

S No.	Description	Amount
1.	Brief description of work done :Bblock-Gr.floor B4flat Col-03 2coats plastering work . Total amount =Rs.22,043=00 Work done from date : 23.08.2020 to 28.08.2020	Rs.8,817=00

Amount in words : Eight thousand eight hundred and seventeen only.

Sign: _____

Bill for Equipment Allowance

N.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:31.08.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work:Bblock- Gr.floor B4 flat col-03 2coats plastering work

Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done :Bblock-Gr.floor B4flat Col-03 2coats plastering work . Total amount =Rs.22,043=00 Work done from date : 23.08.2020 to 28.08.2020	Rs. 4,408=00

Amount in words : Four Thousand four hundrad and eight only.

Sign: _____

Bill for Consumable

N.Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad.

Date::31.08.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work : Bblock- Gr.floor B4 flat col-03 2coats plastering work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done :Bblock-Gr.floor B4flat col 2coats plastering work . Total amount =Rs.22,043=00 Work done from date : 23.08.2020 to 28.08.2020	Rs.8,817=00

Amount in words : Eight thousand eight hundrad and seventeen only.

Sign: _____

MEASUREMENT SHEET									
Topic:			B block-Gr.floor B4 flat col-03 2 Coats platering and grooves work				Prepared by:	sobhanbabu	
company:			Mppl				Date:	31-Aug-20	
Project:			May Flower Platinum						
Contractor Name:			N.Krishna.						
			A	B	C	D	E	F	
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head
1	B Block-Gr.Floor B4 Flats column's-3 2coats plastering work.								
	Column's								
	Kgrid11,16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft	
	Ogrid16	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Lgrid16	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Ngrid18	C3 9"X27"	6.00	1.00	10.00	1	60.00	Sft	
	Mgrid16	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Mgrid18	C4 9"X30"	6.50	1.00	10.00	1	65.00	Sft	
	Ngrid16	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Lgrid 17	C5 9"X33"	7.00	1.00	10.00	1	70.00	Sft	
	Ngrid 17	C5 9"X33"	7.00	1.00	10.00	1	70.00	Sft	
	Ogrid 17	C5 9"X33"	7.00	1.00	10.00	1	70.00	Sft	
	Lgrid 18	C7 12"X30"	7.00	1.00	10.00	1	70.00	Sft	
	Ngrid 18	C7 12"X30"	7.00	1.00	10.00	1	70.00	Sft	
	Mgrid 17	C8 12"X36"	8.00	1.00	10.00	1	80.00	Sft	
									874.50
2	B Block-Gr.Floor B4 Flats column's-3 grooves cutting work.								
		Col-03 grooves	85.50	1.00	1.00	2	171.00	Rft	171.00
3	B Block-Gr.Floor B4 Flat corridor brick wall &2 coats plstering work.								
		Brick work	69.66	1.00	3.25	1	226.40	sft	
		2Coats plstering work	69.66	1.00	3.25	2	452.79	sft	

ESTIMATE SHEET							
Topic:	B block-Gr.floor B4 flat col-03 2 Coats plateringand grooves work				Prepared by	sobhanbabu	
company:	Mppl				Date:	31-Aug-20	
Project:	May Flower Platinum						
Contractor Name:	N.Krishna.						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	B Block-Gr.Floor B4 Flats	column's-3 2coats plastering work.					
		Column's-03	874.50	sft	14.00	12243.00	
2	B Block-Gr.Floor B4 Flats	column's-3 grooves cutting work.	171.00	Rft	7.00	1197.00	
3	B Block-Gr.Floor B4 Flat	corridor brick wall &2 coats plstering work.					
		Brick work	226.40	sft	10.00	2264.00	
		2Coats plstering work	452.79	sft	14.00	6339.06	
					Total Amount		22043.06
		Amount in words :- Twenty two Thousand fourty three only					

Nagalaaxmi
04/09/2020

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10645**Ref.: **150 dt. 7-Sep-2020**

Dated : 10-Sep-2020

Party's Name: **CONT-Kailash Panday Construction Acct**
21-42, CSI Colony, Near CCSI Church
Balaji Nagar, Kapra Mdl,
Medchal Dist

GSTIN/UIN : **36BDAPK8279D1ZG**

PAN/IT No :

Particulars		Amount
LSRD-Labour Charges	3,61,200.00	₹ 10,65,540.00
LSRD-Allowance for Equipment	3,61,200.00	
LSRD-Allowance for Consumables	1,80,600.00	
Input CGST	81,270.00	
Input SGST	81,270.00	

On Account of :

Being amount credited to Kailash panday towards plastering flat nos A-501 to A-508 against invoice no :-150 invoice date :-07.09.2020

Amount (in words) :

Indian Rupees Ten Lakh Sixty Five Thousand Five Hundred Forty Only

for CONT-Kailash Panday Construction Acct

Prepared by: shivanand

Approved by

Receiver's Signature

TP: 58641 to 58649


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	348	Date - site bills Register	07/07/2020
Company Name:	MPPL	Site:	may flower platinum
Name of Contractor	Kailash Pandey		
Nature of work	civil work (TurnKey)		
Work done	From Date	To Date	
	01/8/2020	29/8/2020	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-501	1500	70	Sft	1,05,000 = P	
2.	A-502	1500	70	Sft	1,05,000 = P	
3.	A-503	1500	70	Sft	1,05,000 = P	
4.	A-504	15000	70	Sft	1,05,000 = P	
5.	A-505	1500	70	Sft	1,05,000 = P	
6.	A-506	1800	70	Sft	1,26,000 = P	
7.	A-507	1800	70	Sft	1,26,000 = P	
8.	A-508	1800	70	Sft	1,26,000 = P	
9.	Total				9,103,000 = P	
10.	RST 18%				1,62,540 = P	
11.	Total:				10,65,540 = P	

Bill required	☒ YES ☐ NO.	GST bill required	☒ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	
Remarks :			
Approved by Project Manager	Approved by Design Team	Approved by M.D.	
Date: 21/9/2020	Date: 08/9/2020	Date:	
Sign:	Sign: Nagalaxmi	Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Contractor Sign: KAILASH PANDY

[illegible]

ESTIMATE SHEET							Approved	
Company Name:		MPPL						
Project:		May Flower Patinum						
Work Description:		Plastering Flat nos A--501 to A -508						
Name of the Contractor		Kailash Pandey						
Prepared By		K. Narendar Reddy						
Date:		07-09-2020						
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
	Plastering Flat nos A--501 to A -508							
1	Internal Plasering	Plastering for A-501	1,500.00	sft	25% of 280	70.00	105000	
		GST 18%					18900	
								123900
		Plastering for A-502	1,500.00	sft	25% of 280	70.00	105000	
		GST 18%					18900	
								123900
		Plastering for A-503	1,500.00	sft	25% of 280	70.00	105000	
		GST 18%					18900	
								123900
		Plastering for A-504	1,500.00	sft	25% of 280	70.00	105000	
		GST 18%					18900	
								123900
		Plasteringfor A-505	1,500.00	sft	25% of 280	70.00	105000	
		GST 18%					18900	
								123900
		Plastering for A-506	1,800.00	sft	25% of 280	70.00	126000	
		GST 18%					22680	
								148680
		Plastering for A-507	1,800.00	sft	25% of 280	70.00	126000	
		GST 18%					22680	
								148680
		Plastering for A-508	1,800.00	sft	25% of 280	70.00	126000	
		GST 18%					22680	
								148680
		Total Amount						1065540
		Amount in words- Ten Lakhs Sixty Five Thousand Five Hundred and Forty rupees only						

TAX INVOICE

C : 9030076218

KAILASH PANDAY# 21-42, CSI Colony, Near CCSI Church, Balaji Nagar, Kapra Mdl,
Medchal Dist - 500 087, Telangana.**GSTIN: 36BDAPK8279D1ZG**No. **150**Date : 7.9.20

M/s

Modi Properties Pvt LtdMallapurParty GSTIN 36AA BCLM 1761 FJZM Vehicle No. _____ State Code : 36

S.No.	PARTICULARS	HSN CODE	QTY	RATE	AMOUNT Rs. Ps.
	IM Side Plastering A Block			220	105000
	A.501 = 1500 = 25%				105000
	A.502 = 1500 = 25%				105000
	A.503 = 1500 = 25%				105000
	A.504 = 1500 = 25%				105000
	A.505 = 1500 = 25%				105000
	A.506 = 1200 = 25%				126000
	A.507 = 1200 = 25%				126000
	A.508 = 1200 = 25%				126000

Rupees in words

Ten lakh sixty five
Thousand five hundred forty
only

TOTAL	903000
CGST @ 9%	81270
SGST @ 9%	81270
GRAND TOTAL	1065540

For **KAILASH PANDAY**

Receiver's Signature

Kailash

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10646**Ref.: **149 dt. 5-Sep-2020**

Dated : 10-Sep-2020

Party's Name: **CONT-Kailash Panday Construction Acct**
21-42, CSI Colony, Near CCSI Church
Balaji Nagar, Kapra Mdl,
Medchal Dist

GSTIN/UIN : **36BDAPK8279D1ZG**

PAN/IT No :

Particulars		Amount
LSRD-Labour Charges	4,43,520.00	₹ 13,08,384.00
LSRD-Allowance for Equipment	4,43,520.00	
LSRD-Allowance for Consumables	2,21,760.00	
Input CGST	99,792.00	
Input SGST	99,792.00	

On Account of :

Being amount credited to Kailash panday towards brick work A-602,A-603,A-608 & Plastering inside
A-306 , A-406 ,A-407 & A-408 work done from 01.06.2020 to 02.09.2020 against invoice no :-149 invoice date :-05.09.2020 ID 58633 to 58639

Amount (in words) :

Indian Rupees Thirteen Lakh Eight Thousand Three Hundred Eighty Four Only

for CONT-Kailash Panday Construction Acct

Prepared by: shivanand

Approved by

Receiver's Signature

TO: 58633 to 88639

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	347	Date - site bills Register	05/09/2020			
Company Name:	MPPL	Site:	May Flower Platinum			
Name of Contractor	Kailash Pandey (Turnkey)					
Nature of work	Civil work (Turnkey)					
Work done	From Date	To Date				
	01/06/2020	02/09/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-602	1500 Sft	126/-	Sft	1,89,000 = ₹	
2.	A-603	1500 Sft	126/-	Sft	1,89,000 = ₹	
3.	A-608	1800 Sft	126/-	Sft	2,26,800 = ₹	
4.	Plastering internal					
5.	A-306	1800 Sft	70/-	Sft	1,26,000 = ₹	
6.	A-406	1800 Sft	70/-	Sft	1,26,000 = ₹	
7.	A-407	1800 Sft	70/-	Sft	1,26,000 = ₹	
8.	A-408	1800 Sft	70/-	Sft	1,26,000 = ₹	
9.	Total				11,08,800 = ₹	
10.	5% 18%				1,77,584 = ₹	
11.	Total:				13,08,384 = ₹	
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05/9/2020		Date: 08/9/2020		Date:		
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Contractor sign: KAILASH PANDEY

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10647**
Ref.: **01 dt. 2-Sep-2020**

Dated : 10-Sep-2020

Party's Name: **CONT-N Krishna Construction Acct**

PAN/IT No :

Particulars	Amount
LSRD-Labour Charges	2,26,800.00
LSRD-Allowance for Equipment	2,26,800.00
LSRD-Allowance for Consumables	1,13,400.00
Input CGST	51,030.00
Input SGST	51,030.00
	₹ 6,69,060.00

On Account of :
Being amount credited to N Krishna towards brick work for C-101 ,C-102, C-103-1500sft work done from 25.06.2020 to 31.08.2020 against invoice no :-01 invoice date :-02.09.2020
Amount (in words) :
Indian Rupees Six Lakh Sixty Nine Thousand Sixty Only

for **CONT-N Krishna Construction Acct**



Prepared by: shivanand

Approved by

Receiver's Signature

IS: 58612 to 58614

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		341		Date - site bills Register		02/09/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		N. Krishna (Turnkey civil work)					
Nature of work		Civil work (Turnkey)					
Work done		From Date		25/6/2020		To Date	
						31/8/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Brickwork						
2.	Flat No. C-101	1500 sft	126	sft	1,89,000 = 0		
3.	Flat No. C-102	1500 sft	126	sft	1,89,000 = 0		
4.	Flat No. C-103	1500 sft	126	sft	1,89,000 = 0		
5.					5,67,000 = 0		
6.	GST 18%				1,02,560 = 0		
7.							
8.							
9.							
10.							
11.	Total:				6,69,060 = 0		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 02/9/2020		Date: 04/09/2020		Date: 04 SEP 2020			
Sign: 		Sign: Nagalakshmi		Sign: 			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for estimating labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: N. Krishna

MEASUREMENT SHEET				Approved				
Company Name:		MPPL						
Project:		May Flower Patinum						
Work Description:		Brick Work for C-101, C-102, C-103-1500 sft						
Name of the Contractor		N. Krishna (turnkey)						
Prepared By		K. Narender Reddy						
Date:		02-09-2020						
			A	B	C	D	E=AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	G=Sum of E
		Brick Work for C-101, C-102, C-103-1500 sft						
1	Brick Work	Brick Work for C-101, C-102, C-103-1500 sft	1.00	1.00	1.00	3.00	3.00	nos

ESTIMATE SHEET							Approved	
Company Name:		MPPL						
Project:		May Flower Patinum						
Work Description:		Brick Work for C-101, C-102, C-103-1500 sft						
Name of the Contractor		N. Krishna (turnkey)						
Prepared By		K. Narender Reddy						
Date:		02-09-2020						
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
	Brick Work for C-101, C-102, C-103-1500 sft							
1	Brick Work	Brick Work for C-101	1,500.00	sft	45%Of 280	126.00	1,89,000.00	
		GST 18%					34,020.00	
								2,23,020.00
		Brick Work for C-102	1,500.00	sft	45%Of 280	126.00	1,89,000.00	
							34,020.00	
								2,23,020.00
		Brick Work for C-103	1,500.00	sft	45%Of 280	126.00	1,89,000.00	
							34,020.00	
								2,23,020.00
		Grand Total						669060.00
		Amount in words-Six Lakhs Sixty Nine Thousand and Sixty rupees only						

Nagalekmi
02/09/2020

GSTIN : 36AJDPN3450B2ZM

TAX INVOICE

Cell : 9989740978

9398188386

N. KRISHNA**CIVIL WORKS**

H.No.8-34/5/2, Jawahar Nagar, Balaji Nagar, Hyderabad - 500 087. T.S.

To, Modi Properties Pvt Ltd
M/s. may flower platinum, mallapurInvoice No. : **01**Date : 02/9/2020

D.C.No. :

Date :

P.O. No. :

Date :

GSTIN No. :

State Code :

Vehicle No.

Sl. No.	PARTICULARS	HSN/UOM CODE	QTY.	RATE	AMOUNT	
					Rs.	Ps.
1.	Brickwork C-101, flat - 1500 sqft		01	280/-	1,89,000	= 00
2.	Brickwork C-102 flat - 1500 sqft		01	280/-	1,89,000	= 00
3.	Brickwork C-103 flat - 1500 sqft		01	280/-	1,89,000	= 00

Bank Details :
Account No. :
Branch :
IFSC Code :

Total Amount Before Tax

5,67,000 = 00

Add : CGST @%

51,030 = 00

Add : SGST @%

51,030 = 00

GRAND TOTAL

6,69,060 = 00

Rupees in words : Six lakhs sixty nine
thousand and sixty rupees onlyFor **N. KRISHNA**

Receiver's Signature

Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10648**
Ref.: **019 dt. 3-Sep-2020**

Dated : 10-Sep-2020

Party's Name: **CONT-N Dharma Rao Construction Acct**
3-1-155/1, Gandhinagar,
Mallapur,
Uppal, Hyderabad
GSTIN/UIN : **36AKZPN0902H1ZW**
PAN/IT No :

Particulars	Amount
LSRD-Labour Charges	2,57,040.00
LSRD-Allowance for Equipment	2,57,040.00
LSRD-Allowance for Consumables	1,28,520.00
Input CGST	57,834.00
Input SGST	57,834.00
	₹ 7,58,268.00

On Account of :
Being amount credited to N Dharma Rao towards Brick work for B-601 ,B-605 & B-103 Work done from 21.07.2020 to 31.08.2020 against invoice no :-019 invoice date :-03.09.2020 ID 58609 to 58611
Amount (in words) :
Indian Rupees Seven Lakh Fifty Eight Thousand Two Hundred Sixty Eight Only

for CONT-N Dharma Rao Construction Acct

Prepared by: shivanand

Approved by

Receiver's Signature

IP: 58609 to 58611

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		340		Date - site bills Register		01/09/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		N. DHARMA RAO					
Nature of work		civil work (Turn Key)					
Work done		From Date		21/7/2020		To Date	
						31/8/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Brick work						
2.	Flat No. B-601	1500 sqft	126	sqft	1,89,000 = ₹		
3.	Flat No. B-605	1800 sqft	126	sqft	2,26,800 = ₹		
4.	Flat No. B-103	1800 sqft	126	sqft	2,26,800 = ₹		
5.					6,42,600 = ₹		
6.	AST 18%				1,15,668 = ₹		
7.							
8.							
9.							
10.							
11.	Total:				7,58,268 = ₹		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/9/2020		Date: 04/09/2020		Date: 04 SEP 2020			
Sign: [Signature]		Sign: Nagalaxmi		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: N. DHARMA RAO

[illegible]

ESTIMATE SHEET							Approved	
Company Name:		MPPL						
Project:		May Flower Patinum						
Work Description:		Brick work for Flat no B 601, B -605,						
Name of the Contractor		N. Dharma Rao						
Prepared By		K. Narender Reddy						
Date:		01-09-2020						
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
	Brick work for Flat no B 601, B -605, B-103 BW							
1	Brick work for Flat no B 601, B -605	Brick work for B-601 - 1500 sft	1500	sft	45% of 280	126	189000	
	B-103 BW	GST 18%					34020	
								223020
		Brick work for B-605 - 1800 sft	1800	sft	45% of 280	126	226800	
		GST 18%					40824	
								267624
		Brick work for B-103 - 1800 sft	1800	sft	45% of 280	126	226800	
							40824	
								267624
		Total Amount						7,58,268
	Amount in words - Seven Lakhs Fifty Eight Thousand Two Hundred and Sixty Eight rupees only							

Nagalaaxmi
04/09/2020

DHARMA RAO NELLI

3-1-155/1, Gandhinagar, Mallapur, Uppal, Hyderabad, Telangana - 500076.

No. : **019**Date : 03-09-2020M/s. Modi properties pvt. LtdParty GSTIN 36AA BCM 4761EJZM Vehicle No. _____ State Code : 36

S.No.	DESCRIPTION	HSN Code	QTY.	Rate	AMOUNT Rs. Ps.
	Brick work. — x — B. - 601 - 1500 SFT = 45% B - 605 - 1800 SFT = 45% B - 103 - 1800 SFT = 45%			126	1,89,000 2,26,800 2,26,800

Rupees in words : Seven Lakh. Fifty Eight
Thousand Two Hundred.
Sixty Eight, only/-

TOTAL		6,42,600
SGST	9 %	57,834
CGST	9 %	57,834
GRAND TOTAL		7,58,268/-

Receiver's Signature

for **DHARMA RAO NELLI**

N. Dharma. Rao.
Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10650

Dated : 10-Sep-2020

Ref.: 12954 dt. 1-Sep-2020

Party's Name: **SUP-Summit Sales LLP**

5-4-187/3&4,2nd Floor,Soham Mansion

M G Road,Secunderabad

GSTIN/UIN : **36ADBFS3288A2Z7**

Particulars		Amount
Electrical GST 18%	54,272.00	₹ 64,041.00
Input-CGST	4,884.48	
Input-SGST	4,884.48	
OIE-Rounded Off	0.04	

Account of :

being amount credited to SLLP towards purchase of electrical material against invoice no 12954 dt 1.9.2020

Amount (in words) :

Indian Rupees Sixty Four Thousand Forty One Only

for SUP-Summit Sales LLP

Prepared by: sangeetha

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

9

Date:	2/9/20	Prepared by:	SOWMYA
PO/WO no.	69913	PO / WO Date.	28/8/20
Supplier Name	SSlp.	PO/WO amount	64,040.
Firm/Company	Modi properties pvt ltd	Project	MPL
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12954	1/9/20	64,040
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			64,040
Sl. No.	DC No	DC. Date	MRN No.
1.	10933	1/9/20	10933
2.			
3.			
4.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			64,040
Amount E – PO / WO value:			64,040
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____ /- ☒ No	
Payment – due date		5.9.2020	

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	2/9/20	8/9/20	09 AUG 2020				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'See attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details				Invoice No.		12954		
Modi Properties Private Limited, Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		01-09-2020		
				PO No.		69913		
				PO Date.		28-08-2020		
				Req ID		59403		
				Req Date		28-08-2020		
				Loc Req No		11905		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2	39172310	100	50.00	5,000.00	18	900.00	
2	4777 - Electrical - conducting - Junction Box - 25mm	39174000	510	20.00	10,200.00	18	1,836.00	
3	4775 - Electrical - conducting - Bends - 25 mm - nos 1.5mm		590	6.00	3,540.00	18	637.20	
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	100	10.00	1,000.00	18	180.00	
5	4617 - Electrical - other - Metal box - 8way - nos	85365020	74	37.00	2,738.00	18	492.84	
6	4616 - Electrical - other - Metal box - 6way - nos	85365020	408	34.00	13,872.00	18	2,496.96	
7	4613 - Electrical - other - Metal box - 2way - nos	85365020	64	18.00	1,152.00	18	207.36	
8	4547 - Electrical - other - Distribution Board - 3 4 w	8537	10	1260.00	12,600.00	18	2,268.00	
9	4548 - Electrical - other - Distribution Board - Single	8537	10	317.00	3,170.00	18	570.60	
10	9537 - Tools - Hacksaw blade - double - nos	8202	100	10.00	1,000.00	18	180.00	
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		54,272.00	9,768.96	
		4,884.48	4,884.48	Total Invoice Amount		64,040.96		
Rupees : Sixty Four Thousand Fourty and Paise Ninty Six Only.								

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

28-08-2020 2:10:56 PM



69913

27.08.20 2:29:37

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	69913	11905
Doc Date	28-08-2020	
Quote No	Nil	
Quote Date	08-05-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	100.00	50.00	0.00	18.00	5,900.00
2 4777 - Electrical - conducting - Junction Box - 25mm - nos	510.00	20.00	0.00	18.00	12,036.00
3 4775 - Electrical - conducting - Bends - 25 mm - nos 1.5mm	590.00	6.00	0.00	18.00	4,177.20
4 4585 - Electrical - other - Insulation tape - NA - nos	100.00	10.00	0.00	18.00	1,180.00
5 4617 - Electrical - other - Metal box - 8way - nos	74.00	37.00	0.00	18.00	3,230.84
6 4616 - Electrical - other - Metal box - 6way - nos	408.00	34.00	0.00	18.00	16,368.96
7 4613 - Electrical - other - Metal box - 2way - nos	64.00	18.00	0.00	18.00	1,359.36
8 4547 - Electrical - other - Distribution Board - 3 Phase - nos 4 w	10.00	1,260.00	0.00	18.00	14,868.00
9 4548 - Electrical - other - Distribution Board - Single Phase - nos	10.00	317.00	0.00	18.00	3,740.60
10 9537 - Tools - Hacksaw blade - double - nos	100.00	10.00	0.00	18.00	1,180.00
Total Order Value . . .					64,040.96

Rupees : Sixty Four Thousand Fourty and Paise Ninty Six Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name :

Date : _/_/

Purchase Order

Page(s) 2 Of 2

28-08-2020 2:10:56 PM

Original / Office Copy / Purchase Div.Copy

Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above items for A-701 to 708 B -701 to 708 use purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Requisition Form - Electrical Conducting - Internal										
Company		MPL				Site & Phase				
Req. no.		11905				Req. Date				
Material required before		31/08/2020				ID no.				
Prepared by:		K.Narendar Reddy				Approved by (sign):				
Flat / Block no:		Flat nosA-701 to A-708, B-701, B-70								
Type I 1500 ft 3BHK Order Value:			6 Flats							
Type III 1800 Sft 3BHK Order Value:			4 Flats							
Type IV 2140 Sft 3BHK Order Value:			0 Flats							
S No.	Item Description	Units	Qty required forType I 1500 ft 3BHK Order Value	Type III 1800 Sft 3BHK flats requirement	Qty required forType II 1500 ft 3BHK Order Value	Type IV 2140 Sft 4BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No
1	PVC Pipe 1.2mm Thick	Nos	40.0	60.0	0	65	480.0	380	100.00	
2	PVC Junction Box 4 way	Nos	45.0	60.0	0	65	510.0	0	510.00	
3	PVC Bends	Nos	55.0	65.0	0	60	590.0	0	590.00	
4	Insulation Tapes	Nos	10.0	10.0	0	12	100.0	0	100.00	
5	Hacksaw blade - two side	Nos	10.0	10.0	0	10	100.0	0	100.00	
6	DB Box 4 Way-3 phase	Nos	1.0	1.0	0	1	10.0	0	10.00	
7	DB For Changeover	Nos	1.0	1.0	0	1	10.0	0	10.00	
8	8 Way Metal Box	Nos	7.0	8.0	0	9	74.0	0	74.00	
9	6 Way Metal Box	Nos	40.0	42.0	0	48	408.0	0	408.00	
10	2 Way Metal Box	Nos	6.0	7.0	0	8	64.0	0	64.00	
11	Nails- 2 1/2"	kg	1.0	1.0	0	1	10.0	0	10.00	
	Total						2346.00	380.00	1966.00	

Note: For PVC pipes round off order to nearest bundles.

Note: For PVC pipes round off order to nearest bundles.

APPROVED
29 AUG 2020
MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details		DC No.	10933
Modi Properties Private Limited.,		DC Date.	01-09-2020
Sy No. 82/1, Mallapur, Nacharam, Hyderabad		PO No.	69913
		PO Date.	28-08-2020
		Req ID	59403
		Req Date	28-08-2020
GSTIN : 36AABCM4761E1ZM		Loc Req No	11905
	Description of Goods	HSN/SAC	Qty
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	39172310	100
2	4777 - Electrical - conducting - Junction Box - 25mm - nos	39174000	510
3	4775 - Electrical - conducting - Bends - 25 mm - nos		590
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	100
5	4617 - Electrical - other - Metal box - 8way - nos	85365020	74
6	4616 - Electrical - other - Metal box - 6way - nos	85365020	408
7	4613 - Electrical - other - Metal box - 2way - nos	85365020	64
8	4547 - Electrical - other - Distribution Board - 3 Phase - nos	8537	10
9	4548 - Electrical - other - Distribution Board - Single Phase - nos	8537	10
10	9537 - Tools - Hacksaw blade - double - nos	8202	100
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No. 18940	Date 01/9/20
MRN No. 10933	Dr.
Received By	Sign: Nizam
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

for Summit Sales LLP

Authorised signatory

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details				Invoice No.		12954	
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		01-09-2020	
				PO No.		69913	
				PO Date.		28-08-2020	
				Req ID		59403	
				Req Date		28-08-2020	
				Loc Req No		11905	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2	39172310	100	50.00	5,000.00	18	900.00
2	4777 - Electrical - conducting - Junction Box - 25mm	39174000	510	20.00	10,200.00	18	1,836.00
3	4775 - Electrical - conducting - Bends - 25 mm - nos 1.5mm		590	6.00	3,540.00	18	637.20
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	100	10.00	1,000.00	18	180.00
5	4617 - Electrical - other - Metal box - 8way - nos	85365020	74	37.00	2,738.00	18	492.84
6	4616 - Electrical - other - Metal box - 6way - nos	85365020	408	34.00	13,872.00	18	2,496.96
7	4613 - Electrical - other - Metal box - 2way - nos	85365020	64	18.00	1,152.00	18	207.36
8	4547 - Electrical - other - Distribution Board - 3 4 w	8537	10	1260.00	12,600.00	18	2,268.00
9	4548 - Electrical - other - Distribution Board - Single	8537	10	317.00	3,170.00	18	570.60
10	9537 - Tools - Hacksaw blade - double - nos	8202	100	10.00	1,000.00	18	180.00
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		54,272.00	9,768.96
		4,884.48	4,884.48	Total Invoice Amount		64,040.96	
Rupees : Sixty Four Thousand Fourty and Paise Ninty Six Only.							

Rupees : Sixty Four Thousand Fourty and Paise Ninty Six Only.

Subject to Hyderabad Jurisdiction

INWARD	
Inward No. 13970	Date 01/9/20
ARN No. 82497	By:
Received By	Sign: <i>Olizem</i>
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

for Summit Sales LLP

Authorised signatory



E - WAY BILL SYSTEM



e-Way Bill



E-Way Bill No: 1112 4563 0120
 E-Way Bill Date: 01/09/2020 12:37 PM
 Generated By: 36ACQ FS204 4C1Z7 - SUMMIT SALES LLP
 Valid From: 01/09/2020 12:37 PM [16Kms]
 Valid Until: 02/09/2020

Part - A

GSTIN of Supplier 36ACQFS2044C1Z7,SUMMIT SALES LLP
 Place of Dispatch CHERLAPALLY,TELANGANA-501301
 GSTIN of Recipient 36AAB CM476 1E1ZM ,MODI PROPERTIES PRIVATE LIMITED
 Place of Delivery MALLAPUR,TELANGANA-500076
 Document No. 12954
 Document Date 01/09/2020
 Transaction Type: Regular
 Value of Goods ₹ 64040.96
 HSN Code 8536 - METAL BOX(+9)
 Reason for Transportation Outward - Supply
 Transporter

Part - B

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh.Info (If any)
Road	TS10UB3123 & 12954 & 01/09/2020	CHERLAPALLY	01/09/2020 12:37 PM	36ACQFS2044C1Z7	-	-



111245630120