Reply to rema	rke on requiei	tion by site report.		1	
Prepared by:		MINISH			
Report from/t		14-11-20 TO 21-11-20		1	
Report Date	U	27-11-2020		Date	
Site:		AGH		Remarks by S	hivo Vrichno
Site.		AGII		Kemarks by 5	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
		O/WO not prepared 3 working days after requisitions	Furchase Manager - Remarks	delivered?	justified?
165099		Swimming Pool Filter	Rates to be Finalized	+	
165193		3 core cable	Delivery next week		
103193	09-11-20	3 core cable	Delivery liext week	+	
				1	
				+	
				-	
ļ				+	
165122	12.00.20	Black Granite	Dolivory Novt Wook	-	
165122			Delivery Next Week	-	
	15-09-20		Delivery Next Week	-	
165133		MYK Arment	Delivered		
165159		Electrical inside	Delivered		
165164	17-10-20	Cpvc material	Delivered		
	15 10 20	TIP DE D'	- · ·		
165165		HDPE Pipe	Delivered		
165169		Cement sheets	Delivered		
165172		Eco drain	Delivered		
165173		painting material	Delivered		
165177		white cement	Next week delivery		
165178	27-10-20		Delivered		
165181		Sintex tanks	Contact Supplier		
165182		spring wire	Delivered		
165183		Concrete shoes	Delivered		
165184	30-10-20		Delivered		
165185		consumables	Delivered		
165187		Al windows	Part Delivered Balance next week		
165189		wall care putty	Delivered		
165190		Al windows	Part Delivered Balance next week		
165191		A4 Paper	Delivered	+	
165192		sweeping machine	Delivered	1	
165194		solid bricks	Contact Supplier	1	
165195		Electrical inside	Delivered	-	
165196		Door frames	Delivered	-	
165197	11-11-20		Delivered	-	
165198	11-11-20		Delivered	1	
165199	11-11-20		Delivered	-	
165200	11-11-20		Delivered	1	
165201		Eco drain	Delivered	-	
165202		Eco drain	Delivered	1	
165203		Cladding Tiles	Contact Contractor PO released		
165204	16-11-20	copper plate	Part Delivered Balance next week		