

BNC – Task List
Date: 28 -11-2017

S. No.	Date	Task	Remark/Status
1.	29-08-17	Insulation of AC composer unit. Encase copper pipes with flexible PVC pipe and pack hole at customer cost for flat No. A-101, A-005,A-106,A-804,B-704,A-102,A-002,A-107,D-502,D-703,A-506,D-502,A-406,B-305,D-701.	
2.	12-09-17	HKGN - 6K debit balance-adjust with other site.	
3.	12-09-17	Mark Narsimlu - debit 26,932/- sells his machinery to other contractor and recover amount Rs. 9097/-.	
4.	26-09-17	Sub surface drainage - open manhole covers.	
5.	17-10-17	Complete entire FIRE safety installation except E block by year end.	
6.	31-10-17	Maint entrance arch apply wall care putty. Electric wire dressing. Repair lights.	
7.	31-10-17	NFC land - Build new compound wall for 2 plots and clear 25' road on western side.	
8.	31-10-17	D block 20 flats are schedule to be handed over by 31-12-17 as per list provided by CR. Stage 2 works on these flats to be completed by 05-12-17. Stage 3 works on these flats to be completed by 31-12-17. QC and ATR on QC also be completed by these dates. Start flooring work of corridors and staircase by 15-12-17 and complete by 31-12-17. Lift installation to be completed by 31-12-17. For that work has to start by 15-11-17. All sold flats stage 2 to be completed by 31-01-18 and at least 35 flats stage 3 to be completed by 31-01-18. Ask CR to provide priority list. Position for wood work to be handed over from 01-01-18 and final position to be handed over from 01-02-18.	
9.	31-10-17	F-block stage 2 works starts from 01-01-18. Position to be handed over from 01-04-18.	
10.	31-10-17	Check E block RCC schedule. Each slab must be casted 28 days from	

		casting 1 st slab.	
11.	28-11-17	Shift FRP pergolas to terrace floor.	
12.	28-11-17	Shift lift to flat no. - E 1.	
13.	28-11-17	Cleaning of club house ACP & glass.	
14.	28-11-17	Rivet MS sheet between flat C2 and C4.	
15.	28-11-17	Repair wallpaper in club house. Order 2 pool tables. Fix symmetric sliding glass with lock for cafeteria in club house. Use 3" MS box section L shape 3mm to 4mm thick for support. Glass size width difference should be 6".	

*