

Advice for approval for credit to supplier

Date:	13/11/20.		Prepared by:	D.SOWMYA
PO/WO no.	71993.		PO / WO Date.	9/11/20
Supplier Name	SS LLP.		PO/WO amount	82,246.
Firm/Company	Modi Realty Mallapur 1/4		Project	GMR
Sl. No.	Bill No.	Bill Date	Bill amount	
1	14199	12/11/20.	79,650	
2				
3				
4				
Amount A – Bills total(Excluding Transport & Hamali Charges):				79,650.
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	12063.	12/11/20	85363.	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
Amount B –Other Credits :Transportation charges				-
Amount C –Other Debits :				-
Amount D (D=A+B-C) – Amount to be credited to the supplier:				79,650
Amount E – PO / WO value:				82,246.
Amount F – Difference (A – E): GST-18%				-2,596/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)		
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)		
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No		
Payment – due date		14.11.2020		
Remarks: Part Bill received.				
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD
Sign:				
Date	13/11/20	24/11	26 NOV 2020	
		MINISH PARIKH	MANAGER PROCUREMENT	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy


GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 12-11-2020

Customer Details				Invoice No.	14199		
Modi Reality Mallapur LLP Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge, GSTIN : 36AAEFM1459R1ZP				Invoice Date.	12-11-2020		
				PO No.	71993		
				PO Date.	09-11-2020		
				Req ID	61374		
				Req Date	09-11-2020		
				Loc Req No	68574		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	600	76.00	45,600.00	18	8,208.00
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	300	28.00	8,400.00	18	1,512.00
3	4500 - Electrical - conducting - PVC bend - other -	3917	650	7.00	4,550.00	18	819.00
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	150	23.00	3,450.00	18	621.00
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	100	10.00	1,000.00	18	180.00
6	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	20	60.00	1,200.00	18	216.00
7	4658 - Electrical - other - Thermacol - NA - nos	3917	20	15.00	300.00	18	54.00
8	4777 - Electrical - conducting - Junction Box - 25mm	39174000	100	24.00	2,400.00	18	432.00
9	4553 - Electrical - other - Dummy - NA - nos	3917	8	75.00	600.00	18	108.00
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		67,500.00	12,150.00
		6,075.00	6,075.00	Total Invoice Amount		79,650.00	
Rupees : Seventy Nine Thousand Six Hundred Fifty Only.							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Purchase Order

Page(s) 1 Of 2

10-11-2020 14:34:59

Original / O



71993

30.10.20 4:46:12

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
GST No. : 36AAEFM1459R1ZP

Supplier Details			
Summit Sales LLP 5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad GSTIN 36ACQFS2044C1Z7 040-66335551 9618244433	Doc No	71993	68574
	Doc Date	09-11-2020	
	Quote No	Nil	
	Quote Date	06-11-2020	
	SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	600.00	76.00	0.00	18.00	53,808.00
2 4546 - Electrical - other - Deep Box - 25mm - nos	300.00	28.00	0.00	18.00	9,912.00
3 4500 - Electrical - conducting - PVC bend - other - nos	650.00	7.00	0.00	18.00	5,369.00
4 4564 - Electrical - other - Fan Box - 1 In - nos	150.00	23.00	0.00	18.00	4,071.00
5 4585 - Electrical - other - Insulation tape - NA - nos	200.00	10.00	0.00	18.00	2,360.00
6 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	20.00	60.00	0.00	18.00	1,416.00
7 4658 - Electrical - other - Thermacol - NA - nos	100.00	15.00	0.00	18.00	1,770.00
8 4777 - Electrical - conducting - Junction Box - 25mm - nos	100.00	24.00	0.00	18.00	2,832.00
9 4553 - Electrical - other - Dummy - NA - nos	8.00	75.00	0.00	18.00	708.00
Total Order Value . . .					82,246.00

Rupees : Eighty Two Thousand Two Hundred Fourty Six Only.

Terms and Conditions :-

Specification / Brand	All items shall be of 'Sudhkar' brand.
Payment Terms	After Delivery & Production of bill
Tax	Inclusive of all taxes
Delivery Date	Next Day.
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge Phone. Contact: Security _____, Admin 9502211011
Penalty For Delay	Nil
Transportation Cost	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : [Signature]
Contact : _____

⇒ Part Bill received of Rs. 79,659/-
Bil. No. 16199 and Bal. Bill of Rs. 2,587/-
12/11/20
to be received.

af
22/11/20.

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

10-11-2020 14:34:59

Original / Office Copy / Purchase Div.Copy

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above items for A block flat.no.301 - 309 purpose

Completion Date Nil

Measurement Nil

Security Nil

Remarks

For **Medi Realty Malayan LLP**

Authorised Signatory

Name : 

Contact

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - Electrical Conducting For Slabs				Site & Phase		Gulmohar residency					
Company	Modi realty mallapur LLP			Req. Date	09-11-2020						
Req. no.	68574			ID no.							
Material required before	11-11-2020			Approved by (sign):	Ram Prasad						
Prepared by:	M Likhitha										
Flat / Block no:	A block flat no 301-309										
Type A 1210 Sft 3BHK Order Value:				9 Flats							
Type B 1010 Sft 2BHK Order Value:				0 Flats							
S No.	Item Description	Units	Qty required for Type B 1010 Sft 2BHK flat	Qty required for Type A 1210 Sft 3BHK flat	Type B 1010 2BHK flats requirement	Type A 1210 Sft 3BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe 1.5 mm Thick	Nos	-	600	-	-	600	-	600		
2	PVC Deep Box	Nos	-	300	-	-	300	-	300		
3	PVC Bends 1.5mm Thick	Nos	-	650	-	-	650	-	650		
4	Fan Box	Nos	-	150	-	-	150	-	150		
5	Insulation Tapes	Box's	-	20	-	-	20	-	20		
6	Solvent Cement 250 ML	Nos	-	20	-	-	20	-	20		
7	4-way D Junction	Nos	-	100	-	-	100	-	100		
8	Hack saw blade	Box's	-	20	-	-	20	-	20		
9	PVC Dummies 1"	Pkts	-	8	-	-	8	-	8		
10	thermacol	Nos	-	100	-	-	100	-	100		
	Total						1,968	-	1,968		

Note: For PVC pipes round off order to nearest bundles.

APPROVED
09 NOV 2020
MINISH PARIKH
MANAGER PROCUREMENT

2-10-20

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 12-11-2020

Customer Details		DC No.	12063
Modi Reality Mallapur LLP		DC Date.	12-11-2020
Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge, GSTIN : 36AAEFM1459R1ZP		PO No.	71993
		PO Date.	09-11-2020
		Req ID	61374
		Req Date	09-11-2020
		Loc Req No	68574
	Description of Goods	HSN/SAC	Qty
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	3917	600
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	300
3	4500 - Electrical - conducting - PVC bend - other - nos	3917	650
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	150
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	100
6	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	20
7	4658 - Electrical - other - Thermacol - NA - nos	3917	20
8	4777 - Electrical - conducting - Junction Box - 25mm - nos	39174000	100
9	4553 - Electrical - other - Dummy - NA - nos	3917	8
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7**TRANSIT COPY**
1 of 1 12-11-2020

Customer Details				Invoice No.	14199		
Modi Reality Mallapur LLP				Invoice Date.	12-11-2020		
Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge,				PO No.	71993		
GSTIN : 36AAEFM1459R1ZP				PO Date.	09-11-2020		
				Req ID	61374		
				Req Date	09-11-2020		
				Loc Req No	68574		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	600	76.00	45,600.00	18	8,208.00
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	300	28.00	8,400.00	18	1,512.00
3	4500 - Electrical - conducting - PVC bend - other -	3917	650	7.00	4,550.00	18	819.00
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	150	23.00	3,450.00	18	621.00
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	100	10.00	1,000.00	18	180.00
6	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	20	60.00	1,200.00	18	216.00
7	4658 - Electrical - other - Thermacol - NA - nos	3917	20	15.00	300.00	18	54.00
8	4777 - Electrical - conducting - Junction Box - 25mm	39174000	100	24.00	2,400.00	18	432.00
9	4553 - Electrical - other - Dummy - NA - nos	3917	8	75.00	600.00	18	108.00
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
6,075.00				6,075.00		Total Taxable Amount	
Total Invoice Amount				67,500.00		12,150.00	
Total Invoice Amount				79,650.00			

Rupees : Seventy Nine Thousand Six Hundred Fifty Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction


 Authorised signatory