

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11358** **11373**Dated : **25-Sep-2020**

Particulars	Amount
Account :	
EUC-Kurmanna Telugu	2,736.00
TDS-1.5% Equipment Hire Charges	(-)41.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to T.Kurmana towards as per advice for payment	
Amount (in words) :	
Indian Rupees Two Thousand Six Hundred Ninety Five Only	
	₹ 2,695.00

Prepared by: mfh@modiproperties.com

Approved by


Receiver's Signature



Advice for Payment

Company Name : Modi Properties Pvt.Ltd.
 Project Name : May Flower Platinum
 Supplier Name : T.Kurmanna

Voucher No : 7104

PARTICULARS										Amount					
Hire Charges - Job Work Payment										Amount Payable :- 2736.00					
Towards levelling with JCB										2736.00					
Hire Charges - On A/C Payment										Amount Payable :- 0.00					
										0.00					
Other Additions :										0.00					
Certified by:  Assistant Engg/Admin May Flower Platinum										Gross	2736.00				
										TDS% 1.50	TDS Amount	41.04			
										CGST% 0.00	0.00	SGST% 0.00	0.00	Total GST Amount	0.00
										Other Deductions :					
										0.00					
										Total	2694.96				

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.

Project Name : May Flower Platinum

Supplier Name : T.Kurmanna

25-09-2020 12:14:59

Pages : 1 of 2

Voucher No :	7104
From Date :	18-09-2020
To Date :	24-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
83617	15504	22-09-2020 JCB	10:19	13:07	2.8	900	JW 2520.00
		TS08FL6117 Units : per hour Rate : 800					
		MORRAM LIFTING					
83622	15508	22-09-2020 JCB	14:02	14:34	0.24	900	JW 216.00
		TS08FL6117 Units : per hour Rate : 800					
		LEVELLING					

Certified by:

B.N.P.
Assistant Engg/Admin
May Flower Platinum

VERIFIED BY

25 SEP 2020

S. SANJAY KUMAR
MANAGER-AUDIT

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager

Project Manager

Accounts Manager

Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11365**Dated : **25-Sep-2020**

Particulars	Amount
Account :	
DW-Mohammed Nadeem	3,300.00
TDS-0.75% Contract	(-)25.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to MD.Nadeem towards as per advice for payment	
Amount (in words) :	
Indian Rupees Three Thousand Two Hundred Seventy Five Only	
	₹ 3,275.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5915

Date : 25-09-2020

Contractor Name	From Date	To Date
Mohamad Nadeem (Plumber) MPL	18-09-2020	24-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	12.00	4800.00	0.00	0.00	0.00	0.00	4800.00	0.00
Mason	18.00	9900.00	1650.00	1650.00	0.00	0.00	6600.00	0.00
Totals...	30.00	14700.00	1650.00	1650.00	0.00	0.00	11400.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards the RO water tank refixing work done fixing of tap at the upper labour quarters septic tank outlet connection given checking of lift pit curing pipe and reconnection given at C block HDPE pipe connection given at B block lift pit	3300.00
Job Work Description :	0.00
Total Amount %	3300.00
TDS : @ 0.75	24.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3275.25

Rupees : Three Thousand Two Hundred Seventy Five and Paise Twenty Five Only.

VERIFIED BY

25 SEP 2020

R. SANJAY KUMAR
MANAGER-AUDIT

25 SEP 2020

S. V. Subba Reddy
Project Manager

APPROVED BY

26 SEP 2020

M. JAIN PRAKASH
Sr. Manager Accounts
Approved By Managing Director

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Payment Voucher

(Page 2)

No. : ¹¹³⁷⁵~~PAY/11361~~Dated : ²⁶~~25~~ Sep-2020

Particulars	Amount
TDS-0.75% Contract	(-)203.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) : Indian Rupees Twenty Six Thousand Eight Hundred Thirty Two Only	
	₹ 26,832.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Mo Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

No. : **PAY/11361**

Dated : **25-Sep-2020**

Particulars	Amount
Account :	
JWUD-Labour Charges	5,410.00
JWUD-Allowance for Conumables	5,410.00
JWUD-Allowance for Equipment	16,215.00

continued ...



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5911


Date : 25-09-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	18-09-2020	24-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	61.00	24400.00	5600.00	1600.00	10400.00	4800.00	2000.00	0.00
Male Helper	47.00	21150.00	6750.00	1350.00	8550.00	2700.00	1800.00	0.00
Totals...	108.00	45550.00	12350.00	2950.00	18950.00	7500.00	3800.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards tiles shifting at north side lower basement cellar to west side driveway store room removing of borewell motor at southside B block ducts debries chipping bore fixing work at south side road A block 5th floor debries cleaning A&A purpose furniture material shifting water bunds removing on slab of B block 8th floor excavation of borewell line in southside road gunny bags tying	27025.00
Total Amount %	27025.00
TDS : @ 0.75	202.69
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	26822.31
Rupees : Twenty Six Thousand Eight Hundred Twenty Two and Paise Thirty One Only.	



Approved By Admin

Approved By Project
ManagerApproved By Managing
Director

Job Work Details

S. No. **16369**

Company	MPPZ	Project	MPL
No. of workers required	10	Date	19/9/20
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	05
Required from date	19/9/20	Required to date	19/9/20
Job Description:	Towards tiles Shifting at northside lower Basement cell to West side driveway store room		
Description	Quantity	Rate	Amount
Tiles Shifting	1375 Nos	5/-	6875 = 00
/	/	/	/
/	/	/	/
/	/	/	/
/	/	/	/
/	/	/	/
Total Amount			6875 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Joravani	[Signature]	[Signature]	UTTAIAH

Job Work Details

S. No. 16367

Company	MppL	Project	MFP
No. of workers required	11	Date	18/9/20
No. of head mason	—	No. of male helper	06
No. of mason	—	No. of female helper	05
Required from date	18/9/20	Required to date	18/9/20
Job Description:	Toward tiles shifting at north side Drainway lower basement to west side drainway lower base tiles storeroom lower basement		
Description	Quantity	Rate	Amount
1) tiles shifting	1200 boxes	4/-	4800 = 00
Total Amount			4800 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Joravani		W. J. J. S. S.	W. J. J. A. S.

Job Work Details

S. No. **16371**

Company	MPL	Project	MFP
No. of workers required	13	Date	21/9/20
No. of head mason	—	No. of male helper	06
No. of mason	—	No. of female helper	07
Required from date	21/9/20	Required to date	21/9/20
Job Description:	Towards tiles shifting at Northside to west side basement lower, B block ducts Debeases Chipping, removing of borewell motor at southside		
Description	Quantity	Rate	Amount
1) Tiles shifting	2800sft	1/-	2800=00
2) Debeases Shifting	250sft	7/-	1750=00
3) removing of borewell	1000 lt	1000/-	1000=00
Total Amount			5550=0
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Joravani		Wotiser	UTTAH

Job Work Details

S. No. 16372

Company	MppL	Project	MfP
No. of workers required	14	Date	22/9/20
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	09
Required from date	22/9/20	Required to date	22/9/20
Job Description:	Towards bore firing work at Southside road, A block 5th floor Debris clearing A+A purpose, Furniture Material shifting (Carpenter), Water bound jumping B 8th floor.		
Description	Quantity	Rate	Amount
1) B block 8th floor water bound jumping	2000 sft	1/-	2000 = 00
2) Furniture Material shifting	1500	3/-	1500 = 00
3) Core firing work	1500	1/-	1500 = 00
4) A & B floor Debris Clearing	1000	1000/-	1000 = 00
Total Amount			6000 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Travani	[Signature]	[Signature]	UTTAI AIA

Job Work Details

S. No. **16377**

Company	MPDL	Project	23/9/20 MFP
No. of workers required	03	Date	23/9/20
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	—
Required from date	23/9/20	Required to date	23/9/20
Job Description:	Towards Excavation of borewell line at South Side road		
Description	Quantity	Rate	Amount
Excavation of soil	250 sft	7/-	1750 = 00
Total Amount			1750 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Jeevanth		— 609288	VTAAH

hsh

Job Work Details

S. No. **16379**

Company	MPL	Project	MFP
No. of workers required	04	Date	24/9/20
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	01
Required from date	24/9/20	Required to date	24/9/20

Job Description:

Towards Cunny bags tying at cblock

Column 6, Excavation of soil at cblock left pt

Lower basement

Description	Quantity	Rate	Amount
Excavation of soil	1505ft	7/-	1050 = 00
Cunny bags tying	10005ft	1/-	1000 = 00
Total Amount			2050 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Toravani		W. S. S. S.	W. S. S. S.

W. S. S. S.

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11358**Dated : **25 Sep-2020**

Particulars	Amount
Account :	
EUC-Ravula Parusharamulu	10,750.00
TDS-1.5% Equipment Hire Charges	(-)161.00
Through :	
BANK-Yesbank Current Acct-107063700000167	
On Account of :	
Being amount transfered to Ravula parshuramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees Ten Thousand Five Hundred Eighty Nine Only	
	₹ 10,589.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Advice for Payment

Company Name : Modi Properties Pvt.Ltd.
 Project Name : May Flower Platinum
 Supplier Name : Ravula Parusharamulu

Voucher No : 7103

PARTICULARS		Amount
Hire Charges - Job Work Payment	Amount Payable :-	10750.00
Towards shifting of cement,debrises,mud and bullies		10750.00
Hire Charges - On A/C Payment	Amount Payable :-	0.00
		0.00
Other Additions :		0.00
	Gross	10750.00
	TDS% 1.50 TDS Amount	161.25
	CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount	0.00
Other Deductions :		0.00
	Total	10588.75

Rupees : Ten Thousand Five Hundred Eighty Eight and Paise Seventy Five Only.

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager

VERIFIED BY

25 SEP 2020

R. SANJAY KUMAR
MANAGER-AUDIT

APPROVED BY

25 SEP 2020

M. JAYA PRAKASH
Accounts Manager

Project Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.
Project Name : Máy Flower Platinum
Supplier Name : Ravula Parusharamulu

25-09-2020 12:14:59

Pages : 1 of 5

Voucher No :	7103
From Date :	18-09-2020
To Date :	24-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
83523	15487	18-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIES SHIFTING	10:10	10:16	1	375	JW	375.00
83524	15488	18-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip BRICKS SHIFITNG	10:26	10:33	1	375	JW	375.00
83525	15489	18-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip BRICKS SHIFTING	10:35	10:56	1	375	JW	375.00
83526	15490	18-09-2020 Tractor with tipper with labour AP36X4269 Units : per trip BRICKS SHIFTING	10:46	11:04	1	375	JW	375.00
83527	15491	18-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIES SHIFTING	12:48	12:53	1	375	JW	375.00
83528	15492	18-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip DEBRIES SHIFTING	16:02	16:09	1	375	JW	375.00
83543	15494	19-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip DUST SHIFTING	10:28	10:34	1	375	JW	375.00
83544	15495	19-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip DUST SHIFTING	10:59	11:03	1	375	JW	375.00
83545	15496	19-09-2020 Tractor with tipper with labour AP36X3984 Units : per trip	11:54	11:57	1	375	JW	375.00

Certified by:

Assistant Engg/Admin
May Flower Platinum

APPROVED BY

25 SEP 2020
S. V. Subba Reddy
Project Manager

Project Manager

Accounts Manager

Managing Director

Certified by: *B. N. S.*

Assistant Engg/Admin
May Flower Platinum

S. V. Subba Reddy
Project Manager

Managing Director

Pages : 3 of 5

Managing Director

Hire Charges Voucher

25-09-2020 12:14:59

Pages : 4 of 5

			AP36X3984	Units : per trip	Rate : 375						
			DEBRIES SHIFTING								
83692	15523	24-09-2020	Tractor with tipper with labour			16:44	16:52	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
			DEBRIES SHIFTING								
83693	15524	24-09-2020	Tractor with tipper with labour			17:56	18:05	1	375	JW	375.00
			AP36X3984	Units : per trip	Rate : 375						
			RED MUD								



Project Manager

Accounts Manager

Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment Voucher

No. : PAY/11360

Dated 25-Sep-2020

Particulars	Amount
Account : SUP-Sai Vishal Enterprises	39,650.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : Being amount transfered to Sai Vishal Enterprises towards asa per advice for payment	
Amount (in words) : Indian Rupees Thirty Nine Thousand Six Hundred Fifty Only	
	₹ 39,650.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Building Material Voucher

25-09-2020 12:14:59

Pages : 1 of 1

Company Name : Modi Properties Pvt.Ltd.

Project Name : May Flower Platinum

Supplier Name : Sai Vishal Enterprises

Voucher No :	5356
From Date :	18-09-2020
To Date :	24-09-2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1008 - Building material - Metal aggregate - 20mm - cft								
10494	24-09-2020	09:32	008	24.09.2020	300.000	22.50	0.00	6750.00
					300.000			6750.00
1010 - Building material - Metal aggregate - 6mm - cft								
10491	23-09-2020	09:11	076	23.09.2020	300.000	19.00	0.00	5700.00
10493	23-09-2020	13:14	007	23.09.2020	300.000	19.00	0.00	5700.00
					600.000			11400.00
1020 - Building material - Stone dust - NA - cft								
10492	23-09-2020	09:26	075	23.09.2020	500.000	21.50	0.00	10750.00
10495	24-09-2020	09:39	077	24.09.2020	500.000	21.50	0.00	10750.00
					1000.000			21500.00
Building Material Total								39650.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material	39650.00
Towards supply of 20mm metal aggregate, 6mm metal aggregate and stone dust	
Additional Payments :	0.00
Deductions :	0.00
Total	39650.00

Rupees : Thirty Nine Thousand Six Hundred Fifty Only.

Certified by:

Assistant Engg/Admin
May Flower Platinum

VERIFIED BY

25 SEP 2020

R. SANJAY KUMAR
MANAGER-AUDIT

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager

Project Manager

APPROVED BY

26 SEP 2020

RAKASH
Accounts

Accounts Manager

Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11365**Dated : **25-Sep-2020**

Particulars	Amount
Account :	
DW-Shaik Javid Pasha	3,550.00
TDS-0.75% Contract	(-)27.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to Shaik javid pasha towards as per advice for payment	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Twenty Three Only	
	₹ 3,523.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5918



Date : 25-09-2020

Contractor Name	From Date	To Date
Shaik Javid pasha.(Welder) MPL	18-09-2020	24-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	5.00	2750.00	2200.00	550.00	0.00	0.00	0.00	0.00
Male Helper	4.00	1600.00	0.00	800.00	0.00	0.00	800.00	0.00
Totals...	9.00	4350.00	2200.00	1350.00	0.00	0.00	800.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards the making of H frame sample done cutting of rods at the C block lock setting done for the east side drive way slab cutting of rods at the main entrance east side columns	3550.00
Job Work Description :	0.00
Total Amount %	3550.00
TDS : @ 0.75	26.63
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3523.38
Rupees : Three Thousand Five Hundred Twenty Three and Paise Thirty Eight Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/14365** 11379

Dated : 25-Sep-2020

Particulars	Amount
Account :	
DW-N Ramakrishna Reddy	3,300.00
TDS-0.75% Contract	(-)25.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to N.Ramakrishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees Three Thousand Two Hundred Seventy Five Only	
	₹ 3,275.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5917

Date : 25-09-2020

Contractor Name		From Date		To Date	
Nalla.Ramakrishna Reddy (Ele)		18-09-2020		24-09-2020	

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	4.00	1600.00	0.00	0.00	0.00	0.00	1600.00	0.00
Mason	19.00	10450.00	3300.00	0.00	0.00	0.00	7150.00	0.00
Totals...	23.00	12050.00	3300.00	0.00	0.00	0.00	8750.00	0.00


Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards the lights fixing done for the slab 10 of A block towards lift pit motor connection given to C block curing purpose checking of CC camera tower at northeast corner material shifting lift machine connection given	3300.00
Job Work Description :	0.00
	Total Amount % 3300.00
	TDS : @ 0.75 24.75
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	3275.25
Rupees : Three Thousand Two Hundred Seventy Five and Paise, Twenty Five Only.	



Approved By Admin

[Handwritten Signature]



Approved By Project Manager



Approved By Accounts

[Handwritten Signature]
 Sr. Manager Accounts

Approved By Managing Director

Mod Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11380**Dated : **25 Sep-2020**

Particulars	Amount
Account :	
CONT-Shamala Swaroopa	3,00,000.00
On Account 3,00,000.00 Dr	
TDS-0.75% Contract	(-)2,250.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to Shamala Swaroopa towards as per advice for payment	
Amount (in words) :	
Indian Rupees Two Lakh Ninety Seven Thousand Seven Hundred Fifty Only	
	₹ 2,97,750.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5931

Date : 25-09-2020

Contractor Name	From Date	To Date
S.Swarupa MPL	18-09-2020	24-09-2020

[illegible]

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Bill sent on 17.09.2020 amount of Rs.1276586/- This week we recommend Rs.300000/-	300000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	300000.00
TDS : @ 0.75	2250.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	297750.00

Rupees : Two Lakh(s) Ninty Seven Thousand Seven Hundred Fifty Only.

Rupees : Two Lakh(s) Ninty Seven Thousand Seven Hundred Fifty Only.

Certified by:

B.N.J.

Assistant Engg/Adminia
May Flower Platinum

Approved By Admin

APPROVED BY
25 SEP 2020
S. V. Subba Reddy
Project Manager

Approved By Project
Manager

APPROVED BY
25 SEP 2020
Approved By Accounts
M. JAYA PRAKASH
Sr. Manager Accounts

Approved By Accounts

Approved By Managing
Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11365**

1381

Dated

25-Sep-2020

Particulars	Amount
Account :	
CONT-A Ramulu	10,000.00
TDS-0.75% Contract	(-)75.00
Through :	
BANK-Yesbank Current Acct-107063700000167	
On Account of :	
Being amount transfered to A.Ramulu towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Twenty Five Only	
	₹ 9,925.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5919

Date : 25-09-2020

Contractor Name	From Date	To Date
Ramulu [Carpenter] MPL	18-09-2020	24-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	12.00	4800.00	0.00	0.00	1200.00	1600.00	1600.00	400.00
Mason	6.00	3450.00	0.00	0.00	1150.00	1150.00	1150.00	0.00
Totals...	18.00	8250.00	0.00	0.00	2350.00	2750.00	2750.00	400.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.Rs.4210/- Bill sent on 23.09.2020 amount of Rs.15836/- Total amount Rs.20046/- This week we recommend Rs.10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0.75	75.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	9925.00
Rupees : Nine Thousand Nine Hundred Twenty Five Only.	

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager

Approved By Project
Manager

APPROVED BY

25 SEP 2020

M. JAYA PRAKASH
Manager Accounts

Approved By Accounts

Approved By Managing
Director

Certified by:

B.M.P.
Approved By Admin
Assistant Engg./Admin
May Flower Platinum

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/11382**
~~11365~~Dated : **25-Sep-2020**

Particulars	Amount
Account :	
CONT-Kailash Panday Mobilization Advance	2,00,000.00
TDS-0.75% Contract	(-)1,500.00
INCOME-Misc	(-)2,860.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to Kailash Pandey towards as per advice for payment	
Amount (in words) :	
Indian Rupees One Lakh Ninety Five Thousand Six Hundred Forty Only	
	₹ 1,95,640.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5921

Date : 25-09-2020

Contractor Name					From Date		To Date	
Kailash pandey..MPL					18-09-2020		24-09-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
	Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.3502092/- This week payment Rs.200000/-	200000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	200000.00
TDS : @ 0.75	1500.00
Less Rent :	2860.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	195640.00
Rupees : One Lakh(s) Ninty Five Thousand Six Hundred Fourty Only.	

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager

Certified by:

Approved By Admin
May Flower Platinum

APPROVED BY

25 SEP 2020

M. JAYA PRAKASH
Sr. Manager Accounts

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/11365****11383**Dated : **26**
25 Sep-2020

Particulars	Amount
Account :	
CONT- K Krishna	20,000.00
TDS-0.75% Contract	(-)150.00
INCOME-Misc	(-)130.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to K.Krishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nineteen Thousand Seven Hundred Twenty Only	
	₹ 19,720.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5922

Date : 25-09-2020

Contractor Name	From Date	To Date
K.Krishna(Chipping) MPL	18-09-2020	24-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	6.00	1200.00	0.00	0.00	200.00	200.00	800.00	0.00
Male Helper	36.00	9000.00	0.00	0.00	1500.00	250.00	7250.00	0.00
Totals...	42.00	10200.00	0.00	0.00	1700.00	450.00	8050.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.27977/- This week payment Rs.20000/-	20000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 20000.00
	TDS : @ 0.75 150.00
	Less Rent : 130.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	19720.00
Rupees : Nineteen Thousand Seven Hundred Twenty Only.	

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager**APPROVED BY**

26 SEP 2020

M. JAYAKRASH
Sr. Manager AccountsApproved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Certified by:

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : , Code :

Payment VoucherNo. : **PAY/11365**Dated : **25-Sep-2020**

Particulars	Amount
Account :	
CONT-Mohammed Akbar	3,00,000.00
TDS-0.75% Contract	(-)2,250.00
INCOME-Misc	(-)650.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
Being amount transfered to MD.Nadeem towards as per advice for payment	
Amount (in words) :	
Indian Rupees Two Lakh Ninety Seven Thousand One Hundred Only	
	₹ 2,97,100.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Approved By Managing
Director

Payment Voucher

No. : PAY/14365/385

Dated : 25-Sep-2020

Particulars	Amount
Account :	
CONT-Mohammed Nadeem	10,000.00
TDS-0.75% Contract	(-)75.00
INCOME-Misc	(-)130.00
Through :	
BANK-Yesbank Current Acct.-107063700000167	
On Account of :	
Being amount transfered to MD.Nadeem towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nine Thousand Seven Hundred Ninety Five Only	
	₹ 9,795.00



Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Approved By Admin
May Flower Platinum

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/11386/41365**Dated : **25 Sep-2020**

Particulars	Amount
Account :	
CONT-Mohd Azar	10,000.00
TDS-0.75% Contract	(-)75.00
Through :	
BANK-Yesbank Current Acct.-107063700000167	
On Account of :	
Being amount transfered to MD.Azar towards as per advice for payment	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Twenty Five Only	
	₹ 9,925.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5925

Date : 25-09-2020

Contractor Name	From Date	To Date
Md.Azar MPL	18-09-2020	24-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	4.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Male Helper	8.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mason	4.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	16.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.5275/- Bill sent on 23.09.2020 amount of Rs.37100/- Total amount Rs.42375/- This week payment Rs.10000/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	10000.00
TDS : @ 0.75	75.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	9925.00

Rupees : Nine Thousand Nine Hundred Twenty Five Only.

APPROVED BY

25 SEP 2020

S. V. Subba Reddy
Project Manager

APPROVED BY

25 SEP 2020

M. JAYA PRAKASH
Sr. Manager Accounts

Certified by:

Approved By Admin
Assistant Engg/Admin
May Flower PlatinumApproved By Project
ManagerApproved By Managing
Director