


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		S. Karunakar Reddy			
Company name:		Surasani Constructions			
Project name:		Gulmohar Residency			
Date:		27.11.2020			
Period		From:	19.11.2020	To:	25.11.2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	70	575.00	40,250
2	Civil work	Male helper	65	400.00	26,000
3	Civil work	Female helper	35	350.00	12,250
4	RCC work	Mason	50	550.00	27,500
5	RCC work	Male helper	45	400.00	18,000
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper	-	450.00	-
9	Earth work	Female helper	-	400.00	-
10	Electrician	Mason	-	550.00	-
11	Electrician	Male helper	-	400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					124,000
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A. Sravani				
Date	27.11.2020				

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP


APPROVED BY

27 NOV 2020
M. RAM PRASAD
PROJECT MANAGER

Anx - B - Hire charges

are - B - Send Weekly					
als of hire charges					
Name of contractor:		S. Karunakar Reddy			
Company name:		Surasani Constructions			
Project name:		Gulmohar Residency			
Date:		27.11.2020			
Period		From:	19.11.2020	To:	25.11.2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	800.00	nos	-
2	Tractor with Tipper	-	1,800.00	nos	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					
Payment approved by MD:					MDs approval
Prepared by:					
Name	A. Sravani				
Date	27.11.2020				

Certified by:



A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY


27 NOV 2020



M. RAM PRASAD
PROJECT MANAGER

Anx - C - Material received

C - send weekly							
of magterial received							
ne of contractor:		S.Karunakar Reddy					
ompany name:		Surasani Constructions					
Project name:		Gulmohar Residency					
Date:		27.11.2020					
Period		From:	19.11.2020	To:	25.11.2020		
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	Soild bricks 6"x8"x16"	23.11.20	432	550.00	No's	30.00	16,500.00
2	RMC M20	24.11.20	433 to 452	119.00	m3	3,600.00	428,400.00
3	Soild bricks 4"x8"x16"	24.11.20	453	800.00	No's	20.00	16,000.00
4	Robo coarse sand	20.11.20	59	600	cft	24.00	14,400.00
5	Robo coarse sand	23.11.20	60	600.00	cft	24.00	14,400.00
6							-
7							-
8							-
9							-
10							-
11							-
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							-
Total							489,700.00
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval:	
Name	A. Sravani						
Date	27.11.2020						

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

27 NOV 2020
M. RAM PRASAD
PROJECT MANAGER

D - send weekly

ne report for CR-

pany name:

Modi Realty Mallapur LLP

Project name:

Gulmohar Residency


Date:


27.11.2020

Note:

Prepare the statement for all the villas in the project.

S No	Flat No	Type (3BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical posession
1	A-001	3BHK	1360	28.08.19	27.12.19	03.06.20	23.09.20					
2	A-002	3BHK	1360	22.10.19	27.12.19	03.06.20						
3	A-003	3BHK	1360	08.08.19	27.12.19	11.07.20						
4	A-004	3BHK	1360	08.08.19	27.12.19	11.07.20						
5	A-005	3BHK	1360	17-09-19	18.12.19	11.07.20						
6	A-006	3BHK	1360	08.08.19	27.12.19	11.07.20						
7	A-007	3BHK	1360	08.08.19	08.01.20	11.07.20						
8	A-008	3BHK	1360	16.10.19	08.01.20	03.06.20						
9	A-009	3BHK	1360	28.08.19	27.12.19	03.06.20	23.09.20					
10												
11												
12												
13												
14												
15												
16												
17												
18												
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												

Certified by:

 A. Sravanthi
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

APPROVED BY

 27 NOV 2020
 M. RAM PRASAD
 PROJECT MANAGER