

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10651
Ref.: 04 dt. 28-Aug-2020

Dated : 7-Sep-2020

Party's Name: CONT-Gurrula Narendrababu Yadav

GSTIN/UIN : 36ASZPG9718L1ZQ

Particulars	Amount
Paints-COMP	₹ 37,445.00
On Account of : Being amount credited to Gurrula Narendrababu Yadav towards Painting work done at Stage -III against vide bill no:04 inv dt:28.08.2020 Scan Id:49095 Amount (in words) : Indian Rupees Thirty Seven Thousand Four Hundred Forty Five Only	

for CONT-Gurrula Narendrababu Yadav

Prepared by: sangeetha


Approved by

Receiver's Signature

PURCHASE DIVISION,
Advice for approval for credit to contractor

13

Scan ID: 49095.

Date:	04/09/2020	Prepared by:	T.D. Murthy
WO no.	-	WO date.	-
Contractor Name	Gurralla Narendra Babu Yadav	WO amount - A	-
Firm/Company	Silver Oak Villas LLP	Project name	SOV - IX
Nature of work	Painting work		
Villa/flat/block no.	42 & 48		
Request for payment date	27/08/2020	Request for payment amount - B	Rs. 35,325/-
GST on bills - C	Rs. 2,120/-	Total D = B + C	Rs. 37,445/-
Work done from	19/07/2020	Work done to	20/08/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	04	28/08/2020	Rs. 37,445/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 37,445/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 37,445/-
Amount J - Difference A-B (should be nil)			-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	12/09/2020		
Remarks: <u>No work order for above bill. Please consider the bill for processing.</u>			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	04/09/2020		

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

GSTIN No. : 36ASZPG9718L1ZQ

TAX INVOICE

Cell : 6300337797

GURRALA NARENDRA BABU YADAV

Plot No. 66B, Krishna Nagar Colony, Moula-Ali, Hyderabad - 500 040.

Tax in Payable of Reverse Charge :

Invoice Serial No. :

Invoice Date : 28/08/2020

Transportation Mode :

Vehicle No. :

Date & Time of Supply

Place of Supply 28/08/2020

Details of Receiver / Billed to :

Name : Silver oak villas Up

Address : Cherlapally

Hyd.

GSTIN/UN 36ADBFG3288A227

State : Telangana State Code : 36

Details of Consignee / Shipped to :

Name :

Address :

GSTIN/UN

State : State Code :

Sl. No.	DESCRIPTION	Qty.	Rate	AMOUNT Rs. Ps.
	Towards painting work done at villa no:- 42 villa no:- 48 Stage - III			37,435 37,445 37,445



Total Invoice Amount in Words :

Thirty Seven Thousand. four -
hundred (Thirty) Four Rupees only

Bank Details :

Bank Name :

Branch :

Bank A/c. :

Bank, IFSC :

Total Amount

Transport Charges

Labour Charges

CGST @ %

SGST @ %

IGST @ %

NET AMOUNT

For GURRALA NARENDRA BABU YADAV

Receiver's Signature

Authorised Signature

TP: 7303, 7304

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		730		Date - site bills Register		27-08-2020	
Company Name:		SAILUP		Site:		SOV.	
Name of Contractor		G. Patender boby.					
Nature of work		Painting work.					
Work done		From Date		19-07-20		To Date	
						20-08-2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	stage - B	2040	11.25/-	sft	22,950/-		
2.	V. No - 42						
3.							
4.	stage - B.	1100	11.25/-	sft	12,375/-		
5.	V. No - 48						
6.							
7.							
8.							
9.							
10.							
11.	Total:				35,325/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/VO no.				PO/VO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27 AUG 2020		Date: 27/08/2020		Date: 28 AUG 2020			
Sign: K. PUSHPOTHAM		Sign: Nagalaxmi		Sign: SOHAM MODI			

Notes: 1. GST, and PROJECT MANAGER within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Where not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		Silver Oak Villas LLP				Approved by:			
Project:		Silver Oak Villas				Sign:			
Work Description:		Painting Work							
Contractor Name		G. Narender Babu							
Measured By		B. Meenakshi							
Date:		26-08-2020							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Painting Work Stage III								
1	Painting Work Villa no.42	Painting Work	2,040.00	1.00	1.00	1.00	2,040.00	sft	
2	Painting Work Stage III Villa no.48	Painting Work	1,100.00	1.00	1.00	1.00	1,100.00	sft	

ESTIMATE SHEET							
Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		Painting Work					
Name of the Contractor		G. Narender Babu					
Prepared By		B.Meenakshi					
Date:		26-08-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Painting Work Stage III Villa no.42	Painting Work	2,040.00	sft	11.25	22,950.00	
2	Painting Work Stage III Villa no.48	Painting Work	1,100.00	sft	11.25	12,375.00	
							35,325.00
Total Amount in words: Thirty Five Thousand Three Hundred Twenty Five Rupees Only							


 APPROVED BY
 27 AUG 2020
 K. PURSHOTHAM
 ASST. PROJECT MANAGER

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 7-Sep-2020

No. : PUR/10652
Ref.: 030 dt. 4-Sep-2020

Party's Name: CONT- Leela Steel Railing & Furniture
1-2-3-5/1 Indiranagar Colony,Venkateshwara Temple R
Beside Kattalamandi Uppal
GSTIN/UIN : 36CRBPB0826R1ZO

Particulars		Amount
LSRD-Labour Charges	40,359.00	₹ 1,19,060.00
LSRD-Allowance for Equipment	40,359.00	
LSRD-Allowance for Consumables	20,180.00	
Input-CGST	9,080.82	
Input-SGST	9,080.82	
OIE-Rounded Off	0.36	

On Account of :

being amount credited to leela steel railing & furniture towards S.S.Railing work done @ 33,34,36,37, 40,35,38&41 against vide bill no:030 inv dt:04.09.2020 Scan Id:49096

Amount (in words) :

Indian Rupees One Lakh Nineteen Thousand Sixty Only

for CONT- Leela Steel Railing & Furniture

Approved by




Prepared by: sangeetha

Receiver's Signature

PURCHASE DIVISION,
Advice for approval for credit to contractor

12

Scan ID: 69096

Date:	04/09/2020	Prepared by:	T.D. Murthy
WO no.	69001	WO date.	22/07/2020
Contractor Name	Mr. Mohan Ram	WO amount – A	Rs. 1,19,059/-
Firm/Company	Silver Oak Villas LLP	Project name	SOV - IX
Nature of work	SS Railing work		
Villa/flat/block no.	33 to 41.		
Request for payment date	27/08/2020	Request for payment amount – B	Rs. 1,00,898/-
GST on bills – C	Rs. 18,162/-	Total D = B + C	Rs. 1,19,060/-
Work done from	23/07/2020	Work done to	20/08/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	030	04/09/2020	Rs. 1,19,060/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 1,19,060/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,19,060/-
Amount J – Difference A-B (should be nil)			Rs. 1,19,060/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. 59,530/- ☐ No		
Payment – due date	12/09/2020		
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	04/09/2020	04/09/2020	04/09/2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TAX INVOICE

Cell : 8125765219, 7075802950

M/s. LEELA STEEL RAILING & FURNITURE**Mfg: All Kinds of Stainless steel, Railings steel Furniture, Kitchen Trolleys 202,304 & All Interior, Decorative Items**

Main Office : 1-2-3-5/1, Indiranagar Colony, Venkateshwara Temple Road, Beside Kattalamandi, Uppal, Hyderabad.

Branch Office : Ramppally Chowrasta, Ghatkesar Road, Hyderabad.

Buyer :
M/s.: Silver Oak Villas LtdInvoice No. **030**Date : 4/9/20

Delivery Note :

Made of Payment :

Buyers Order No. : 69001

Date :

Despatched Through:

Destination :

GST No. : 36ADBPS3288A227

Sl. No.	Description of Goods	HSN Code	Qty	Rate	Amount Rs. Ps.
1.	S.S. Railing work done @ V.no. 33, 34, 36, 37, 40, 35 28 of 41.	7306	215	320.31	1,00,898-00

GST No. : **36CRBPPB0826R1ZO**

Gross Value

1,00,898-00

Rupees in words: One lakh nineteen thousand
thousand. Eighty nine only

Add CGST 9 %

9080-82

Add SGST 9 %

9080-82

Add IGST %

✓

Terms & Conditions

- Our risk and responsibility ceases on delivery of goods and we are not responsible for damages, shortages or theft in transit.
- 27% Intrest will be charged on bills remaining unpaid after due date
- Payments within.....days.

GRAND TOTAL

1,19,059-64

For LEELA STEEL RAILING & FURNITURE

Proprietor

JP: 7321 to 7328

Construction division
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register		727		Date - site bills Register		25-08-2020	
Company Name:		SOULUP		Site:		SOD	
Name of Contractor		Mohan Ram					
Nature of work		SS-steel Railing.					
Work done		From Date		23/7/20		To Date	
						20/8/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	V.NO - 33, 34, 36,	135	320.31	RF	43,242/-		
2.	37, 40 (2BHK)						
3.							
4.	V.NO - 35, 38, 41	180	320.31	RF	57,656/-		
5.	(3E, 4BHK)						
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,00,898/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.		6900		PO/WO date:		22/7/20	

Remarks :

Approved by Project Manager

APPROVED BY

Date:

25 AUG 2020

Sign:

Approved by Design Team

Date:

27/08/2020

Sign:

Nagalakshmi

Approved by M.D.

Date:

28 AUG 2020

Sign:

SOHAM MODI
MANAGING DIRECTOR

Notes: 1. The contractor has to complete the work within 7 days of completion of work. 2. This form can be used for certifying labour charges for hire charges. 3. Wherever not applicable - fill NA. 4. Estimate and measurement are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		Silver Oak Villas LLP				Approved by:			
Project:		Silver Oak Villas				Sign:			
Work Description:		V no 33,34,35,36,37,38,40,41 SS Steel Railing							
Contractor Name		Leela Steel							
Prepared By		B.Meenakshi							
Date:		24-08-2020							
No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	V no 33,34,36,37,40 (2 BHK Villa)	Stair Case SS Steel Railing	27.00	1.00	1.00	5.00	135.00	Rft	135.00
2	V no 35,38,41 (3 & 4 BHK Villa)	Stair Case SS Steel Railing	60.00	1.00	1.00	3.00	180.00	Rft	180.00

ESTIMATE SHEET							
Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		V no 33,34,35,36,37,38,40,41 SS Steel Railing					
Name of the Contractor		Leela Steel					
Prepared By		B.Meenakshi					
Date:		24-08-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	V no 33,34,36,37,40 (2 BHK Villa)	Stair Case SS Steel Railing	135.00	Rft	320.31	43,242	
2	V no 35,38,41 (3 & 4 BHK Villa)	Stair Case SS Steel Railing	180.00	Rft	320.31	57,656	
					Total amount		1,00,898
Total Amount in words: One Lakh Eight Hundred Ninety Eight Rupees Only							

APPROVED BY

K. PURSHOTHAM
ASST. PROJECT MANAGER

Purchase Order

Page(s) 1 Of 1

22-07-2020 4:00:42 PM



69001

24.07.20 11:20:51

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Leela Steel Railing & Furniture
Main office: 1-2-3-5/1, India Nagar Colony, Venkateshwara Temple
Road, Beside Kattalmandi, Uppal, Hyderabad.

GSTIN 36CRBPB0826R1ZO

8125765219/7075802950

Doc No	69001	155877
Doc Date	22-07-2020	
Quote No	Nil	
Quote Date	27-11-2018	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mohan Ram

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft	315.00	320.31	0.00	18.00	119,059.23
Total Order Value . . .					119,059.23
Rupees : One Lakh(s) Ninteen Thousand Fifty Nine and Paise Twenty Three Only.					

Terms and Conditions :-

Specification / Brand All items shall be of 'Jindal' brand. 202 grade, 50mm x 1.5mm thick, 44' length.

Payment Terms 50% as advance & balance after delivery of all materials and completion of work.

Tax All taxes included in above price.

Delivery Date Within 4days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in above price.

Warranty Nil

Advance Paid Rs. 59,530/- to be pay vide cheque no. ,dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 33 to 41 purpose. Above rates are inclusive of all.

Completion Date Work shall be completed within 4days from the date of the work order.

Measurment Nil

Security Nil

Remarks

For **Silver Oak Villas LLP**

Authorised Signatory

Name : 

Name : _____

Accepted the above Terms And Conditions

For **Leela Steel Railing & Furniture**

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

24-07-2020 16:04:55

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Leela Steel Railing & Furniture
Main office: 1-2-3-5/1, India Nagar Colony, Venkateshwara Temple Road, Beside Kattalmandi, Uppal, Hyderabad.

GSTIN 36CRBPB0826R1ZO

8125765219/7075802950

Doc No	69001	155877
Doc Date	22-07-2020	
Quote No	Nil	
Quote Date	27-11-2018	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mohan Ram

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft	315.00	320.31	0.00	18.00	119,059.23
Total Order Value . . .					119,059.23
Rupees : One Lakh(s) Ninteen Thousand Fifty Nine and Paise Twenty Three Only.					

Terms and Conditions :-

Specification / Brand All items shall be of 'Jindal' brand. 202 grade, 50mm x 1.5mm thick, 44' length.

Payment Terms 50% as advance & balance after delivery of all materials and completion of work.

Tax All taxes included in above price.

Delivery Date Within 4days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in above price.

Warranty Nil

Advance Paid Rs. 59,530/- to be pay vide cheque no. ,dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 33 to 41 purpose. Above rates are inclusive of all.

Completion Date Work shall be completed within 4days from the date of the work order.

Measurment Nil

Security Nil

Remarks



For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Leela Steel Railing & Furniture**

Name : _____

Name : _____

Date : __/__/__

Requisition Form


Company Name:	Silver Oak Villas LLP	Date:	16.07.2020
Site & Phase :	Silver Oak Villas	Time:	10:20
Supplier	Lella Steel Railing	Req. No.	155877
Material required before date:	Urgent	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	SS Railing (V no 33,34,36,37,40)2bhk	27 Rft	05	Nos		
2	SS Railing (V no-35,38,41)3bhk	60 Rft	03	Nos		
3						
4						
5						
6						
7						
8						
9						

Remarks: - For V.no 33 to 41 (Simplex & Duplex Villas) Stair Case SS Railing Purpose

Prepared By	G. Chandra kanth	Approved by	
Sign.& Date	16.07.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Requisition Form

Company Name:	Silver Oak Villas LLP	Date:	
Site & Phase :	Silver Oak Villas	Time:	10:20
Supplier:		Req. No.	
Material required before date:		ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: -

Prepared By		Approved by	
Sign.& Date		Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UID: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10653
Ref.: 029 dt. 4-Sep-2020

Dated : 7-Sep-2020

Party's Name: CONT- Leela Steel Railing & Furniture
1-2-3-5/1 Indiranagar Colony, Venkateshwara Temple R
Beside Kattalamandi Uppal
GSTIN/UID : 36CRBPB0826R1ZO

Particulars		Amount
LSRD-Labour Charges	81,487.00	₹ 2,40,386.00
LSRD-Allowance for Equipment	81,487.00	
LSRD-Allowance for Consumables	40,743.00	
Input-CGST	18,334.53	
Input-SGST	18,334.53	
OIE-Rounded Off	(-)0.06	
On Account of :		
being amount credited to leela steel railing & furniture towards S.S.Railing work done @ villa 62,63, 64,65,69,71,78,79,60,61,66,68,77,80&81 against vide bill no:290 inv dt:04.09.2020 Scan Id:49100		
Amount (in words) :		
Indian Rupees Two Lakh Forty Thousand Three Hundred Eighty Six Only		

for CONT- Leela Steel Railing & Furniture



Prepared by: sangeetha

Approved by

Receiver's Signature

PURCHASE DIVISION,
Advice for approval for credit to contractor

10
Scan ID: 49100

Date:	04/09/2020	Prepared by:	T.D. Murthy
WO no.	69461	WO date.	11/08/2020
Contractor Name	Mr. Mohan Ram	WO amount – A	Rs. 2,40,386/-
Firm/Company	Silver Oak Villas LLP	Project name	SOV - IX
Nature of work	SS Railing work		
Villa/flat/block no.	60 to 66,68,69,71,77 to 81.		
Request for payment date	27/08/2020	Request for payment amount – B	Rs. 2,03,717/-
GST on bills – C	Rs. 36,669/-	Total D = B + C	Rs. 2,40,386/-
Work done from	20/08/2020	Work done to	25/08/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	029	04/09/2020	Rs. 2,40,386/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 2,40,386/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,40,386/-
Amount J – Difference A-B (should be nil)			Rs. 36,669/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 1,20,193/- ☐ No		
Payment – due date	12/09/2020		
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	04/09/2020		04/09/2020

APPROVED BY
04 SEP 2020
SOHAM MODI
MANAGING DIRECTOR

APPROVED BY
04 SEP 2020
M. JAYA PRAKASH
Sr. Manager Accounts

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TAX INVOICE

Cell : 8125765219, 7075802950

M/s. LEELA STEEL RAILING & FURNITURE

Mfg: All Kinds of Stainless steel, Railings steel Furniture, Kitchen Trolleys 202,304 & All Interior, Decorative Items

Main Office : 1-2-3-5/1, Indiranagar Colony, Venkateshwara Temple Road, Beside Kattalamandi, Uppal, Hyderabad.

Branch Office : Ramppally Chowrasta, Ghatkesar Road, Hyderabad.

Buyer :

M/s.: Silver Oak Villas 44

Invoice No. 029

Date : 4/9/20

Delivery Note :

Made of Payment :

Buyers Order No. : 69461

Date :

Despatched Through:

Destination :

GST No. : 36ADBPS3288A227

Sl. No.	Description of Goods	HSN Code	Qty	Rate	Amount Rs. Ps.
1.	S.S. Railing work done @ V.no: 62, 63, 64, 65, 69 71, 78, 79, 60, 61, 66, 68, 77, 80 & 81.	7306	686	320.81	203717-00



GST No. : 36CRBPB0826R1Z0

Gross Value

2,03,717-00

Rupees in words: Two lakhs only.
Ninety three thousand and eighty six
only.

Add CGST 9 %

18334-53

Add SGST 9 %

18334-53

Add IGST %

—

Terms & Conditions

- Our risk and responsibility ceases on delivery of goods and we are not responsible for damages, shortages or theft in transit.
- 27% Interest will be charged on bills remaining unpaid after due date
- Payments within.....days.

GRAND TOTAL

2,40,386-06

For LEELA STEEL RAILING & FURNITURE

Proprietor

TD: 7300 to 7319

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	728	Date - site bills Register	25-08-2020			
Company Name:	SOVLLP	Site:	SOV.			
Name of Contractor	Mohan Ram					
Nature of work	SS steel Railing.					
Work done	From Date	To Date				
	20/8/20	25/8/20				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	N. PO - 62, 63, 64, 65,	216	RPt	320.31	69,187/-	
2.	69, 71, 78, 79					
3.	(2 BHK)					
4.						
5.	V. PO - 60, 61, 66,	420	RPt	320.31	1,34,530/-	
6.	68, 77, 80, 81.					
7.	(3 BHK)					
8.						
9.						
10.						
11.	Total:				2,03,717/-	
Bill required	☒ YES ☒ NO.		GST bill required		☒ YES ☒ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.	69461.		PO/WO date:		11/8/20	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 25 AUG 2020	Date: 27/08/2020	Date: 28 AUG 2020
Sign: K. PURUSHOTHAM ASST. PROJECT MANAGER	Sign: Nagalakshmi	Sign: SOHAM MODI MANAGING DIRECTOR

Notes: 1. Estimate must be sent within 7 days of completing work. 2. This form can be used for certifying bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

MEASUREMENT SHEET		Silver Oak Villas LLP					Approved by:		
Company Name:		Silver Oak Villas					Sign:		
Project:		V no 60,61,62,63,64,65,66,68,69,71,77,78,79,80,81 SS Steel Railing							
Description:		Leela Steel							
Contractor Name		B.Meenakshi							
Prepared By		24-08-2020							
Date:									
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	V no 62,63,64,65,69,71,78,79 (2 BHK Villa)	Stair Case SS Steel Railing	27.00	1.00	1.00	8.00	216.00	Rft	216.00
2	V no 60,61,66,68,77,80,81(3 & 4 BHK Villa)	Stair Case SS Steel Railing	60.00	1.00	1.00	7.00	420.00	Rft	420.00

ESTIMATE SHEET							
Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		V no 60,61,62,63,64,65,66,68,69,71,77,578,79,80,81 SS Steel Railing					
Name of the Contractor		Leela Steel					
Prepared By		B.Meennkshi					
Date:		24-08-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	V no 62,63,64,65,69,71,78,79 (2 BHK Villa)	Stair Case SS Steel Railing	216.00	Rft	320.31	69,187	
2	V no 60,61,66,68,77,80,81(3 & 4 BHK Villa)	Stair Case SS Steel Railing	420.00	Rft	320.31	1,34,530	
					Total amount		2,03,717
Total Amount in words: Two Lakh Three Thousand Seven Hundred Seventeen Rupees Only							


 APPROVED BY
 26 AUG 2020
 K. PURSHOTHAM
 ASST. PROJECT MANAGER

Purchase Order

Page(s) 1 Of 1

11-08-2020 12:09:39



69461

06.08.20 2:48:33

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Leela Steel Railing & Furniture
Main office: 1-2-3-5/1, India Nagar Colony, Venkateshwara Temple
Road, Beside Kattalmandi, Uppal, Hyderabad.

GSTIN 36CRBPB0826R1ZO

8125765219/7075802950

Doc No	69461	155884
Doc Date	11-08-2020	
Quote No	Nil	
Quote Date	27-11-2018	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mohan Ram

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft	636.00	320.31	0.00	18.00	240,386.25
Total Order Value . . .					240,386.25

Rupees : Two Lakh(s) Fourty Thousand Three Hundred Eighty Six and Paise Twenty Five Only.

Terms and Conditions :-

Specification / Brand All items shall be of 'Jindal' brand. 202 grade, 50mm x 1.5mm thick, 44' length.

Payment Terms 50% as advance & balance after delivery of all materials and completion of work.

Tax All taxes included in above price.

Delivery Date Within 4days

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in above price.

Warranty Nil

Advance Paid Rs. 1,20,193/- to be pay vide cheque no. ,dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no.
60,61,62,63,64,65,66,68,69,71,77,78,79,80 & 81 purpose. Above rates are inclusive of all.

Completion Date Work shall be completed within 4days from the date of the work order.

Measurment Nil

Security Nil

Remarks

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Leela Steel Railing & Furniture**

Date : ____/____/____

Estimate/Draft PO

Page(s) 1 Of 1

07-08-2020 13:00:55

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Draft PO for Approval**Supplier Details**

Leela Steel Railing & Furniture
Main office: 1-2-3-5/1, India Nagar Colony, Venkateshwara Temple Road, Beside Kattalmandi, Uppal, Hyderabad.

GSTIN 36CRBPB0826R1ZO

8125765219/7075802950

Doc No	69461	155884
Doc Date	07-08-2020	
Quote No	Nil	
Quote Date	27-11-2018	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mohan Ram

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft	636.00	320.31	0.00	18.00	240,386.25
Total Order Value . . .					240,386.25

Rupees : Two Lakh(s) Fourty Thousand Three Hundred Eighty Six and Paise Twenty Five Only.

Terms and Conditions :-

Specification / Brand	All items shall be of 'Jindal' brand. 202 grade, 50mm x 1.5mm thick, 44' length.
Payment Terms	50% as advance & balance after delivery of all materials and completion of work.
Tax	All taxes included in above price.
Delivery Date	Within 4days
Delivery Location	Silver Oak Villas Phase - IX Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint Phone. Contact: Security 65908777, 9502288244 Sanjay
Penalty For Delay	Nil
Transportation Cost	Included in above price.
Warranty	Nil
Advance Paid	Rs. 1,20,193/- to be pay vide cheque no. ,dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 60,61,62,63,64,65,66,68,69,71,77,78,79,80 & 81 purpose. Above rates are inclusive of all.
Completion Date	Work shall be completed within 4days from the date of the work order.
Measurment	Nil
Security	Nil
Remarks	



T. D. Upadhyay
7/8/20

For **Silver Oak Villas LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Leela Steel Railing & Furniture**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Silver Oak Villas LLP	Date:	17.07.20
Site & Phase :	Silver Oak Villas	Time:	10:20
Supplier	Lella Steel Railing	Req. No.	155884
Material required before date:	25.07.20	ID No.	58959

No	Description	Size	Quantity	Units	Inward No	Date
1	SS Railing (V no 62,63,64,65,69,71,78,79,)	27 Rft	08	Nos	216 SH	
2	SS Railing (V no 60,61,66,68,77,80,81)	60 Rft	07	Nos	420 SH	
3					636 SH	
4						
5						
6						
7						
9						

Remarks: - For Simplex & Duplex Villas Stair Case SS Railing Purpose

Prepared By	G. Chandra kanth	Approved by
Sign. & Date	17.07.2020	Sign. & Date

Note: On receipt of material at site write inward number and date in last 2 columns.



Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10654**
Ref: **13021 dt. 3-Sep-2020**

Dated : 9-Sep-2020

Party's Name: **Summit Sales LLP**
5-4-187/3 & 4,2nd Floor,Soham Mansion M.G.Road,
Sec-Bad

Particulars		Amount
Plumbing GST 18%	13,474.00	₹ 15,899.00
Input-CGST	1,212.66	
Input-SGST	1,212.66	
OIE-Rounded Off	(-)0.32	
On Account of :		
Being Amount Credited to Summit Sales LLP towards purchase of EWC+flush tank+S1031102 white against vide bill no:13021 inv dt:03.09.2020 po.no:69400 po.dt:05.08.2020 Scan Id:49472		
Amount (in words) :		
Indian Rupees Fifteen Thousand Eight Hundred Ninety Nine Only		

for SUP-Summit Sales LLP

Prepared by: sangeetha

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	4/9/20	Prepared by:	SOWMYA
PO/WO no.	69400	PO / WO Date.	5/8/20
Supplier Name	SS 11p.	PO/WO amount	41,075
Firm/Company	Govt 11p	Project	Govt 11p
Sl. No.	Bill No.	Bill Date	Bill amount
1.	13021	3/9/20.	15,899
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			15,899
Sl. No.	DC No	DC. Date	MRN No.
1.	10992	3/9/20	82609
2.			
3.			
4.			
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			15,899
Amount E – PO / WO value:			41,075
Amount F – Difference (A – E):			
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☐ No	
Payment – due date		12.9.2020	

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>		<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	4/9/20	8/9/20	09 AUG 2020			1 X SEP 2020	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7**ORIGINAL INVOICE** 1 of 1 : 03-09-2020

Customer Details				Invoice No.		13021			
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		03-09-2020			
				PO No.		69400			
				PO Date.		05-08-2020			
				Req ID		58871			
				Req Date		31-07-2020			
				Loc Req No		155912			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10232 - Plumbing - sanitary - EWC + flush tank + S1031102 white			69101000	2	6737.00	13,474.00	18	2,425.32
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST	SGST	Total Taxable Amount			13,474.00		2,425.32
		1,212.66	1,212.66	Total Invoice Amount			15,899.32		
Rupees : Fifteen Thousand Eight Hundred Ninty Nine and Paise Thirty Two Only.									

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorized signatory

Purchase Order



69400

31.07.20 12:25:05

From Company : **Silver Oak** LLP
5-4-187/34, II nd floor, Sanjay MG Road, Secunderabad - 500003
GST No: 36ACQF52044C127

Supplier Details

Summit Sales LLP
5-4-187/34, II nd floor, Sanjay MG Road, Secunderabad

Doc No 69400 155912
Doc Date 05-08-2020
Quote No Nil
Quote Date 09-03-2019
SupplyType Supply

STIN 36ACQF52044C127

+0-66335551

918244-33

Ind Attn: **Harmendra, Prabhakar**

Purchase Order for the Supply of the following items

Item	Qty	Rate	Dis%	GST	Amount
10232 - Plumbing - sanitary cover - NA - nos S1031102 white	4.00	6,737.00	0.00	18.00	31,798.64
7319 - Plumbing - sanitary - nos	4.00	318.00	0.00	18.00	1,500.96
7042 - Plumbing - CP - WC - nos - 1/2 thread - nos	4.00	206.00	0.00	18.00	972.32
7323 - Plumbing - sanitary - pairs	4.00	318.00	0.00	18.00	1,500.96
7327 - Plumbing - PVC - C - 2 ft - nos	18.00	75.00	0.00	18.00	1,593.00
7301 - Plumbing - sanitary - 1/2" Sanifan Set - NA - nos	2.00	1,572.00	0.00	18.00	3,709.92

Total Order Value ... 41,075.80

Words: Forty One Thousand Five and Paise Eighty Only.

Terms and Conditions

Certification / All items shall be as per
Payment Terms After Delivery of bill
Inclusive of all
Delivery Date Within 3 days
Delivery Location Silver Oak Villas, Hyderabad, next to Govt. of India mint
Phone: Contact No. 55903777, 9502288244 Sanjay

(P) Part Bill received
Bill: 12784
DT: 11/8/20
Amnt: 21,466/-
Bill receivable
26/8/20

Penalty For Delay Nil

Transportation Transport cost to be borne by us

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no 24 purpose.

Completion Date Nil

Assurance Nil

Security Nil

Remarks

Silver Oak Villas LLP

Authorized Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name

Name

Date

106/18/2020

69400

F. for Sanitary Material :-																								
Company			SOV LLP		Site & Phase		SOV																	
Req. no.			155912		Req. Date		30-07-2020																	
Material required before			Urgent		ID no.		58821																	
Prepared by:			B.meenakshi		Approved by (sign):																			
Flat / Block no:			V.no 24																					
Name of the Supplier :-																								
1100 Sft 2BHK Order Value:			1		Villas																			
2040 Sft 3BHK Order Value:			1		Villas																			
S No.			Units		Quantity required for 1 villa		Qty required for Type A 1620 Sft 3BHK flat		Qty required 1100 Sft 2BHK Villa requirement		Qty required for Type B 1790 Sft 3BHK flat		Quantity required		Qty Available at site		Balance Qty to be ordered		Inward No		Date			
Sanitary Material																								
1			EWC Set With Seat Cover (Wall Hanging)		Nos		-		4.0		-		-		4.00		-		4.00					
2			Half Pedestal Wash Basins		Nos		-		-		-		-		-		-		0.00					
3			P.V.C Connection Pipes 2ft (Heavy)		Nos		-		18.0		-		-		18.00		-		18.00					
4			EWC Race Bolts		Sets		-		4.0		-		-		4.00		-		4.00					
5			Wash basin waste coupling		Nos		-		4.0		-		-		4.00		-		4.00					
6			Wash basin race bolt		Nos		-		4.0		-		-		4.00		-		4.00					
7			Syphone Sets(Spare)		Nos		-		2.0		-		-		2.00		-		2.00					
Total							-		36		-		-		36		-		36					

RECEIVED
 30-07-2020
 TAMILNADU PARK
 MANAGING DIRECTOR

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-09-2020

Customer Details		DC No.	10992
Silver Oak Villas LLP		DC Date.	03-09-2020
SY NO. 291, Cherlapally, Hyderabad		PO No.	69400
		PO Date.	05-08-2020
		Req ID	58871
		Req Date	31-07-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155912
	Description of Goods	HSN/SAC	Qty
1	10232 - Plumbing - sanitary - EWC + flush tank + seat cover - NA - nos	69101000	2
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

[Signature]
 Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500008

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-09-2020

TRANSIT COPY

Customer Details				Invoice No.	13021		
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.	03-09-2020		
				PO No.	69400		
				PO Date.	05-08-2020		
				Req ID	58871		
				Req Date	31-07-2020		
				Loc Req No	155912		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10232 - Plumbing - sanitary - EWC + flush tank + S1031102 white	69101000	2	6737.00	13,474.00	18	2,425.32
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				1,212.66		1,212.66	
Total Taxable Amount				13,474.00		2,425.32	
Total Invoice Amount						15,899.32	
Rupees : Fifteen Thousand Eight Hundred Ninty Nine and Paise Thirty Two Only.							



for Summit Sales LLP

[Signature]
Authorised signatory

Subject to Hyderabad Jurisdiction

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10655**
Ref.: **13004 dt. 3-Sep-2020**

Dated : 9-Sep-2020

Party's Name: **Summit Sales LLP**
5-4-187/3 & 4,2nd Floor,Soham Mansion M.G.Road,
Sec-Bad

Particulars		Amount
Plumbing GST 18%	5,746.00	₹ 7,004.00
OERD-Hamali Charges	190.00	
Input-CGST	534.24	
Input-SGST	534.24	
OIE-Rounded Off	(-)0.48	
On Account of :		
Being amount credited to Summit Sales LLP towards purchase of Extension tape,tefflone tape,bottel trap,waste pipe against vide bill no:13004 inv dt:03.09.2020 po.no:69914 po.dt:28.08.2020 Scan Id:49471		
Amount (in words) :		
Indian Rupees Seven Thousand Four Only		

for SUP-Summit Sales LLP

Prepared by: sangeetha

Approved by

Receiver's Signature

Scan ID - 49471
PURCHASE DIVISION
Advice for approval for credit to supplier

29

28

Date:		4/9/20.		Prepared by:		SOWMYA	
PO/WO no.		69914		PO / WO Date.		28/8/20	
Supplier Name		SSLlp.		PO/WO amount		7,004	
Firm/Company		Sov llp		Project		Sov llp	
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	13004	3/9/20.	7,004				
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):				7,004			
Sl. No.	DC No.	DC. Date	MRN No.	DC matches MRN			
1.	10983	3/9/20	82598	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :							
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:				7,004			
Amount E – PO / WO value:				7,004			
Amount F – Difference (A – E):							
Quantity received as per PO /WO				☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)			
Is difference between PO / Bill acceptable?				☒ Yes ☐ No (explained below)			
Excess / short material received				☒ Approved – within acceptable limits ☐ No (explained below)			
Close PO / W?O				☒ Yes ☐ No – wait for balance material ☐ No (explained below)			
Advance paid / PDC given (deduct when paying)				☐ Yes – Rs. _____ ☒ No			
Payment – due date				12.9.2020			
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>		<i>[Signature]</i>		
Date	4/9/20.						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-09-2020

Customer Details				Invoice No.	13004		
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.	03-09-2020		
				PO No.	69914		
				PO Date.	28-08-2020		
				Req ID	59407		
				Req Date	28-08-2020		
				Loc Req No	155952		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	15	48.00	720.00	18	129.60
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	10	19.00	190.00	18	34.20
3	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	1	544.00	544.00	18	97.92
4	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	2	25.00	50.00	18	9.00
5	7041 - Plumbing - CP - Sq. Jali without hole - 6 In x6	7326	30	134.00	4,020.00	18	723.60
6	7047 - Plumbing - CP - Waste coupling - 1/2 thread -	8481	2	206.00	412.00	18	74.16
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				534.24		534.24	
Total Taxable Amount				5,936.00		1,068.48	
Total Invoice Amount				7,004.48			
Rupees : Seven Thousand Four and Paise Fourty Eight Only.							

Rupees : Seven Thousand Four and Paise Fourty Eight Only.



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

28-08-2020 2:10:55 PM

From Company : **Silver Oak Villas LLP**

5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003

GSTIN No. : 36ADBFS3288A2Z7



69914

27.08.20 2:29:37

Supplier Details

Summit Sales; LLP

5-4-187/3&4, II nd floor Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244133

Doc No 69914 155952

Doc Date 28-08-2020

Quote No Nil

Quote Date 17-04-2018

SupplyType Supply

Kind Attn : **Hamendra,Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos 1"	15.00	48.00	0.00	18.00	849.60
2 6040 - Miscellaneous - Teflon tape - NA - nos	10.00	19.00	0.00	18.00	224.20
3 10043 - Plumbing - CP - Bottel trap - NA - nos	1.00	544.00	0.00	18.00	641.92
4 7284 - Plumbing - PVC - Waste Pipe - other - nos	2.00	25.00	0.00	18.00	59.00
5 7041 - Plumbing - CP - S.S. Jali without Hole - 5 In x6 In - nos	30.00	134.00	0.00	18.00	4,743.60
6 7047 - Plumbing - CP - Waste coupling - 1, 2 thread - nos	2.00	206.00	0.00	18.00	486.16
Total Order Value . . .					7,004.48

Rupees : Seven Thousand Four and Paise Fourty Eight Only.

Terms and Conditions

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India mint
Phone : Contact Security 65906777 9602288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included by us

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no.48 purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

69914

Requisition Form - C/P Material for bathrooms Fittings											
Company		SOVLLP		Site & Phase		SOV					
Req. no.		155952		Req. Date		27.08.20					
Material required before		Urgent		ID no.		69407					
Prepared by		G chandra kanth		Approved by (sign)							
Flat / Block no.		V no 48									
Name of the Supplier :-											
1100 Sft 2BHK Order Value:		1 Villas									
2040 Sft 3BHK Order Value:		1 Villas									
S No.	Item Description	Units	Quantity required for 1 villa	Qty required for Type A 1620 Sft 3BHK flat	Qty required Type C 1605 3BHK flats requirement	Qty required for Type B 1790 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
C/P Material											
1	Wall Mixture	Nos	2.00	-	-	-	2.00	-	2.00		
2	Long Body Taps	Nos	4.00	-	-	-	4.00	-	4.00		
3	Short Body Taps	Nos	1.00	-	-	-	1.00	-	1.00		
4	Shower Arm	Nos	2.00	-	-	-	2.00	-	2.00		
5	Shower Head	Nos	2.00	-	-	-	2.00	-	2.00		
6	Pillar Cook	Nos	2.00	-	-	-	2.00	-	2.00		
7	Angle Cook	Nos	17.00	-	-	-	17.00	-	17.00		
8	2 in 1 Tap	Nos	-	-	-	-	-	-	0.00		
9	CP Square joint with Hole	Nos	30.00	-	-	-	30.00	-	30.00		
10	Bottle Trap	Nos	-	-	-	-	-	-	0.00		
11	CP nipple 1"	Nos	15.00	-	-	-	15.00	-	15.00		
12	Waste Pipes	Nos	2.00	-	-	-	2.00	-	2.00		
13	Health Faucets	Nos	2.00	-	-	-	2.00	-	2.00		
14	Edon Taps	Nos	10.00	-	-	-	10.00	-	10.00		
15	Wash basin waste coupling	Nos	2.00	-	-	-	2.00	-	2.00		
16	Bottle Trap	Sets	1.00	-	-	-	1.00	-	1.00		
17	CP Flanges	Nos	-	-	-	-	-	-	0.00		
Total			92								

23.08.20

Approved by

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-09-2020

Customer Details		DC No.	10983
Silver Oak Villas LLP		DC Date.	03-09-2020
SY NO. 291, Cherlapally, Hyderabad		PO No.	69914
		PO Date.	28-08-2020
		Req ID	59407
		Req Date	28-08-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155952
	Description of Goods	HSN/SAC	Qty
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos	8481	15
2	6040 - Miscellaneous - Teflon tape - NA - nos	3919	10
3	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	1
4	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	2
5	7041 - Plumbing - CP - Sq. Jali without hole - 6 In x6 In - nos	7326	30
6	7047 - Plumbing - CP - Waste coupling - 1/2 thread - nos	8481	2
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-09-2020

Customer Details				Invoice No.	13004		
Silver Oak Villas LLP				Invoice Date.	03-09-2020		
SY NO. 291, Cherlapally, Hyderabad				PO No.	69914		
GSTIN : 36ADBFS3288A2Z7				PO Date.	28-08-2020		
				Req ID	59407		
				Req Date	28-08-2020		
				Loc Req No	155952		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	15	48.00	720.00	18	129.60
2	6040 - Miscellaneous - Tefflon tape - NA - nos	3919	10	19.00	190.00	18	34.20
3	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	1	544.00	544.00	18	97.92
4	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	2	25.00	50.00	18	9.00
5	7041 - Plumbing - CP - Sq. Jali without hole - 6 In x6	7326	30	134.00	4,020.00	18	723.60
6	7047 - Plumbing - CP - Waste coupling - 1/2 thread -	8481	2	206.00	412.00	18	74.16
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				5,936.00		1,068.48	
CGST				534.24		534.24	
SGST				534.24		534.24	
Total Taxable Amount				5,936.00		1,068.48	
Total Invoice Amount				7,004.48		7,004.48	

Rupees : Seven Thousand Four and Paise Fourty Eight Only.



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UN: 36ADBF3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10656**
Ref.: **12962 dt. 1-Sep-2020**

Dated : 9-Sep-2020

Party's Name: **Summit Sales LLP**
5-4-187/3 & 4,2nd Floor, Soham Mansion M.G.Road,
Sec-Bad

Particulars		Amount
Electrical GST 18%	37,236.00	₹ 43,938.00
Input-CGST	3,351.24	
Input-SGST	3,351.24	
OIE-Rounded Off	(-)0.48	
On Account of :		
Being amount credited to Summit Sales LLP towards purchase of Modular switch, modular bell switches, FP isolator against vide bill no:12962 inv dt:01.09.2020 po.no:69918 po.dt:28.08.2020 Scan Id:49469		
Amount (in words) :		
Indian Rupees Forty Three Thousand Nine Hundred Thirty Eight Only		

for SUP-Summit Sales LLP



Prepared by: sangeetha

Approved by

Receiver's Signature

Scan ID - 49469
PURCHASE DIVISION
Advice for approval for credit to supplier

31

30

Date:	2/9/20	Prepared by:	SOWMYA
PO/WO no.	69918	PO / WO Date.	28/8/20
Supplier Name	SSIP	PO/WO amount	92,729
Firm/Company	Sov 11p	Project	Sov 11p
Sl. No.	Bill No.	Bill Date	Bill amount
1.	12961	1/9/20	39,936
2.	12962	"	43,938
3.			
4.			
Amount A - Bills total(Excluding Transport & Hamali Charges):			83,874
Sl. No.	DC No	DC. Date	MRN No.
1.	10940	1/9/20	82473
2.	10941	"	82472
3.			
4.			
Amount B - Other Credits :			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			83,874
Amount E - PO / WO value:			92,729
Amount F - Difference (A - E):			
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☒ Approved within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. _____ ☒ No	
Payment - due date		5.9.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	2/9/20		

APPROVED BY
17 SEP 2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details				Invoice No.		12962	
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		01-09-2020	
				PO No.		69918	
				PO Date.		28-08-2020	
				Req ID		59411	
				Req Date		28-08-2020	
				Loc Req No		155955	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4793 - Electrical - other - Modular Switch - 6 A - nos B0110	8536	320	36.00	11,520.00	18	2,073.60
2	4789 - Electrical - other - Modular switch Blank B3900	8538	160	11.00	1,760.00	18	316.80
3	4792 - Electrical - other - Modular Step Dimmer - NA B1900	8536	40	195.00	7,800.00	18	1,404.00
4	4788 - Electrical - other - Modular Bell switches - 6A B0310	8536	4	51.00	204.00	18	36.72
5	4798 - Electrical - other - FP Isolator - NA - nos 40 ams	8536	4	469.00	1,876.00	18	337.68
6	4799 - Electrical - other - Change over - 25 Amps -	8536	4	840.00	3,360.00	18	604.80
7	4596 - Electrical - other - MCB - 16Amps - nos	8536	32	107.00	3,424.00	18	616.32
8	4605 - Electrical - other - MCB - 6Amps - nos	8536	32	107.00	3,424.00	18	616.32
9	4608 - Electrical - other - MCB Dummy - NA - nos	8538	40	7.00	280.00	18	50.40
10	4803 - Electrical - conducting - PVC Round Cover - 3		200	7.50	1,500.00	18	270.00
11	4801 - Electrical - conducting - PVC round cover - 6	3917	40	8.00	320.00	18	57.60
12	4585 - Electrical - other - Insulation tape - NA - nos	8546	20	10.00	200.00	18	36.00
13	4780 - Electrical - conducting - PVC stripe connector	8536	80	15.00	1,200.00	18	216.00
14	4795 - Electrical - other - Modular Telephone Jack -	8536	8	46.00	368.00	18	66.24
15							
IGST		CGST	SGST	Total Taxable Amount		37,236.00	6,702.48
		3,351.24	3,351.24	Total Invoice Amount		43,938.48	
Rupees : Fourty Three Thousand Nine Hundred Thirty Eight and Paise Fourty Eight Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ADBFS3288A2Z7
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10657**
Ref.: **12961 dt. 1-Sep-2020**

Dated : 9-Sep-2020

Party's Name: **Summit Sales LLP**
5-4-187/3 & 4,2nd Floor, Soham Mansion M.G.Road,
Sec-Bad

Particulars		Amount
Electrical GST 18%	33,844.00	₹ 39,936.00
Input-CGST	3,045.96	
Input-SGST	3,045.96	
OIE-Rounded Off	0.08	
On Account of :		
Being amount credited to Summit Sales LLP towards purchase of Modular plate, modular socket, modular switch against vide bill no:12961 inv dt:01.09.2020 po.no:69918 po.dt:28.08.2020 Scan Id:49469		
Amount (in words) :		
Indian Rupees Thirty Nine Thousand Nine Hundred Thirty Six Only		

for SUP-Summit Sales LLP

Prepared by: sangeetha

Approved by

Receiver's Signature

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details				Invoice No.		12961	
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		01-09-2020	
				PO No.		69918	
				PO Date.		28-08-2020	
				Req ID		59411	
				Req Date		28-08-2020	
				Loc Req No		155955	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4628 - Electrical - other - Modular Plate - 2 way - nos BP922	8536	60	30.00	1,800.00	18	324.00
2	4631 - Electrical - other - Modular Plate - 6way - nos BP955	8536	140	57.00	7,980.00	18	1,436.40
3	4632 - Electrical - other - Modular Plate - 8way - nos BP968H	8536	52	77.00	4,004.00	18	720.72
4	4790 - Electrical - other - Modular socket - 15 A - nos B1332	8536	60	89.00	5,340.00	18	961.20
5	4791 - Electrical - other - Modular socket - 6 A - nos B1410	8536	160	65.00	10,400.00	18	1,872.00
6	4796 - Electrical - other - Modular TV Socket - NA - B4797	8436	20	51.00	1,020.00	18	183.60
7	4794 - Electrical - other - Modular switch - 16 A - nos B0130	8536	60	55.00	3,300.00	18	594.00
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		33,844.00	6,091.92
		3,045.96	3,045.96	Total Invoice Amount		39,935.92	
Rupees : Thirty Nine Thousand Nine Hundred Thirty Five and Paise Ninty Two Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 2

28-08-2020 2:10:56 PM

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, II nd Floor, M G Road, Secunderabad - 500003
GSTIN : 36ADBFS3288A2Z7



69918
27.08.20 2:29:37

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd Floor, Solam Mansion, MG Road, Secunderabad

Doc No	69918	155955
Doc Date	28-08-2020	
Quote No	Nil	
Quote Date	17-09-2019	
SupplyType	Supply	

GSTIN 36ACQFS204411Z

040-66335551 961824443

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items

Item Name	Qty	Rate	Dis%	GST	Amount
1 4628 - Electrical - other - Modular Plate - 2 way - nos BP922	60.00	30.00	0.00	18.00	2,124.00
2 4631 - Electrical - other - Modular Plate - 6 way - nos BP 75	140.00	57.00	0.00	18.00	9,416.40
3 4632 - Electrical - other - Modular Plate - 8 way - nos BP968H	52.00	77.00	0.00	18.00	4,724.72
4 4790 - Electrical - other - Modular socket - 1.5 A - nos B1332	60.00	89.00	0.00	18.00	6,301.20
5 4791 - Electrical - other - Modular socket - 6 A - nos B1410	160.00	65.00	0.00	18.00	12,272.00
6 4796 - Electrical - other - Modular TV Socket - NA - Nos B4797	20.00	51.00	0.00	18.00	1,203.60
7 4794 - Electrical - other - Modular switch - 10 A - nos B0130	60.00	55.00	0.00	18.00	3,894.00
8 4793 - Electrical - other - Modular Switch - 6 A - nos B0110	320.00	36.00	0.00	18.00	13,593.60
9 4789 - Electrical - other - Modular switch Blank plates - NA - nos B3900	160.00	11.00	0.00	18.00	2,076.80
10 4792 - Electrical - other - Modular Step Dimmer - NA - Nos B	40.00	195.00	0.00	18.00	9,204.00
11 4788 - Electrical - other - Modular Bell switches - 6A - nos B0310	4.00	51.00	0.00	18.00	240.72
12 4798 - Electrical - other - FP Isolator - NA - nos 40 ams	20.00	469.00	0.00	18.00	11,058.40
13 4799 - Electrical - other - Change over - 25 Amps - nos	4.00	840.00	0.00	18.00	3,954.80
14 4596 - Electrical - other - MCB - 16Amps - nos	32.00	107.00	0.00	18.00	4,040.32
15 4605 - Electrical - other - MCB - 6Amps - nos	32.00	107.00	0.00	18.00	4,040.32
16 4608 - Electrical - other - MCB Dummy - NA - nos	40.00	7.00	0.00	18.00	330.40
17 4803 - Electrical - conducting - PVC Round Cover - 3 In - nos	200.00	7.50	0.00	18.00	1,770.00
18 4801 - Electrical - conducting - PVC round cover - 6 In -	40.00	8.00	0.00	18.00	377.60

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

28-08-2020 2:10:56 PM

Original / Office Copy / Purchase Div. Copy

Nos					
19	4585 - Electrical - other - Insulation tape - NA - nos	20.00	10.00	0.00	236.00
20	4780 - Electrical - conducting - PVC stripe connector - NA - nos	80.00	15.00	0.00	1,416.00
21	4795 - Electrical - other - Modular Telephone Jack - NA - Nos	8.00	46.00	0.00	434.24
Total Order Value . . .					92,729.12
Rupees : Ninty Two Thousand Seven Hundred Twenty Nine and Paise Twelve Only.					

Terms and Conditions :-

Specification / Brand All items Sl.no.1 to 12 shall be of 'Wipro' brand,

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty 10 years warranty.

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Payment as per actual receipt of material. Above order for V.no.62,63,65,66 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Bill not received
9/9/20

① Part bill received
a) Purno: 12961

Ant: 39,936

Dt: 1/9/20

b) Purno: 12962

Ant: 43,938

Dt: 1/9/20

Balance of Rs: 8,855 receivable

9/9/20

Accepted the above Terms And Conditions

For **Summit Sales LLP**

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Name : _____

Date : __/__/__

Requisition Form Switches

Company		SOV LLP		Site & Phase		SOV				
Req No:-		155955		Req. Date		27/08/2020				
Material required before		urgent		Approved by		59411				
Prepared by:		B Meenakshi		ID no.						
Villa no:		For V.no:- 62,63,65,66								
Type-A1 1100Sft 2BHK Villa		4 Villas								
S No.	Item Description	Units	Qty required for One Type-A 1100 sft 2BHK villa	Qty required for Type-A1 sft 2BHK villa	Qty required for Type-A-1100 Sft 2BHK villa	Quantity Required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	2 Module plates	Nos	15.0	-	4.0	60.0	-	60.0	-	
2	6 Module plates	Nos	35.0	-	4.0	140.0	-	140.0	-	
3	8 Module plates	Nos	13.0	-	4.0	52.0	-	52.0	-	
4	AC Round sheets-3"	Nos	50.0	-	4.0	200.0	-	200.0	-	
5	40 Amps Isolator-4P	Nos	2.0	-	4.0	8.0	-	8.0	-	
6	25 Amps Change-over -2P	Nos	1.0	-	4.0	4.0	-	4.0	-	
7	16 Amps MCB	Nos	8.0	-	4.0	32.0	-	32.0	-	
8	6 Amps MCB	Nos	8.0	-	4.0	32.0	-	32.0	-	
9	MCB Dummies	Nos	10.0	-	4.0	40.0	-	40.0	-	
11	16 Amps Socket	Nos	15.0	-	4.0	60.0	-	60.0	-	
12	6 Amps Socket	Nos	40.0	-	4.0	160.0	-	160.0	-	
13	T V Socket	Nos	5.0	-	4.0	20.0	-	20.0	-	
14	Telephone Socket	Nos	2.0	-	4.0	8.0	-	8.0	-	
15	16 Amps Switches	Nos	15.0	-	4.0	60.0	-	60.0	-	
16	6 Amps Switches	Nos	80.0	-	4.0	320.0	-	320.0	-	
17	Switches Dummy	Nos	20.0	-	4.0	80.0	-	80.0	-	
18	Earl Regulator	Nos	10.0	-	4.0	40.0	-	40.0	-	
19	Apole Isolator	Nos	3.0	-	4.0	12.0	-	12.0	-	
20	Bell push	Nos	1.0	-	4.0	4.0	-	4.0	-	
21	Plank Plate single	Nos	20.0	-	4.0	80.0	-	80.0	-	
22	PVC (conduits)-6Amps	Nos	20.0	-	4.0	80.0	-	80.0	-	
23	Insulation Tape	Boxes	5.0	-	4.0	20.0	-	20.0	-	
24	7.50 Plug	Nos	10.0	-	4.0	40.0	-	40.0	-	
25	AC Square Sheets-6Amps (L/A 2)	Nos	1.0	-	4.0	4.0	-	4.0	-	
			359.0			1400		1559.0		

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details		DC No.	10941
Silver Oak Villas LLP		DC Date.	01-09-2020
SY NO. 291, Cherlapally, Hyderabad		PO No.	69918
		PO Date.	28-08-2020
		Req ID	59411
		Req Date	28-08-2020
GSTIN : 36ADBFS3288A2Z7		Loc Req No	155955
Description of Goods		HSN/SAC	Qty
1	4793 - Electrical - other - Modular Switch - 6 A - nos	8536	320
2	4789 - Electrical - other - Modular switch Blank plates - NA - nos	8538	160
3	4792 - Electrical - other - Modular Step Dimmer - NA - Nos	8536	40
4	4788 - Electrical - other - Modular Bell switches - 6A - nos	8536	4
5	4798 - Electrical - other - FP Isolator - NA - nos	8536	4
6	4799 - Electrical - other - Change over - 25 Amps - nos	8536	4
7	4596 - Electrical - other - MCB - 16Amps - nos	8536	32
8	4605 - Electrical - other - MCB - 6Amps - nos	8536	32
9	4608 - Electrical - other - MCB Dummy - NA - nos	8538	40
10	4803 - Electrical - conducting - PVC Round Cover - 3 In - nos		200
11	4801 - Electrical - conducting - PVC round cover - 6 In - Nos	3917	40
12	4585 - Electrical - other - Insulation tape - NA - nos	8546	20
13	4780 - Electrical - conducting - PVC stripe connector - NA - nos	8536	80
14	4795 - Electrical - other - Modular Telephone Jack - NA - Nos	8536	8
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details				Invoice No.		12962		
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.		01-09-2020		
				PO No.		69918		
				PO Date.		28-08-2020		
				Req ID		59411		
				Req Date		28-08-2020		
				Loc Req No		155955		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	4793 - Electrical - other - Modular Switch - 6 A - nos B0110	8536	320	36.00	11,520.00	18	2,073.60	
2	4789 - Electrical - other - Modular switch Blank B3900	8538	160	11.00	1,760.00	18	316.80	
3	4792 - Electrical - other - Modular Step Dimmer - NA B1900	8536	40	195.00	7,800.00	18	1,404.00	
4	4788 - Electrical - other - Modular Bell switches - 6A B0310	8536	4	51.00	204.00	18	36.72	
5	4798 - Electrical - other - FP Isolator - NA - nos 40 ams	8536	4	469.00	1,876.00	18	337.68	
6	4799 - Electrical - other - Change over - 25 Amps -	8536	4	840.00	3,360.00	18	604.80	
7	4596 - Electrical - other - MCB - 16Amps - nos	8536	32	107.00	3,424.00	18	616.32	
8	4605 - Electrical - other - MCB - 6Amps - nos	8536	32	107.00	3,424.00	18	616.32	
9	4608 - Electrical - other - MCB Dummy - NA - nos	8538	40	7.00	280.00	18	50.40	
10	4803 - Electrical - conducting - PVC Round Cover - 3		200	7.50	1,500.00	18	270.00	
11	4801 - Electrical - conducting - PVC round cover - 6	3917	40	8.00	320.00	18	57.60	
12	4585 - Electrical - other - Insulation tape - NA - nos	8546	20	10.00	200.00	18	36.00	
13	4780 - Electrical - conducting - PVC stripe connector	8536	80	15.00	1,200.00	18	216.00	
14	4795 - Electrical - other - Modular Telephone Jack -	8536	8	46.00	368.00	18	66.24	
15								
IGST		CGST	SGST	Total Taxable Amount		37,236.00		6,702.48
		3,351.24	3,351.24	Total Invoice Amount		43,938.48		

Rupees : Fourty Three Thousand Nine Hundred Thirty Eight and Paise Fourty Eight Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details		DC No.	10940
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7		DC Date.	01-09-2020
		PO No.	69918
		PO Date.	28-08-2020
		Req ID	59411
		Req Date	28-08-2020
		Loc Req No	155955
	Description of Goods	HSN/SAC	Qty
1	4628 - Electrical - other - Modular Plate - 2 way - nos	8536	60
2	4631 - Electrical - other - Modular Plate - 6way - nos	8536	140
3	4632 - Electrical - other - Modular Plate - 8way - nos	8536	52
4	4790 - Electrical - other - Modular socket - 15 A - nos	8536	60
5	4791 - Electrical - other - Modular socket - 6 A - nos	8536	160
6	4796 - Electrical - other - Modular TV Socket - NA - Nos	8436	20
7	4794 - Electrical - other - Modular switch - 16 A - nos	8536	60
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Summit Sales LLP

TRANSCIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-09-2020

Customer Details				Invoice No.	12961			
Silver Oak Villas LLP SY NO. 291, Cherlapally, Hyderabad GSTIN : 36ADBFS3288A2Z7				Invoice Date.	01-09-2020			
				PO No.	69918			
				PO Date.	28-08-2020			
				Req ID	59411			
				Req Date	28-08-2020			
				Loc Req No	155955			
Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt		
1 4628 - Electrical - other - Modular Plate - 2 way - nos BP922	8536	60	30.00	1,800.00	18	324.00		
2 4631 - Electrical - other - Modular Plate - 6way - nos BP955	8536	140	57.00	7,980.00	18	1,436.40		
3 4632 - Electrical - other - Modular Plate - 8way - nos BP968H	8536	52	77.00	4,004.00	18	720.72		
4 4790 - Electrical - other - Modular socket - 15 A - nos B1332	8536	60	89.00	5,340.00	18	961.20		
5 4791 - Electrical - other - Modular socket - 6 A - nos B1410	8536	160	65.00	10,400.00	18	1,872.00		
6 4796 - Electrical - other - Modular TV Socket - NA - B4797	8436	20	51.00	1,020.00	18	183.60		
7 4794 - Electrical - other - Modular switch - 16 A - nos B0130	8536	60	55.00	3,300.00	18	594.00		
8								
9								
10								
11								
12								
13								
14								
15								
IGST	CGST	SGST	Total Taxable Amount		33,844.00	6,091.92		
	3,045.96	3,045.96	Total Invoice Amount		39,935.92			
Rupees : Thirty Nine Thousand Nine Hundred Thirty Five and Paise Ninty Two Only.								

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction