Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		MCMET			Date:		05.12.2020	
Site:		Manilal Modi Memorial Hospital			Prepared by:		Pushpalatha	
			28.11.2020 to 04.12.2020		Approved by:	l	Madhu	
Report Date 05.12.		2020						
List of requis	itions n	umbers r	missing in the repo	rt*:				
List of requis	itions w	here PO	/WO not prepared	3 workir	ng days after requ	isition:		
		_I Date	Serial no of item in Req.	Item Description		Reason for not preparing PO/WO		
List of requis			/WO is prepared a	nd items	have not been rec	ceived at s	ite beyond the lead time:	
Req No.	Req Date		Serial no of item in Req.	Item Description		Details of discussion with supplier		
162035	19.10	.2020	01	Templets		Partly received from SOV.		
162040	27.10.2020		01	Electric Wall Chaser		Spoken with prabhakar sir, will get by next three days.		
162047	16.11.2020		01	Templets		Partly received from SOV.		
162048	13.11.2020		01	Door Frame		Spoken with supplier, within three days will get the material.		
162049	23.11.2020		01	LED Flodd Lights		Ready at SSLLP, will get material by monday		
162052	28.11.2020		01	Spring box		Ready at SSLLP, will get material by monday		
162053	28.11.2020		01	Mask		Partly delivered from SSLLP.		
				NIII.	Energy NI		To No.	
No. of gate passes issued this week: Delivery van site visit on:					28 th 2 nd 3 rd 4 th			
Inward report	(MRN/	other) &	stock report emai	led in pd	f format to purch	ase?	Yes	
DC register S	l. No. di	uring the	week From	No.			To No.	
tems not orde	ered but	received	l: Nil					
tems sent to I	HO /ven	dor that	are pending for re	pair: Nil				
Other correcti	ons & r	emarks:			A design OC/	Manager	Admin Audit	
		roject Manager Admin Officer/		wanager	Aumin Audit			
Sign			05.12.2020					
Date			05.12.2020	D t	immediately 2 9	and this rar	port to purchase@modiproperties.c	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <u>purchase@modiproperties.com</u> ashaiya@modiproperties.com and <u>rajkumarn@modiproperties.com</u> on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10 Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!