


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/12/2020		Prepared by:		T.D. Murthy	
PO/WO no.		71762		PO / WO Date.		31/10/2020	
Supplier Name		Rajadhani Tiles Company		PO/WO amount		Rs. 65,520/-	
Firm/Company		Vista Homes		Project		Vista Homes	
Sl. No.		Bill No.		Bill Date		Bill amount	
1.		00109		03/12/2020		Rs. 73,581/- ✓	
2.		-		-		-	
3.		-		-		-	
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						Rs. 73,581/- ✓	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	405	14/11/2020	85252	☒ Yes ☐ No			
2.	410	21/11/2020	85481	☒ Yes ☐ No			
3.	095	28/11/2020	85799	☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :						-	
Amount C –Other Debits :_						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						Rs. 73,581/- ✓	
Amount E – PO / WO value:						Rs. 65,520/-	
Amount F – Difference (A – E):						Rs. 8,061/-	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☒ Yes – Rs. 32,760/- ☐ No				
Payment – due date			12/12/2020				
Remarks: <u>Please check advance and release the balance payment. Loading and unloading charges added in above.</u> ✓							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	21/12/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

**TAX INVOICE**

CASH / CREDIT

① : 9848525411
② : 8885561492**RAJADHANI TILES COMPANY****MARBLES & GRANITE** Po NO: - 71762Dealers in : Rajasthan Marbles, Granite, Kota Stone, Bangalore Stone, Tandur Stone and all types of Parking & Flooring Tiles
Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl., Medchal Dist - 500 083.Invoice No. ~~000109~~ **000109** GSTIN : 36AAPPU3108E1ZM

Date : 03/12/2020

Billed to :
Name : Vista HomeAddress : KapraHyderabadState : Telangana Code : 36Party GSTIN : 36AAGFV2068P1ZJ
Mode of Supply (Transportation)

Place of Supply :

Despatch Particulars :

Vehicle No.

AP314 5649State Code : **TELANGANA - 36**

S.No.	DESCRIPTION	HSN/SAC	QTY.	RATE	UNIT PRICE	AMOUNT Rs. Ps.
1)	Shabad stone 2x2 = 4 x 1208 = 4833 Sdt		4,833	13	Sdt	62,829
2)	unloading		4833	1.50	Sdt	7249



Electronic Reference Number :

Total Taxable Value 70,078Rupees in words Seventy Three Thousand
Five Hundred and Eighty one onlyCGST @ 2.5 % 1751.95SGST @ 2.5 % 1751.95IGST @ — % —

(Subject to Reverse Charges)

GRAND TOTAL 73,581

- Interest @ 18% will be strictly charged extra of bills are not paid withindays.
- We are not responsible for transit damages.
- No rejection is entertained beyond 15 days from the date of receipt of material your end.
- All disputes are subject to Hyderabad Jurisdiction.

For **RAJADHANI TILES COMPANY**an

Receiver's Signature with Seal



☎ : 9848525411
: 8885561492

RAJADHANI TILES COMPANY

Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl.,
Medchal Dist - 500 083, Telangana.

M/s

✓ Bista Home
Raj Sahi Guda

No. 405

Date : 14-11-20

Order No. : 71762

Vehicle No. T.S08UE4885

[illegible]

Goods once sold will not be taken back

Thank you

E. & O.E.

Signature



☎ : 9848525411
: 8885561492

RAJADHANI TILES COMPANY

Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl.,
Medchal Dist - 500 083, Telangana.

M/s. VISTA HOME
12501 W. 11th
MI 48

No. : 410

Date : 21/11/20

Order No. : 71762

Vehicle No. AP 314 564 B

[illegible]

Goods once sold will not be taken back

Thank you

E. & O.E.

Signature



☎ : 9848525411
: 8885561492

RAJADHANI TILES COMPANY

Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl.,
Medchal Dist - 500 083, Telangana.

M/s. VISTA HOME
Kyseri wdr →

No. : 095

Date: 28/11/20

Order No. : 71762
Vehicle No. TS-08VE9885

Vehicle No.

[illegible]

Goods once sold will not be taken back

Thank you

E. & O.E. .


Signature

Purchase Order

Page(s) 1 Of 1

31-10-2020 14:59:17



71762

30.10.20 4:42:54

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Rajadhani Tiles Company
#Plot no. 78, Beside Sri Ram Kanta Weight Bridge, Nagaram,
Keesara(M), R.R. Dist.

GSTIN 36AAPPU3108E1ZM

9848525411

Doc No	71762	99921
Doc Date	31-10-2020	
Quote No	Nil	
Quote Date	12-08-2020	
SupplyType	Supply	

Kind Attn : Mr. U.S. Mishra

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8522 - Stone - other - Shabad Stone - 2 ft x2 ft - sft 1200 nos	4,800.00	13.00	0.00	5.00	65,520.00
Total Order Value . . .					65,520.00

Rupees : Sixty Five Thousand Five Hundred Twenty Only.

Terms and Conditions :-

Specification / Brand	All items shall be of min.20mm maximum 25mm thickness.
Payment Terms	50% as advance & balance 50% after delivery of all materials.
Tax	All taxes included in above price.
Delivery Date	Within 4days.
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penalty For Delay	Nil
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 32,760/- to be pay vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to qty and specs. Breakage in your a/c. Above order for A,B,C,D,E,F,G,H,I blocks electrical & D block south side driveway flooring purpose . loading/unloading charges extra @Rs. 1.50/- per sft.
Completion Date	NA
Measurement	Final payment as per actual measurements on site.
Security	Nil
Remarks	

For **Vista Homes**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Rajadhani Tiles Company**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Vista Homes	Date:	29.10.20
Site & Phase :	Vista Homes	Time:	17:20
Supplier	-	Req. No.	99921
Material required before date:	31.10.20	ID No.	61120

No	Description	Size	Quantity	Units	Inward No	Date
1	Shabad Stone	24"x24"	1200	No's		
2						
3						
4						
5						
6						
7						
8						

Remarks: For A,B,C,D,E,F,G,H,I Blocks Electrical room Flooring & D-Block south Side Driveway Flooring purpose.

Prepared By	T.Madhu	Approved by	
Sign. & Date	29.10.20	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

