

INVOICE

WO- Karunakar Reddy .V on A/c

Invoice No.

PUR/10264 10266

Dated

3-Sep-2020

State Name : Telangana, Code : 36

Supplier's Ref.

Other Reference(s)

Consignee

120 dt. 12-Aug-2020

Modi Realty (Miryalguda) LLP

M G Road, Ranigunj

Seunderabad

GSTIN/UIN: 36ABCFM6774G2ZZ

State Name : Telangana, Code : 36

SI No.	Particulars	Quantity	Rate	per	Amount
1	Tiles, Granite, Etc. GST 5%				3,61,166.60
2					9,029.17
3					9,029.17
4	INCOME-Rounded Off				0.06
	Total				₹ 3,79,225.00

Amount Chargeable (in words)

Indian Rupees Three Lakh Seventy Nine Thousand Two Hundred Twenty Five Only

E. & O.E

Remarks:

Being amount credited to karunakar reddy towards tiles against invoice:-120 dt:-12.08.2020 w/o no:-67299 dt:-28.05.2020 villa no:-12,13,14,15,36,47,&68

Company's GSTIN/UIN :

Buyer's PAN


: ABCFM6774G

for WO- Karunakar Reddy .V on A/c

Authorised Signatory

(29)
PURCHASE DIVISION,
Advice for approval for credit to contractor

Scanned
08794.

Date:	29/08/2020	Prepared by:	T.D. Murthy
WO no.	67299	WO date.	28/05/2020
Contractor Name	Mr. Karunakar Reddy	WO amount – A	Rs. 3,56,895/-
Firm/Company	Modi Realty Miryalaguda LLP	Project name	AGH
Nature of work	Cladding tiles		
Villa/flat/block no.	12,13,14,15,36,47 & 68.		
Request for payment date	23/07/2020	Request for payment amount – B	Rs. 3,61,166/- ✓
GST on bills – C	Rs. 18,058/- ✓	Total D = B + C	Rs. 3,79,224/- ✓
Work done from	19/06/2020	Work done to	04/06/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	120	12/08/2020	Rs. 3,79,224/- ✓
	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 3,79,224/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 3,79,224/- ✓
Amount J – Difference A-B (should be nil)			Rs. -4,271/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 1,42,758/- ☐ No		
Payment – due date	05/09/2020		
Remarks: Please check advance and release the balance payment. ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	29/8/20	29/08/2020	29 AUG 2020
			SOHAM M D MANAGING DIRECTOR
			Accounts – receiver of bill
			Accounts
			Accounts Manager
			Swathi
			04/09/2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

JP: 5990 to 5996

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		792		Date - site bills Register		16/07/20.	
Company Name:		AGH.		Site:		Miryabaguda.	
Name of Contractor		Kannamanna Reddy.					
Nature of work		Elevation Colanding floor fixing					
Work done		From Date		19/06/20		To Date 04/06/20.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	12, 13, 14	1423.92	113.30	Sft	161329.76		
2.	15 and 36.	807.16	113.30	Sft	91451.23		
3.	47 and 68.	956.63	113.30	Sft	108385.21		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				321166.60		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		57299		PO/WO date:		28/05/20.	
Remarks :							
Work has Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/07/2020		Date: 23/07/2020		Date:			
Sign: Jaki		Sign: Nagaraj		Sign:			

Asst. Project Manager/Engineer in Charge, Construction Division, Bangalore City Municipal Corporation, Bangalore. This form can be used for certifying labour bills, bills of materials, bills of equipment, bills of contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets must be attached to this form. 5. Bill rates are clearly given.

APPROVED BY
24 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

Measurement Sheet										
Company Name			Modi Realty Miryalaguda LLP	Approved By		Zakir				
Project			AVR Gulmohar Homes	Sign						
Work Description			Elevation Cladding Tiles							
Prepared By			Zakir							
Date			8/Jul/2020							
Contractor Name			Karunakar Reddy							
				A	B	C	D	E=AxBxCxD	F	G
Sl. No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Sum of E	
1	Villa No's 12,13,14 (A1- Simplex)	Front Elevation	20.25	16.33	1.00	3.00	992.05	SFT	1423.92	
		North Elevation	11.25	7.50	1.00	3.00	253.13	SFT		
		South Elevation	21.25	7.50	1.00	3.00	478.13	SFT		
	Deductions	For Window- on front elevation	12.83	3.92	1.00	-3.00	-150.88	SFT		
		For Door opening- front	7.00	3.50	1.00	-3.00	-73.50	SFT		
		Elevation slab- front	4.00	1.00	1.00	-3.00	-12.00	SFT		
		Kitchen door opening- South	7.00	3.00	1.00	-3.00	-63.00	SFT		
2	Villa No's 15 & 36 (A1- 3 BHK)	Front Elevation	24.00	12.67	1.00	2.00	608.16	SFT	807.16	
		South Elevation	24.00	7.50	1.00	2.00	360.00	SFT		
		Deductions	For Windows- on front elevation	17.00	3.50	1.00	-2.00	-119.00		SFT
	For Kitchen door- on south elevation		7.00	3.00	1.00	-2.00	-42.00	SFT		
3	Villa No's 47& 68 (A2- 3 BHK)	Front Elevation	24.75	13.75	1.00	2.00	680.63	SFT	956.63	
		North Elevation	0.00	0.00	0.00	2.00	0.00	SFT		
		South Elevation	20.00	12.00	1.00	2.00	480.00	SFT		
	Deductions	For Windows- on front elevation	17.00	6.00	1.00	-2.00	-204.00	SFT		

Estimate Sheet						
Company Name		Modi Realty Miryalaguda LLP	Approved By		Zakir	
Project		AVR Gulmohar Homes	Sign			
Work Description		Elevation Cladding Tiles				
Prepared By		Zakir				
Date		8/Jul/2020				
Contractor Name		Karunakar Reddy				
Sl. No.	Item Head	Item Description	Net Quantity	Units	Rate	Amount
1	Villa No's 12,13,14 (A1- Simplex)	Total Elevation quantity after deductions	1423.92	SFT	113.30	161,329.76
2	Villa No's 15 & 36 (A1- 3 BHK)	Total Elevation quantity after deductions	807.16	SFT	113.30	91,451.23
3	Villa No's 47& 68 (A2- 3 BHK)	Total Elevation quantity after deductions	956.63	SFT	113.30	108,385.61
					TOTAL	361,166.60

Nagabhushini
23/07/2020

Purchase Order

Page(s) 1 Of 1

28-05-2020 11:22:28



67299

15.05.20 11:58:47

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	67299	52994
Doc Date	28-05-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	113.30	0.00	5.00	356,895.00
Total Order Value . . .					356,895.00

Rupees : Three Lakh(s) Fifty Six Thousand Eight Hundred Ninty Five Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7days**Delivery Location** AVR Gulmohar Homes

Sy no-786, Miryalguda, Nalgonda Dist.

Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 1,42,758/- vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of vills no. 15,47,66,59 & 90. Laticrete & Laying charges included in above price.**Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay**Measurment** Nil**Security** Nil**Remarks**For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name :

28/05/2020

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name :

Date : _/_/_

MEMO

DATE & FROM:	TO & REMARKS.
SOHARU	Minna,
<u>25/5</u>	Speak to Karunakar Reddy.
	Order one truck load of
	tiles. Check how much
	<u>fits</u> fits in a truck load.
	Pay 50% <u>advm</u> !
26/5/20	As discussed with Karunakar Reddy
	one truck load (15,000 NOS) of 9' x 3"
	cladding tiles.
	Please Kind suggest.
	Truck load.
3000 sq ft	How many sq ft
Including	does it translate to?
transportation	
26/5/20	26/5.

(U)

Requisition Form

Company Name:		MRM LLP		Date:		19-05-2020	
Site & Phase:		AVR Gulmohar Homes		Time:		11: 20	
Supplier:		Karunakar Reddy		Req. No.		52994	
			Urgent		ID No.		56949

No	Description	Size	Quantity	Units	Inward No	Date
1	Clay tiles for wall cladding	9" X 3"	3290	SFT	2944 3000	
2	Spacers	6mm	60	Packets		
3						
4						
5						
6						
7						
8						
9						
10						
11						

Remarks: Above material is for Elevation Claddings of Villa No's-15,47,68,59,90
Total- 10 Villas.

Prepared By	Zakir	Approved by	
Sign.& Date	18-05-2020	Sign. & Date	

APPROVED BY
 20 MAY 2020
 SOHAM MODI
 MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

19-05-2020 16:12:25

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G. Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	67299	52994
Doc Date	19-05-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,290.00	113.30	0.00	5.00	391,394.85
Total Order Value . . .					391,394.85

Rupees : Three Lakh(s) Ninty One Thousand Three Hundred Ninty Four and Paise Eighty Five Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7 days**Delivery Location** AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944**Penalty For Delay** Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 1,95,698/- vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of villas no. 15,47,68,59 & 90. Laticrete & Laying charges included in above price.**Completion Date** Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay**Measurment** Nil**Security** Nil**Remarks**

3,500/-
27/6
Send estimate for me back soon!

**Draft PO for Approval**For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

INVOICE

CONT- Mangilal Bishnoi on A/c State Name : Telangana, Code : 36 Consignee Modi Realty (Miryalguda) LLP M G Road, Ranigunj Seunderabad GSTIN/UIN: 36ABCFM6774G2ZZ State Name : Telangana, Code : 36		Invoice No. PUR/10265 10267 Supplier's Ref. 020 dt. 28-Aug-2020	Dated 3-Sep-2020 Other Reference(s)
---	--	--	--

Sl No.	Particulars	Quantity	Rate	per	Amount
1	SS Railing Work 18%				66,208.59
2					5,958.77
3					5,958.77
4	Less: INCOME-Rounded Off				(-)0.13
Total					₹ 78,126.00

Amount Chargeable (in words)
Indian Rupees Seventy Eight Thousand One Hundred Twenty Six Only

Remarks:
 Being amount credited to Mangilal towards SS Railing work villa no:-29,41,78.83.92,10, to 14,17,79,31,33,34,41.86,87,88,91, 38,&39 against invoice no:-020 dt:-28.08.2020 pono:-65536 dt:-08.02.2020
 Company's GSTIN/UIN :
 Buyer's PAN : **ABCFM6774G**



 for **CONT- Mangilal Bishnoi on A/c**
 Authorised Signatory

INVOICE

CONT- Mangilal Bishnoi on A/c		Invoice No. PUR/10266		Dated 3-Sep-2020	
State Name : Telangana, Code : 36		Supplier's Ref. 019 dt. 28-Aug-2020		Other Reference(s)	
Consignee Modi Realty (Miryalguda) LLP M G Road, Ranigunj Seunderabad GSTIN/UIN: 36ABCFM6774G2ZZ State Name : Telangana, Code : 36					
SI No.	Particulars	Quantity	Rate	per	Amount
1	SS Railing Work 18%				1,79,709.03
2					16,173.81
3	Input CGST				16,173.81
4	INCOME-Rounded Off				0.35
	Total				₹ 2,12,057.00
Amount Chargeable (in words) Indian Rupees Two Lakh Twelve Thousand Fifty Seven Only					
Remarks: Being amount credited to Mangilal towards SS Railing work villa no:-29,41,78.83.92,10, to 14,17,79,31,33.34,41.86,87,88,91, 38,&39 against invoice no:-019 dt:-28.08.2020 wlo no:-65536 dt:-08.02.2020 Company's GSTIN/UIN : Buyer's PAN : ABCFM6774G					
					for CONT- Mangilal Bishnoi on A/c Authorised Signatory

(21)
PURCHASE DIVISION,
Advice for approval for credit to contractor

Scanned
08/09/2020

Date:	29/08/2020	Prepared by:	T.D. Murthy
WO no.	65536	WO date.	08/02/2020
Contractor Name	Mr. Mangilal	WO amount – A	Rs. 4,46,435/-
Firm/Company	Modi Realty Miryalaguda LLP	Project name	AVR Gulmohar Homes
Nature of work	SS Railing work		
Villa/flat/block no.	29,41,78,83,92,10 to 14,17,79,31,33,34,41,86,87,88,91,38 & 39		
Request for payment date	23/07/2020	Request for payment amount – B	Rs. 2,45,917/- ✓
GST on bills – C	Rs. 44,265/- ✓	Total D = B + C	Rs. 2,90,182/- ✓
Work done from	10/07/2020	Work done to	16/07/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	020	28/08/2020	Rs. 78,126/- ✓
2.	019	28/08/2020	Rs. 2,12,056/- ✓
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 2,90,182/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,90,182/- ✓
Amount J – Difference A-B (should be nil)			Rs. 1,56,253/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☒ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☒ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 1,78,574/- ☐ No		
Payment – due date	05/09/2020		
Remarks: <u>Part bill received. Please check advance and release the balance payment.</u> ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	29/8/2020		
			M.D. ✓
			Accounts receiver of bill
			Accounts Manager
			Accounts Manager

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

Ss Railing bills in RFT measurement

From: zakir Hossain (zakir@modiproperties.com)

To: murthy@modiproperties.com

Date: Friday, August 28, 2020, 04:38 PM GMT+5:30

Dear Murty sir

We are sent bill of SS Railings fixings purpose in RFT measurement.

Regards

Zakir

TAX INVOICE

Cell : 8125244729,7893726640.

M/s. MAHADEV STEEL**Mfg: All Kinds of Stainless steel, Railings steel Furniture, Kitchen Trolleys 202,304 & All Interior, Decorative Items**

Main Office : 13, Vashant Nagar, High Tension Road, Kapra, Hyderabad.-500 062.

Buyer : M/s.: <i>Modi Realty Hyderabad</i> <i>-UP</i>	Invoice No. 020	Date : <i>28/8/20</i>
	Delivery Note :	Made of Payment :
	Buyers Order No. : <i>65536</i>	Date :
GST No. : <i>36ABCFM6774G222</i>	Despatched Through:	Destination :

Sl. No.	Description of Goods	HSN Code	Qty	Rate	Amount Rs. Ps.
1.	S.S. Railing work done @ V.v.v. 10, 11, 12, 13, 14, 15 977	7806	189 Pcs	350.31	66,208-59



GST No. : 36CLQPB2383E1Z4	Gross Value	66,208-59
Rupees in words: <i>Seventy eight thousand one hundred and twenty six only</i>	Add CGST 9 %	5958-78
	Add SGST 9 %	5958-78
	Add IGST %	—
Terms & Conditions 1. Our risk and responsibility ceases on delivery of goods and we are not responsible for damages, shortages or theft in transit. 2. 27% Interest will be charged on bills remaining unpaid after due date 3. Payments within.....days.	GRAND TOTAL	78,26-15
	For MAHADEV STEEL <i>[Signature]</i> Proprietor	

TAX INVOICE


Cell : 8125244729,7893726640.

M/s. MAHADEV STEEL**Mfg: All Kinds of Stainless steel, Railings steel Furniture, Kitchen Trolleys 202,304 & All Interior, Decorative Items**

Main Office : 13, Vashant Nagar, High Tension Road, Kapra, Hyderabad.-500 062.

Buyer : M/s: <u>Modi Realty Niryabaguda</u> <u>- LLP</u>	Invoice No. 019	Date : <u>28/8/2020</u>
	Delivery Note :	Made of Payment :
	Buyers Order No. : <u>65536</u>	Date :
GST No. : <u>36ABCFM674G222</u>	Despatched Through:	Destination :

Sl. No.	Description of Goods	HSN Code	Qty	Rate	Amount Rs. Ps.
1.	S.S. Railing cons done @ Unit: 29.51, 41.33, 36, 75, 82 86, 87, 88, 91, 38, 39, 92 of 47.	7306	513	350.81	179709-03



GST No. : 36CLQPB2383E1Z4	Gross Value	179709-03
Rupees in words: <u>Two Lakh seven thousand and fifty six only</u>	Add CGST 9 %	16173-82
	Add SGST 9 %	16173-82
	Add IGST %	-
Terms & Conditions 1. Our risk and responsibility ceases on delivery of goods and we are not responsible for damages, shortages or theft in transit. 2. 27% Interest will be charged on bills remaining unpaid after due date 3. Payments within.....days.	GRAND TOTAL	212056-67
	For MAHADEV STEEL Proprietor	

TP: 5997 to 60.11

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		786.		Date - site bills Register		16/07/20	
Company Name:		AHH		Site:		Miryalguda	
Name of Contractor		Mr. Mangilal.					
Nature of work		S.S Railing fixing for staircase.					
Work done		From Date		10/07/20		To Date 16/07/20.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	29,31,41,33,34,70	297	350.31	RH	104042.07	F	
2.	83,86,87,88,91						
3.	(8 simplex)						
4.	38,39,92, 47	216	350.31	RH	75666.96	F	
5.	(Doplex)						
6.							
7.							
8.							
9.							
10.							
11.	Total:				179,709.03	F.	
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		65536		PO/WO date:		08/02/20.	
Remarks :							
Work has Completed.							
/							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 7/07/20		Date: 23/07/2020		Date:			
Sign: [Signature]		Sign: [Signature]		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
24 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

MEASUREMENT SHEET									
COMPANY NAME		MODI REALITY MIRYALGUDA LLP				APPROVED BY			
PROJECT		AVR GULMOHAR HOMES				SIGN:			
WORK DISCRIPTION		SS Railling							
PREPARED BY		MD ZAKIR HOSSAIN							
DATE		15-07-2020							
CONTRACTOR NAME		Mr.Mangilal							
PO. 65536						A	B	C	D
SL NO		ITEM HEAD				LENGTH	WIDTH	HEIGHT	NOS
		ITEM DISCRIPTION							
1		Villa no 29,31,41,33,34,78,83,86,87,88,91 Simplex				27	1	1	11.00
		SS Railling fixing							297.00
									Rft
		Villa no 38,39,92,47 -Duplex				54	1	1	4.00
		SS Railling fixing							216.00
									Rft
TOATL									513.00
									Rft

ESTIMATE						
COMPANY NAME		MODI REALITY MIRYALGUDA LLP	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		SS Railling				
PREPARED BY		MD ZAKIR HOSSAIN				
DATE		15-07-2020				
CONTRACTOR NAME		Mr.Mangilal				
PO No.	65536					
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	Villa no 29,31,41,33,34,78,83,86,87,88,91	SS Railling fixing	297.00	Rft	350.31	104,042.07
	Villa no 38,39,92,47 -Duplex	SS Railling fixing	216.00	Rft	350.31	75,666.96
TOTAL						179,709.03

Nagalaixmi
23/07/2020

791 60/2 to 60/18

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	799.	Date - site bills Register	23/07/20			
Company Name:	AGH.	Site:	Miryalaguda			
Name of Contractor	Mr. Mangilal.					
Nature of work	S.S. Railing fixing.					
Work done	From Date	To Date				
	15/07/20	20/07/20.				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	10,11,12,13,14,178	189.00	350.31	RH	66,208.59	
2.	79.					
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				66,208.59	
Bill required	☒ YES ☐ NO.	GST bill required	☐ YES ☒ NO.			
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed			
PO/WO no.	65536	PO/WO date:	08/02/20.			
Remarks :						
Work has Completed						
Approved by Project Manager		Approved by Design Team				
Date: 7/8		Date: 24/07/2020				
Sign: [Signature]		Sign: [Signature]				
Approved by M.D.		Approved by M.D.				
Date:		Date:				
Sign:		Sign:				

Notes: 1. This advice is valid for 7 days of completing work. 2. This form can be used for certifying labour bills, bills of materials, bills of work, turnkey jobs. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
23/07/2020
SOHAM N. SINGH
MANAGING DIRECTOR

MEASUREMENT SHEET							
COMPANY NAME		MODI REALITY MIRYALGUDA LLP	APPROVED BY				
PROJECT		AVR GULMOHAR HOMES	SIGN:				
WORK DISCRIPTION		SS Railing					
PREPARED BY		Zakir					
DATE		23-07-2020					
CONTRACTOR NAME		Mr.Mangilal					
PO.	65536		A	B	C	D	E=AxBxCxD
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY
1	Villa no 10,11,12,13,14,17,79 -2BHK(Simplex)	SS Railing fixing	27	1	1	7.00	189.00
							Rft
	TOATL						189.00
							Rft

ESTIMATE						
COMPANY NAME		MODI REALITY MIRYALGUDA LLP	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		SS Railling				
PREPARED BY		Zakir				
DATE		15-07-2020				
CONTRACTOR NAME		Mr.Mangilal				
PO No.	65536					
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	Villa no 10,11,12,13,14,17,79 -2BHK(Simplex)	SS Railling fixing	189.00	Rft	350.31	66,208.59
	TOTAL					66,208.59

Nagabwami
24/07/2020

Purchase Order

Page(s) 1 Of 1

08/02/2020 1:01:57 PM



65536

01.02.20 11:15:37

From Company : **Modi Reality (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Mr. Mangilal
Shop no. 5-46/3/G1/G2, Srivani Apartments, Beside Saibaba Temple,
Dammaiguda Main Road, Hyderabad - 83

GSTIN -

7893726640

Doc No	65536	52917
Doc Date	08-02-2020	
Quote No	Nil	
Quote Date	24-11-2017	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mangilal

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft Staircase	1,080.00	350.31	0.00	18.00	446,435.06
Total Order Value . . .					446,435.06
Rupees : Four Lakh(s) Fourty Six Thousand Four Hundred Thirty Five and Paise Six Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of 'Jindal' brand. 202 grade, 50mm x 1.5mm thick, 44' length.**Payment Terms** 20% + 20% as advance & balance 60% on delivery of all materials and completion of work.**Tax** All taxes included in above price.**Delivery Date** Within 4 days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil**Transportation Cost** Included in above price.**Warranty** Nil**Advance Paid** Rs. 1,78,574/- to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for Villa no. 31,33,34,41,86,87,88 & 91,38,39 purpose. Above rates are inclusive of all.**Completion Date** Work shall be completed within 4 days from the date of the work order.**Measurment** Nil**Security** Nil**Remarks**

29, 41, 78, 83, 92
10, 11, 12, 13, 14, 17, 79.

B. no: 022 9.019
28/12/20
dt: 28/12/20

For **Modi Reality (Miryalguda) LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Mr. Mangilal**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	AGH	Date:	05/02/2020
Site & Phase:	AVR Gulmohar Homes	Time:	4.42
Supplier:		Req. No.	52917
	Urgent	ID No.	55257

No	Description	Size	Quantity	Units	Inward No	Date
1	SS Railing	NA	720+360=1080	RFT		
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						

Remarks: Above Materials used For Villa No.31,33,34,41,86,87,88,91 and 38,39(Duplex villa) Staircase Railing work purpose
Note:

Prepared By	Zakir	Approved by	
Sign.& Date	05/02/2020	Sign. & Date	

APPROVED BY
07 FEB 2019
SOHAM MODI
MANAGING DIRECTOR




PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		02/09/2020		Prepared by:			
PO/WO no.		69829		PO / WO Date.		04/07/2020	
Supplier Name		✓ Green medics Pvt Ltd		PO/WO amount		4,725/-	
Firm/Company		Mod Realty m/s yalagudi		Project		AVR Gulmohar Homes	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	✓ SN-2021-69	07/07/2020		4,725/-			
2.				69829			
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):							
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :							
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:							
Amount E – PO / WO value:							
Amount F – Difference (A – E):							
Quantity received as per PO /WO				☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)			
Is difference between PO / Bill acceptable?				☐ Yes ☐ No (explained below)			
Excess / short material received				☐ Approved – within acceptable limits ☐ No (explained below)			
Close PO / W?O				☐ Yes ☐ No – wait for balance material ☐ No (explained below)			
Advance paid / PDC given (deduct when paying)				☐ Yes – Rs. ____/- ☐ No			
Payment – due date				07/09/2020			
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:						Swathi	
Date	03/09/2020	03/09/2020				04/09/2020	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

To, M/s Modi Reality Miryalaguda Hyd LLP 5-4-187/3&4, 11nd Floor, M.G. Road Secunderabad 500 003 Phone no				Invoice No.		VGM-2021-69	Date : 07-07-2020	
				Your P.O No.			Date : 07-07-2020	
				DC No :			Date : 07-07-2020	
				Order Confirmed by :				
S. No	Description	HSN/ SAC	Qty	Rate	CGST %	SGST %	IGST %	Amount
1	Advertisement Size:3x12 Publication:Eenadu Date of Pub:04-07-2020	998636	36 NOS	125.00	2.50	2.50		4500.00

OUR	CUSTOMER	Total Amount	
 GSTIN : 36AADCV9375P1ZC	36ABCFM6774G2ZZ	 4,500.00	
TIN No. : 36641857335		Total CGST Amount	112.50
STC No. : AADCV9375PSD001		Total SGST Amount	112.50
IT PAN No.: AADCV9375P		Total IGST Amount	
		Grand Total (INR)	4,725.00

- Payment should be made by Crossed Demand Draft / Cheque in favour of
M/s V GREEN MEDIA PVT. LTD. payable at Hyderabad.
 - Interest @ 24 % p.a. is charged on unrealised payments.
 - Complaints /Clarifications will not be entertained after 7days of delivery.
 - Subject to Hyderabad jurisdiction only. - E & O. E.

Amount in Indian Rupees :
 FOUR THOUSAND SEVEN HUNDRED AND TWENTY FIVE ONLY

Bank Details : HDFC Bank Ltd.
 Panjagutta, Hyderabad.
 A/c : 50200033057768, IFSC CODE : HDFC0001228

Receiver's Signature & Stamp

Prepared by


Checked by

For V Green Media Pvt Ltd.
 Authorised Signatory



కోరిన
సంచి
ఉపాధి పొంది

పందం పరవశమే

[illegible]

జనమనాద
వెంచుట
తయారీలో
మహిళలకు
ఉపాధి
కల్పిస్తున్నా

శను భూమిని ఆక్రమించారని ఉపరేఖిత రేఖలు

[illegible][illegible]

మనల్లో ఐదుగురు మృతి
మనలో నువ్వంటిని కనుక నీవంటి పేర్కొని
అందరినీనీ ఎన్నో కరుణలతో కలిపించు

[illegible]

	₹ 100/-	₹ 200/-	₹ 500/-
ಮೊತ್ತದ ಮೊತ್ತ	856	1,516	431
ಮೊತ್ತದ ಮೊತ್ತ	104	86	27
ಮೊತ್ತದ ಮೊತ್ತ	744	1,093	354
ಮೊತ್ತದ ಮೊತ್ತ	6	337	50
ಮೊತ್ತದ ಮೊತ್ತ	0	0	13
ಮೊತ್ತದ ಮೊತ್ತ	264	230	204
ಮೊತ್ತದ ಮೊತ್ತ	02	03	0
ಮೊತ್ತದ ಮೊತ್ತ	13	68	09
ಮೊತ್ತದ ಮೊತ್ತ	90	19	18
ಮೊತ್ತದ ಮೊತ್ತ	-	6,343	2300
ಮೊತ್ತದ ಮೊತ್ತ	-	10	37

కరోనా కలవరం

- ఓరోజు ఉమ్మడి జిల్లాలో 20 మందికి కొవిడ్
- ప్రజాస్థానంలోనూ, ఇరుగు సన్నిధిలో నైర్
- మనసినీ కైం, మర్యాదనీ కైం, చరిత్రనీ కైం, ఆశనీ,

ನಿರಿಸಿದರು. ತೆರೆದುಕೊಳ್ಳಿ, ಮಿತ್ರರೇ! ಇದು, ಮಿತ್ರರೇ! ಕಲಾ-
ಕರನವರೇ! ಗುರಿ ಹೇಳಿರುತ್ತೆ. ಮಿತ್ರರೇ! ಮನಸ್ಸು ಗಾಬರಾಗಿದ್ದರೆ
ನಿನ್ನಿಗ ವೈದ್ಯಕೀಯ ಶಾಸ್ತ್ರಕ್ಕೆ ಪ್ರಾಧ್ಯಾಪಕರಾಗಬಹುದು ಅಂದರಿದೆ. ಕ್ರಿಶ್ಚಿಯನ್
ಯಾರಾದರೂ ಮನಸ್ಸಿನ ಹಿಡ್ಡು ಹಿಡ್ಡು ಹಿಡ್ಡು ಹಿಡ್ಡು ಹಿಡ್ಡು ಹಿಡ್ಡು
ಎಷ್ಟು ಹಿಡ್ಡು ಕಲಾ ಕರನವರೇ! ಅಂದರಿದೆ. ಈ ಮಹಿಮೆ ಪ್ರಾಧ್ಯಾಪಕರ
ನಿರಿಸಿದರೆ ಮಿತ್ರರೇ! ಕಲಾ ಕರನವರೇ! ಕಲಾ ಕರನವರೇ! ಕಲಾ
ಕರನವರೇ! ಕಲಾ ಕರನವರೇ! ಕಲಾ ಕರನವರೇ! ಕಲಾ ಕರನವರೇ!

[illegible]

A FENADU CLASSIFIED

[illegible]

అదేయ బాధే దీక్షాం కరణం.

[illegible]

ఆరుమాసంతో పరీక్షలు లేయించుకునేందుకు కల్లా కేంద్రం
తోలి ఒకదశలో ఒకసారికి రూపాయి అధికంగా వసూలుచేస్తున్నాడు.

[illegible]

(c) aeradi.

Release Order

Page(s) 1 Of 1

26-08-2020 10:35:52

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ



69829

26.08.20 1:23:34

Supplier Details

Varnamedia
#7-1-644/2/1/F, F.No.101, Veera Palace, Sundar Nagar, Erragada,
Hyderabad, Hyd-38.

GSTIN - 6636-0280
6636-0280 98484-57424/9248075852

Doc No	69829	166059
Doc Date	04-07-2020	
Quote No		
Quote Date	04-07-2020	
SupplyType	Supply	

Kind Attn : Mr. Balakrishna Reddy/ Mr Vinay

Release Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 2501 - Ads and Printing - Classified Display - Others - nos AGH OUTSTATION Ad in EENADU on 04-07-2020	1.00	4,500.00	0.00	5.00	4,725.00
Total Order Value . . .					4,725.00

Rupees : Four Thousand Seven Hundred Twenty Five Only.

Terms and Conditions :-

Specification / AGH EENADU OUTSTATION ad in EENADU
Payment Terms After Delivery & Production of bill
Tax Inclusive of all taxes
Delivery Date 04-07-2020
Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944
Penalty For Delay Nil
Transportation Nil
Warranty Nil
Advance Paid Nil
Other Terms We reserve the right to reject items not conforming to quality and specifications.
Completion Date 04-07-2020
Measurment NA
Security .
Remarks Nil

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name : _____

Contact - -

Accepted the above Terms And Conditions

For **Varnamedia**

Name : _____

Date : __/__/__

Requisition Form

69829

Requisition Form

Company Name:		MODI REALTY MIRYALAGUDA LLP		Date:		30.06.2020	
Site & Phase :		AVR GULMOHAR HOMES		Time:		11:00	
Supplier		V GREEN MEDIA		Req. No.		166059	
Material required before date:			ID No.			58257	
No	Description			Size	Quantity	Units	Inward No
1	AGH(NALGONDA) ad in EENADU OUTSTATON on 04-07-2020			3 x 12	1	No's	
2							
3							
4							
5							
6							
Remarks:							
Prepared By		K. Rohith		Approved by			
Sign.& Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.



Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
GSTIN/UIN: 36ABCFM6774G2ZZ
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10270
Ref.: SLLP/LOG/10447 dt. 31-Aug-2020

Dated : 3-Sep-2020

Party's Name: SUP- Summit Sales LLP Logistics
5-4-187/3&4,M.G Road Ranigunj,Secunderabad.
GSTIN/UIN : 36ACQFS2044C1Z7

Particulars		Amount
PROMOUD-Print Media- Advertising 18%	4,000.00	₹ 4,420.00
Input CGST	360.00	
Input SGST	360.00	
TDS-7.5% Professional Charges	(-)300.00	
On Account of :		
Being amount credited to sslp logistics towards advertisement charges against invoice no;-SLLP /LOG/10447 DT:-31.08.2020 (4000+7.5%		
Amount (in words) :		
Indian Rupees Four Thousand Four Hundred Twenty Only		

for SUP- Summit Sales LLP Logistics

Prepared by: vindya

Approved by

Receiver's Signature

Tax Invoice

SSLLP Logistics
5-4-187/3 & 4, M G Road
Ranigunj, Secunderabad
GSTIN/UID: 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No. SSLLP/LOG/10447	Dated 31-Aug-2020
Delivery Note	Mode/Terms of Payment
Supplier's Ref.	Other Reference(s)

Buyer
Modi Realty Miryalaguda LLP
Soham Mansion; 5-4-187/3 & 4;
3rd Floor; M G Road;
Ranigunj, Secunderabad
GSTIN/UID : 36ABCFM6774G2ZZ
State Name : Telangana, Code : 36

Buyer's Order No.	Dated
Despatch Document No.	Delivery Note Date
Despatched through	Destination
Terms of Delivery	

Sl No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	REVENUE - Advertising Services Charges - 18% (S)	995433				4,000.00
2	Output CGST					360.00
3	Output SGST					360.00
Total						₹ 4,720.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Four Thousand Seven Hundred Twenty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	4,000.00	9%	360.00	9%	360.00	720.00
Total	4,000.00		360.00		360.00	720.00

Tax Amount (in words) : **Indian Rupees Seven Hundred Twenty Only**

Remarks:

Being Advertisement charges for the month of Aug ' 2020 -
AGH Club house mounting charges of Flez 40 x 20.

Company's PAN : **ACQFS2044C**

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SSSLP Logistics

Authorised Signatory

This is a Computer Generated Invoice



Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ABCFM6774G2ZZ
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10271**
Ref.: **ssllp/log/10436 dt. 31-Aug-2020**

Dated : 3-Sep-2020

Party's Name: **SUP- Summit Sales LLP Logistics**
5-4-107/3&4, M.G Road Ranigunj, Secunderabad.
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
PROMOUD-Print Media- Advertising 18%	840.00	₹ 928.00
Input CGST	75.60	
Input SGST	75.60	
TDS-7.5% Professional Charges	(-)63.00	
INCOME-Rounded Off	(-)0.20	
On Account of :		
Being amount credited to ssllp logistics towards advertisement charges against invoice no;-SSLLP /LOG/10436 dt;-31.08.2020 (840*1.5)		
Amount (in words) :		
Indian Rupees Nine Hundred Twenty Eight Only		

for SUP- Summit Sales LLP Logistics

Prepared by: vindya

Approved by

Receiver's Signature

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	SLLP/LOG/10436	31-Aug-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Modi Realty Miryalaguda LLP Soham Mansion; 5-4-187/3 & 4; 3rd Floor; M G Road; Ranigunj; Secunderabad GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	REVENUE - Advertising Services Charges - 18% (S)	995433				840.00
2	Output CGST					75.60
3	Output SGST					75.60
4	Less : Roundig Off					(-)0.20
Total						₹ 991.00

Amount Chargeable (in words) E. & O.E
Indian Rupees Nine Hundred Ninety One Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	840.00	9%	75.60	9%	75.60	151.20
Total	840.00		75.60		75.60	151.20

Tax Amount (in words) : **Indian Rupees One Hundred Fifty One and Twenty paise Only**

Remarks:
 Being Advertismment charges for the month of Aug ' 2020 -
 Paper Ad in EENADU.

Company's PAN : **ACQFS2044C**

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

This is a Computer Generated Invoice

