


Anx - A - Attendance details

Annexure A - Send Weekly Details of labour charges					
Name of contractor:		S. Karunakar Reddy			
Company name:		Surasani Constructions			
Project name:		Gulmohar Residency			
Date:	10.12.2020				
Period	From:	03.12.2020	To:	09.12.2020	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	65	575.00	37,375
2	Civil work	Male helper	60	400.00	24,000
3	Civil work	Female helper	30	350.00	10,500
4	RCC work	Mason	50	550.00	27,500
5	RCC work	Male helper	45	400.00	18,000
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	450.00	-
9	Earth work	Female helper	-	400.00	-
10	Electrician	Mason	-	550.00	-
11	Electrician	Male helper	-	400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					117,375
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A. Sravani				
Date	10.12.2020				


Certified by:

 A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP


APPROVED BY

 10 DEC 2020
 M. RAMI PRASAD
 PROJECT MANAGER

Anx - B - Hire charges


Annexure -B - Send Weekly					
Details of hire charges					
Name of contractor:		S. Karumakar Reddy			
Company name:		Surasani Constructions			
Project name:		Gulmohar Residency			
Date:		10.12.2020			
Period		From:	03.12.2020	To:	09.12.2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	800.00	nos	-
2	Tractor with Tipper	-	1,800.00	nos	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A. Sravani				
Date	10.12.2020				

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

10 DEC 2020
M. RAM PRASAD
PROJECT MANAGER

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		S. Karunakar Reddy					
Company name:		Surasani Constructions					
Project name:		Gulmohar Residency					
Date:		10.12.2020					
Period		From:	03.12.2020	To:	09.12.2020		
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	Soild bricks 6"x8"x16"	03.12.20	469	350.00	No's	30.00	10,500.00
2	RMC M20	03.12.20	470 to 485	96.00	No's	3,600.00	345,600.00
3	Soild bricks 6"x8"x16"	04.12.20	486	350.00	No's	30.00	10,500.00
4	Soild bricks 6"x8"x16"	07.12.20	487	400	No's	30.00	12,000.00
5	Soild bricks 6"x8"x16"	08.12.20	488	400.00	No's	30.00	12,000.00
6	Soild bricks 4"x8"x16"	09.12.20	489	600.00	No's	20.00	12,000.00
7	Robo fine sand	03.12.20	63	420.00	cft	34.00	14,280.00
8	20mm metal	05.12.20	64	400.00		22.50	9,000.00
9	Robo coarse sand	07.12.20	65	400.00	cft	24.00	9,600.00
10	Robo fine sand	09.12.20	66	400.00	cft	32.00	12,800.00
11							-
12							-
13							-
14							-
15							-
16							
17							
18							
19							
20							
21							
22							
23							
24							-
Total							448,280.00
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	A. Sravani						
Date	10.12.2020						

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP


APPROVED BY

10 DEC 2020
M. RAM PRASAD
PROJECT MANAGER

Anx - D - Milestone report

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:				Modi Realty Mallapur LLP								
Project name:				Gulmohar Residency								
Date:				10.12.2020								
Note:				Prepare the statement for all the villas in the project.								
S No	Flat No	Type (3BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	A-001	3BHK	1360	28.08.19	27.12.19	03.06.20	23.09.20					
2	A-002	3BHK	1360	22.10.19	27.12.19	03.06.20						
3	A-003	3BHK	1360	08.08.19	27.12.19	11.07.20						
4	A-004	3BHK	1360	08.08.19	27.12.19	11.07.20						
5	A-005	3BHK	1360	17-09-19	18.12.19	11.07.20						
6	A-006	3BHK	1360	08.08.19	27.12.19	11.07.20						
7	A-007	3BHK	1360	08.08.19	08.01.20	11.07.20						
8	A-008	3BHK	1360	16.10.19	08.01.20	03.06.20						
9	A-009	3BHK	1360	28.08.19	27.12.19	03.06.20	23.09.20					
10												
11												
12												
13												
14												
15												
16												
17												
18												
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												

Certified by:




A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY



M. Mam Phasad
PROJECT MANAGER

10 DEC 2020

Certified by:

A. Sravan
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

M. M. PRASAD
PROJECT MANAGER