Remarks from site on the 'Requisition by Site Report of purchase division

Company:	V	ISTA HO	OMES		Date:		10 12 20
		STA HOMES			Prepared by:		19.12.20 CH.Sneha Priya
		2.12.20(Saturday) -19.1		12.20	Approved by:		T.MADHU
		Saturday)			ripproved by.		1.MADHU
Report Date	19	2.12.20					
List of requ	isitions numl	ers miss	ing in the repo	rt*:Nil		1	
List of requ	isitions wher	e PO/WO	not prepared	3 workir	ng days after requ	isition:	
Req No. Req Date		ate	Item				son for not preparing PO/WO#
99999 16.12.20					-Angle Patti	PO No	ot Made
List of requi	sitions wher	e PO/WC) is prepared a	nd items l	nave not been rec	eived at	site beyond the lead time:
Req No.	Req Da	ne	Serial no of tem in Req.	Item Description		Deta	ils of discussion with supplier ^{\$}
99923	02.11.20	1 1	to 5	Sliding windows		Material Ready with Supplier	
99940 11.11.20				Generator AMF Pannel		Approval is pending from	
				Board		Association	
99947	16.11.20	1,3	2	Main Limit Switch ASSY Nc Type, PIT Switch ASSY With Hardness Wiring		PO is in Estimation	
99971	02.12.20	3,	7	Pedastal, Rack bolt		Partially received	
99974	07.12.20	1		GI U Clamps thread type with nuts		Material is ready with supplier	
99979	08.12.20	1,2	2	3 Phase Stater, single phase stater		Materi	ial is ready with supplier
99982	10.12.20	1 t	o 5	Bombay brooms		Partially received	
99984	10.12.20	1		SS Sink Coupling		Material is ready with supplier	
99989	1212.20	1.2	2,3,7,8	Sanitary		Material is ready with SSLLP	
99990	12.12.20	3,		CP fitting		Partially Received	
99994	14.12.20		0 7	CPVC p Brass F7 Elbow, I PVC Rig	CPVC pipe, CPVC Brass FTA, CPVC Elbow, PVC MTA, PVC Rigid Elbow, PVC MTA, PVC		al is ready with supplier
99995	14.12.20	1			coated wire	Materi	al is ready with supplier
99997	15.12.20	7,8		Lappam		Material is ready with supplier	
99999	16.12.20	2		Anchor I	Bolts pin type	Material is ready with supplier	
No. of gate passes issued this week:				6 From No. 2561 To No. 2566			
001Delivery van site visit on:				15.12.20, 16.12.20, 18.12.20			
Inward repor	t (MRN/othe	r) & stoc	k report email		format to purchas		Yes
DC register S		<u> </u>	k From	No. 20	0370	Го No.	20399
Items not ord Items sent to			ending for rep	oair:- Nil			
Other correct	ions & rema	rks:					
Details		Proje	Project Manager		Admin Officer/Manag		Admin Audit
Sign			at to dacheitaire				
Date			2/9/12		19/1/	Joh "	
lotes: 1. * Send	a copy of t	he missing	requisitions to	Purchase i	mmediately, 2. Sen	d this rer	port to purchase@modiproperties.com.

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <u>purchase@modiproperties.com</u>, <u>ashaiya@modiproperties.com</u> and <u>rajkumarn@modiproperties.com</u> on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5.

Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!