

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MCMET	Date:	19.12.2020	
Site:	Manilal Modi Memorial Hospital	Prepared by:	Sridevi	
Report From / To	12.12.2020 to 18.12.2020	Approved by:	Madhu	
Report Date	19.12.2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
162040	27.10.2020	01	Electric Wall Chaser	Spoken with prabhakar sir, will get by Monday.
162047	16.11.2020	01	Templets	Partly received from SOV.
162057	16.12.2020	01	MS L angle brackets	Ready with supplier, will get by Monday.
162058	16.12.2020	01	MS L angle	Ready with supplier, will get by Monday.
No. of gate passes issued this week:		NIL	From No.	To No.
Delivery van site visit on:		12 th 16 th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	10121	To No.	10123
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign	<i>nd. B. S. May.</i>	<i>Sridevi</i>		
Date	19.12.2020	19.12.2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumari@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!