

GHT_Draft accountants weekly statement ver29_18-12-2020.xls
Summary

Weekly payments statement.				
Company: Mehta & Modi Realty Kowkur LLP-Rera A/C		Prepared by:	S Nagamalleswara rao	
Project: Greenwood Heaights		Date:	18-12-2020	
S No.	Item	Last weeks payments made after statement	Payment for current week - Sat to Fri	Remarks
1	Weekly site payments - Dep. + Job work		14,700	
2	Weekly site payments - against credit balance		10,000	
3	Weekly site payments - for building material		-	
4	Weekly site payment - Hire charges		-	
5	Admin & promotion expenses		18,000	
6	Reg charges		-	
7	Statutory payments - GST, IT, TDS, PF, ESI		-	
8	Advances - Contractor, suppliers, etc.		-	
9	Other payments		11,59,000	HLI
10	Other payments		-	
11	Other payments		-	
12	Cash withdrawals		-	
13	Sub-total A	-	12,01,700	
14	Cheques prepared but not issued / collected.			
15	Supplier bills			
16	Customer refunds			
17	PDCs not due in next 7 days			
18	Other			
19	Sub-total B	-	-	
20	Balance funds available for payments			
21	Bank/book balance + sub total B - sub total A		10,98,202	
22	Add: OD limit			
24	Net balance available for payments - Sub-total C		10,98,202	
25	Payments to be made for current week.			
26	Suppliers bills		6,84,189 - ?	
28	Turnkey contractor - Anx. A + B + C		2,63,400 - ?	
29	FD - cancel/make		12,00,000 -	
30	Other:			
31	Other:			
32	Other:			
33	Other:			
34	Other:			
35	Other:			
38	Add: CA		+ 5,00,000	
39	Add: <u>COMR VIA MHP/L/MRM</u>		25,000 -	
40	Sub-total D		20,00,000 -	
41	Balance: Sub-total C - D		3,75,711	
42	Pending supplier bills	9,32,885		
43	Payments received this week - from sales	70,000		
44	Payments received this week - other	-		
45	PDCs due in next 7 days			

S. Nagamalleswara
18/12/2020

+ 3,75,711



GHT_Draft accountants weekly statement ver29_ 18-12-2020..xls
Summary

Weekly payments statement.				
Company: Mehta & Modi Realty Kowkur LLP-Current AC		Prepared by:	S Nagamalleswara rao	
Project: Greenwood Heaights		Date:	18-12-2020	
S No.	Item	Last weeks payments made after statement	Payment for current week - Sat to Fri	Remarks
1	Weekly site payments - Dep. + Job work		-	
2	Weekly site payments - against credit balance		-	
3	Weekly site payments - for building material		-	
4	Weekly site payment - Hire charges		-	
5	Admin & promotion expenses		-	
6	Reg charges		-	
7	Statutory payments - GST, IT, TDS, PF, ESI		-	
8	Advances - Contractor, suppliers, etc.		-	
9	Other payments		-	
10	Other payments		-	
11	Other payments		-	
12	Cash withdrawals		-	
13	Sub-total A	-	-	
14	Cheques prepared but not issued / collected.			
15	Supplier bills			
16	Customer refunds			
17	PDCs not due in next 7 days			
18	Other			
19	Sub-total B	-	-	
20	Balance funds available for payments			
21	Bank/book balance + sub total B - sub total A		35,812	
22	Add: OD limit			
24	Net balance available for payments - Sub-total C		35,812	
25	Payments to be made for current week.			
26	Suppliers bills			
28	Turnkey contractor - Anx. A + B + C			
29	FD - cancel/make			
30	Other:			
31	Other:			
32	Other:			
33	Other:			
34	Other:			
35	Other: 70 LAKH		- 25,000 -	
38	Add:			
39	Add:			
40	Sub-total D			
41	Balance: Sub-total C - D		10,812	
42	Pending supplier bills			
43	Payments received this week - from sales	30,000		
44	Payments received this week - other	-		
45	PDCs due in next 7 days			

S. Nagamalleswara Rao
18/12/2020

APPROVED BY
21 DEC 2020
SONAM MODI
MANAGING DIRECTOR

Weekly payments statement.						
Company:	Mehta & Modi Realty Kowkur LLP			Prepared by:	S Nagamalleswara rao	
Project:	Greenwood Heaights			Date:	18-12-2020	
Supplier bills statement						
Supplier name	Bill amount	Part amount paid	Balance due	Cleared for payment	Pay in full	Part payment amount
SSLLP-Common exp	1,93,620	-		1,93,620	✓	
SSLLP-Logistics	1,85,044	-		1,85,044	✓	
Modi Properties Pvt Ltd	1,52,534	-		1,52,534	✓	
Summit Sales LLP	1,24,671	-		1,24,671	✓	
Adilabad Timber Mart	77,650	-		77,650	x	
Rajadhani Tiles Company	32,802	-		32,802	x	
Modi housing pvt ltd	28,320	-		28,320	✓	
Libraoutdoor Advertising	28,230	-		28,230	x	
Sree Mahaveer Engg & Ele	22,597	-		22,597	x	
Sri Ganesh Pumps & Machinery	20,487	-		20,487	x	
V Green media pvt ltd	17,025	-		17,025	x	
Bhavani Digital	14,602	-		14,602	x	
Reflections Electricals p ltd	14,280	-		14,280	x	
Bhavani Ads	14,070	-		14,070	x	
Y Pushpalatha	6,413	-		6,413	x	
Praful Sanitary	304	-		304	x	
Veerabadra enterprises	236	-		236	x	
Grand Total	9,32,885	-		9,32,885		

S. Nagamalleswara
18/12/2020

APPROVED BY
21 DEC 2020
SOHAM MODI
MANAGING DIRECTOR

6,86,189

GHT_Draft accountants weekly statement ver29_18-12-2020.xls
Suppliers


Weekly payments statement.									
Company:		Mehta & Modi Realty Kowkur LLP			Prepared by:		S Nagamalleswara rao		
Project:		Greenwood Heaights			Date:		18-12-2020		
Supplier bills statement									
S. no.	Due date for payment (bill date / purchase advise)	Bill no	Supplier name	Bill amount	Part amount paid	Balance due	Cleared for payment	Pay in full	Part payment amount
1	16-10-2020	1766	Sree Mahaveer Engg & Ele	11,298	-	11,298			
2	18-10-2020	338	Veerabadra enterprises	236	-	236			
3	18-10-2020	1644	Sree Mahaveer Engg & Ele	11,299	-	11,299			
4	24-10-2020	81	Rajadhani Tiles Company	32,802	-	32,802			
5	19-10-2020	10069	SSLLP-Common exp	57,841	-	57,841			
6	19-10-2020	10070	SSLLP-Common exp	5,967	-	5,967			
7	19-10-2020	10141	SSLLP-Common exp	58,580	-	58,580			
8	30-10-2020	211	V Green media pvt ltd	9,086	-	9,086			
9	30-10-2020	10201	SSLLP-Common exp	5,967	-	5,967			
10	30-10-2020	10200	SSLLP-Common exp	57,803	-	57,803			
11	30-10-2020	10043	SSLLP-Common exp	7,462	-	7,462			
12	30-10-2020	51	Bhavani Digital	14,602	-	14,602			
13	30-10-2020	41	Libraoutdoor Advertising	14,070	-	14,070			
14	30-10-2020	77	Bhavani Ads	14,070	-	14,070			
15	30-10-2020	10146	Modi Properties Pvt Ltd	76,267	-	76,267			
16	30-10-2020	227	V Green media pvt ltd	5,151	-	5,151			
17	13-11-2020	443	Praful Sanitary	304	-	304			
18	16-11-2020	231	Y Pushpalatha	2,385	-	2,385			
19	23-11-2020	240	V Green media pvt ltd	1,190	-	1,190			
20	17-11-2020	14249	Summit Sales LLP	12,064	-	12,064			
21	17-11-2020	14259	Summit Sales LLP	4,517	-	4,517			
22	17-11-2020	14257	Summit Sales LLP	48,218	-	48,218			
23	17-11-2020	14260	Summit Sales LLP	118	-	118			
24	17-11-2020	14252	Summit Sales LLP	58,213	-	58,213			
25	17-11-2020	14253	Summit Sales LLP	999	-	999			
26	17-11-2020	14251	Summit Sales LLP	542	-	542			
27	30-11-2020	10165	Modi Properties Pvt Ltd	76,267	-	76,267			
28	30-11-2020	10776	SSLLP-Logistics	40,204	-	40,204			
29	30-11-2020	10742	SSLLP-Logistics	1,787	-	1,787			
30	30-11-2020	10722	SSLLP-Logistics	1,657	-	1,657			
31	30-11-2020	10748	SSLLP-Logistics	1,899	-	1,899			
32	30-11-2020	10791	SSLLP-Logistics	29,929	-	29,929			
33	30-11-2020	10806	SSLLP-Logistics	4,369	-	4,369			
34	30-11-2020	10817	SSLLP-Logistics	1,00,190	-	1,00,190			
35	30-11-2020	10030	Modi housing pvt ltd	14,160	-	14,160			
36	30-11-2020	10032	Modi housing pvt ltd	14,160	-	14,160			
37	05-12-2020	67	Adilabad Timber Mart	77,650	-	77,650			
38	07-12-2020	251	V Green media pvt ltd	1,598	-	1,598			
39	07-12-2020	244	Y Pushpalatha	4,028	-	4,028			
40	07-12-2020	80	Libraoutdoor Advertising	14,160	-	14,160			
41	12-12-2020	2173	Reflections Electricals p lte	14,280	-	14,280			
42	12-12-2020	10698	SSLLP-Logistics	5,009	-	5,009			
43	21-12-2020	2167	Sri Ganesh Pumps & Mach	20,487	-	20,487			
Total				9,32,885	-	9,32,885	-	-	-
Note: 1. Make pivot table for suppliers Vs balance due. 2. Sort by amount.									

S. Nagamalleswara Rao
18/12/2020

Cash Exp statement

Weekly payments statement.			
Company:	Mehta & Modi Realty Kowkur LLP	Prepared by:	S Nagamalleswara rao
Project:	Greenwood Heaights	Date:	18-12-2020
S No.	Item	Amount	Remarks
1	Opening balance last week (Saturday)	2,690	
2	Cash withdrawn during week		
3	Cash receipts / on a/c reversal	-	
4	Subtotal A	2,690	
5	Cash deposited in bank during week	-	
6	Cash expenditure during week	-	
7	Sub total B	-	
8	Cash closing balance (Friday) (A - B)	2,690	

S. Nagamalleswara
18/12/2020




Payment details

Payment details					
Company:		Mehta & Modi Realty Kowkur LLP		Prepared by:	S Nagamalleswara rao
Project:		Greenwood Heaights		Date:	18-12-2020
S No.	Payment towards	Paid to	Description/Remarks	Amount	Available Cr balance
1	On a/c.	B Jogaiah	Carpenter	3,000	4,620
2	On a/c.	K Kumar	electircal	6,000	11,250
3	On a/c.			-	
4	On a/c.			-	
5	Hire charges on a/c.			-	
6	Hire charges on a/c.			-	
7	Hire charges Dept.			-	
8	Hire charges Dept.			-	
9	Dobwork	T .Kurmanna	Earth work	10,200	
10	Jobwork			-	
11	Advance			-	
12	Advance			-	
13	Other	Homeline Infra	Trunkey contractor	11,59,000	Last week amt as on 11/12/20
14	Other			-	
15	Other			-	
16	Other			-	
17	Other			-	
18	Other			-	
19	Other			-	
Total				11,78,200	

Notes: 1. Only include payments above Rs. 10,000/-. 2. Include payments against credit balance where balance is less than 10k. 3. Details of payments towards building material not required. 4. Give credit balance only in case of payment against credit balance.

S. Nagamalleswara
18/12/2020

pay 6,59,000/-
this week
balance on 28/12/20



Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		17 December 2020			
Period		From:	10 December 2020	To:	17 December 2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	24	575.00	13,800
2	Civil work	Male helper	36	400.00	14,400
3	Civil work	Female helper	18	350.00	6,300
4	RCC work	Mason	158	550.00	86,900
5	RCC work	Male helper	210	400.00	84,000
6	RCC work	Female helper		300.00	-
7	Earth work	Mason		450.00	-
8	Earth work	Male helper	35	450.00	15,750
9	Earth work	Female helper	35	400.00	14,000
10	Electrician	Mason		550.00	-
11	Electrician	Male helper	-	450.00	-
12	Concreting	Male labor		450.00	-
13		Female helper		400.00	-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					2,35,150
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	17 December 2020				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

APPROVED BY
17 DEC 2020
A. SURESH
PROJECT MANAGER

APPROVED BY
21 DEC 2020
SOHAM K. DI
MANAGING DIRECTOR

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		17 December 2020			
Period		From:	10 December 2020	To:	17 December 2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	Tippers		3,000.00	Hour	-
2	tractor	4.00	1,800.00	Perday	7,200
3	Hitachi		1,900.00	Hour	-
4	JCB	9.00	800.00	Hour	7,200
5	Miller mixture	4.00	3,500.00	per day	14,000
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					28,400
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	17 December 2020				
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					

APPROVED BY
17 DEC 2020
A. SURESH
PROJECT MANAGER

APPROVED BY
21 DEC 2020
SRIHARI MCDI
MANAGING DIRECTOR

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		B. Anand					
Company name:		HomeLine Infra					
Project name:		GHI					
Date:		17 December 2020					
Period		From		10 December 2020 To:		17 December 2020	
Sl. No.	Material type	Received date	inward no	Quantity	Units	Rate	Amount
1	Solid bricks (4'x8'x16')	12 December 2020	313	400.00	Nos	28.00	11,200.00
3	Solid bricks (4'x8'x16')	12 December 2020	315	400.00	Nos	28.00	11,200.00
4	Solid bricks (4'x8'x16')	15 December 2020	316	750.00	Nos	28.00	21,000.00
5	Solid bricks (4'x8'x16')	15 December 2020	317	750.00	Nos	28.00	21,000.00
6	Solid bricks (4'x8'x18')	16 December 2020	318	750.00	Nos	28.00	21,000.00
7	Hardware material	12 December 2020	314	5.00	Nos	950.00	4,750.00
8	Cement	16 December 2020	319	300.00	bgs	315.00	94,500.00
9	gunney bags	16 December 2020	320	100.00	Nos	20.00	2,000.00
10	Robosand	12 December 2020	84	411.00	cf	24.50	10,069.50
11	Robosand	13 December 2020	85	356.00	cf	24.50	8,722.00
12							-
13							-
14							-
15							-
16							-
17							-
Total							1,94,241.50
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	A Suresh						
Sign							
Date	17 December 2020						
Note:							
1. Attach inward summary report from database 17 DEC 2020							
2. Attach details sheet from database with photographs							
3. Recommend payment as per our guideline rates for building material							
4. Other material rates can be adopted as per bills produced							

APPROVED BY
21 DEC 2020
SOLAM MCDL
MANAGING DIRECTOR

6 pay r 28/12-

Track of department JW Hire charges 19 to 25 VOC.xlsx
Weekly report - Dept, JW, Hire

Firm/Company:		VOC LLP		Site:		VOC		Date:		17/Dec/20	
Prepared by:		K.SNEHA						Sign:			
		A		B		C		D		E = A+B+C+D F	
		Total Dept. charges for week - Rs.		Total Job work charges per week - Rs.		Total Hire charges per week - Rs.		Total rock cutting charges per week - Job work - Rs.		Total of Dept. & Job work charges - Rs.	
Sl. No.		Week starting date (Fri)		Week ending date (Thu)						Total rock cutting charges per week - On account - Rs.	
1		2/Jan/20		8/Jan/20		14,125		20,900		22,117	
2		9/Jan/20		15/Jan/20		16,737		24,990		23,855	
3		16/Jan/20		22/Jan/20		23,062		24,957		28,141	
4		23/Jan/20		29/Jan/20		17,089		31,030		40,510	
5		30/Jan/20		5/Feb/20		18,225		5,550		34,282	
6		6/Feb/20		12/Feb/20		20,975		32,124		18,726	
7		13/Feb/20		19/Feb/20		17,550		7,240		12,561	
8		20/Feb/20		26/Feb/20		31,050		8,808		19,493	
9		27/Feb/20		4/Mar/20		32,575		19,054		32,430	
10		5/Mar/20		11/Mar/20		37,875		31,831		24,034	
11		12/Mar/20		18/Mar/20		30,862		15,961		31,320	
12		19/Mar/20		25/Mar/20		31,362		14,820			
13		26/Mar/20		1/Apr/20		10,800					
14		2/Apr/20		8/Apr/20		3,150					
15		9/Apr/20		15/Apr/20		3,150					
16		16/Apr/20		22/Apr/20							
17		23/Apr/20		29/Apr/20							
18		30/Apr/20		6/May/20		7,125					
19		7/May/20		13/May/20		14,725		7,677		1,617	
20		14/May/20		20/May/20		14,725		2,100		725	
21		21/May/20		27/May/20		19,038		16,060		13,729	
22		28/May/20		4/Jun/20		23,956		22,400		15,582	
23		5/Jun/20		11/Jun/20		33,650		31,062		8,746	
24		12/Jun/20		18/Jun/20		31,837		45,947		25,250	
25		19/Jun/20		25/Jun/20		36,525		50,899		26,129	
26		26/Jun/20		2/Jul/20		33,478		26,931		32,641	
27		3/Jul/20		9/Jul/20		23,325		49,429		31,470	
28		10/Jul/20		16/Jul/20		20,300		71,741		42,073	
29		17/Jul/20		23/Jul/20		26,800		35,230		27,439	
30		24/Jul/20		30/Jul/20		28,225		30,510		30,211	
31		31/Jul/20		6/Aug/20		18,800		53,409		14,236	
32		7/Aug/20		13/Aug/20		31,599		77,477		14,675	
33		14/Aug/20		20/Aug/20		27,487		60,915		10,792	
34		21/Aug/20		27/Aug/20		31,962		51,025		35,600	
35		28/Aug/20		3/Sep/20		35,387		58,991		28,873	
36		4/Sep/20		10/Sep/20		35,675		47,685		23,590	
37		11/Sep/20		17/Sep/20		34,725		49,635		19,361	
38		18/Sep/20		24/Sep/20		32,575		59,258		15,756	
39		25/Sep/20		30/Sep/20		23,649		61,610		13,898	
40		1/Oct/20		7/Oct/20		37,062		73,428		25,980	
41		8/Oct/20		14/Oct/20		34,662		35,950		10,599	
42		5/Oct/20		21/Oct/20		30,150		36,373		12,600	
43		22/Oct/20		28/Oct/20		26,525		31,816		8,265	
44		29/Oct/20		4/Nov/20		20,400		54,225		16,881	
45		5/Nov/20		11/Nov/20		26,600		54,681		24,947	
46		12/Nov/20		18/Nov/20		28,512		33,590		8,211	
47		19/Nov/20		25/Nov/20		21,800		67,980		18,931	
48		26/Nov/20		2/Dec/20		24,312		64,884		11,265	
49		3/Dec/20		9/Dec/20		20,125		54,240		14,485	
50		10/Dec/20		16/Dec/20		26,100		17,380		10,776	
51											
52											
Total:						1,190,403		1,671,803		882,801	
										3,745,007	

VERIFIED BY

18 DEC 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

17 DEC 2020

A. SURESH
PROJECT MANAGER

Track of department JW Hire charges 19 to 25 GHT.xlsx
Weekly report - Dept, JW, Hire

Firm/Company:		MMRK LLP		Site:	GHT	Date:	17/Dec/20	
Prepared by:		N.Shravya				Sign:		
		A	B	C	D	E = A+B+C+D F		
Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total Hire charges per week - Rs.	Total rock cutting charges per week - Job work - Rs.	Total of Dept. & Job work charges - Rs.	Total rock cutting charges per week - On account - Rs.
1	2/Jan/20	8/Jan/20	22,250	11,900	22,470	-	56,620	-
2	9/Jan/20	15/Jan/20	17,000	3,600	5,907	-	26,507	-
3	16/Jan/20	22/Jan/20	6,550	10,600	8,145	-	25,295	-
4	23/Jan/20	29/Jan/20	12,825	6,800	21,600	-	41,225	-
5	30/Jan/20	5/Feb/20	15,750	28,600	30,234	-	74,584	-
6	6/Feb/20	12/Feb/20	10,650	20,516	8,550	-	39,716	-
7	13/Feb/20	19/Feb/20	49,675	-	29,088	-	78,763	-
8	20/Feb/20	26/Feb/20	72,775	2,100	37,262	-	112,137	-
9	27/Feb/20	4/Mar/20	21,275	-	22,080	-	43,355	-
10	5/Mar/20	11/Mar/20	15,150	1,650	11,780	-	28,580	-
11	12/Mar/20	18/Mar/20	14,150	-	11,953	-	26,103	-
12	19/Mar/20	25/Mar/20	11,250	-	-	-	11,250	-
13	26/Mar/20	1/Apr/20	3,150	-	-	-	3,150	-
14	2/Apr/20	8/Apr/20	4,500	6,750	-	-	11,250	-
15	9/Apr/20	15/Apr/20	-	-	-	-	-	-
16	16/Apr/20	22/Apr/20	-	-	-	-	-	-
17	23/Apr/20	29/Apr/20	-	-	-	-	-	-
18	30/Apr/20	6/May/20	7,225	12,000	-	-	19,225	-
19	7/May/20	13/May/20	11,275	-	-	-	11,275	-
20	14/May/20	20/May/20	4,800	8,900	6,120	-	19,820	-
21	21/May/20	27/May/20	7,475	9,265	30,422	-	47,162	-
22	28/May/20	4/Jun/20	6,100	12,750	44,894	-	63,744	-
23	5/Jun/20	11/Jun/20	8,775	10,365	2,388	-	21,528	-
24	12/Jun/20	18/Jun/20	16,425	-	1,200	-	17,625	-
25	19/Jun/20	25/Jun/20	8,125	9,038	8,007	-	25,170	-
26	26/Jun/20	2/Jul/20	10,500	6,280	5,964	-	22,744	-
27	3/Jul/20	9/Jul/20	13,400	6,150	13,669	-	33,219	-
28	10/Jul/20	16/Jul/20	13,800	6,000	-	-	19,800	-
29	17/Jul/20	23/Jul/20	13,400	5,500	-	-	18,900	-
30	24/Jul/20	30/Jul/20	12,600	14,530	1,800	-	28,930	-
31	31/Jul/20	6/Aug/20	13,700	11,050	7,200	-	31,950	-
32	7/Aug/20	13/Aug/20	10,550	8,900	1,800	-	21,250	-
33	14/Aug/20	20/Aug/20	13,700	2,800	-	-	16,500	-
34	21/Aug/20	27/Aug/20	18,550	-	-	-	18,550	-
35	28/Aug/20	3/Sep/20	23,425	7,650	-	-	31,075	-
36	4/Sep/20	10/Sep/20	15,750	14,000	20,824	-	50,574	-
37	11/Sep/20	17/Sep/20	13,000	18,828	19,368	-	51,196	-
38	18/Sep/20	24/Sep/20	18,400	13,350	88,134	-	119,884	-
39	25/Sep/20	30/Sep/20	13,162	10,812	51,066	-	75,040	-
40	1/Oct/20	7/Oct/20	12,425	13,350	40,208	-	65,983	-
41	8/Oct/20	14/Oct/20	16,674	7,100	1,800	-	25,574	-
42	15/Oct/20	21/Oct/20	21,625	-	-	-	21,625	-
43	22/Oct/20	28/Oct/20	17,875	4,000	-	-	21,875	-
44	29/Nov/20	4/Nov/20	8,700	19,708	10,888	-	39,296	-
45	5/Nov/20	18/Nov/20	20,950	-	9,349	-	30,299	-
46	19/Nov/20	25/Nov/20	15,775	2,850	34,692	-	53,317	-
47	26/Nov/20	2/Dec/20	15,862	-	11,520	-	27,382	-
48	3/Dec/20	9/Dec/20	30,724	-	-	-	30,724	-
49	10/Dec/20	16/Dec/20	13,000	1,700	-	-	14,700	-
50								
51								
52								
Total:			724,697	329,392	620,382		1,674,471	-

Certified by:

VERIFIED BY

18 DEC 2020

VERIFIED BY

18 DEC 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Certified by:

N. Shravya
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

17 DEC 2020

A. SURESH
PROJECT MANAGER