

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11488**

Dated : **19 Sep-2020**

Particulars	Amount
Account :	
CONJBDW-G Mannem	21,940.00
TDS-.75% Contract	(-)165.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to G Mannem towards tandoor stone shifting from villa no 89 to part 3 site and excess materail shifting from store to sslp and club house surrounding cleaning work done as per v.no.2240 dt.17-09 -20 detailes enclosed.	
Amount (in words) :	
Indian Rupees Twenty One Thousand Seven Hundred Seventy Five Only	
	₹ 21,775.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2240

Date : 17-09-2020

Contractor Name					From Date		To Date	
MANNEM.G (EARTH WORK)					10-09-2020		16-09-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	62.50	25000.00	4400.00	0.00	9600.00	0.00	11000.00	0.00
Male Helper	75.50	33975.00	5400.00	0.00	12150.00	0.00	16425.00	0.00
Totals...	138.00	58975.00	9800.00	0.00	21750.00	0.00	27425.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards tandoor stone shifting from near villa no 89 to part 3 and excess materail shifting from store to ssllp and club house surrounding cleaning work done and steel unloading from suppliers to welding shed and PCC laying work done in villa no 73 and club house cleaning work done and MS pipe shifting and steel unloading work done&granite loading work done as per detailes enclosed.	21940.00
Total Amount %	21940.00
TDS : @ 0.75	164.55
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	21775.45
Rupees : Twenty One Thousand Seven Hundred Seventy Five and Paise Fourty Five Only.	

VERIFIED BY

17 SEP 2020

G. BALAKRISHNA
Asst. Manager**Certified by:**Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Approved By Admin

Certified by:Project Manager
SILVER OAK VILLAS LLP

Approved By Project Manager

APPROVED BYM. V. PRAKASH
Sr. Manager Accounts

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 8090

Company	SOVLLP	Project	SOV
No. of workers required	09	Date	16-09-2020
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	04
Required from date	16-09-2020	Required to date	16-09-2020

Job Description:

Towards Store Cleaning and Footpath

Parceel Shifting and Tandoor Stone Shifting work.

Description	Quantity	Rate	Amount
Tandoor Stone, Footpath	3,200 sq ft	1/-	3,200 = 00
Parceel Shifting work			
Store cleaning work and	650 sq ft	1/-	650 = 00
Mussles clean			
Total Amount			3,850 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
S. K. Kulkarni	Kalka	Mannam	Manam

Job Work Details

S. No.

8089

Company	Sov LLP	Project	Sov
No. of workers required	10	Date	15-09-2020
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	05
Required from date	15-09-2020	Required to date	15-09-2020
Job Description:	Toward & shifting of Material Stone to SSLP, SSLP-stone (dearshing), Clubhouse surrounding clearing work.		
Description	Quantity	Rate	Amount
1) Material Shifting from Stores to SSLP, SSLP-stone dearshing	3000 ft	1/-	3,000.00
2) ClubHouse Surrounding Clearing work	1300 ft	1/-	1300.00
Total Amount			4,300.00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Ken	[Signature]	Mannan	[Signature]

Job Work Details

S. No. **8088**

Company	SOVLIP	Project	Gov
No. of workers required	09	Date	14-09-2020
No. of head mason	00	No. of male helper	05
No. of mason	00	No. of female helper	04
Required from date	14-09-2020	Required to date	14-09-2020
Job Description:	Towards steel unloading for		
welding purpose, Ullwa (73) parking area clearing and p.c.c. laying work, clubhouse window			
Description	Quantity	Rate	Amount
Steel unloading for welding purpose	3000ft	1/-	3,000 = 00
Clearing and p.c.c. layer on Ullwa (73) & clubhouse clearing work	1200ft	7/-	840 = 00
Total Amount			3,840 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Da	Kalla	Mannam	gopalk

Job Work Details

S. No. **8086**

Company	SOVLLP	Project	SOV
No. of workers required	05	Date	12-09-2020
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	05
Required from date	12-09-2020	Required to date	12-09-2020
Job Description:	Towards roads cleaning work from		
W/L No 60-68 & 89-95 and Debris cleaning work			
Description	Quantity	Rate	Amount
1) Road No 60-68 (200x20)	4000 sq ft	0.25/-	1000 = 00
Road No 89-95 (200x25)	8000 sq ft	0.25/-	1,250 = 00
Total Amount			2,250 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	(Signature)	Mannam	(Signature)

Job Work Details

8085

S. No.

Company	Sov LLP	Project	Sov
No. of workers required	09	Date	11-09-2020
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	04
Required from date	11-09-2020	Required to date	11-09-2020

Job Description:

Towards m.s pipes Shifting, Steel unloading

Gravit loading, Debris clearing work near Club House

Description	Quantity	Rate	Amount
M.S pipes, Steel unloads	3000 sft	11—	3000 = 00
Gravit loading			
Debris clearing work near	850 sft	11—	850 = 00
Clubhouse and stores			
Total Amount			3,850 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	<u>Kir</u>	Mannam,	Gubojee

Job Work Details

S. No. **8084**

Company	Soy LLP	Project	Soy
No. of workers required	09	Date	10-09-2020
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	04
Required from date	10-09-2020	Required to date	10-09-2020
Job Description:	Towards Will no 77, 70, 50 ⁽⁸⁾ Debris		
Cleaning work, Power Curb Stone Laying purpose			
Erection,			
Description	Quantity	Rate	Amount
Debris cleaning work	3500 ^{ft}	1/-	3,500 = 00
in Will no 70, 77, 80			
and ⁽⁵⁰⁾			
Curb Stones Laying Purpose	350 ^{ft}	1/-	350 = 00
for office plumbing purpose			
Total Amount			3,850 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Mannan.	[Signature]

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11519
No. : **PAY/11488**

Dated : **18-Sep-2020**

Particulars	Amount
Account :	
EUC-G Snehalatha	7,200.00
TDS-1.5% Contract	(-)108.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to Snehalatha towards debris shifting work at villa no: 94,95, 84,85,76,77,,79,80,81 to open place site as per v.no.7059 dt.17-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Seven Thousand Ninety Two Only	
	₹ 7,092.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : G.Sneha Latha

Voucher No : 7059

PARTICULARS

Amount

Hire Charges - Job Work Payment

Amount Payable :-

7200.00

Towards debris shifting work at villa no: 94,95,84,85,76,77,79,80,81 to open place site

7200.00

Hire Charges - On A/C Payment

Amount Payable :-

0.00

0.00

Other Additions :

0.00

Other Deductions :

Gross

7200.00

TDS% 1.50

TDS Amount

108.00

Total

7092.00

Rupees : Seven Thousand Ninty Two Only.

VERIFIED BY

17 SEP 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Certified by:

Project Manager
SILVER OAK VILLAS LLP

APPROVED BY

21 SEP 2020

K. JAYAKRISHNAKASH
Manager Accounts

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher


Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : G.Sneha Latha

17-09-2020 10:14:29

Pages : 1 of 2

Voucher No :	7059
From Date :	10-09-2020
To Date :	16-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
83307	10-09-2020	Tractor with tipper without labour (per day) ap21u6822 Units : per day (9.30 to 6 P.M) towards debris shifting work at villa no: 94,95 to open place site	09:30	18:00	1	1800	1800.00
83345	11-09-2020	Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M) Towards debris shifting work at Vno 84,85 to open place site	10:00	17:44	1	1800	1800.00
83412	15-09-2020	Tractor with tipper without labour (per day) ap21u6822 Units : per day (9.30 to 6 P.M) Towards debris shifting work at villa no: 79,80,81 to open place site	09:30	17:40	1	1800	1800.00
83437	16-09-2020	Tractor with tipper without labour (per day) ap21u6822 Units : per day (9.30 to 6 P.M) Towards debris shifting work at villa no: 76, 77 to open place site	09:30	17:34	1	1800	1800.00



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11498**

Dated : **19 Sep-2020**

Particulars	Amount
Account :	
EUC-Benumadab Das	700.00
TDS.1.5% Contract	(-)10.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to BENU MADHAB DAS towards beam chipping work at villa no 69 site as per v.no.7060 dt.17-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Six Hundred Ninety Only	
	₹ 690.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Benu Madhab das

Voucher No : 7060

PARTICULARS

Amount

Hire Charges - Job Work Payment Towards beam chipping work at villa no: 69 site	Amount Payable :-	700.00	700.00
Hire Charges - On A/C Payment	Amount Payable :-	0.00	0.00
Other Additions :			0.00
		Gross	700.00
	TDS% 1.50	TDS Amount	10.50
Other Deductions :			0.00
		Total	689.50

Rupees : Six Hundred Eighty Nine and Paise Fifty Only

VERIFIED BY

17 SEP 2020

G. BALAKRISHNA
ASST. MANAGER-AUDIT

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Benu Madhab das

17-09-2020 10:28:42 Pages : 1 of 2

Voucher No :	7060
From Date :	10-09-2020
To Date :	16-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
83388	14-09-2020	Chipping machine (per day)	10:00	17:00	1	700	700.00
		Units : per day					
		Towards beam chipping work at villa no: 69 site					
		Rate : 700					



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11521**

Dated : 19-Sep-2020

Particulars	Amount
Account :	
EUC-Janardhan Prasad	700.00
TDS-1.5% Contract	(-)10.00
 Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amt neft to Janardhan Prasad towards chipping work at villa no 74 site as per v.no.7061 dt.17-09-20 detailes enclosed.	
Amount (in words) : Indian Rupees Six Hundred Ninety Only	
	₹ 690.00

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11522**

Dated : **19-Sep-2020**

Particulars	Amount
Account : SP-BPCL-ECMS(Fleet Business)	1,987.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to BPCL towards reload of petro card of Chandrakanth for the month of aug 2020	
Amount (in words) : Indian Rupees One Thousand Nine Hundred Eighty Seven Only	
	₹ 1,987.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11523

No. : **PAY/11527**

Dated : 19-Sep-2020

Particulars	Amount
Account : SP-BPCL-ECMS-(Fleet Business)	1,835.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online transfer to BPCL-ECMS-(Fleet Business) towards reload of petro card of J Srinivas Rao	
Amount (in words) : Indian Rupees One Thousand Eight Hundred Thirty Five Only	
	1,835.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11524

No. : **PAY/11524**

Dated : 19-Sep-2020

Particulars	Amount
Account : ECARD-K.Purshotham	11,161.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer towards reload of purshotham expense card	
Amount (in words) : Indian Rupees Eleven Thousand One Hundred Sixty One Only	11,161.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11525

No. : **PAY-11525**

Dated : 19-Sep-2020

Particulars	Amount
Account :	
WO-Rohan Constructions Mobilization Advance	2,00,000.00
TDS-1.5% Contract	(-)3,000.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
being online transfer to Rohan constructionsa as per Md Sir Approval	
Amount (in words) :	
Indian Rupees One Lakh Ninety Seven Thousand Only	
	1,97,000.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11526

No. : **PAY/11530**

Dated : 19-Sep-2020

Particulars	Amount
Account :	
WO-Surasani Constructions Pvt Ltd Mobilization Adv	3,00,000.00
TDS-1.5% Contract	(-)4,500.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
being online transfer to Surasani onstructions as per Md Sir Approval	
Amount (in words) :	
Indian Rupees Two Lakh Ninety Five Thousand Five Hundred Only	
	2,95,500.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11527

No. : **PAY/11531**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Priyanka Printers	475.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to priyanka printers against credit balance	
Amount (in words) : Indian Rupees Four Hundred Seventy Five Only	
	475.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Priyanka Printers

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July			
August			
September	475.00	475.00	
Grand Total	475.00	475.00	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11528

No. : **PAY/11532**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Sri Raja Rajeswara Traders	590.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to sri raja rajeshwara traders against credit balance	
Amount (in words) : Indian Rupees Five Hundred Ninety Only	
	590.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad**SUP-Sri Raja Rajeswara Traders**

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			319.00 Cr
April			319.00 Cr
May			319.00 Cr
June			319.00 Cr
July	319.00		
August			
September	590.00	590.00	
Grand Total	909.00	590.00	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11529

No. : **PAY/11533**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Global Safety Solutions	840.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to global safety against credit balance	
Amount (in words) : Indian Rupees Eight Hundred Forty Only	
	840.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Global Safety Solutions

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			
April			
May			
June			
July			
August	2,100.00	2,100.00	
September	840.00	840.00	
Grand Total	2,940.00	2,940.00	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11534**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Vivid World	1,198.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to vivid world against credit balance	
Amount (in words) : Indian Rupees One Thousand One Hundred Nine ty Eight Only	
	1,198.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Vivid World

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			389.80 Cr
April			389.80 Cr
May			389.80 Cr
June		271.00	660.80 Cr
July	3,286.00	2,625.20	
August		1,198.00	1,198.00 Cr
September	2,396.00	1,198.00	
Grand Total	5,682.00	5,292.20	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11535

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Gautham Enterprises	3,905.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to gautham enterprises against credit balance	
Amount (in words) : Indian Rupees Three Thousand Nine Hundred Five Only	
	3,905.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Gautham Enterprises

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June		2,501.00	2,501.00 Cr
July	4,601.00	2,100.00	
August	1,416.00	3,326.00	1,910.00 Cr
September	3,905.00	1,995.00	
Grand Total.	9,922.00	9,922.00	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11536**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Rajdhani Tiles Company	8,395.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to rajadhani tiles agaisnt credit balance	
Amount (in words) : Indian Rupees Eight Thousand Three Hundred Ninety Five Only	
	8,395.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Rajdhani Tiles Company

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			29,400.00 Cr
April			29,400.00 Cr
May	29,400.00		
June	28,088.00		28,088.00 Dr
July	34,042.00		62,160.00 Dr
August	55,000.00	1,35,555.00	18,395.00 Cr
September	18,395.00		
Grand Total	1,64,955.00	1,35,555.00	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11533

No. : **PAY/11533**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Sri Sai Rohit Marketing Company	11,286.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to sri sai rohit marketing against credit balance	
Amount (in words) : Indian Rupees Eleven Thousand Two Hundred Eighty Six Only	
	11,286.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Sri Sai Rohit Marketing Company

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May		7,67,534.00	7,67,534.00 Cr
June	5,00,000.00		2,67,534.00 Cr
July	1,00,000.00		1,67,534.00 Cr
August	1,50,000.00		17,534.00 Cr
September	21,286.00	3,752.00	
Grand Total	7,71,286.00	7,71,286.00	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11534

No. : ~~PAY/11538~~

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Reflections Electricals (P) Ltd.	12,034.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to reflections against credit balance	
Amount (in words) : Indian Rupees Twelve Thousand Thirty Four Only	
	12,034.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Reflections Electricals (P) Ltd.

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			34,597.17 Cr
April			34,597.17 Cr
May			
June	33,365.00	11,503.00	12,735.17 Cr
July	6,625.00	29,173.00	35,283.17 Cr
August	44,656.00	9,373.00	0.17 Cr
September	38,976.00	38,976.00	0.17 Cr
	22,034.00	22,034.00	0.17 Cr
Grand Total	1,45,656.00	1,14,059.00	0.17 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11535**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Naveen Metal Udyog	35,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067669 being cheque issued to naveen metal against credit balance	
Amount (in words) : Indian Rupees Thirty Five Thousand Only	
	₹ 35,000.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11536

No. : **PAY/11540**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Sri Rama Fly Ash Bricks	20,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to sri rama flyash bricks against credit balance	
Amount (in words) : Indian Rupees Twenty Thousand Only	
	20,000.00

Prepared by: sandeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Sri Rama Fly Ash Bricks

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			1,91,940.00 Cr
April			1,91,940.00 Cr
May	50,000.00		1,41,940.00 Cr
June	90,000.00		51,940.00 Cr
July	52,204.00		264.00 Dr
August		49,875.00	49,611.00 Cr
September	30,000.00		19,611.00 Cr
Grand Total	2,22,204.00	49,875.00	19,611.00 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11541**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Praful Sanitary	20,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to praful sanitary against credit balance	
Amount (in words) : Indian Rupees Twenty Thousand Only	
	20,000.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Praful Sanitary

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			2,37,205.00 Cr
April			2,37,205.00 Cr
May	25,000.00	52,974.00	2,65,179.00 Cr
June	1,50,000.00	1,39,238.00	2,54,417.00 Cr
July	1,00,000.00	69,737.00	2,24,154.00 Cr
August	1,70,000.00	6,492.00	60,646.00 Cr
September	40,000.00	2,005.00	22,651.00 Cr
Grand Total	4,85,000.00	2,70,446.00	22,651.00 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11542**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Premier Engineering Corporation	20,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to premier engineering against credit balance	
Amount (in words) : Indian Rupees Twenty Thousand Only	
	20,000.00



Prepared by: sanqeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Premier Engineering Corporation

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			2,11,977.00 Cr
April			2,11,977.00 Cr
May			2,11,977.00 Cr
June		1,40,757.00	3,52,734.00 Cr
July	50,000.00		3,02,734.00 Cr
August	2,05,000.00		97,734.00 Cr
September	45,000.00		52,734.00 Cr
Grand Total	3,00,000.00	1,40,757.00	52,734.00 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11539
~~11512~~
No. : **PAY/11543**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Sri Balaji Enterprises	30,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to sri balaji enterpries against credit balance	
Amount (in words) : Indian Rupees Thirty Thousand Only	30,000.00

Prepared by: sandeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad**SUP-Sri Balaji Enterprises**

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			4,75,798.00 Cr
April			4,75,798.00 Cr
May	1,02,230.00	3,65,269.00	7,38,837.00 Cr
June	4,40,000.00	3,608.00	3,02,445.00 Cr
July	1,00,000.00	2,768.00	2,12,213.00 Cr
August	1,70,000.00	41,961.00	84,174.00 Cr
September	55,000.00	14,797.00	43,971.00 Cr
Grand Total	8,67,230.00	4,35,403.00	43,971.00 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11540

No. : PAY/11544

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Summit Sales LLP	4,00,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer to SSLLP against credit balance	
Amount (in words) : Indian Rupees Four Lakh Only	4,00,000.00



Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Summit Sales LLP

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			36,39,091.07 Cr
April			
May		2,90,015.00	39,29,106.07 Cr
June	11,00,000.00	26,05,016.20	54,34,122.27 Cr
July	25,61,245.00	31,45,128.00	60,18,005.27 Cr
August	44,00,000.00	13,99,643.00	30,17,648.27 Cr
September	32,00,000.00	10,83,844.00	9,01,492.27 Cr
	7,00,000.00	6,41,448.00	8,42,940.27 Cr
Grand Total	1,19,61,245.00	91,55,094.20	8,42,940.27 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11541

No. : **PAY/11545**

Dated : 19-Sep-2020

Particulars	Amount
Account : EMP-B Shivani	2,000.00
Through : BANK-Yesbank Current Acct-009763700001621	
On Account of : Being online transfer to Bangaroju Shivani towards Stipend for the month of Aug 2020	
Amount (in words) : Indian Rupees Two Thousand Only	₹ 2,000.00



Prepared by: shivanand

Approved by

Receiver's Signature

Company: Silver Oak Villas

Prepared by: Iqra khatoon

Date: 19.09.2020

Source Account No	Employee Name	Destination Account Number	IFSC Code	Branch	Amount	Destination Narration
009772400000040	Bangaroju Shivani	37954844628	SBIN0020760	Cherlappaly	2,000	Stipend of Aug'20
T	1	2,000				

Iqra
12/9/20



INTERSHIP STIPEND										Aug-20		24		Sundays		5.0		Holidays		2.0		Total Days		31	
SILVER OAK VILLAS										For the month		No. of Working Days		Working days		Add		L E /		L E / O P		OT		Other	
S No.	Name of Employee	Division	Company	CTC - salary	Gross Salary	BASIC	DA	HRA	Subtotal A	No. days present															
1	B. Shivani	Maint	ESR	2,000	2,000	1,000	200	800	2,000	24															
TOTAL				2,000	2,000	1,000	200	800	2,000	24															
																		</							

29/09/20

APPROVED BY
13 SEP 2020
G. JAI KUMAR
MANAGER-H.R. & ADMIN