

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11542

No. : ~~PAY/11542~~

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Dilpreet Hardware	1,623.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067664 being cheque issued to Dilpreet hardware against credit balance	
Amount (in words) : Indian Rupees One Thousand Six Hundred Twenty Three Only	
	₹ 1,623.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11543**

Dated : **19-Sep-2020**

Particulars	Amount
Account : SUP-Maa Sai Seatings	20,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067665 being cheque issued to maa sai seating against credit balance	
Amount (in words) : Indian Rupees Twenty Thousand Only	
	₹ 20,000.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11544**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Sri Sai Vishal Enterprises	30,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067666 being cheque issued to sri sai vishal enterprises aganst credit balance	
Amount (in words) : Indian Rupees Thirty Thousand Only	
	30,000.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP

M G Road, Ranigunj
Secunderabad

SUP-Sri Sai Vishal Enterprises

Monthly Summary

1-Apr-2020 to 19-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			1,49,932.00 Cr
April			1,49,932.00 Cr
May			1,49,932.00 Cr
June			1,49,932.00 Cr
July		16,000.00	1,65,932.00 Cr
August	25,000.00		1,40,932.00 Cr
September	30,000.00		1,10,932.00 Cr
Grand Total	55,000.00	16,000.00	1,10,932.00 Cr

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11545**

Dated : 19-Sep-2020

Particulars	Amount
Account : SUP-Sri Laxmi Enterprises	50,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067667 being cheque issued to sri laxmi enterprises against credit balance	
Amount (in words) : Indian Rupees Fifty Thousand Only	
	₹ 50,000.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher


No. : **PAY/11488**

Dated : **19** Sep-2020

Particulars	Amount
Account :	
CONT- Leela Steel Railing & Furniture	50,000.00
TDS-.75% Contract	(-)375.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of ch no - 067668	
being amount credited to leela steel towards SS railing work dt.17-09-2020 as per details enclosed	
Amount (in words) :	
Indian Rupees Forty Nine Thousand Six Hundred Twenty Five Only	
	₹ 49,625.00



Prepared by: Sov@modiproperties.Com



Approved by



Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11548
No. : PAY/11488

Dated : 19/06-Sep-2020

Particulars	Amount
Account : SUP-Sai Lakshmi Enterprises	8,170.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being online amount neft to sai lakshmi enterprises towards supply of building materail as per v.no.5332 dt.17.09.20 detailes enclosed.	
Amount (in words) : Indian Rupees Eight Thousand One Hundred Seventy Only	
	₹ 8,170.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Buildin Material Voucher

17-09-2020 10:10:43

Pages : 1 of 1

Compa Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Sai lakshmi Enterprises

Voucher No :	5332
From Date :	10-09-2020
To Date :	16-09-2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
	1020 - Building material - Stone dust - NA - cft				380.000	21.50	0.00	8170.00
10758	10-09-2020	16:35	566		380.000			8170.00
Building Material Total								8170.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material Towards supply of building materail as per detailes enclosed.	8170.00
Additional Payments :	0.00
Deductions :	0.00
Total	8170.00

Rupees : Eight Thousand One Hundred Seventy Only.



Project Manager



Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11549**

Dated : **21-Sep-2020**

Particulars	Amount
Account : SUP-S A Sports	44,925.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067671 being cheque issued to SA Sports towards purchase of Gym Equipments vide PO no 70174 dt 19.9.2020	
Amount (in words) : Indian Rupees Forty Four Thousand Nine Hundred Twenty Five Only	
	₹ 44,925.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11551**

Dated : 21-Sep-2020

Particulars	Amount
Account : OIE- Income Tax	2,00,000.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : ch no 067672 being cheque issued towards Self Assessment tax for FY 2019 -20	
Amount (in words) : Indian Rupees Two Lakh Only	
	₹ 2,00,000.00



Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11552**

Dated : 23-Sep-2020

Particulars	Amount
Account :	
WO-Surasani Constructions Pvt Ltd Const Iii	49,000.00
TDS-1.5% Contract	(-)735.00
 Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being cheque no.067674 issued towards payment to sursani constructions	
Amount (in words) : Indian Rupees Forty Eight Thousand Two Hundred Sixty Five Only	
	₹ 48,265.00

Prepared by: jayaprakash

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11553**

Dated : **23-Sep-2020**

Particulars	Amount
Account :	
WO-Rohan Constructions Mob Adv Iii	1,55,000.00
TDS-1.5% Contract	(-)2,325.00
 Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being cheque no.067676 issued to rohan constructions on behalf of MHPL-Sov	
Amount (in words) : Indian Rupees One Lakh Fifty Two Thousand Six Hundred Seventy Five Only	
	₹ 1,52,675.00

Prepared by: jayaprakash

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11554**

Dated : **26-Sep-2020**

Particulars	Amount
Account : ECARD-K.Purshotham	3,204.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : being online transfer towards reversal of purshotham expensecard	
Amount (in words) : Indian Rupees Three Thousand Two Hundred Four Only	
	₹ 3,204.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11555
No. : **PAY/11557**

26
Dated : **23-Sep-2020**

Particulars	Amount
Account :	
DW-R Rajachary	1,150.00
TDS-.75% Contract	(-)9.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amount neft to R.Rajachary towards villa no 26,38, door reparing work done and villa no 19,3,4 door reparing done as per v.no.2264 dt.24-09-2020 detailes enclosed.	
Amount (in words) : Indian Rupees One Thousand One Hundred Forty One Only	
	₹ 1,141.00

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2264

Date : 24-09-2020

Contractor Name		From Date		To Date	
R.Raja chary carpenter		17-09-2020		23-09-2020	

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	11.00	4400.00	0.00	0.00	0.00	0.00	4400.00	0.00
Mason	10.00	5750.00	1150.00	0.00	0.00	0.00	4600.00	0.00
Totals...	21.00	10150.00	1150.00	0.00	0.00	0.00	9000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 26 & 38 door repairing and villa no 19 & 3&4 door repairing work done as per detailes enclosed	1150.00
Job Work Description :	0.00
VERIFIED BY  25 SEP 2020 B. PRAVEEN AUDIT MANAGER	Total Amount % 1150.00 TDS : @ 0.75 8.63 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	1141.38

Rupees : One Thousand One Hundred Fourty One and Paise Thirty Eight Only.



Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11556

No. : ~~PAY/11557~~

Dated : ²⁶~~28~~ Sep-2020

Particulars	Amount
Account :	
DW-N Nagaraju	3,550.00
TDS-.75% Contract	(-)27.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to N.Nagarju towards Towaer CC cameras removig from towers and part 3 bore repairing work done and sockets fixing at security room and apartment celler as per v.no.2266 dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Five Hundred Twenty Three Only	
	₹ 3,523.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2266

Date : 24-09-2020

Contractor Name					From Date		To Date	
N.NAGARAJ (Electrician)					17-09-2020		23-09-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	2400.00	800.00	0.00	0.00	0.00	1600.00	0.00
Mason	12.00	6600.00	2750.00	0.00	0.00	0.00	3850.00	0.00
Totals...	18.00	9000.00	3550.00	0.00	0.00	0.00	5450.00	0.00

Advice For Payment

PARTICULARS	AMOUNT								
On A/c Description :	0.00								
Department Description : Towards cc camers removing work done and part 3 bore repairing work done and fixing of socket at security rooma nd apartment seller as per detailes enclosed.	3550.00								
Job Work Description :	0.00								
 VERIFIED BY 2 5 SEP 2020 B. PRAVEEN AUDIT MANAGER	<table> <tr> <td>Total Amount %</td><td>3550.00</td></tr> <tr> <td>TDS : @ 0.75</td><td>26.63</td></tr> <tr> <td>Less Rent :</td><td>0.00</td></tr> <tr> <td>Less Loan :</td><td>0.00</td></tr> </table>	Total Amount %	3550.00	TDS : @ 0.75	26.63	Less Rent :	0.00	Less Loan :	0.00
Total Amount %	3550.00								
TDS : @ 0.75	26.63								
Less Rent :	0.00								
Less Loan :	0.00								
Other Deductions Description :	0.00								
Net Amount :	3523.38								
Rupees : Three Thousand Five Hundred Twenty Three and Paise Thirty Eight Only.									

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11557**

26
Dated : **23-Sep-2020**

Particulars	Amount
Account :	
DW-G Mannem	10,150.00
TDS-.75% Contract	(-)76.00
DEP-Rent	(-)1,430.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amt neft to G.Mannem towards villa no: 76,67,65 white cement filling done and villa no 76 cleaning work done and club house cleaning work done as per v.no.2263 dt.24-09-2020 detailes enclosed.	
Amount (in words) : Indian Rupees Eight Thousand Six Hundred Forty Four Only	
	₹ 8,644.00


Prepared by: Sov@modiproperties.com


Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2263

Date : 24-09-2020

Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	17-09-2020	23-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	54.00	21600.00	5200.00	0.00	6400.00	0.00	10000.00	0.00
Male Helper	71.50	32175.00	4950.00	0.00	10575.00	0.00	16650.00	0.00
Totals...	125.50	53775.00	10150.00	0.00	16975.00	0.00	26650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 67&65 white cement filling for pvc & cpvc pipes & grills & villa no 76 cleaning for qc check and club house cleaning and villa no 91 cleaning work done as per detailes enclosed.	10150.00
Job Work Description :	0.00
VERIFIED BY 25 SEP 2020 B. PRAVEEN AUDIT MANAGER	Total Amount % TDS : @ 0.75 Less Rent : Less Loan : 10150.00 76.13 1430.00 0.00
Other Deductions Description : Deduction towards laboure quaters rent	0.00
Net Amount :	8643.88
Rupees : Eight Thousand Six Hundred Fourty Three and Paise Eighty Eight Only.	



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11558

No. : PAY/11557

Dated : 26-Sep-2020

Particulars	Amount
Account :	
DW-Duguru Ramalu	4,200.00
TDS-.75% Contract	(-)31.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to d ramulu towards holdfast welding at totlot-5 and fixing of mmesh for badminton court and slot at milling machine work done as per v.no. 2261 dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Four Thousand One Hundred Sixty Nine Only	₹ 4,169.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2261

Date : 24-09-2020

Contractor Name	From Date	To Date
D Ramulu (Welder)	17-09-2020	23-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	3600.00	1600.00	0.00	0.00	0.00	2000.00	0.00
Mason	6.00	3900.00	2600.00	0.00	0.00	0.00	1300.00	0.00
Totals...	15.00	7500.00	4200.00	0.00	0.00	0.00	3300.00	0.00

Advice For Payment

PARTICULARS	AMOUNT								
On A/c Description :	0.00								
Department Description : Towards 3x3x5 - 8 nos pipes cutting & holdfast welding at totlot-5 & fixing of model mesh for badminton court & slot cutting at milling machine work done	4200.00								
Job Work Description :	0.00								
VERIFIED BY 25 SEP 2020 B. PRAVEEN AUDIT MANAGER	<table> <tr> <td>Total Amount %</td><td>4200.00</td></tr> <tr> <td>TDS : @ 0.75</td><td>31.50</td></tr> <tr> <td>Less Rent :</td><td>0.00</td></tr> <tr> <td>Less Loan :</td><td>0.00</td></tr> </table>	Total Amount %	4200.00	TDS : @ 0.75	31.50	Less Rent :	0.00	Less Loan :	0.00
Total Amount %	4200.00								
TDS : @ 0.75	31.50								
Less Rent :	0.00								
Less Loan :	0.00								
Other Deductions Description :	0.00								
Net Amount :	4168.50								
Rupees : Four Thousand One Hundred Sixty Eight and Paise Fifty Only.									

Certified by:

Meenakshi
 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

[Signature]
 Project Manager
 SILVER OAK VILLAS LLP

Approved By Project Manager

APPROVED BY

26 SEP 2020
[Signature]
 M. JAYA PRAKASH
 Sr. Manager Accounts

Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11559**

Dated : **26** Sep-2020

Particulars	Amount
Account :	
DW-Biroporida	5,450.00
TDS-.75% Contract	(-)41.00
DEP-Rent	(-)260.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to BIROPORIDA towrads villa no: 60&61&63 civil patchworks done and villa no 37 pavers reparing work done as per v.no.2265 dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Five Thousand One Hundred Forty Nine Only	
	₹ 5,149.00



Prepared by: Sov@modiproperties.com



Approved by

Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2265


Date : 24-09-2020

Contractor Name		From Date		To Date	
BIROPORIDA -Civil Contractor		17-09-2020		23-09-2020	

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	2400.00	2000.00	0.00	0.00	0.00	400.00	0.00
Mason	24.00	13800.00	3450.00	0.00	0.00	0.00	10350.00	0.00
Totals...	30.00	16200.00	5450.00	0.00	0.00	0.00	10750.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	5450.00
Towards villa no 60&61 civil patch works done and villa no 37 pavers repairing work done and villa no 63 civil patchworks done as per detailes enclosed	
Job Work Description :	0.00
 VERIFIED BY 25 SEP 2020 B. PRAVEEN AUDIT MANAGER	Total Amount % 5450.00 TDS : @ 0.75 40.88 Less Rent : 260.00 Less Loan : 0.00
Other Deductions Description :	0.00
Deduction towards laboure quaters rent	
Net Amount :	5149.13
Rupees : Eive Thousand One Hundred Fourty Nine and Paise Thirteen Only.	

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Approved By Project Manager


 Approved By Accounts


 Approved By Managing
 Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11560
No. : PAY/11557

Dated : 26-Sep-2020

Particulars	Amount
Account :	
DW-Benumdabdas	5,450.00
TDS-.75% Contract	(-)41.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to Benumadas towards droop work at near office building & civil patch works at villa no 78,60& villa no 04 pavers patchworks done and 85 civil patch works done as per v.no.2260d dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Five Thousand Four Hundred Nine Only	₹ 5,409.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy


Advice for Payment No : 2260

Date : 24-09-2020

Contractor Name	From Date	To Date
BENUMADHAB DAS - civil contractor	17-09-2020	23-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	2400.00	2000.00	0.00	0.00	0.00	400.00	0.00
Mason	6.00	3450.00	3450.00	0.00	0.00	0.00	0.00	0.00
Totals...	12.00	5850.00	5450.00	0.00	0.00	0.00	400.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards clubhouse droop work and near office building wash area and civil patch works done in apartment & villa no: 78 60 & in villa no: 04 pavers patch works done & in villa no: 85 civil patch works done & benchfitting work done in badminton court & aluminium windows finishing work done in villa no: 62	5450.00
Job Work Description :	0.00
VERIFIED BY 25 SEP 2020 B. PRAVEEN AUDIT MANAGER	Total Amount % 5450.00 TDS : @ 0.75 40.88 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	5409.13
Rupees : Five Thousand Four Hundred Nine and Paise Thirteen Only.	

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

 Project Manager
 SILVER OAK VILLAS LLP

Approved By Project Manager

APPROVED BY
25 SEP 2020
 Approved By Accounts
 M. JAYA PRAKASH
 Sr. Manager Account

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11561**

Dated : **28-Sep-2020**

Particulars	Amount
Account :	
DW-Anirudh Dhal	2,700.00
TDS-.75% Contract	(-)20.00
Through :	
BANK-Yesbank Rera Acct-0097724000000040	
On Account of :	
Being amt neft to Anirudh Dhal towards villa no 78,19,25,13,27,17,20,18 plumbing repairing work done and villa no 02 fixed sanitary shower arm as per v. no.2262 dt.24-09-2020 detailes enclosed	
Amount (in words) :	
Indian Rupees Two Thousand Six Hundred Eighty Only	
	₹ 2,680.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy


Advice for Payment No : 2262

Date : 24-09-2020

Contractor Name	From Date	To Date
Anirudh dhal (Plumber)	17-09-2020	23-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	3200.00	1600.00	0.00	0.00	0.00	1600.00	0.00
Mason	4.00	2200.00	1100.00	0.00	0.00	0.00	1100.00	0.00
Totals...	12.00	5400.00	2700.00	0.00	0.00	0.00	2700.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards Villa no:78 19 25 13 27 17 20 08 plumbing repairing work done and in villa no: 02 fixed sanitary shower arm	2700.00
Job Work Description :	0.00
VERIFIED BY  25 SEP 2020 B. PRAVEEN AUDIT MANAGER	
	Total Amount % 2700.00 TDS : @ 0.75 20.25 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	2679.75
Rupees : Two Thousand Six Hundred Seventy Nine and Paise Seventy Five Only.	



Approved By Admin



Approved By Project Manager



Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : **PAY/11562**

Dated : **26** ~~03~~-Sep-2020

Particulars	Amount
Account :	
EUC-Benumadab Das	1,400.00
TDS-1.5% Contract	(-)21.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to BENU MADHAB DAS towards beam chipping work at clubhouse and villa no: 85 site as per v.no: 7085 dt.24-09-2020 details enclosed	
Amount (in words) :	
Indian Rupees One Thousand Three Hundred Seventy Nine Only	
	₹ 1,379.00

Prepared by: Sov@modiproperties.Com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Benu Madhab das

Voucher No : 7085

PARTICULARS

Amount	Amount Payable :-	Amount
1400.00	1400.00	1400.00
Hire Charges - Job Work Payment Towards beam chipping work at clubhouse & villa no: 85 site		
0.00	0.00	0.00
Hire Charges - On A/C Payment		
Other Additions :		
0.00		0.00
1400.00	Gross	1400.00
21.00	TDS Amount	21.00
Other Deductions :		
0.00		0.00
1379.00	Total	1379.00

Rupees : One Thousand Three Hundred Seventy Nine Only.



Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Silver Oak Villas LLP
 Project Name : Silver Oak Villas Phase - IX
 Supplier Name : Benu Madhab das

24-09-2020 12:24:24

Pages : 1 of 2

Voucher No :	7085
From Date :	17-09-2020
To Date :	23-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
83487	17-09-2020	Chipping machine (per day) Units : per day Towards beam chipping work at clubhouse site	09:30	17:00	1	700	700.00
83598	22-09-2020	Chipping machine (per day) Units : per day Towards beam chipping work at villa no: 85 site	09:30	17:00	1	700	700.00



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

11563
No. : ~~PAY/41557~~

26
Dated : 20-Sep-2020

Particulars	Amount
Account :	
EUC-G Snehalatha	7,200.00
TDS-1.5% Contract	(-)108.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to Snehalatha towards material shifting work from SOV to SSSLP & debris shifting work at villa no: 83,84,63,64,65 to open place site as per v.no: 7086 dt.24-09-2020 details enclosed	
Amount (in words) :	
Indian Rupees Seven Thousand Ninety Two Only	
	₹ 7,092.00


Prepared by: Sov@modiproperties.Com


Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : G.Sneha Latha

Voucher No : 7086

PARTICULARS

Amount

Hire Charges - Job Work Payment

Towards material shifting work from SOV to SSLP site & debris shifting work at villa no: 83,84, 63,64,65 to open place site

Amount Payable :-

7200.00

7200.00

Hire Charges - On A/C Payment

Amount Payable :-

0.00

0.00

Other Additions :

0.00

Gross

7200.00

TDS Amount

TDS% 1.50

108.00

Other Deductions :

0.00

Total

7092.00

Rupees : Seven Thousand Ninty Two Only.

VERIFIED BY

25 SEP 2020

B. Praveen
AUDIT MANAGER

Certified by:

Project Manager
SILVER OAK VILLAS LLP

APPROVED BY

26 SEP 2020

M. JAYAKRASH
Sr. Manager Accounts
Accounts Manager

Managing Director

Project Manager

Hire Charges Voucher

Company Name : Silver Oak Villas LLP
 Project Name : Silver Oak Villas Phase - IX
 Supplier Name : G.Sneha Latha

24-09-2020 12:24:24

Pages : 1

Voucher No :	7086
From Date :	17-09-2020
To Date :	23-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
83488	17-09-2020	Tractor with tipper without labour (per day) ap21u6822 Units : per day (9.30 to 6 P.M) Towards material shifting work at SOV to SSLLP site	09:35	17:39	1	1800	1800.00
83499	18-09-2020	Tractor with tipper without labour (per day) ap21u6822 Units : per day (9.30 to 6 P.M) towards debris shifting work at villa no: 83,84 to open place site	10:00	17:30	1	1800	1800.00
83532	19-09-2020	Tractor with tipper without labour (per day) ap21u6822 Units : per day (9.30 to 6 P.M) Towards debris shifting work at villa no: 63,64,65 to open place site	09:30	18:00	1	1800	1800.00
83638	23-09-2020	Tractor with tipper without labour (per day) ap23r4931 Units : per day (9.30 to 6 P.M) Towards debris shifting work at villa no: 74,75 to open place site	09:30	17:00	1	1800	1800.00



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

11564
No. : **PAY/11557**

26
Dated : **26-Sep-2020**

Particulars	Amount
Account :	
EUC-K Krishna	700.00
TDS-1.5% Contract	(-)10.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to K.Krishna towards chipping at compound wall as per v.no. 7087 dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Six Hundred Ninety Only	
	₹ 690.00


Prepared by: Sov@modiproperties.Com


Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : K.Krishna

Voucher No : 7087

PARTICULARS

	Amount Payable :-	Amount
Hire Charges - Job Work Payment Towards beam chipping work at compound wall site as per detailes enclosed.	700.00	700.00
Hire Charges - On A/C Payment	0.00	0.00
Other Additions :		
	Gross	700.00
	TDS% 1.50	TDS Amount 10.50
Other Deductions :		0.00
	Total	689.50

Rupees : Six Hundred Eighty Nine and Paise Fifty Only.

VERIFIED BY

25 SEP 2020

B. PRAVEEN
AUDIT MANAGER

Certified by:

Project Manager
SILVER OAK VILLAS LLP

APPROVED BY

26 SEP 2020

M. JALAJ PRAKASH
Sr. Manager Accounts

Project Manager

Managing Director

Hire Charges Voucher

Company Name: Silver Oak Villas LLP

Project Name: Silver Oak Villas Phase - IX


Supplier Name: K. Krishna

24-09-2020 15:11:09

Pages: 1 of 2

Voucher No :	7087
From Date :	17-09-2020
To Date :	23-09-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
83599	22-09-2020	Chipping machine (per day) Units : per day towards beam chipping work at compound wall site	10:00	10:00	0	700	0.00
83640	22-09-2020	Chipping machine (per day) Units : per day Towards beam chipping work at compound wall site	10:00	17:00	1	700	700.00



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

Payment Voucher

11565
No. : **PAY/44557**

26
Dated : **26-Sep-2020**

Particulars	Amount
Account :	
EUC-Janardhan Prasad	2,100.00
TDS-1.5% Contract	(-)31.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to Janardhan Prasad towards chipping work at villa no 74 & 75 site as per v.no: 7084 dt.24-09-2020 details enclosed	
Amount (in words) :	
Indian Rupees Two Thousand Sixty Nine Only	
	₹ 2,069.00


Prepared by: Sov@modiproperties.Com


Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Janardhan Prasad

Voucher No : 7084

PARTICULARS			Amount
Hire Charges - Job Work Payment			
Towards staircase chipping work at villa no: 75 & 74 site			
	Amount Payable :-	2100.00	2100.00
Hire Charges - On A/C Payment			
	Amount Payable :-	0.00	0.00
Other Additions :			
			0.00
Other Deductions :			
	Gross		2100.00
	TDS% 1.50	TDS Amount	31.50
			0.00
	Total		2068.50

Rupees : Two Thousand Sixty Eight and Paise Fifty Only.

Certified by:

Project Manager
SILVER OAK VILLAS LLP

APPROVED BY

25 SEP 2020

M. JAYA PRAKASH
Accounts Manager
SILVER OAK VILLAS LLP

Project Manager

Managing Director

Hire Charges Voucher

Company Name : Silver Oak Villas LLP
 Project Name : Silver Oak Villas Phase - IX
 Supplier Name : Janardhan Prasad

24-09-2020 12:24:24 Pages : 1 of 2

Voucher No :	7084
From Date :	17-09-2020
To Date :	23-09-2020

HC No	HC Date	Equipment Name / Particulars	S. Time	E. Time	Qty	Rate	Gross
83486	17-09-2020	Chipping machine (per day) Units : per day Towards staircase chipping work at villa no: 75 site Rate : 700	09:30	17:00	1	700	700.00
83498	18-09-2020	Chipping machine (per day) Units : per day Towards staircase chipping work at villa no: 75 site Rate : 700	09:30	17:00	1	700	700.00
83533	19-09-2020	Chipping machine (per day) Units : per day Towards staircase chipping work at villa no: 74 site Rate : 700	09:30	17:00	1	700	700.00



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11566-14557**

Dated : **23-Sep-2020**

Particulars	Amount
Account :	
CONJBDW-Janardhan Prasad	3,375.00
TDS-.75% Contract	(-)25.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amt neft to Janardhan Prasad towards cutting and laying of granite on the tp of security room table as per v.no.2258 dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Three Hundred Fifty Only	
	₹ 3,350.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Job Work Details

S. No. **8094**

Company	Sovilp	Project	Sov
No. of workers required	06	Date	19-09-2020
No. of head mason	00	No. of male helper	03
No. of mason	03	No. of female helper	—
Required from date	19-09-2020	Required to date	19-09-2020
Job Description:	Towards laying of granite on the Top of Security room. Taper top. and Mosaic work		
Description	Quantity	Rate	Amount
Cutting Laying of granite finished	89.75 sq ft	18/-	1615 = 00
Top of Security room	80 sq ft	22/-	1760 = 00
10' x 13" = 12.50			
8' x 13" = 10.00			
3' x 13" = 11.25			
6' x 20" x 3/4 = 36.00			
5' x 20" x 2/4 = 20.00			
Total	89.75 sq ft	Total Amount	3,375 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	J. Kiran Kumar	Jansideproxa	जनसिद्ध प्रसाद

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2258

Date : 24-09-2020

Contractor Name	From Date	To Date
Janardhan Prasad - Tiles	17-09-2020	23-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	36.00	15300.00	0.00	0.00	1275.00	0.00	14025.00	0.00
Mason	35.50	21300.00	0.00	0.00	2400.00	0.00	18900.00	0.00
Totals...	71.50	36600.00	0.00	0.00	3675.00	0.00	32925.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards cutting and laying of grainte on the top of security room table top as per detailes enclosed.	3375.00
25 SEP 2020 VERIFIED BY B. PRAVEEN AUDIT MANAGER Total Amount % TDS : @ 0.75 Less Rent : Less Loan :	3375.00
	25.31
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	3349.69
Rupees : Three Thousand Three Hundred Fourty Nine and Paise Sixty Nine Only.	



Approved By Admin



Approved By Project Manager



Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11567

No. : **PAY/11557**

Dated : **26-Sep-2020**

Particulars	Amount
Account :	
CONJBDW-G Mannem	20,550.00
TDS-.75% Contract	(-)154.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to G Mannem towards shifting of bricks & dust from compound wall and lifting of water from nala and store cleaning work done and materail shifting from sov to sslp as per v.no.2259 dt.24-09-2020 detailes enclosed.	
Amount (in words) :	
Indian Rupees Twenty Thousand Three Hundred Ninety Six Only	
	₹ 20,396.00



Prepared by: Sov@modiproperties.com



Approved by

Receiver's Signature

Job Work Details

S. No. 8099

Company	Sorler	Project	Sor
No. of workers required	10	Date	28/09/2020
No. of head mason	00	No. of male helper	05
No. of mason	00	No. of female helper	05
Required from date	28/09/2020	Required to date	28/09/2020
Job Description:	Towards:- Shifting of bricks for compound wall construction and shifting of shahbad stones and the material shifting work done from Sor to SLCR.		
Description	Quantity	Rate	Amount
Brick shifting	300/-	150/-	450/-
Shahbad stones shifting	1200 Kft	3/-	3600/-
from cutting machine to chubhan (cutting & masonry)			
Total Amount			4050/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Purokotha		G. Mennen.	

Job Work Details

S. No. 8098

Company	Sovelp	Project	Sov
No. of workers required	05	Date	22-09-2020
No. of head mason	1	No. of male helper	03
No. of mason	1	No. of female helper	02
Required from date	22-09-2020	Required to date	22-09-2020
Job Description:	Towards Remarking of Gravits and Brick's wall and Debric Near Kilno (68) Compound		
Description	Quantity	Rate	Amount
Remarking of Gravits and Brick and Debric Near Kilno (68) Compound Waly	22000 cft	1/-	2200 = 00
			/
Total Amount			2200 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kaur	Mannan Kalla	Mannan	✓ P. K. K.

Job Work Details

S. No. 8097

Company	SOVLLP	Project	SOV
No. of workers required	05	Date	21-09-2020
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	02
Required from date	21-09-2020	Required to date	21-09-2020
Job Description:	Towards remaining of Compound wall Gravits and Brick near Village (68) Compound wall.		
Description	Quantity	Rate	Amount
Debris and, Bricks and Gravit clearing work near Village 68 Compound wall	22008ft	1/-	2200 = 00
			/
Total Amount			2200 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kirankumar	Call	Mannan	Signature

Job Work Details

S. No. 8096

Company	Sov LLP	Project	Sov
No. of workers required	07	Date	20-09-2020
No. of head mason		No. of male helper	07
No. of mason		No. of female helper	—
Required from date	20-09-2020	Required to date	20-09-2020
Job Description:	To wards removing of Bricks and Debris from Walla wall		
Description	Quantity	Rate	Amount
Removing of Debris	3200 H	1/-	3,200 = 00
and Bricks from			
Walla -			
Total Amount			3,200 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	Pala	Mannam	✓ 9/9/20

Job Work Details

S. No. **8095**

Company	SavLLP	Project	Sav
No. of workers required	06	Date	19-09-2020
No. of head mason		No. of male helper	04
No. of mason		No. of female helper	02
Required from date	19-09-2020	Required to date	19-09-2020
Job Description:	Towards Debris clearing and Sand and Soil Shifting work.		
Description	Quantity	Rate	Amount
Debris clearing and	2700 Ht	1/-	2700=00
Soil, pavers, dust			
filling clearing and			
loading for paver layer			
Purpu			
Total Amount			2,700=00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Pooja Kumar T	[Signature]	Mananm	[Signature]

Job Work Details

S. No.

8093

Company	SOV LLP	Project	SOV
No. of workers required	07	Date	18-09-2020
No. of head mason	—	No. of male helper	04
No. of mason	—	No. of female helper	03
Required from date	18-09-2020	Required to date	18-09-2020
Job Description:	Towards ^{Rebo} Sand Shifting, Sand Shifting for pavers laying purpose, Debris Clearing work		
Description	Quantity	Rate	Amount
1) Sand and Sand Shifting for pavers laying purpose	1000 SF	1/-	1000 = 00
2) Debris Clearing work	2000 SF	1/-	2000 = 00
Total Amount			3,000 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar		Mannam	

Job Work Details

S. No. **8091**

Company	SOV LLP	Project	SOV
No. of workers required	08	Date	17-09-2020
No. of head mason	—	No. of male helper	04
No. of mason	—	No. of female helper	04
Required from date	17-09-2020	Required to date	17-09-2020
Job Description:	Store the Metal Shifting to sslep and Saggeration work. Dust, and Sand Shifting for Footpath Pavers laying Purpos		
Description	Quantity	Rate	Amount
1) Stores Metal Saggeration 2000ft	11		2,000.50
and Extra Metal Shifting to sslep			
2) Soil and, Dust	1200ft	1/-	1,200.00
Shifting for footpath Pavers laying Purpos			
Total Amount			3,200.00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Mannan	[Signature]

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2259

Date : 24-09-2020

Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	17-09-2020	23-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	54.00	21600.00	5200.00	0.00	6400.00	0.00	10000.00	0.00
Male Helper	71.50	32175.00	4950.00	0.00	10575.00	0.00	16650.00	0.00
Totals...	125.50	53775.00	10150.00	0.00	16975.00	0.00	26650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards shifting of bricks for compound wall construction and shifting of shabad stone & pvc materail from sov to sslip & removing of granite & bricks & water from nala near villa no68 compound wall & debris cleaning & sand shifting for pavers flooring purpose & dust & sand shifting for footpath pavers laying purpose & store cleaning and materail segregation work done as per detailes enclosed	20550.00
Total Amount %	20550.00
TDS : @ 0.75	154.13
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	20395.88

Rupees : Twenty Thousand Three Hundred Ninty Five and Paise Eighty Eight Only.

Certified by:

*Meenakshi*Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Approved By Admin

Certified by:

[Signature]
Project Manager
SILVER OAK VILLAS LLP

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director