

Report - Details of possession.

Project Name: Block / Phase:		Silver Oak Villas Villa nos 1 to 95.	Prepared By:	Purshotham	Date:	25-Dec-20	Villa occupied by owner / tenant?	Remarks	
Villa / Flat No.	No. of bedrooms	Customer name	Sale III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	
1	2 BHK	Mrs. K. Mamatha/ Mr. Balraj	27.04.19	yes	no	Yes	14.03.20	25.07.20	no
2	2 BHK	Mr. Paul Raj Choudary	29.04.19	yes	no	Yes	10.06.20	02.07.20	yes
3	2 BHK	Mr. Muva Bharathi	30.04.19	yes	yes	yes	03.03.20	14.08.20	yes
4	3 BHK	E. Prabhakar reddy	27.04.19	yes	Yes	Yes	06.09.19	30.09.19	yes
5	3 BHK	Mr. Usha Rani	30.04.19	No	no	yes	31.03.20	02.03.20	no
6	2 BHK	Mr. P. Anandan	21.05.16	yes	yes	yes	05.10.19	10.11.19	YES
7	2 BHK	Mr. Thakur Jitendra	27.05.19	yes	yes	yes	30.11.19	15.11.19	yes
8	2 BHK	Mr. Adarsh	24.05.19	yes	no	yes	30.11.19	30.11.19	YES
9	2 BHK	Mr. K. Veeresh	24.05.19	yes	yes	yes	10.08.20	01.08.20	no
10	2 BHK	Mr. K. Ravi	04.05.19	yes	no	Yes	29.5.2020	15.06.20	yes
11	3 BHK	Mrs. Sunitha Choudhary	28.11.18	yes	yes	Yes	30.07.20	21.11.20	NO
12	2 BHK	Mr. Abhay Sekhar	12.06.19	yes	yes	yes	31.07.20	10.07.20	Yes
13	2 BHK	Mr. Shaik Sunkandar Meerpa	27.05.19	yes	No	yes	10.09.19	30.09.19	yes
14	2 BHK	Mr. Abdul Khader	04.06.19	yes	No	yes	10.19.19	30.09.19	yes
15	2 BHK	Mr. Jagannatha Raviteja	28.05.19	yes	yes	yes	25.12.19	15.06.20	yes
16	2 BHK	Mr. D. Chakrapani Reddy	28.05.19	yes	-	yes	15.10.20		
17	2 BHK	Mr. Surya Venkateshwara	17.10.19	yes	yes	yes	20.1.20	04.03.20	no
18	2 BHK	Mr. Karanka Rao	18.08.20	yes	-	yes	10.09.20	29.09.20	no
19	3 BHK	Mr. Shankar Kartek	05.11.19	yes	Yes	yes	14.02.20	14.3.20	yes
20	2 BHK	Ch. Ramesh	02.11.19	yes	Yes	yes	20.3.20	20.03.20	yes
21	4 BHK	Mr. Rama Krishna	18.11.19	yes	Yes	yes	20.11.19	20.11.19	yes
22	2 BHK	Col. B. V. Naidu/ Mr. Varun Naidu	18.09.19	yes	Yes	Yes	15.06.20	21.08.20	yes
23	2 BHK	Mr. Nitin Kumar	06.09.19	yes	No	yes	10.09.19	10.10.19	No
24	4 BHK	Mrs. Suptha/ Mr. Shanker	11.09.19	yes	no	Yes	31.3.20	30.7.20	yes
25	2 BHK	Mr. Arund Sharma	25.06.19	No	Yes	yes	20.3.20	06.06.20	yes
26	2 BHK	Mr. Bhaskar Reddy	26.06.19	yes	Yes	yes	29.02.20	18.03.20	yes
27	2 BHK	Mr. T. Ramakrishna	02.07.19	yes	yes	yes	01.10.19	20.10.19	YES
28	2 BHK	Mr. Sankai Santhiah	13.01.20	yes	No	Yes	29.2.20	13.03.20	yes
29	Mortgaged	N/A							
30	Mortgaged	N/A							

Certified by:

Project Manager
SILVER OAK VILLAS LLP


Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Villa / Flat No.	No. of bedrooms	Customer name	Site III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes/ No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
31	Mortgaged	N/A								
32	Mortgaged	N/A								
33	2 BHK	Mr. Y. Maleswara	01.08.20	yes	-	Yes	10.11.20	29.10.20	yes	
34	2 BHK	Mr. Ravi Kanti	16.10.20							
35	3 BHK	Mr. S. T. Venkateshwar	14.07.20	yes	-	Yes	30.11.20	12.12.20	yes	
36	2 BHK	Mr. Satish Kumar	04.03.20	yes	yes	Yes	10.07.20	19.06.20	yes	
37	2 BHK	Mr. Y. Sudheer	16.07.20	yes	-	yes	15.10.20	26.09.20	yes	
38	4 BHK	Mrs. Uddayini Thanooga	09.11.20							
39	3 BHK	Mrs. Manogna	05.11.20			yes	15.12.20			
40	2 BHK	Mrs. Malika/ Mureshwar Rao	15.05.20	yes	yes	yes	15.7.20	04.07.20	yes	
41	3 BHK	Mrs. Anusha/ Mr. Sunil Kumar	17.01.20	yes	yes	yes	22.01.20	15.2.20	yes	
42	3 BHK	Mr. Lakshmi Prasad	18.07.20	yes	-	yes	05.08.20	23.07.20	yes	
43	2 BHK	Mr. Shaik Abdul Raheem	02.07.20	yes	-	yes	10.10.20	25.09.20	yes	
44	4 BHK	Mr. G. Sandeep	17.09.20							
45	2 BHK	Mr. Sadaiah	02.09.20							
46	2 BHK	Mr. Balakrishna	20.02.20		yes					
47	4 BHK	Mr. Pandu	02.06.20							
48	3 BHK	Mr. K. Srinivas/ Mrs. Sri valhi	19.06.20	yes	-	yes	24.8.20	16.11.20	yes	
49	3 BHK	Mr. P. G. Prakash Rao	25.06.20		-	Yes	15.10.20			
50	2 BHK	Mr. Sunil	19.03.20	yes		Yes	15.07.20	20.07.20	yes	
51	2 BHK	Mr. Praveen Kumar	04.07.20	yes	-	yes	11.12.20	11.12.20	yes	
52	2 BHK	Mrs. Sreevalli	06.07.20							
53	2 BHK	Mr. K. G. Venkatah	31.07.20							
54	3 BHK	Mr. Vishwanathan	25.08.20							
55	3 BHK	Mr. Maheshwaran	25.08.20							
56	3 BHK	Mr. S. B. Aravind	25.08.20							
57	3 BHK	Mr. Chandra Sekhar	18.08.20							
58	2 BHK	Mrs. Anuradha	31.10.20							
59	3 BHK	Mr. Kiran Kumar	18.08.20							
60	3 BHK	Mr. Satyanarayana								
61	3 BHK	Mrs. Buddha Ruthman	09.11.20							
62	2 BHK	Mr. Suresh Kumar	26.11.20							
63	2 BHK	Mr. T. V. L. N. Pavan Phani	02.09.20	yes	-	yes	25.11.20	14-Dec-20	yes	

Certified by:

Project Manager
SILVER OAK VILLAS LLP


Certified by:

Asst. Engineer
SILVER OAK VILLAS LLP

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes/ No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner/ tenant? (Yes / No)	Remarks
64	2 BHK	Mr. V. Raghupathi Reddy	01.08.20	yes	-	Yes	23.09.20	23.09.20	yes	
65	2 BHK	Mr. M. Nagaraju								
66	2 BHK	Mr. Venu Madhav								
67	3 BHK	Mrs. Gayathri	01.06.20	yes	-	Yes	15.10.20	05.11.20	yes	
68	3 BHK	Mr. Sarkar Anil								
69	2 BHK	Mr. Aditya Singh Manral								
70	3 BHK	Mrs. V. Pavithra Bai/Mr. Kiran kumar								
71	2 BHK	Mr. U. T. Raju	05.09.20	yes		Yes	11.09.20	20.09.20	yes	
72	2 BHK	Mr. Shiva Prasad Ravikanti								
73	4 BHK	Mr. Sri Ramoju Vijaya Sena								
74	3 BHK	Dr. Barlini Ravi								
75	2 BHK	Mr. Jupudi Chandrakanth								
76	3 BHK	Mr. Kotla Kishan								
77	3 BHK	Mr. Nalla Rajeshan								
78	2 BHK	Mr. Rajesh Paul	18.06.20	yes	-	yes	31.07.20	12.08.20	yes	
79	2 BHK	Mr. MYSR Ravi Kanth								
80	3 BHK	Mr. Patlan Yousuf Khan	16.10.20	yes			09.12.20	09.12.20	yes	
81	3 BHK	Mrs. Jyothi	12.11.20							
82	Mortgage	N/A								
83	2 BHK	Mr. Sha Raman/ Mrs. S. Srinani	31.07.20			Yes	31.10.20			
84	2 BHK	Mr. K. Harinath	23.07.20			Yes	20.09.20	20.09.20	yes	
85	3 BHK	Mr. K. Akshay	12.11.20							
86	2 BHK	Mr. Parveen kumar	11.09.20							
87	2 BHK	Mr. RLV Prasad Rao	10.06.20	yes		Yes	10.11.20	10.11.20	yes	
88	2 BHK	Mr. Mannohan Raj	09.06.20	yes	-	yes	31.06.20	16.7.20	yes	
89	2 BHK	Mr. Ishani	09.11.20	yes		Yes	31.11.20	30.11.20	yes	
90	3 BHK	Mr. Prebhavathi Prakash Rao								
91	2 BHK	Mr. Bhanu Shiva Prasad	12.09.20	yes	-	Yes	31.10.20	06.11.20	yes	
92	2 BHK	Mrs. Mala Lakshmi								
93	4 BHK	Kusuma Kumari								
94	2 BHK	Mr. Raj Mogli								
95	Model villa	N/A	31.10.20	yes						

Note: Make separate sheet for each block / phase.

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP