

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		24/12/2020		Prepared by:		MINISH.																									
PO/WO no.		72843		PO / WO Date.		09/12/2020																									
Supplier Name		SSLP.		PO/WO amount		36,968/-																									
Firm/Company		Sevane Construction's LLP		Project		Sevane Garmi.																									
Sl. No.	Bill No.	Bill Date		Bill amount																											
1.	14871	17/12/2020		36,968/-																											
2.																															
3.																															
4.																															
Amount A – Bills total(Excluding Transport & Hamali Charges):						36,968/-																									
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN																											
1.	12648	17/12/2020	86458	☒ Yes ☐ No																											
2.				☐ Yes ☐ No																											
3.				☐ Yes ☐ No																											
4.				☐ Yes ☐ No																											
Amount B –Other Credits :																															
Amount C –Other Debits :																															
Amount D (D=A+B-C) – Amount to be credited to the supplier:						36,968/-																									
Amount E – PO / WO value:						36,968/-																									
Amount F – Difference (A – E):																															
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)																												
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)																												
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)																												
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)																												
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____ /- ☒ No																												
Payment – due date			26/12/2020																												
Remarks:																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 12.5%;">Approved by</td> <td style="width: 12.5%;">Purchase Officer</td> <td style="width: 12.5%;">Purchase Manager</td> <td style="width: 12.5%;">Procurement Manager</td> <td style="width: 12.5%;">M D</td> <td style="width: 12.5%;">Accounts – receiver of bill</td> <td style="width: 12.5%;">Accountant</td> <td style="width: 12.5%;">Accounts Manager</td> </tr> <tr> <td>Sign:</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>								Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager	Sign:								Date							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager																								
Sign:																															
Date																															

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-12-2020

Customer Details				Invoice No.		14871	
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV				Invoice Date.		17-12-2020	
				PO No.		72843	
				PO Date.		09-12-2020	
				Req ID		62138	
				Req Date		08-12-2020	
				Loc Req No		150438	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10052 - Plumbing - CPVC - CPVC pipe - 20 mm (10	39172390	30	205.00	6,150.00	18	1,107.00
2	10053 - Plumbing - CPVC - CPVC pipe - 25 mm (10	39172390	60	331.00	19,860.00	18	3,574.80
3	10073 - Plumbing - CPVC - CPVC Elbow - 3/4 In -	39174000	50	10.00	500.00	18	90.00
4	10074 - Plumbing - CPVC - CPVC Elbow - 1 In - nos	39174000	25	21.00	525.00	18	94.50
5	10089 - Plumbing - CPVC - CPVC Union - 1 In - nos		20	65.00	1,300.00	18	234.00
6	10062 - Plumbing - CPVC - CPVC Coupling - 1 In -	39174000	30	12.00	360.00	18	64.80
7	10092 - Plumbing - CPVC - CPVC End cap - 1 In -	39174000	25	10.00	250.00	18	45.00
8	10083 - Plumbing - CPVC - CPVC Female adapter - 1" FTA		10	176.00	1,760.00	18	316.80
9	10086 - Plumbing - CPVC - CPVC Tank adapter - 1	3917	8	78.00	624.00	18	112.32
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
2,819.61				2,819.61		2,819.61	
Total Taxable Amount				31,329.00		5,639.22	
Total Invoice Amount				36,968.22			
Rupees : Thirty Six Thousand Nine Hundred Sixty Eight and Paise Twenty Two Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

 Authorised signatory

Purchase Order

Page(s) 1 Of 2

09-12-2020 4:16:33 PM

Original



72843

05.12.20 12:12:19

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	72843	150438
Doc Date	09-12-2020	
Quote No	Nil	
Quote Date	09-12-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 10052 - Plumbing - CPVC - CPVC pipe - 20 mm (10 ft len) - nos	30.00	205.00	0.00	18.00	7,257.00
2 10053 - Plumbing - CPVC - CPVC pipe - 25 mm (10 ft len) - nos	60.00	331.00	0.00	18.00	23,434.80
3 10073 - Plumbing - CPVC - CPVC Elbow - 3/4 In - nos	50.00	10.00	0.00	18.00	590.00
4 10074 - Plumbing - CPVC - CPVC Elbow - 1 In - nos	25.00	21.00	0.00	18.00	619.50
5 10089 - Plumbing - CPVC - CPVC Union - 1 In - nos	20.00	65.00	0.00	18.00	1,534.00
6 10062 - Plumbing - CPVC - CPVC Coupling - 1 In - nos	30.00	12.00	0.00	18.00	424.80
7 10092 - Plumbing - CPVC - CPVC End cap - 1 In - nos	25.00	10.00	0.00	18.00	295.00
8 10083 - Plumbing - CPVC - CPVC Female adapter - 1 In - nos 1" FTA	10.00	176.00	0.00	18.00	2,076.80
9 10086 - Plumbing - CPVC - CPVC Tank adapter - 1 In - nos	8.00	78.00	0.00	18.00	736.32
Total Order Value . . .					36,968.22

Rupees : Thirty Six Thousand Nine Hundred Sixty Eight and Paise Twenty Two Only.

Terms and Conditions :-**Specification / Brand** All items shall be of "Prince" / "Sudhakar" brand.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** NilFor **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name :

Date : _/_/

Purchase Order

Original / Office Copy / Purchase Div. Copy

Page(s) 2 Of 2

09-12-2020 4:16:33 PM

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for V.no.48,30,54,21 purpose

Completion Date

Nil

Measurment

Nil

Security


Nil

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name :



Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : / /

Requisition Form - C.P.V.C. Pipe works For Bungalows									
Company	serene constructions llp			serene farms					
Req. no.	150438			62138					
Material required before	asap								
Prepared by:	siva prasad								
Flat / Block no:	villa no-48,30,50,21								
Name of the Supplier :-	Villas								
Type A 1000 Sft 2BHK Order Value:	4								
S No.	Item Description	Units	Qty required for One Type A 1000 Sft 2BHK Villa	Qty required for 2BHK Villa Type A 1000 Sft	Quantity required	Quantity available at site	Balance Qty to be ordered	Inward No	Date
1	C.Pvc Pipe 3/4"	Length	7.0	4.0	30	-	30	✓	
2	C.Pvc pipe 1"	Length	15.0	4.0	60	-	60	✓	
3	C.Pvc Plain Elbow 3/4"	Nos	12.0	4.0	50	-	50	✓	
4	C.Pvc Plain Elbow 1"	Nos	5.0	4.0	25	-	25	✓	
5	C.Pvc Brass Elbow 3/4"x 1/2"	Nos	-	-	-	-	0	-	
6	C.Pvc Union 3/4"	Nos	-	-	-	-	0	-	
7	C.Pvc Union 1"	Nos	5.0	4.0	20	-	20	✓	
8	C.Pvc Coupling 1"	Nos	7.0	4.0	30	-	30	✓	
9	C.Pvc Coupling 3/4"	Nos	-	-	-	-	0	-	
10	C.Pvc Tee 1"	Nos	-	-	-	-	0	-	
11	C.Pvc Reducer Tee 1" x 3/4"	Nos	-	-	-	-	0	-	
12	C.Pvc Brass Tee 3/4" X 1/2"	Nos	-	-	-	-	0	-	
13	C.Pvc Plain Tee 3/4"	Nos	-	-	-	-	0	-	
14	C.Pvc End Cap 1"	Nos	6.0	4.0	25	-	25	✓	
15	C.Pvc End Cap 3/4"	Nos	-	-	-	-	0	-	
16	C.Pvc Plug 1/2"	Nos	-	-	-	-	0	-	
17	C.Pvc M.A.B.T 3/4"	Nos	-	-	-	-	0	-	
18	C.Pvc M.A.B.T 1"	Nos	-	-	-	-	0	-	
19	C.pvc Clamp 3/4"	Nos	-	-	-	-	0	-	
20	C.pvc Clamp 1"	Nos	-	-	-	-	0	-	
21	C.pvc Paste 250 Grms	Nos	-	-	-	-	0	-	
22	C.pvc 1" Ball Valve	Nos	-	-	-	-	0	-	
23	C.pvc 3/4" Ball Valve	Nos	-	-	-	-	0	-	
24	C.Pvc.Reducer 1"x 3/4"	Nos	-	-	-	-	0	-	
25	C.Pvc F.A.B.T 1"	Nos	2.0	4.0	10	-	10	✓	
26	epvc tank nipple 1"	Nos	2.0	4.0	8	-	8	✓	
27	C.Pvc Brass.MTA 1/2" X 3/4"	Nos	-	-	-	-	0	-	
28	Teflon Tapes	Nos	-	-	-	-	0	-	
Total			-	-	258.0	-	258.0	-	-

APPROVED

09 DEC 2020

MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-12-2020

Customer Details		DC No.	12648
Serene Constructions LLP		DC Date.	17-12-2020
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203		PO No.	72843
		PO Date.	09-12-2020
		Req ID	62138
		Req Date	08-12-2020
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150438
Description of Goods		HSN/SAC	Qty
✓ 1	10052 - Plumbing - CPVC - CPVC pipe - 20 mm (10 ft len) - nos	39172390	30
✓ 2	10053 - Plumbing - CPVC - CPVC pipe - 25 mm (10 ft len) - nos	39172390	60
3	10073 - Plumbing - CPVC - CPVC Elbow - 3/4 In - nos	39174000	50
✓ 4	10074 - Plumbing - CPVC - CPVC Elbow - 1 In - nos	39174000	25
✓ 5	10089 - Plumbing - CPVC - CPVC Union - 1 In - nos		20
✓ 6	10062 - Plumbing - CPVC - CPVC Coupling - 1 In - nos	39174000	30
✓ 7	10092 - Plumbing - CPVC - CPVC End cap - 1 In - nos	39174000	25
✓ 8	10083 - Plumbing - CPVC - CPVC Female adapter - 1 In - nos		10
✓ 9	10086 - Plumbing - CPVC - CPVC Tank adapter - 1 In - nos	3917	8
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 5590	Dt: 18/12/20
MRN No: 86458	Dt: 18/12/20
Received By: M. K. K.	Sign: M. K. K.
Serene Construction (Hyd) LLP	

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-12-2020

Customer Details					Invoice No.	14871		
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV					Invoice Date.	17-12-2020		
					PO No.	72843		
					PO Date.	09-12-2020		
					Req ID	62138		
					Req Date	08-12-2020		
					Loc Req No	150438		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	10052 - Plumbing - CPVC - CPVC pipe - 20 mm (10	39172390	30	205.00	6,150.00	18	1,107.00	
2	10053 - Plumbing - CPVC - CPVC pipe - 25 mm (10	39172390	60	331.00	19,860.00	18	3,574.80	
3	10073 - Plumbing - CPVC - CPVC Elbow - 3/4 In -	39174000	50	10.00	500.00	18	90.00	
4	10074 - Plumbing - CPVC - CPVC Elbow - 1 In - nos	39174000	25	21.00	525.00	18	94.50	
5	10089 - Plumbing - CPVC - CPVC Union - 1 In - nos		20	65.00	1,300.00	18	234.00	
6	10062 - Plumbing - CPVC - CPVC Coupling - 1 In -	39174000	30	12.00	360.00	18	64.80	
7	10092 - Plumbing - CPVC - CPVC End cap - 1 In -	39174000	25	10.00	250.00	18	45.00	
8	10083 - Plumbing - CPVC - CPVC Female adapter - 1" FTA		10	176.00	1,760.00	18	316.80	
9	10086 - Plumbing - CPVC - CPVC Tank adapter - 1	3917	8	78.00	624.00	18	112.32	
10								
11								
12								
13								
14								
15								
IGST					CGST		SGST	
Total Taxable Amount					31,329.00		5,639.22	
Total Invoice Amount					36,968.22			
Rupees : Thirty Six Thousand Nine Hundred Sixty Eight and Paise Twenty Two Only.								

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory