

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta & Modi Realty kowkur LLP		Date:	26-12-2020	
Site:	GHT		Prepared by:	N.SHIRAVYA	
Report From / To	20-12-2020 to 26-12-2020		Approved by:	A.SURESH	
Report Date	26-12-2020				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO*	
140288	26-09-2020	1-2	Grouting machine [hand pump]	PO not prepared.	
140337	21-12-2020	1-3	Z-Angles	PO not prepared.	
140338	21-12-2020	1-2	Z-Angles	PO not prepared.	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
140327	11-12-2020	1-2	Staff Helmets	PO No. 72911 Partial delivery. We will get it from SSSLP when stock is available.	
140332	21-12-2020	2-4,6	Sanitizers	PO No.73085 Partial delivery. We will get it from SSSLP by Tuesday.	
No. of gate passes issued this week:		0	From No.	-	To -
Delivery van site visit on:		21/12,23/12,24/12,25/12/2020			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes	
DC register Sl. No. during the week		From No.	10550	To No.	10556
Items not ordered but received:		NIL			
Items sent to HO /vendor that are pending for repair:					
Details	Project Manager		Admin Officer/Manager		Admin Audit
Sign					
Date	26-12-2020		26-12-2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashwini@modiproperties.com and nikumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY
26 DEC 2020
A. SURESH
PURCHASE MANAGER