


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi realty Mallapur LLP			Date:	26.12.2020
Site:	Gulmohar residency			Prepared by:	M.Likhitha
Report From / To	20.12.2020 to 26.12.2020 (Sunday to Saturday)			Approved by:	Ram Prasad
Report Date	26.12.2020				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO#	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
68632	06.12.2020	1	Pvc pipe	PO NO - 73018 . today delivery	
68644	14.12.2020	1	Glass partition	PO.No-72949,Supplier arranging for material	
68649	16.12.2020	1	Bathroom tiles	PO NO - 73015 . delivery van delay	
68652	17.12.2020	1	Door frames	PO.No-73022,Supplier arranging for material partly recieved	
68660	17.12.2020	1	Concealed flush tanks	PO.No. 73081 -delivery van delay	
68663	17.12.2020	1	Plastic drum	Po.No. 73188- today delivery	
68664	22.12.2020	1	Birla putty	Po.No. 73228- today delivery	
68665	22.12.2020	1	Luppuum	Po.No. 73225-delivery van delay	
No. of gate passes issued this week:			0	From No.	To No.
Delivery van site visit on:			22.12.2020 (Tuesday) , 24.12.2020 (Thursday) , 26.12.2020 (Saturday)		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes	
DC register Sl. No. during the week		From No.	1192	To No.	1211
Items not ordered but received: nil					
Items sent to HO /vendor that are pending for repair: 05 motors (Dewatering pumps)					
Other corrections & remarks:					
Details	Project Manager		Admin Officer/Manager		Admin Audit
Sign					
Date	26/12/20		26/12/2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and

rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!