

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-12-2020 To : 26-12-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150432	62036	03-12-20	40 amps isolator	72705	04-12-20	12645	17-12-20	Requisition sent to MD's approval	NC	0	14	14
150432	62036	03-12-20	40 amps isolator	72705	04-12-20	12646	18-12-20	Requisition sent to MD's approval	NC	0	15	15
150432	62036	03-12-20	40 amps isolator	72705	04-12-20	12757	23-12-20	Requisition sent to MD's approval	NC	0	20	20
150433	62034	03-12-20	insulation tapes	72691	03-12-20	12647	17-12-20	Requisition sent to MD's approval	NC	0	14	14
150434	62032	03-12-20	kaddies	72730	05-12-20			Requisition sent to MD's approval	NC	0		
150435	62035	03-12-20	barbed wire	72692	03-12-20	12653	17-12-20	Requisition sent to MD's approval	NC	0	14	14
150437	62094	07-12-20	fescues grass	72765	07-12-20	36	10-12-20	Requisition sent to MD's approval	NC	0	3	3
150437	62094	07-12-20	fescues grass	72765	07-12-20	37	12-12-20	Requisition sent to MD's approval	NC	0	5	5
150438	62138	08-12-20	cpvc pipe	72843	09-12-20	12648	17-12-20	Requisition sent to MD's approval	NC	0	9	9
150439	62214	11-12-20	tan brown granite	72900	11-12-20	399	15-12-20	Requisition sent to MD's approval	NC	0	4	4
150440	62159	08-12-20	tiles	72824	08-12-20	3358	10-12-20	Requisition sent to MD's approval	NC	0	2	2
150440	62159	08-12-20	tiles	72824	08-12-20	3321	17-12-20	Requisition sent to MD's approval	NC	0	9	9
150440	62159	08-12-20	tiles	72824	08-12-20	3362	17-12-20	Requisition sent to MD's approval	NC	0	9	9
150440	62159	08-12-20	tiles	72824	08-12-20	3325	23-12-20	Requisition sent to MD's approval	NC	0	15	15
150441	62283	14-12-20	tile grout	72951	14-12-20	12650	17-12-20	Requisition sent to MD's approval	NC	0	3	3
150441	62283	14-12-20	tile grout	72951	14-12-20	12755	23-12-20	Requisition sent to MD's approval	NC	0	9	9
150443	62290	14-12-20	6 way modular metal boxes	72966	15-12-20	12644	17-12-20	Requisition sent to MD's approval	NC	0	3	3
150444	62319	15-12-20	modular kitchen	73074	23-12-20			PO to be issue	NC	0		
150445	62351	16-12-20	wall mixture	73129	19-12-20	12754	23-12-20	Requisition sent to MD's approval	NC	0	7	7
150445	62351	16-12-20	wall mixture	73132	19-12-20	12753	23-12-20	Requisition sent to MD's approval	NC	0	7	7
150446	62352	16-12-20	wall hung	73029	16-12-20	12752	23-12-20	Requisition sent to MD's approval	NC	0	7	7
150447	62366	16-12-20	cp square jali	73037	16-12-20	12756	23-12-20	Requisition sent to MD's approval	NC	0	7	7
150448	62437	21-12-20	shabad stone	73168	21-12-20			Requisition sent to MD's approval	NC	0		
154030	61950	01-12-20	Wenge oscuro	72611	01-12-20	3319	03-12-20	Requisition sent to MD's approval	NC	0	2	2