Prepared by:		T.D. Murthy			· · · · · · · · · · · · · · · · · · ·		
Report Date		31/12/2020			<u> </u>		
Site		Serene Constructions LLP					
ist of requisit	tions Where PO/	WO not prepared 3 working days after requis	ition:				
Requisition No	Requisition Date	Material Desescription	Purchase Officer - Remarks	Material delivered?	If material is not delivered is delay justified?		
150433	03-12-2020	Cutting plier & Tester	Local purchase by Site only, informed to Sarwar.				
150449	24-12-2020	Lappum & Paint	Lappum delivered, ACE stock at SSLLP, we will arrange by next week				
ist of requisit	ions Where PO/	WO is prepared and items have not received a	t site				
150424	19/11/20	Al. windows	Monday delivery		<u></u>		
150425	19/11/20	MS Grills	Delivered.		<u>. </u>		
150444	15/12/20	Modular Kitchen	Supplier will arranging for material				
150445	16/12/20	CP Material	Ready at SSLLP, we will arrange by	ady at SSLLP, we will arrange by next week			
150446	16/12/20	Sanitary material	Ready at SSLLP, we will arrange by next week				
150448	21/12/20	Shabad stone	Delivered.	i i week			
	19/12/20	Hammering machine	Delivered.				
		Open well submersible pump					

J. D. Maring 31/17/20.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Serene construction llp		Date:		26-12-2020		
Site:		Serene farms		Prepared by:		Siva prasad		
Report From / 19 To		2-2020 to 26-12-2020		Approved by:	Syed.Golam Sarwar		Sarwar	
Report Date 26-12		2-2020						
List of requis	itions numbe	rs mis'ing in the report:	NIL					
List of requis	itions where	PO/WO not prepared 3	working da	ays after requisiti	ons:			
Req No.	Req Date	Serial No of item in Req	Item Description		Re	Reason for not preparing PO/WO		
150433	03-12-20	3,4	Cutting plier,tester			-		
150449	24-12-20	1 to 3	Lappum,paint		×	X .		
List of requis	itions where	PO/WO is prepared and	items have	not been receive	d at site	e beyond t	he lead time	
Req No.	Req Date	Serial no of item in Req.	Item	Item Description		Details of discussion with Supplier		
150424	19-11-20	1 to 10	Alumir	num windows	ws Supp		upplier is arranging materials	
150425	19-11-20	1 to 9	N	MS grills		Supplier is arranging materials		
150444	15-12-20	1 to 3	Modular kitchen		S	Supplier is arranging materials		
150445	16-12-20	6,7,11,12,15,16	Cp material		S	Supplier is arranging materials		
150446	16-12-20	1,2,3,5	Sanitary material		S	Supplier is arranging materials		
150448	21-12-20	1	Shabad stones		S	Supplier is arranging materials		
No. of gate pa		his week:		From No.		To No.		
Delivery van					12/20			
Inward report	(MRN/other	& stock report emailed		nat to purchase?			Yes	
			rom No. 5594			To No 5609		
Items not ord					b .			
Items sent to	HO /vendor t	hat are pending for repair		ering machine-01 ell submersible p		nos		
Other correct	ons & remarl	ks: NIL	P *** 11	р				
		ject Manager		Admin Officer/Manager		Admin Audit		
Sign	Syed	yed.Golam Sarwar		G.Siva prasad				
UI JII		12-20		26-12-20				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and <a href="mailto:raight:r