

Vista Home
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10931** 10927

Dated : 11-Sep-2020

Particulars	Amount
Account : WO-B Anand Jyothi Babu	30,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to B anand Jyothi babu towards F Block water proofing against vch no:7955	
Amount (in words) : Indian Rupees Thirty Thousand Only	
	₹ 30,000.00

Prepared by: vista@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Vista Homes**

Survey No.192, Kushaiguda, Hyderabad

Advice for Payment No : 7955

Date : 11-09-2020

Contractor Name	From Date	To Date
B.Anand Jyothi Babu (Water Proofing)	04-09-2020	10-09-2020


Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS		AMOUNT												
On A/c Description : Towards F Block water proofing work done. Debit amount from S.Arjun		30000.00												
Department Description :		0.00												
Job Work Description :		0.00												
VERIFIED BY  11 SEP 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT <table><tr><td>Total Amount</td><td>%</td><td>30000.00</td></tr><tr><td>TDS : @</td><td>0</td><td>0.00</td></tr><tr><td>Less Rent :</td><td></td><td>0.00</td></tr><tr><td>Less Loan :</td><td></td><td>0.00</td></tr></table>		Total Amount	%	30000.00	TDS : @	0	0.00	Less Rent :		0.00	Less Loan :		0.00	
Total Amount	%	30000.00												
TDS : @	0	0.00												
Less Rent :		0.00												
Less Loan :		0.00												
Other Deductions Description :		0.00												
Net Amount :		30000.00												

Rupees : Thirty Thousand Only.

Rupees : Thirty Thousand Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Vista Home
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10932 10928

Dated : 11-Sep-2020

Particulars	Amount
Account : CONT-Srikanth Jena TDS-0.75% Contract	6,000.00
Through : BANK-Yes Bank Current Account On Account of : Being NEFT to Srikanth jena towards the credit balance enclosed with the voucher num: 7956 Amount (in words) : Indian Rupees Six Thousand Only	
	₹ 6,000.00

Madhu
APPROVED BY

11 SEP 2020

T. MADHU
Project Manager

Prepared by: vista@modiproperties.com

Receiver's Signature

Attendance Details**Vista Homes**

Survey No.192, Kushaiguda, Hyderabad


Advice for Payment No : 7956

Date : 11-09-2020

Contractor Name	From Date	To Date
Srikanta Jena (Plumber)	04-09-2020	10-09-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	2400.00	0.00	0.00	0.00	0.00	2400.00	0.00
Mason	24.00	13200.00	8800.00	0.00	0.00	0.00	4400.00	0.00
Totals...	30.00	15600.00	8800.00	0.00	0.00	0.00	6800.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Towards Credit Balance Release against plumbing work done. Credit balance is 13046/-	6000.00
Department Description :	0.00
Job Work Description :	0.00
VERIFIED BY  11 SEP 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	Total Amount % 6000.00
	TDS : @ 0 0.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	6000.00

Rupees : Six Thousand Only.

Certified by:

Sneha Priya, C
Asst. Manager
VISTA HOMES

APPROVED BY**11 SEP 2020**

T. MADHU
Project Manager

Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Vista Home

Payment Voucher

No. : PAY/10913

10929

Dated : 9-Sep-2020

12-09-2020

Particulars	Amount
Account : SP-Shreya Services / K Rajini	21,196.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfe to VHOA towards reimbursement of housekeeping chagres for the month of Aug 2020	
Amount (in words) : Indian Rupees Twenty One Thousand One Hundred Ninety Six Only	
	₹ 21,196.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Vista Home
Payment Voucher

No. : **PAY/40912-10930**

12-09-2020
Dated : 9-Sep-2020

Particulars	Amount
Account : SP-United Security Services	41,207.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to VHOA towards reimbursement of Security chagrs for the month of Aug 2020, bill no:64, dt:31/8/20	
Amount (in words) : Indian Rupees Forty One Thousand Two Hundred Seven Only	
	₹ 41,207.00

Prepared by: lavanya.r


Approved by

Receiver's Signature

Vista Home
Payment Voucher

No. : **PAY/10914-10931**

Dated : 12-Sep-2020

Particulars	Amount
Account : SP- Hiregange Associates	10,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to Hiregange associates towards GST review for the period Apr 19 to Mar 20 against bill no:00132H/20-21GST , dt:27/5/20	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: lavanya.r


Approved by

Receiver's Signature

Vista Home
Payment Voucher

No. : **PAY/10915** 10932

Dated : 12-Sep-2020

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	13,169.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to logistics towards PO service chagres & QC chagrs for the month of Aug 2020 against bill nos:10480 & 10467	
Amount (in words) : Indian Rupees Thirteen Thousand One Hundred Sixty Nine Only	
	₹ 13,169.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Vista Home

Payment Voucher

No. : PAY/10916

10933

10973

Dated : 12-Sep-2020

Particulars	Amount
Account : SUP-Summit Sales LLP Common Expenses	27,972.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to SSLLP common Exp towards admin & marketing charges for the month of Aug 2020 against bill no:10085, dt:31/8/2020	
Amount (in words) : Indian Rupees Twenty Seven Thousand Nine Hundred Seventy Two Only	
	₹ 27,972.00

Prepared by: lavanya.r

Approved by

MM

Receiver's Signature

Vista Home
Payment Voucher

No. : **PAY/10917** 10934

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-K Sanjeeth Singh Saved Discount	10,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to K sanjeet singh towards saved discount	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: lavanya.r

Approved by



Receiver's Signature

Vista Home

EMP-K Sanjeeth Singh Saved Discount

Monthly Summary

1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			1,32,462.00 Cr
April			1,32,462.00 Cr
May			1,32,462.00 Cr
June			1,32,462.00 Cr
July	10,000.00		1,22,462.00 Cr
August	50,000.00		72,462.00 Cr
September	20,000.00		52,462.00 Cr
Grand Total	80,000.00		52,462.00 Cr

Vista Home
Payment Voucher

No. : ~~PAY/10918~~ 10935

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-K Sanjeet Singh Commission	9,762.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to K sanjeet singh towards marketing incentives for the period Jan 20 to mar 2020	
Amount (in words) : Indian Rupees Nine Thousand Seven Hundred Sixty Two Only	
	₹ 9,762.00

Prepared by: lavanya.r

Approved by 

Receiver's Signature

Vista Home
EMP-K Sanjeet Singh Commission
 Monthly Summary
 1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July			
August	41,420.00	70,501.00	29,081.00 Cr
September	29,081.00		
Grand Total	70,501.00	70,501.00	

Vista Home
Payment Voucher

No. : **PAY/10919** 10936

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-D Pavan Kumar	2,927.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer towards HL commission	
Amount (in words) : Indian Rupees Two Thousand Nine Hundred Twenty Seven Only	
	₹ 2,927.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Vista Home
EMP-D Pavan Kumar
Monthly Summary
1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July	6,881.00	27,370.00	20,489.00 Cr
August	5,854.00		14,635.00 Cr
September	5,854.00		8,781.00 Cr
Grand Total	18,589.00	27,370.00	8,781.00 Cr

Vista Home
Payment Voucher

No. : **PAY/10920-10937**

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-G Vineela	2,927.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer towards HL commission	
Amount (in words) : Indian Rupees Two Thousand Nine Hundred Twenty Seven Only	
	₹ 2,927.00

Prepared by: lavanya.r

Approved by: 

Receiver's Signature

Vista Home
EMP-G Vineela
Monthly Summary
1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July	6,881.00	27,370.00	20,489.00 Cr
August	5,854.00		14,635.00 Cr
September	5,854.00		8,781.00 Cr
Grand Total	18,589.00	27,370.00	8,781.00 Cr

Vista Home
EMP-K Prabhakar Reddy
 Monthly Summary
 1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July	4,488.00	17,850.00	13,362.00 Cr
August	3,818.00		9,544.00 Cr
September	3,818.00		5,726.00 Cr
Grand Total	12,124.00	17,850.00	5,726.00 Cr

Vista Home
Payment Voucher

No. : **PAY/10921-10938**

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-K Prabhakar Reddy	1,909.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer towards HL commission	
Amount (in words) : Indian Rupees One Thousand Nine Hundred Nine Only	
	₹ 1,909.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Vista Home
Payment Voucher

No. : **PAY/10922** 10939

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-GB Rambabu	3,436.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer towards HL commission	
Amount (in words) : Indian Rupees Three Thousand Four Hundred Thirty Six Only	
	₹ 3,436.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Vista Home
EMP-GB Rambabu
 Monthly Summary
 1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July	8,075.00	32,130.00	24,055.00 Cr
August	6,872.00		17,183.00 Cr
September	6,872.00		10,311.00 Cr
Grand Total	21,819.00	32,130.00	10,311.00 Cr

Vista Home
Payment Voucher

No. : **PAY/10923** 10940

Dated : 12-Sep-2020

Particulars	Amount
Account : EMP-M Mahender	1,527.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer towards HL commission	
Amount (in words) : Indian Rupees One Thousand Five Hundred Twenty Seven Only	
	₹ 1,527.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Vista Home
EMP-M Mahender
 Monthly Summary
 1-Apr-2020 to 12-Sep-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
<i>Opening Balance</i>			
April			
May			
June			
July	3,592.00	14,280.00	10,688.00 Cr
August	3,054.00		7,634.00 Cr
September	3,054.00		4,580.00 Cr
Grand Total	9,700.00	14,280.00	4,580.00 Cr

Vista Home
Payment Voucher

No. : **PAY/10924** *10941*

Dated : 12-Sep-2020


Particulars	Amount
Account : WO-Hitech Power Enterprises	42,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to hi-Tech enterprises towards 3 phase panel board on 100 % advance payment against ch no:942366	
Amount (in words) : Indian Rupees Forty Two Thousand Only	
	₹ 42,000.00

Prepared by: lavanya.r

MM
Approved by

Pandey
Receiver's Signature

Request for payment

0Division	Purchase Department		
Pay to	H ^o - Tech Power Enterprises		
Towards	3 Phase Aerial panel Board		
Amount	Rs. 12,000/-	Payment / cheque date	12/9/20
Payment from company	Vista Houses		
Project	Vista Houses		
Type of payment	☒ Advance • Part Payment • Balance Payment • Full Payment • PDC ☐ Transfer • Other:		
Payment mode	☒ Cheque • Payorder • RTGS/NEFT • Cash • Online payment ☐ Payment by Happay card • Transfer to Happay card • Transfer to petro card • Other:		
Payment to be divided (attach statement)	☐ Yes ☒ No		
PO/WO no.	—	Requisition no.	—
Remarks/ Desc.	100% Payment for Panel Board.		
Requested by:	Approved by:	Sign	Date
T.D. Nuneey			9/9/20

Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happay or petro card.



Original/Office Copy/Purchase Div. Copy

Date: 08/09/2020

From:

M/s Vista Homes,
5-4-187/3&4, 1st floor, M.G. Road,
Secunderabad

To,

M/s Hi-Tech Power Enterprises,
D.No. 981, Sanathnagar,
Hyderabad – 500 018.

Kind Attn.: Mr. Venu Babu.

WORK ORDER

Sub: Confirmation of Work Order for 15nos 3 phase Panel Board on a turn key basis for our project Vista Homes, Kapra
(E blocks.)

Ref: 1) Your Quotation dtd. 07/09/2020
2) Approved quote by MD dtd. 07/09/2020

Dear Sir,

With reference to the above, we hereby award you the work order for the 15nos 3 phase Panel Board works on a turn key basis as per the details mentioned below.

✓
MANA

Sl. No.	Item Head	Item description	Quantity	Units	Rate Rs.	Amount Rs.	Item head amount Rs.
1	Application Charges	Application charges	15	Nos.	30	450	450
2.	Liasoning	Liasoning charges with TSSPDCL for obtaining sanctioning	01	LS	-	40,000	40,000
3	-	LT 3PH Metering Panel Board	15	Nos	2,800	42,000	42,000
4	-	Meter getting and fixing	15	Nos	500	7,500	7,500
	Grand Total	(Rs. Eighty nine thousand nine hundred and fifty only)					89,950.00

Terms and conditions:

- Specifications : Specification shall be as per reference 1, 2 & 3
- Payment terms: Rs.42,000 (Rupees Forty two thousand only) advance paid. 50% against supply of all items after delivery on site. Balance amount on completion of installation, handing over & commissioning after joint inspection at site.
- GST: Extra @18%.
- Delivery & Completion: 30 days.
Penalty for delay: Penalty of 5% will be levied on the total W.O. value for delay beyond one week for every week of delay from the date of scheduled completion date. Penalty amount shall be deducted/adjusted against your payment.
- Transportation: It shall be your sole risk and responsibility to delivery the material at our site in time. Transportation cost shall be paid by you.
- Warranty: You shall provide a warranty of 1 year on all equipment from the date of commissioning handing over after joint inspection against any manufacturing defects of defects in materials supplied. 1 Year free servicing for maintenance, replacement cost of consumables & items provided by us shall be borne by us. 5 years warranty on 160 KVA transformer from the date of commissioning.
- Measurement: Final payment shall be made subject to measurement at site.
- Security: You shall be responsible for your material at our site against theft/damage. Lockable rooms shall be provided on request.

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions.

Thank you,
Yours Sincerely,
For Vista Homes,

Soham Modi
Managing Director

Confirmed by M/s Hitech Power Enterprises

Signature:

Name:

Date

Vista Home
Payment Voucher

No. : PAY/10925-10942

Dated : 12-Sep-2020

Particulars	Amount
Account : WO-Hitech Power Enterrises	23,975.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to hi-Tech enterprises towards 3 phase panel board on 50% advance payment against ch no:942367	
Amount (in words) : Indian Rupees Twenty Three Thousand Nine Hundred Seventy Five Only	
	₹ 23,975.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Request for payment

0Division	Purchase Department		
Pay to	Hi-Tech Power Engineering		
Towards	3rd A/c Panel Board		
Amount	R. 23,925/-	Payment / cheque date	12/9/20
Payment from company	Vista Homes		
Project	Vista Homes		
Type of payment	☒ Advance • ☐ Part Payment • ☐ Balance Payment • ☐ Full Payment • ☐ PDC ☐ Transfer • ☐ Other:		
Payment mode	☒ Cheque • ☐ Payorder • ☐ RTGS/NEFT • ☐ Cash • ☐ Online payment ☐ Payment by Happay card • ☐ Transfer to Happay card • ☐ Transfer to petro card • ☐ Other:		
Payment to be divided (attach statement)		☐ Yes ☒ No	
PO/WO no.	-	Requisition no.	-
Remarks/ Desc.	50% advance payment		
Requested by:	Approved by:	Sign	Date 9/9/20
T.D. N. M. K. K.			



Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happay or petro card.

Original/Office Copy/Purchase Div. Copy

Date: 08/09/2020

From:

M/s Vista Homes,
5-4-187/3&4, 1st floor, M.G.Road,
Secunderabad

To,

M/s Hi-Tech Power Enterprises,
D.No. 981, Sanathnagar,
Hyderabad – 500 018.

Kind Attn.: Mr. Venu Babu.

WORK ORDER

Sub: Confirmation of Work Order for 15nos 3 phase Panel Board on a turn key basis for our project Vista Homes, Kapra
(E blocks.)

Ref: 1) Your Quotation dtd. 07/09/2020
2) Approved quote by MD dtd. 07/09/2020

Dear Sir,

With reference to the above, we hereby award you the work order for the 15nos 3 phase Panel Board works on a turn key basis as per the details mentioned below.

Sl. No.	Item Head	Item description	Quantity	Units	Rate Rs.	Amount Rs.	Item head amount Rs.
1	Application Charges	Application charges	15	Nos.	30	450	450
2.	Liasoning	Liasoning charges with TSSPDCL for obtaining sanctioning	01	LS	-	40,000	40,000
3	-	LT 3PH Metering Panel Board	15	Nos	2,800	42,000	42,000
4	-	Meter getting and fixing	15	Nos	500	7,500	7,500
	GrandTotal	(Rs. Eighty nine thousand nine hundred and fifty only)					89,950.00

Terms and conditions:

- Specifications : Specification shall be as per reference 1, 2 & 3
- Payment terms: Rs.42,000 (Rupees Forty two thousand only) advance paid. 50% against supply of all items after delivery on site.
- Balance amount on completion of installation, handing over & commissioning after joint inspection at site.
- GST: Extra @18%.
- Delivery & Completion: 30 days.
Penalty for delay: Penalty of 5% will be levied on the total W.O. value for delay beyond one week for every week of delay from the date of scheduled completion date. Penalty amount shall be deducted/adjusted against your payment.
- Transportation: It shall be your sole risk and responsibility to deliver the material at our site in time. Transportation cost shall be paid by you.
- Warranty: You shall provide a warranty of 1 year on all equipment from the date of commissioning handing over after joint inspection against any manufacturing defects of defects in materials supplied. 1 Year free servicing for maintenance, replacement cost of consumables & items provided by us shall be borne by us. 5 years warranty on 160 KVA transformer from the date of commissioning.
- Measurement: Final payment shall be made subject to measurement at site.
- Security: You shall be responsible for your material at our site against theft/damage. Lockable rooms shall be provided on request.

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions.

Thank you,
Yours Sincerely,
For Vista Homes,

Soham Modi
Managing Director

Confirmed by M/s Hitech Power Enterprises

Signature:

Name:

Date

Vista Home

Payment Voucher

No. : PAY/40933 10943

Dated : 12-Sep-2020

Particulars	Amount
Account : CUST-Flat No-D 302 Sandeep Tekam	3,549.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to Sundeep Tekam towards refund of Excess amt paid for the flat no: D-302 against ch no:942369	
Amount (in words) : Indian Rupees Three Thousand Five Hundred Forty Nine Only	
	₹ 3,549.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Bone des Pet

Vista Home
CUST-Flat No-D 302 Sandeep Tekam
 Ledger Account

1-Apr-2020 to 12-Sep-2020

Date	Particulars	Vch Type	Vch No.	Debit	Page 1 Credit
1-4-2020 By	Opening Balance				3,549.00
12-9-2020 To	BANK-Yes Bank Current Account Payment Cheque 942369 12-9-2020 <i>Being cheque issued to Sundeep Tekam</i> <i>towards refund of Excess amt paid for the</i> <i>flat no: D-302 against ch no:942369</i>	(Post-Dated) PAY/10933 3,549.00 Cr		3,549.00	
				3,549.00	3,549.00

Vista Home
Payment Voucher

No. : **PAY/10949** 10944

Dated : 12-Sep-2020

Particulars	Amount
Account : CUST-Flat No-E-107 Mr.Nageswara Rao	25,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to Nageshwarao towards refund for cancellation of flat no: E 107 against ch no:942370	
Amount (in words) : Indian Rupees Twenty Five Thousand Only	
	₹ 25,000.00

Prepared by: lavanya.r


Approved by

Receiver's Signature



Vista Home
CUST-Flat No-E-107 Mr.Nageswara Rao
 Ledger Account

1-Apr-2020 to 12-Sep-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit	Credit
8-9-2020	By BANK-Yes Bank Current Account	Receipt	REC/10143		24,410.00
	Cheque/DD 642978	8-9-2020	24,410.00 Dr		
	<i>Being cheque received from Being cheque received from MPPL towards reimbursement of pay u money transfer from our customer to MPPL</i>				
	By (as per details)	Journal	JOU/10495		590.00
	OIE-Pay U Money Charges		1,770.00 Dr		
	CUST-Flat No.F-106 Dharmendra Kumar singh		590.00 Cr		
	CUST-Flat No-E-012 Kuppirala sandeep chakravarthi		590.00 Cr		
	<i>Being pay u money charges</i>				
12-9-2020	To BANK-Yes Bank Current Account	Payment	(Post-Dated) PAY/10949	25,000.00	
				25,000.00	25,000.00

Vista Home
Payment Voucher

No. : **PAY/10950** 10945

Dated : 12-Sep-2020

Particulars	Amount
Account : CUST-Flat No-F 005 MugudaJaganmohan Rao	5,049.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to mugada Jagan Mohan towards refund for Excess amt paid for the flat no: F 005 against ch no:942371	
Amount (in words) : Indian Rupees Five Thousand Forty Nine Only	
	₹ 5,049.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Bankle 08/09/20

Vista Home

CUST-Flat No-F 005 MugudaJaganmohan Rao

Ledger Account

1-Apr-2020 to 12-Sep-2020

Page 1

Date	Particulars	Vch Type	Vch No.	Debit	Credit
1-4-2020	To Opening Balance			720.00	
30-5-2020	To OIE-Legal Services	Journal	JOU/10057	780.00	
	To SP-Vista Homes Owners Association	Journal	JOU/10058	24,050.00	
	By REVENUE-From Unit Sales GST	Credit Note	CN/10003		30,599.00
12-9-2020	To BANK-Yes Bank Current Account	Payment	(Post-Dated) PAY/10950	5,049.00	
				30,599.00	30,599.00

Vista Home
Payment Voucher

No. : ~~PAY/10951~~ 10946

Dated : 12-Sep-2020

Particulars	Amount
Account : OTHLOAN-Income Tax Provision	5,00,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to income tax ch no : 942373	
Amount (in words) : Indian Rupees Five Lakh Only	
	₹ 5,00,000.00

Prepared by: lavanya.r

Approved by 

Receiver's Signature

Vista Home
Payment Voucher

No. : **PAY/10952** 10947

Dated : 12-Sep-2020

Particulars	Amount
Account : OE-Electricity Supply	34,394.00
Through : BANK-Yes Bank Current Account	
On Account of : Being cheque issued to TSSPDCL towards electricity chagres against Service no: 09042303258, USC no:101848616 against ch no:942372	
Amount (in words) : Indian Rupees Thirty Four Thousand Three Hundred Ninety Four Only	
	₹ 34,394.00

Prepared by: lavanya.r


Approved by

Receiver's Signature

Company Name	Project	Due Date	S. No.	Amount
Vista Homes	Vista Homes	23.09.20	1	34394/-
CH.Sneha priya	T Madhu			
Prepared by	Approved by			
DT: 09/09/2020 TIME 10:59 BNo: 545 ERO No: 312 GRP: M ERO : SAINIKPURI SEC : CHERLAPALLY-II AREA CODE: 541008 CT-meter S NO: 0904 23 03258 USC : 101848616 NAME: VISTA HOMES ADDR: SY NO 193, 194, 195 NAGARJUNA NAGAR KUSHAIGUDA CAT: 8 TEMP PH: 3 CONTRACTED LOAD: 21.00KW MNo: 3027800 MF: 1.000 IR READING MONTH STS Ps 5040 09/09/20 01 KVAH 5053 01 Pv 1985 07/08/20 01 KVAH 1989 01 UNITS: 3064 AVG: 0 RMD: 15.62 KVA PF: 1.00 KVAH: 3064 KWH: 3055 U1: 227V U2: 228V U3: 228V I1: 2A I2: 2A I3: 2A MD DT: 13/08/20 TI: 09:00 ENERGY CHARGES: 33704.00 FIXED CHARGES: 441.00 CUST CHARGES: 65.00 ED: 183.84 ED INT: 0.00 ADDL CHARGES: 0.00 ACD Surcharge: 0.00 ADJUSTMENT: 0.00 BILL AMOUNT: 34393.84 LOSS/GAIN: 0.16 NET AMOUNT: 34394.00 ARREARS --- Bef 31/03/20: 0.00 After 01/04/20: 0.00 TOTAL AMOUNT: 34394.00 ACD DUE: 0.00 TOTAL DUE: 34394.00 CASE AMOUNT: 12869.00 DUE DATE: 23/09/2020 LAST PAID: 17/08/2020 AAO CELL No.: ADE CELL No.: E80E For AAO/ERO 312				
Total				34394/-

4. Customer / Service type column is for the type of service like telephone, modem, electricity, water, etc.
5. Service provider column is for Company which provides service like Tata, **BSNL**, **APSHB**, etc.
6. Date of receipt of bill column is for approximate date on which we receive the bills every month.

[illegible]

Certified by:

Sneha Priya. C

09 SEP 2020

T. MADHU
PROJECT MANAGER

Note:

4. Customer / Service type column is for the type of service like telephone, modem, electricity, water, etc.
5. Service provider column is for Company which provides service like Tata, BSNL, APSHB, etc.
6. Date of receipt of bill column is for approximate date on which we receive the bills every month.

Vista Home
Payment Voucher

No. : ~~PAY/10953~~ 10948

Dated : 12-Sep-2020

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	280.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to Logistics towards purchase of stamp papers on behalf of Ramesh Exp	
Amount (in words) : Indian Rupees Two Hundred Eighty Only	₹ 280.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Visit : www.mca21.com
Payment Voucher

No. : **PAY/10949**

Dated : **12-Sep-2020**

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	6,828.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to Logistics towards purchase of stamp papers & registered charges on behalf of Mahender Expenses card	
Amount (in words) : Indian Rupees Six Thousand Eight Hundred Twenty Eight Only	
	₹ 6,828.00

Vista Home
Payment Voucher

No. : ~~PAY/10954~~ 10950

Dated : 12-Sep-2020

Particulars	Amount
Account : CONT-S Arjun	31,000.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to S arjun for mobilization advance from 04-09-20 to 10-09-20	
Amount (in words) : Indian Rupees Thirty One Thousand Only	
	₹ 31,000.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		S ARJUN			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		11/9/2020			
Period		From:		To:	
		4/9/2020		10/9/2020	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	47	575.00	27,025
2	Civil work	Male helper	-	400.00	-
3	Civil work	Female helper	13	350.00	4,550
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					31,575
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name					
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Reccomend payment as per our guideline rates for wages.					

31/9/20
APPROVED BY
 11 SEP 2020
 SOHAM MODI
 MANAGING DIRECTOR

APPROVED BY
 11 SEP 2020
 T. MADHU
 PROJECT MANAGER

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		S ARJUN			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		4/9/2020			
Period		From:	4/9/2020	To:	10/8/2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1					-
2					-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:			Approved by:		MDs approval
Name					
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					

R. Add
APPROVED BY
 11 SEP 2020
 T. MADHU
 PROJECT MANAGER

Annexure - D - send weekly													
Vista Homes - Milestone Report for CR													
Name of contractor: S ARLIN													
Company name: Vista Homes													
Project name: Vista Homes													
Date: 11.09.2020													
S No	F Block Flat No	Type (Z, 3BHK)	SRU/A	Work start date	Back work date	Internal 2 costs plastering	External plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession	
1	F 001	3BHK	1.220	30.11.18	2.1.19	6.2.19	20.8.19	4.1.19	16.9.19	9.12.19			
2	F 002	3BHK	1.220	30.11.18	2.1.19	6.2.19	9.9.19	4.1.19	16.9.19	9.12.19			
3	F 003	2BHK	950	30.11.18	2.1.19	6.2.19	5.8.19	4.1.19	17.9.19	9.12.19			
4	F 004	2BHK	950	30.11.18	2.1.19	6.2.19	20.8.19	4.1.19	17.9.19	9.12.19			
5	F 005	2BHK	950	30.11.18	2.1.19	6.2.19	5.8.19	4.1.19	17.9.19	9.12.19			
6	F 101	3BHK	1.220	30.12.18	20.2.19	8.3.19	20.8.19	5.5.19	20.12.19	14.1.20			
7	F 102	3BHK	1.220	30.12.18	20.2.19	8.3.19	9.9.19	5.5.19	20.12.19	14.1.20			
8	F 103	2BHK	950	30.12.18	20.2.19	8.3.19	5.8.19	5.5.19	20.12.19	14.1.20			
9	F 104	2BHK	950	30.12.18	20.2.19	8.3.19	20.8.19	5.5.19	20.12.19	14.1.20			
10	F 105	2BHK	950	30.12.18	20.2.19	8.3.19	5.8.19	5.5.19	20.12.19	14.1.20			
11	F 201	3BHK	1.220	7.2.19	27.3.19	12.4.19	20.8.19	4.6.19	03.01.20	17.1.20			
12	F 202	3BHK	1.220	7.2.19	27.3.19	12.4.19	9.9.19	4.6.19	03.01.20	20.1.20			
13	F 203	2BHK	950	7.2.19	27.3.19	12.4.19	5.8.19	4.6.19	03.01.20	17.1.20			
14	F 204	2BHK	950	7.2.19	27.3.19	12.4.19	20.8.19	4.6.19	03.01.20	20.1.20			
15	F 205	2BHK	950	7.2.19	27.3.19	12.4.19	5.8.19	4.6.19	03.01.20	17.1.20			
16	F 301	3BHK	1.220	7.3.19	5.6.19	30.6.19	20.8.19	7.7.19	28.01.20	13.07.20			
17	F 302	3BHK	1.220	7.3.19	5.6.19	30.6.19	9.9.19	7.7.19	28.01.20	13.07.20			
18	F 303	2BHK	950	7.3.19	5.6.19	30.6.19	5.8.19	7.7.19	28.01.20	13.07.20			
19	F 304	2BHK	950	7.3.19	5.6.19	30.6.19	20.8.19	7.7.19	28.01.20	13.07.20			
20	F 305	2BHK	950	7.3.19	5.6.19	30.6.19	5.8.19	7.7.19	28.01.20	13.07.20			
21	F 401	3BHK	1.220	25.4.19	2.7.19	5.11.19	20.8.19	8.8.19	04.03.20	16.03.20			
22	F 402	3BHK	1.220	25.4.19	2.7.19	5.11.19	9.9.19	8.8.19	04.03.20	16.03.20			
23	F 403	2BHK	950	25.4.19	2.7.19	28.8.19	5.8.19	8.8.19	05.05.20	30.06.20			
24	F 404	2BHK	950	25.4.19	2.7.19	28.8.19	20.8.19	8.8.19	05.05.20	30.06.20			
25	F 405	2BHK	950	25.4.19	2.7.19	28.8.19	5.8.19	8.8.19	05.05.20	30.06.20			
26	E 001	3BHK	1.220	15.8.19	23.9.19	03.02.20	03.02.20	03.02.20	03.02.20	16.03.20			
27	E 002	3BHK	1.220	15.8.19	23.9.19	03.02.20	03.02.20	03.02.20	03.02.20	24.06.20			
28	E 003	2BHK	950	15.8.19	23.9.19	03.02.20	03.02.20	03.02.20	03.02.20	24.06.20			
29	E 004	2BHK	950	15.8.19	23.9.19	03.02.20	03.02.20	03.02.20	03.02.20	24.06.20			
30	E 101	3BHK	1.220	30.8.19	4.10.19	13.02.20	13.02.20	13.02.20	10.04.20				
31	E 102	3BHK	1.220	30.8.19	4.10.19	13.02.20	12.02.20	12.02.20	10.04.20				
32	E 103	2BHK	950	30.8.19	4.10.19	13.02.20	13.02.20	13.02.20	10.04.20				
33	E 104	2BHK	950	30.8.19	4.10.19	13.02.20	13.02.20	13.02.20	10.04.20				
34	E 201	3BHK	1.220	15.9.19	26.10.19	17.02.20	17.02.20	20.02.20	29.06.20	10.07.20			
35	E 202	3BHK	1.220	15.9.19	26.10.19	17.02.20	17.02.20	20.02.20	29.06.20	10.07.20			
36	E 203	2BHK	950	15.9.19	26.10.19	17.02.20	17.02.20	20.02.20	29.06.20	10.07.20			
37	E 204	2BHK	950	15.9.19	26.10.19	17.02.20	17.02.20	20.02.20	29.06.20	10.07.20			
38	E 301	3BHK	1.220	15.10.19	3.12.19	02.03.20	16.03.20	02.03.20	29.08.20	04.09.20			
39	E 302	3BHK	1.220	15.10.19	3.12.19	02.03.20	16.03.20	02.03.20	29.08.20	04.09.20			
40	E 303	2BHK	950	15.10.19	3.12.19	02.03.20	19.03.20	19.03.20	29.08.20	04.09.20			
41	E 304	2BHK	950	15.10.19	3.12.19	02.03.20	19.03.20	19.03.20	29.08.20	04.09.20			
42	E 401	3BHK	1.220	24.01.20	09.03.20	18.05.20	18.05.20	18.05.20	04.09.20	07.09.20			
43	E 402	3BHK	1.220	24.01.20	09.03.20	18.05.20	18.05.20	18.05.20	04.09.20	07.09.20			
44	E 403	2BHK	950	24.01.20	09.03.20	18.05.20	18.05.20	18.05.20	04.09.20	07.09.20			
45	E 404	2BHK	950	24.01.20	09.03.20	18.05.20	18.05.20	18.05.20	04.09.20	07.09.20			
46													
47													
48													
49													
50													

Note: Send report every Thursday.

APPROVED BY
R. Madhu
11 SEP 2020
T. MADHU
PROJECT MANAGER

Vista Home
Payment Voucher

No. : **PAY/10955** 10957

Dated : 12-Sep-2020

Particulars	Amount
Account : CONT-Rekha Pande	3,500.00
Through : BANK-Yes Bank Current Account	
On Account of : Being amt transfer to Rekha pande towards mobilization advances from 04-09-20 to 10-09-20	
Amount (in words) : Indian Rupees Three Thousand Five Hundred Only	
	₹ 3,500.00

Prepared by: lavanya.r

Approved by 

Receiver's Signature

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		Rekhapande			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		11/9/2020			
Period		From:	4/9/2020	To:	10/9/2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	6	575.00	3,450
2	Civil work	Male helper	-	400.00	-
3	Civil work	Female helper	-	350.00	-
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					3,450
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name					
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

APPROVED BY
11 SEP 2020
SOHAM MODI
MANAGING DIRECTOR
T. MADHU
PROJECT MANAGER

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		Rekhapande			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		11/9/2020			
Period		From:	4/9/2020	To:	10/9/2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1					-
2					-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name					
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					

APPROVED BY

11 SEP 2020

T. MADHU
PROJECT MANAGER

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		Rekha Pandey					
Company name:		Vista Homes					
Project name:		Vista Homes					
Date:		11/9/2020					
Period		From: 4/9/2020 To: 10/9/2020					
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	CEMENT			-	BAGS	219.00	-
2	CEMENT			-	BAGS	275.00	-
3	CEMENT			-	BAGS	250.00	-
4	CEMENT			-	BAGS	275.00	-
5	SAND			-	CFT	13.00	-
6	ROBO FINE SAND			-	CFT	31.00	-
7	ROBO FINE SAND			-	CFT	31.00	-
8	CEMENT BLOCKS 4"X8"X16"			-	NOS	21.40	-
9	CEMENT BLOCKS 6"X8"X16"			-	NOS	31.86	-
10	CEMENT BLOCKS 4"X8"X16"			-	NOS	21.40	-
11	CEMENT BLOCKS 4"X8"X16"			-	NOS	21.40	-
12							
13							
14							
15							
Total							
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name							
Sign							
Date							
Note:							
1. Attach inward summary report from database.							
2. Attach details sheet from database with photographs							
3. Recommend payment as per our guideline rates for building material.							
4. Other material rates can be adopted as per bills produced.							

APPROVED BY

11 SEP 2020

I. MADHU
PROJECT MANAGER

Annexure - D - Circular no. 807(C)												
Vista Homes - Milestone Report for CR												
Name of contractor: Rekha Pandey												
Company name: Vista Homes												
Project name: Vista Homes												
Date: 11.09.20												
S No	F Block Flat No	Type (2, 3BHK)	SBUA	Work start date	Brick work	Internal 2 costs plastering	External plastering	Completi n of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	F 006	TYPE-C	950	2.11.18	2.1.19	6.2.19	5.8.19	2.4.19	25.06.20	06.07.20		
2	F 007	TYPE-D	950	2.11.18	2.1.19	6.2.19	20.8.19	2.4.19	20.06.20	03.01.20		
3	F 008	TYPE-A	1220	2.11.18	2.1.19	6.2.19	5.8.19	2.4.19	24.9.19	9.12.19		
4	F 009	TYPE-B	1220	2.11.18	2.1.19	6.2.19	5.8.19	2.4.19	9.12.19	20.12.19		
5	F 106	TYPE-C	950	4.12.18	2.1.19	14.3.19	5.8.19	5.5.19	15.04.20			
6	F 107	TYPE-D	950	4.12.18	2.1.19	14.3.19	20.8.19	5.5.19	15.04.20	30.05.20		
7	F 108	TYPE-A	1220	4.12.18	2.1.19	14.3.19	5.8.19	5.5.19	15.04.20			
8	F 109	TYPE-B	1220	4.12.18	2.1.19	14.3.19	5.9.19	5.5.19	9.12.19	14.1.20		
9	F 206	TYPE-C	950	5.1.19	14.3.19	22.4.19	5.8.19	8.6.19	17.1.20	28.01.20		
10	F 207	TYPE-D	950	5.1.19	14.3.19	22.4.19	5.8.19	8.6.19	17.1.20	28.01.20		
11	F 208	TYPE-A	1220	5.1.19	14.3.19	22.4.19	5.9.19	8.6.19	20.1.20	04.02.20		
12	F 209	TYPE-B	1220	5.1.19	14.3.19	22.4.19	5.8.19	10.7.19	14.1.20	28.01.20		
13	F 306	TYPE-C	950	7.2.19	27.3.19	30.6.19	5.8.19	10.7.19	04.02.20	25-02-2020		
14	F 307	TYPE-D	950	7.2.19	27.3.19	30.6.19	5.8.19	10.7.19	04.02.20	13.02.20		
15	F 308	TYPE-A	1220	7.2.19	27.3.19	30.6.19	5.9.19	10.7.19	04.02.20	10.02.20		
16	F 309	TYPE-B	1220	7.2.19	27.3.19	30.6.19	5.8.19	10.8.19	05.05.20	10.02.20		
17	F 406	TYPE-C	950	8.3.19	28.5.19	28.8.19	5.8.19	10.8.19	05.05.20			
18	F 407	TYPE-D	950	8.3.19	28.5.19	28.8.19	20.8.19	10.8.19	05.05.20			
19	F 408	TYPE-A	1220	8.3.19	28.5.19	28.8.19	5.8.19	10.8.19	04.03.20	05.05.20		
20	F 409	TYPE-B	1220	8.3.19	28.5.19	3.11.19	5.9.19	10.8.19	05.05.20			
21	E 005	TYPE-C	950	20.7.19	4.9.19	31.01.20	31.01.20	31.01.20	03.03.20	24.06.20		
22	E 006	TYPE-D	950	20.7.19	4.9.19	6.1.2020	6.1.2020	31.01.20	03.03.20	24.06.20		
23	E 007	TYPE-A	1220	20.7.19	4.9.19	6.1.2020	6.1.2020	31.01.20	06.03.20	24.06.20		
24	E 008	TYPE-B	1220	20.7.19	29.8.19	12.02.20	12.02.20	31.01.20	24.06.20	30.06.20		
25	E 009	TYPE-C	950	20.7.19	29.8.19	12.02.20	12.02.20	17.02.20				
26	E 105	TYPE-D	950	25.8.19	23.9.19	12.02.20	12.02.20	17.02.20				
27	E 106	TYPE-A	1220	25.8.19	23.9.19	12.02.20	12.02.20	17.02.20				
28	E 107	TYPE-B	950	25.8.19	14.9.19	13.02.20	13.02.20	13.02.20	30.06.20	10.07.20		
29	E 108	TYPE-A	1220	25.8.19	14.10.19	12.02.20	13.02.20	17.02.20				
30	E 109	TYPE-B	1220	25.8.19	14.10.19	13.02.20	13.02.20	17.02.20				
31	E 205	TYPE-C	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	15.04.20	22.07.20		
32	E 206	TYPE-D	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	20.04.20	10.07.20		
33	E 207	TYPE-A	1220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	25.04.20	10.07.20		
34	E 208	TYPE-B	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	25.04.20	10.07.20		
35	E 209	TYPE-C	1220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	10.07.20	22.07.20		
36	E 305	TYPE-D	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
37	E 306	TYPE-C	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
38	E 307	TYPE-D	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
39	E 308	TYPE-A	1220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
40	E 309	TYPE-B	1220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
41	E 405	TYPE-C	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
42	E 406	TYPE-D	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
43	E 407	TYPE-A	1220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
44	E 408	TYPE-B	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		
45	E 409	TYPE-C	1220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20	04.09.20	07.09.20		

Note: Send report every Thursday.

APPROVED BY

11 SEP 2020

T. MADHU
PROJECT MANAGER