PURCHASE DIVISION Advice for approval for credit to supplier

Date: 02/01/2021				Prepared by:			T.D. Murthy					
PO/WO no		71748			PO /	WO Date.		31/1	0/2020			
PO/WO no. 71748 Supplier Name Sri Sai Firm/Company Modi P		Sri Sai Rol	Sri Sai Rohith Marketing Company			PO/WO amount			Rs. 72,609/-			
Firm/Comp	bany	Modi Prop	erties PVT LT	D	Proje	Project			d Office			
Sl. No. Bill No.					Bill I	Date		Bill	amount			
					21/12	2/2020		Rs.	72,609/-			
2					-			-				
3.								-				
4.								-				
Amount A	– Bills tot	tal(Excluding	g Transport &	Hamali Cl	narges):			Rs.	72,609/-			
Sl. No.	DC No		DC. I	Date		MRN No	ο.	DC	matches MRN			
1.	443		21/12	2/2020		-		ZY	es 🗆 No			
2.	-		-			-		o Y	es 🗆 No			
3.	-		-			-		o Y	es 🗆 No			
					- □ Yes □ No							
Amount B	-Other Cı	redits :						-				
Amount C	-Other D	ebits:_						-	5			
Amount D	(D=A+B-	C) – Amoun	t to be credite	d to the su	pplier:			Rs.	72,609/-			
Amount E	– PO / Wo	O value:						Rs.	72,609/-			
Amount F	– Differen	nce (A – E):						-				
Quantity re	eceived as	per PO /WO)	= #	yes 🗆	Excess receiv	red 🗆 Short re	eceive	d Other (expla	nined below)		
Is difference	ce between	n PO / Bill ac	cceptable?		Yes 🗆	No (explained	d below)					
Excess / sh	ort materi	al received			Appro	oved – within a	acceptable lir	nits 🗆	No (explained b	pelow)		
Close PO /	W?O	***			Yes 🗆	No – wait for	balance mat	erial c	No (explained	below)		
Advance p	aid / PDC	given (dedu	ct when paying	g)	Yes -	Rs. 36,305/-	no No					
Payment -	due date				09/01/20)21						
Remarks:	1				1				***************************************			
Approve		urchase Officer	Purchase Manager	Procur		M D	Accounts receiver		Accountant	Accounts Manager		
Sign:	1	1960	b.									
Date		212	2/1			N			£-,			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Orginal for Recepient Duplicate for Supplier/Transporter Triplecate for Supplier

SRI SAI ROHIT MARKETING .CO

Dealers In: All Kinds of Aluminium Section Sheets, Glass, Plywood & Hardware Etc., New Narsimha Nagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad-76. T.S. CELL: 98665 12288

TAX IS PAYABLE ON REVERSE CHARGE (YES/NO) INVOICE NO: 443 INVOICE DATE: 21-12-20	TRANSPORTATION NAME: VEHICLE NO: 10 10 10 10 10 10 10 10 10 10 10 10 10
DETAILS OF RECEIVER (BILLED TO)	DETAILS OF CONSIGNEE (SHIPPED TO)
MIS Modi Profestry PVI-LTD. 5-4-187/324, Ind Flows, M. G. Road, Sec-bood - Sbows	-do
Ind Flows, M.h. Road, Sec-bad-Shows	0000 71748

GSTIN NO: 36AABCM 4761 72M STATE CODE

S.No.	HSN CODE	THICKNESS	DISCRIPTION	NO. OF.PCS	QUANTITY IN.SQ.MTRS	RATE PER.SQ.MTR	Amount Rs.	Ps.
0	7610		Grenable Door Frome 3'x 8'4"->	300	75.06		29273	4,
9	7610		Fixed Partitions 8'x44">	200	69.44	2月01一	18748	80
3	7610		Fixed Parditions 6x84"	100	50,04m	270)-	13510	800
				-				
			PERTIES					
			No.7239		TOTAL BEFO	RE TAX	61533	w .
			Sign:		ADD:CGST	9-1,	5537	97
			SEC'BAO		ADD:SGST	9-1.	4525	97
					ADD:IGST		1	
	BANI		C BANK, HABSIGUDA BRANCH		TAX	AMOUNT GST		
	A/C I		PHIT MARKETING.CO 8658 IFSC CODE: HDFC0000368		0	RAND TOTAL	72608	14

E.&O.E

Receiver Stamp & Signature

For SRI SAI ROHIT MARKETING.CO

Authorised Signature

^{1.} Once goods sold will not be taken back

^{1.} Once goods sold will not be taken back
2. Interest @24% p.a. will be charged if payment is not made within 15 days from the date of the Bill.
3. Subject to Secunderabad juridiction only.
4. Our Responsibilty ceases sooner the goods leave our premises

Purchase Order

Page(s) 1 Of 1

31-10-2020 11:54:15



30.10.20 4:42:53

From Company: Modi Properties Pvt.Ltd.

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

GSTNo.: 36AABCM4761E1ZM

Supplier Details		100	
Sri Sai Rohith Marketing Company	Doc No	71748	16609
New Narsimhanagar Colony, Near Noma Kalyana Vedika, Mallapur, Hyderabad - 500 076.	Doc Date	31-10-202	20
11/40/4004 300 070.	Quote No	Nil	
GSTIN 36AMHPC9678H1ZM	Quote Date	31-10-202	20
9866512288	SupplyType	Supply	

Kind Attn: Mr. C. Laxman Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2205 - Carpentry - windows - Al. Openable - other - sft Al. door frame - 3'0 x 8'4"(2 1/2" x 2 1/2") - 03nos	75.06	390.00	0.00	18.00	34,542.61
2 2187 - Carpentry - windows - Al. Fixed - other - sft 8'0 x 4'4"(1 1/2" x 2 1/2") - 02nos	69.44	270.00	0.00	18.00	22,123.58
3 2187 - Carpentry - windows - Al. Fixed - other - sft 6'0 x 8'4"(1 1/2" x 2 1/2") - 01no	50.04	270.00	0.00	18.00	15,942.74
		Total Or	der Value	e	72,608.94

Rupees: Seventy Two Thousand Six Hundred Eight and Paise Ninty Four Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand. Frame - Black colour powder coating.

50% as advance & balance 50% on delivery of all materials. **Payment Terms**

All taxes included in above price. Tax

Within 6days. **Delivery Date**

Head Office Delivery Location

Phone. 040-66335551

5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003

Bills must be submitted to H.O. within 30days of completion of work. 10% plty on value of order will be deducted for delay in submission of bills. Penality For Delay

Transportation Cost Included in the above price. 1 year on workmanship.

Rs. 36,305/- to be pay vide cheque no., dtd. Advance Paid

We reserve the right to reject items not conforming to quality and specifications. Above order for H.O. - Meeting room 1, Toilet, CR dept. Other Terms

purpose.

Work to be completed in 2days. Penalty of 5% of order value per week shall be levied for delay. **Completion Date** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Measurment Supplier shall be responsible for security and storage of material at site at its risk and cost.

Security

Remarks

Warranty

For	Modi Propertie	s Pvt.Ltd.	n 2
Auth	norised Signatory	j l	
		721/10	2026
	202726726	0 11-	

Accepted the above Terms And Conditions For Sri Sai Rohith Marketing Company

Date : __/_/__ Name:

Requisition Form

Company Name: MPPL					Date:			17-10-2020			
Site &	& Phase :	HEAD OFFI	CE		Time:			3:00PM			
Supplier				-	Req. No.				16609		
Material required before date: Urgent				ID No.			60929				
No	Descrip	otioiln		Size	e	Quantity	Unibts	s	Inward No	Date	
1	AL DOOR FRAME POWDER (2 ½" X 2 MEETING ROM-1, TO	2 ½" AL FRA	AME) –	3' 0	" X8' 4"	03	NOS				
2	AL WINDOW FRA GLASS - BLACK COATED -(1 ½" X : MEETING ROOM - 1	COLOUR PO	OWDER	8'0" X 4	'4"	02	NOS		8		
3	AL WINDOW FRAGLASS- BLACK COATED - (1 ½" X2 MEETING ROOM - 1	COLOUR PO		6' X 8'4"		01	NOS				
							/				
						. /					
		1/2	748				10	1			
						OP	OVED		\		
				(API	107 JOSE	7			
					-	1 -1	MO.	AP	SE		
	3					PP	RABHAK NAGER PUT	ROIS			
Rem	arks :FOR NORTH WES	T WING ELE	CTRICA	L WORK PU	RPOSE.	Sr. MA	NA				
Prepa	ared By	Abinay.T			Approve	ed by					
Sign.	& Date	17- 10-2020			Sign. &	Date					

Note: On receipt of material at site write inward number and date in last 2 columns.

Approval for making PO/WO/RO		Prepared by:	T.D.Murthy		Date:	22/10/2020	Sign:	Ī
Company: Modi Properties PVT LTD		Site:	НО		Req. No:	16609	Req date:	17/10/2020
Rates / quotation comparison.			Vendor 1	Vendor 1	Vendor 2	Vendor 2	Vendor 3	Vendor 3
Vendor Name			M. Sudarshan		Sri Sai Rohith	Marketing		
S No Item	Qty	Units	Rate 1	Amount 1	Rate 2	Amount 2	Rate 3	Amount 3
1 Al. Open. door frame - 3'0 x 8'4" - 03 nos	75.06	sft	525.00	39,406.50	390.00	29,273.40	-	-
2 Al. Fixed - 8'0 x 4'4" - 02 nos	69.28	sft	375.00	25,980.00	270.00	18,705.60	-	-
3 Al. Fixed - 6'0 x 8'4" - 01 nos	49.98	sft	375.00	18,742.50	270.00		-	-
4	-	sft	-	-	390.00	-	-	-
5	-	sft	-	-	390.00	-	-	-
Total	194.32			84,129.00		61,473.60		-
Payment terms:	50% payme	ent advance and	Balance 50% a	fter delivery ar	d completion o	of the work		
Taxes:	GST extra				<u> </u>	<u> </u>		Ī
Transportation & Other charges:	Included in	Av1				İ		Î
		l		Ĭ				
Approved rate / vendor for supply of material								Į
S No Item	Qty	Units	Rate	Amount	Vendor			
1 Al. Open. door frame - 3'0 x 8'4" - 05 nos	75.06	sft	390.00	29,273.40	Sri Sai Rohith	n Marketing		
2 Al. Fixed - 8'0 x 4'4" - 02 nos	69.28	sft	270.00	18,705.60				
3 Al. Fixed - 6'0 x 8'4" - 01 nos	49.98	sft	270.00	13,494.60		<u></u>		
4	-	sft	-	-				
5	-	sft	-	-				
Total	194.32			61,473.60		W.,		
Payment terms:	50% payme	ent advance and	Balance 50% a	ifter delivery ar	d completion o	f the work		
Taxes:	GST extra	@18%						
Transportation & Other charges:	Included in	above						
Remarks:								
Approved by MD:								
Date:							••••••	
4,5		4, 1			5		•••••	
Note: Purchased manager is hereby authorized to issue this PO/R	O/WO as ne	er terms prescri	bed in Cir no 30	00(f)				

0

2) ()