

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	09.01.21	
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya	
Report From / To	02.01.2021 (Saturday) - 09.01.21 (Saturday)	Approved by:	T.MADHU	
Report Date	09.01.21			
List of requisitions numbers missing in the report*:Nil				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date		Item Description	Reason for not preparing PO/WO#
180540	29.12.20	1,2	Letter box	PO Not Made
180552	04.01.21	1,2	Insulation Tape, Tefflon tape	PO Not Made
180556	06.01.21	1	Mattress with pillow	PO Not Made
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
99940	11.11.20	1	Generator AMF Pannel Board	Material is ready with Supplier
99995	14.12.20	1	GI PVC coated wire	Material is ready with supplier
180505	18.12.20	1,2,3	Wipro Garnet Batten (1ft, 2ft, 3ft)	Partially received
180510	19.12.20	3,6	Short body, Pillar cock	Partially received
180511	19.12.20	1 to 8	Sanitary	Material is ready with SSSLP
180513	21.12.20	1	Wipro Flood Light	Partially Received
180514	21.12.20	1	Enamel Paint	Partially Received
180518	21.12.20	1	Wipro Garnet Battern	Material is ready with SSSLP
180535	29.12.20	1	UPVC 3 track sliding windows	PO Not Made
180536	29.12.20	1	Luminous Boards	Partially Received
180538	29.12.20	1 to 5	SS Name plates	Material is ready with supplier
180539	29.12.20	1 to 10	SS Name plates	Material is ready with supplier
180541	29.12.20	1	Cricket net	No Stock with Supplier
180546	02.01.21	1,4,5,6	Pannel Door, Mortise Lock , Cylindrical locks, SS Hinges	Material is ready with SSSLP
180548	02.01.21	1	SS Sink	NO Stock at SSSLP
180550	02.01.21	1	Mask	With in a week
180553	04.01.21	1	A3 Covers	With in a week
180554	05.01.21	1	Wall Hanging Lights	No Stock at SSSLP
180555	05.01.21	1	GI Channel Brackets	With in Week
No. of gate passes issued this week:		02	From No.	2573 To No. 2574
Delivery van site visit on:		04.01.21, 05.01.21, 06.01.21, 08.01.21		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	20447	To No.	20475

Items not ordered but received:			
Items sent to HO /vendor that are pending for repair:- Nil			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>[Signature]</i>	<i>[Signature]</i>	
Date	9/1/21	09/1/21	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!