

| Prepared by:                                                                     |                  | T.D. Murthy                |                                                |                     |                                                    |
|----------------------------------------------------------------------------------|------------------|----------------------------|------------------------------------------------|---------------------|----------------------------------------------------|
| Report Date                                                                      |                  | 13/01/2021                 |                                                |                     |                                                    |
| Site                                                                             |                  | Serene Constructions LLP   |                                                |                     |                                                    |
| List of requisitions Where PO/WO not prepared 3 working days after requisition:  |                  |                            |                                                |                     |                                                    |
| Requisition No                                                                   | Requisition Date | Material Description       | Purchase Officer - Remarks                     | Material delivered? | If material is not delivered - is delay justified? |
| Nil                                                                              | Nil              | Nil                        | Nil                                            | Nil                 | Nil                                                |
| List of requisitions Where PO/WO is prepared and items have not received at site |                  |                            |                                                |                     |                                                    |
| 150424                                                                           | 19/11/20         | Al. windows                | Saturday delivery                              |                     |                                                    |
| 150444                                                                           | 15/12/20         | Modular Kitchen            | Supplier will arranging for material           |                     |                                                    |
| 150445                                                                           | 16/12/20         | CP Material                | Delivered.                                     |                     |                                                    |
| 150446                                                                           | 16/12/20         | Sanitary material          | Delivered.                                     |                     |                                                    |
| 150449                                                                           | 24/12/20         | ACE External Paint         | Delivered.                                     |                     |                                                    |
| 150453                                                                           | 29/12/20         | Shabad stone               | Saturday delivery                              |                     |                                                    |
| 150455                                                                           | 05/01/21         | Panel door and Hardware    | Delivered.                                     |                     |                                                    |
| 150456                                                                           | 05/01/20         | Al. windows                | Supplier will arranging for material           |                     |                                                    |
| -                                                                                | 19/12/20         | Open well submersible pump | Under repaire, we will intimate delivery date. |                     |                                                    |
| -                                                                                | 09/01/21         | Lawn Mover motor           | Under repaire, we will intimate delivery date. |                     |                                                    |

T.D. Murthy  
13/1/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

|                                                                                                                       |                          |                           |                          |                                     |
|-----------------------------------------------------------------------------------------------------------------------|--------------------------|---------------------------|--------------------------|-------------------------------------|
| Company:                                                                                                              | Serene construction llp  | Date:                     | 09-01-2021               |                                     |
| Site:                                                                                                                 | Serene farms             | Prepared by:              | G.Siva prasad            |                                     |
| Report From / To                                                                                                      | 02-01-2021 to 09-01-2021 | Approved by:              | Syed.Golam Sarwar        |                                     |
| Report Date                                                                                                           | 09-01-2021               |                           |                          |                                     |
| List of requisitions numbers missing in the report: NIL                                                               |                          |                           |                          |                                     |
| List of requisitions where PO/WO not prepared 3 working days after requisitions:                                      |                          |                           |                          |                                     |
| Req No.                                                                                                               | Req Date                 | Serial No of item in Req  | Item Description         | Reason for not preparing PO/WO      |
| List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:           |                          |                           |                          |                                     |
| Req No.                                                                                                               | Req Date                 | Serial no of item in Req. | Item Description         | Details of discussion with Supplier |
| 150424                                                                                                                | 19-11-20                 | 1 to 10                   | Aluminum windows         | Supplier is arranging materials     |
| 150444                                                                                                                | 15-12-20                 | 1 to 3                    | Modular kitchen          | Supplier is arranging materials     |
| 150445                                                                                                                | 16-12-20                 | 15,16                     | Cp material              | Supplier is arranging materials     |
| 150446                                                                                                                | 16-12-20                 | 1,2,3,5                   | Sanitary material        | Supplier is arranging materials     |
| 150449                                                                                                                | 24-12-20                 | 3                         | Ace external paint       | Supplier is arranging materials     |
| 150453                                                                                                                | 29-12-20                 | 1                         | Shabad stone             | Supplier is arranging materials     |
| 150455                                                                                                                | 05-01-21                 | 1 to 9                    | Panel doors and hardware | Supplier is arranging materials     |
| 150456                                                                                                                | 05-01-21                 | 1 to 9                    | Aluminum windows         | Supplier is arranging materials     |
| No. of gate passes issued this week:                                                                                  |                          | 0                         | From No.                 | To No.                              |
| Delivery van site visit on:                                                                                           |                          | 05/01/2021                |                          |                                     |
| Inward report (MRN/other) & stock report emailed in pdf format to purchase?                                           |                          |                           |                          | Yes                                 |
| DC register Sl. No. during the week                                                                                   |                          | From No.                  | 5630                     | To No 5633                          |
| Items not ordered but received: NIL                                                                                   |                          |                           |                          |                                     |
| Items sent to IIO /vendor that are pending for repair: 1.open well submersible pump-01nos<br>2.lawn mover motor-01nos |                          |                           |                          |                                     |
| Other corrections & remarks: NIL                                                                                      |                          |                           |                          |                                     |
| Details                                                                                                               | Project Manager          |                           | Admin Officer/Manager    | Admin Audit                         |
| Sign                                                                                                                  | Syed.Golam Sarwar        |                           | G.Siva prasad            |                                     |
| Date                                                                                                                  | 09-01-2021               |                           | 09-01-2021               |                                     |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajumam@modiproperties.com](mailto:rajumam@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!