

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-01-2021 To : 16-01-2021

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150454	62769	04-01-21	GI wire	73481	04-01-21	238	04-01-21	PO to be issue	NC	0	0	0
150455	62820	05-01-21	panel doors	73619	07-01-21	13084	13-01-21	Requisition sent to MD's approval	NC	0	8	8
150455	62820	05-01-21	panel doors	73677	08-01-21			Requisition sent to MD's approval	NC	0		
150456	62837	05-01-21	sliding windows	73537	09-01-21			PO to be issue	NC	0		
150457	62910	07-01-21	false ceiling					cancelled by site	C	0		
150459	62908	07-01-21	tefflon tapes	73656	08-01-21	13079	13-01-21	PO to be issue	NC	0	6	6
150460	62948	08-01-21	pvc pipes	73698	09-01-21	13078	13-01-21	PO to be issue	NC	0	5	5
150461	63026	11-01-21	steel cutting blades	73787	12-01-21			PO to be issue	NC	0		
150462	63027	11-01-21	false ceiling lights	73788	12-01-21			estimate with MD for approval	NC	0		
150464	63055	13-01-21	SS PLATE					Requisition sent to MD's approval	NC	0		
150465	63079	13-01-21	ms patti	73846	13-01-21			Requisition sent to MD's approval	NC	0		