

QC - Concrete Cube Testing Report.															
Company:		B&C													
Project:		MFG													
Report for Month:		July & August-17													
Prepared By:		S.Sunil Kumar													
Date:		04-09-2017													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
10203	10-07-2017	RMC	M20	SL Infra	E-1,2 flats	col	slab	11	17-7-17	7	14.0	335.0	14.9	14.8	✓
											14.0	330.0	14.7		
											14.0	335.0	14.9		
10203	10-07-2017	RMC	M20	SL Infra	E-1,2 flats	slab	slab	11	7-8-17	28	20.0	460.0	20.4	20.7	✓
											20.0	475.0	21.1		
											20.0	465.0	20.7		
10204	13-07-2017	Site mix	M30	Bikshapathi	E-3,4,5,6fla	col	col	5	20-7-17	(7)	21.5	490.0	21.8	21.9	✓
											21.5	495.0	22.0		
											21.5	490.0	21.8		
10204	13-07-2017	Site mix	M30	Bikshapathi	E-3,4,5,6fla	col	col	5	12-8-17	(30)	30.0	670.0	29.8	30.3	✓
											30.0	680.0	30.2		
											30.0	695.0	30.9		
10205	15-07-2017	Site mix	M30	Tirupathi	E-1,2 flats	col	col	12	22-7-17	(7)	21.5	490.0	21.8	21.7	✓
											21.5	485.0	21.6		
											21.5	490.0	21.8		
10205	15-07-2017	Site mix	M30	Tirupathi	E-1,2 flats	col	col	12	12-8-17	(28)	30.0	675.0	30.0	30.4	✓
											30.0	685.0	30.4		
											30.0	690.0	30.7		
10206	19-07-2017	Site mix	M30	Tirupathi	F-block	col	col	11	27-7-17	(8)	21.5	495.0	22.0	21.8	✓
											21.5	485.0	21.6		
											21.5	490.0	21.8		
10206	19-07-2017	Site mix	M30	Tirupathi	F-block	col	col	11	17-8-17	(29)	30.0	685.0	30.4	30.7	✓
											30.0	695.0	30.9		
											30.0	690.0	30.7		
10207	21-07-2017	RMC	M20	SL Infra	E-3,4,5,6fla	slab	slab	5	28-7-17	7	14.0	325.0	14.4	14.7	✓
											14.0	330.0	14.7		
											14.0	335.0	14.9		
10207	21-07-2017	RMC	M20	SL Infra	E-3,4,5,6fla	slab	slab	5	17-8-17	27	20.0	445.0	19.8		

[illegible]