Prepared by:		T.D. Murthy			T T
Report Date		21/01/2021			<del> </del>
Site		Serene Constructions LLP			
List of requisit	ions Where PO/	WO not prepared 3 working days after requisitions.	sition:	<u>.</u>	
Requisition No	Requisition Date	Material Descscription	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150464	13/01/21	SS Plate	PO issued no. 73868 - Supplier will arranging for material		
List of requisit	ions Where PO/	WO is prepared and items have not received	at site		
150424		Al. windows	Delivered.		
150444	15/12/20	Modular Kitchen	Supplier will arranging for material		
150449	24/12/20	ACE External Paint	Supplier will arranging for material	***************************************	
150453	29/12/20	Shabad stone	Delivered.		
150456	05/01/20	Al. windows	Supplier will arranging for material		
150461	11/01/21	Steel Cutting blade	This week delivery		<u> </u>
150462	11/01/21	Led false ceiling light	Delivered.		
150465	13/01/21	MS Patti	Estimate with M.D.		
-	19/12/20	Open well submersible pump	Under repaire, we will intimate delivery date.		
	00/01/21	Lawn Mover motor	Under repaire, we will intimate delivery date.		ļ

T.O. Pucey 2/1/21.

## Remarks from site on the 'Requisition by Site Report' of purchase division

Company: Serene construction llp			Date:	16-01-2021			
		ne farms		Prepared by:	Syed.Golam Sarwar		
Report From / 02-01-2021 to 16-01-2021 To			Approved by:	Syed.Golam Sarwar			
Report Date		1-2021		d)			
List of requis	sitions num	bers mis'ing in the repo	ort: NIL				
List of requis	sitions when	e PO/WO not prepared	3 working	days after requisit	ions:		
Req No.	Req Date	in Req	Iter	m Description	Reason for not preparing PO/WO		
150464	13-01-21	1		SS plate	73868.		
List of requis	sitions wher	e PO/WO is prepared a	nd items ha	ve not been receive	ed at site beyond the lead time:		
Req No.	Req Date	Serial no of item in Req.	Iter	n Description	Details of discussion with Supplier		
150424	19-11-20	1 to 10	Alum	ninum windows	Partially delivered		
150444	15-12-20	1 to 3	Mo	dular kitchen	Supplier is arranging		
150449	24-12-20	1	Ace	external paint	Supplier is arranging materials	1	
150453	29-12-20	1	1 Shabad stone		Partially delivered		
150456	05-01-21	1 to 9	Aluminum windows		Supplier is arranging materials		
150461	11-01-21	1	Steel	cutting blade	Supplier is arranging materials		
150462	11-01-21	1 & 2	Led fa	lse ceiling light	Supplier is arranging materials		
150465	13-01-21	1 to 3		Ms Patti	Supplier is arranging materials	L	
No. of gate pa			0	From No.	To No.		
Delivery van	site visit on			05/01	/2021		
nward report	(MRN/othe	er) & stock report email	ed in pdf fo	rmat to purchase?	Yes		
oc register S	l. No. durin	g the week	From No.	5641	To No   5648		
tems not orde	The second secon						
tems sent to I	HO /vendor	that are pending for rep	pair:1.open	well submersible p	ump-01nos		
Other correcti	ons & rema	rks: NIL	2.14.7711 1	no , or motor-office			
Details Project Manager			Admin Officer/Manager		Admin Audit		
ign Syed.Golam Sarwar			Syed.Golam Sarwa				
ate 16-01-2021				16-01-2021			

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <a href="mailto:purchase@modiproperties.com">purchase@modiproperties.com</a>, ashaiya@modiproperties.com and <a href="mailto:rajkumarn@modiproperties.com">rajkumarn@modiproperties.com</a> on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!