

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		21-Jan-21					
Block No		Block - A(Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & Internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020	24.12.2020		
2	A - 102	10.07.19	05.11.19	24.02.2020			
3	A - 103	10.07.19	05.11.19	24.02.2020			
4	A - 104	10.07.19	30.10.19	11.02.2020	24.12.2020		
5	A - 105	10.07.19	30.10.19	01.02.2020	21.01.2021		✓
6	A - 106	15.07.19	30.10.19	01.02.2020	21.01.2021		✓
7	A - 107	15.07.19	30.10.19	11.02.2020			
8	A - 108	15.07.19	30.10.19	11.02.2020			
9	A - 201	10.07.19	30.11.19	24.02.2020			
10	A - 202	10.07.19	30.11.19	09.03.2020			
11	A - 203	10.07.19	30.11.19	24.02.2020			
12	A - 204	10.07.19	23.11.19	02.03.2020			
13	A - 205	10.07.19	23.11.19	02.03.2020			
14	A - 206	15.07.19	23.11.19	24.02.2020			
15	A - 207	15.07.19	23.11.19	02.03.2020			
16	A - 208	15.07.19	30.11.19	09.03.2020			
17	A - 301	10.07.19	27.12.19	16.03.2020	17.12.2020		
18	A - 302	10.07.19	27.12.19	16.03.2020	17.12.2020		
19	A - 303	10.07.19	21.12.19	28.04.2020	17.12.2020		
20	A - 304	10.07.19	21.12.19	28.04.2020	17.12.2020		
21	A - 305	10.07.19	21.12.19	09.03.2020	17.12.2020		
22	A - 306	15.07.19	21.12.19	28.04.2020	17.12.2020		
23	A - 307	15.07.19	21.12.19	28.04.2020	15.01.2021		
24	A - 308	15.07.19	21.12.19	28.04.2020	15.01.2021		
25	A - 401	10.07.19	20.01.2020	11.05.2020	17.12.2020		
26	A - 402	10.07.19	20.01.2020	18.05.2020	17.12.2020		
27	A - 403	10.07.19	18.01.2020	26.05.2020	17.12.2020		
28	A - 404	10.07.19	18.01.2020	11.05.2020	17.12.2020		
29	A - 405	10.07.19	18.01.2020	11.05.2020	17.12.2020		
30	A - 406	15.07.19	18.01.2020	26.05.2020	17.12.2020		
31	A - 407	15.07.19	18.01.2020	26.05.2020	15.01.2021		
32	A - 408	15.07.19	25.01.2020	18.05.2020	15.01.2021		
33	A - 501	10.07.19	16.02.2020	01.06.2020	31.12.2020		
34	A - 502	10.07.19	16.02.2020	01.06.2020			
35	A - 503	10.07.19	09.02.2020	07.06.2020			
36	A - 504	10.07.19	09.02.2020	15.06.2020			
37	A - 505	10.07.19	09.02.2020	15.06.2020			
38	A - 506	15.07.19	09.02.2020	07.06.2020			
39	A - 507	15.07.19	09.02.2020	29.06.2020			
40	A - 508	15.07.19	16.02.2020	21.06.2020			
41	A - 601	10.07.19	08.05.2020	20.08.2020			
42	A - 602	10.07.19	08.05.2020	03.09.2020			
43	A - 603	10.07.19	08.05.2020	10.09.2020			
44	A - 604	10.07.19	09.05.2020	20.08.2020			
45	A - 605	10.07.19	09.05.2020	06.08.2020			
46	A - 606	15.07.19	11.03.2020	23.07.2020			
47	A - 607	15.07.19	11.03.2020	06.08.2020			
48	A - 608	15.07.19	11.03.2020	10.09.2020			
49	A - 701	10.07.19	14.07.2020	08.10.2020			
50	A - 702	10.07.19	14.07.2020	01.10.2020			
51	A - 703	10.07.19	14.07.2020	01.10.2020			
52	A - 704	10.07.19	14.07.2020	08.10.2020			
53	A - 705	10.07.19	29.06.2020	01.10.2020			
54	A - 706	15.07.19	29.06.2020	08.10.2020			
55	A - 707	15.07.19	29.06.2020	08.10.2020			
56	A - 708	15.07.19	29.06.2020	29.10.2020			
57	A - 801	10.07.19	27.08.2020	26.11.2020			
58	A - 802	10.07.19	27.08.2020	26.11.2020			
59	A - 803	10.07.19	28.08.2020	10.12.2020			
60	A - 804	10.07.19	28.08.2020	03.12.2020			
61	A - 805	10.07.19	28.08.2020	03.12.2020			
62	A - 806	15.07.19	28.08.2020	31.12.2020			
63	A - 807	15.07.19	03.09.2020	17.12.2020			
64	A - 808	15.07.19	03.09.2020	07.01.2021			
65	A - 901	10.07.19	10.10.2020	15.01.2021			
66	A - 902	10.07.19	10.10.2020	21.01.2021			
67	A - 903	10.07.19	05.10.2020				
68	A - 904	10.07.19	05.10.2020	15.01.2021			
69	A - 905	10.07.19	05.10.2020	15.01.2021			
70	A - 906	15.07.19	05.10.2020	21.01.2021			✓
71	A - 907	15.07.19	05.10.2020				
72	A - 908	15.07.19	10.10.2020	21.01.2021			✓
73	A - 1001	10.07.19	18.11.2020				
74	A - 1002	10.07.19	18.11.2020				
75	A - 1003	10.07.19	18.11.2020				
76	A - 1004	10.07.19	05.11.2020				
77	A - 1005	10.07.19	05.11.2020				
78	A - 1006	15.07.19	05.11.2020				
79	A - 1007	15.07.19	05.11.2020				
80	A - 1008	15.07.19	05.11.2020				

S. V. Subba Reddy

APPROVED BY
21 JAN 2021
S. V. Subba Reddy
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V Subba Reddy					
Last updated on		21-Jan-21					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020		
3	B - 103	31.12.19	26.06.2020	01.10.2020			
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx			
5	B - 105	10.07.19	04.11.19	11.02.2020			
6	B - 201	10.07.19	30.11.19	24.02.2020			
7	B - 202	31.12.19	10.08.2020	05.11.2020			
8	B - 203	31.12.19	10.08.2020	26.11.2020			
9	B - 204	31.12.19	10.08.2020	05.11.2020			
10	B - 205	10.07.19	30.11.19	24.02.2020			
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020		
12	B - 302	31.12.19	15.09.2020	03.12.2020			
13	B - 303	31.12.19	15.09.2020	31.12.2020			
14	B - 304	31.12.19	15.09.2020	17.12.2020			
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020		
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020		
17	B - 402	31.12.19	15.10.2020	07.01.2021			
18	B - 403	31.12.19	15.10.2020				
19	B - 404	31.12.19	14.10.2020				
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020		
21	B- 501	10.07.19	16.02.2020	26.05.2020			
22	B- 502	31.12.19	19.11.2020				
23	B- 503	31.12.19	19.11.2020				
24	B- 504	31.12.19	19.11.2020				
25	B- 505	10.07.19	16.02.2020	01.06.2020			
26	B- 601	10.07.19	11.03.2020	10.09.2020			
27	B- 602	31.12.19	19.12.2020				
28	B- 603	31.12.19	19.12.2020				
29	B- 604	31.12.19	19.12.2020				
30	B- 605	10.07.19	11.03.2020	10.09.2020			
31	B - 701	10.07.19	21.07.2020	20.10.2020			
32	B - 702	31.12.19					
33	B - 703	31.12.19					
34	B - 704	31.12.19					
35	B - 705	10.07.19	21.07.2020	20.10.2020			
36	B - 801	10.07.19	03.09.2020	31.12.2020			
37	B - 802	31.12.19					
38	B - 803	31.12.19					
39	B - 804	31.12.19					
40	B - 805	10.07.19	03.09.2020	03.12.2020			
41	B - 901	10.07.19	10.10.2020				
42	B - 902	31.12.19					
43	B - 903	31.12.19					
44	B - 904	31.12.19					
45	B - 905	10.07.19	10.10.2020	21.01.2021 ✓			
46	B - 1001	10.07.19	18.11.2020				
47	B - 1002	31.12.19					
48	B - 1003	31.12.19					
49	B - 1004	31.12.19					
50	B - 1005	10.07.19	18.11.2020				

S. V. Subba Reddy

APPROVED BY
 21 JAN 2021
 S. V. Subba Reddy
 Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S V Subba Reddy					
Last updated on		21-Jan-21					
Block No		Block - C (Flat No - 1 to 6)					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020			
2	C - 102	04.12.19	17.06.2020	10.09.2020			
3	C - 103	04.12.19	17.06.2020	16.09.2020			
4	C - 104	28.12.19	17.06.2020	01.10.2020			
5	C - 105	28.12.19	18.06.2020	24.09.2020			
6	C - 106	31.12.19	18.06.2020	01.10.2020			
7	C - 201	31.12.19	04.08.2020	12.11.2020			
8	C - 202	04.12.19	04.08.2020	12.11.2020			
9	C - 203	04.12.19	04.08.2020	12.11.2020			
10	C - 204	28.12.19	04.08.2020	15.10.2020			
11	C - 205	28.12.19	04.08.2020	03.12.2020			
12	C - 206	31.12.19	04.08.2020	12.11.2020			
13	C - 301	31.12.19	21.09.2020	17.12.2020			
14	C - 302	04.12.19	21.09.2020	17.12.2020			
15	C - 303	04.12.19	21.09.2020	17.12.2020			
16	C - 304	28.12.19	21.09.2020	17.12.2020			
17	C - 305	28.12.19	15.09.2020	10.12.2020			
18	C - 306	31.12.19	15.09.2020	31.12.2020			
19	C - 401	31.12.19	22.10.2020				
20	C - 402	04.12.19	22.10.2020				
21	C - 403	04.12.19	22.10.2020				
22	C - 404	28.12.19	22.10.2020	21.01.2021	✓		
23	C - 405	28.12.19	14.10.2020				
24	C - 406	31.12.19	14.10.2020				
25	C - 501	31.12.19	26.11.2020				
26	C - 502	04.12.19	26.11.2020				
27	C - 503	04.12.19	26.11.2020				
28	C - 504	28.12.19	26.11.2020				
29	C - 505	28.12.19	19.11.2020				
30	C - 506	31.12.19	19.11.2020				
31	C - 601	31.12.19	05.01.2021				
32	C - 602	04.12.19	05.01.2021				
33	C - 603	04.12.19	05.01.2021				
34	C - 604	28.12.19	05.01.2021				
35	C - 605	28.12.19	19.12.2020				
36	C - 606	31.12.19	19.12.2020				
37	C - 701	31.12.19					
38	C - 702	04.12.19					
39	C - 703	04.12.19					
40	C - 704	28.12.19					
41	C - 705	28.12.19					
42	C - 706	31.12.19					
43	C - 801	31.12.19					
44	C - 802	04.12.19					
45	C - 803	04.12.19					
46	C - 804	28.12.19					
47	C - 805	28.12.19					
48	C - 806	31.12.19					
49	C - 901	31.12.19					
50	C - 902	04.12.19					
51	C - 903	04.12.19					
52	C - 904	28.12.19					
53	C - 905	28.12.19					
54	C - 906	31.12.19					
55	C - 1001	31.12.19					
56	C - 1002	04.12.19					
57	C - 1003	04.12.19					
58	C - 1004	28.12.19					
59	C - 1005	28.12.19					
60	C - 1006	31.12.19					

Reddy

APPROVED BY
 21 JAN 2021
 S. V. Subba Reddy
 Project Manager