

Vista Home
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36AAGFV2068P1ZJ
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10970**
Ref.: **15465 dt. 18-Jan-2021**

Dated : 22-Jan-2021

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad
GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars		Amount
Windows GST 18%	66,040.00	₹ 77,927.00
INPUT-CGST	5,943.60	
INPUT-SGST	5,943.60	
OIE-Rounded Off	(-)0.20	
On Account of :		
Bieng on purchase of A1 windows against bill no:15465, dt:18/1/21, pono:73706, dt:9/1/21		
Amount (in words) :		
Indian Rupees Seventy Seven Thousand Nine Hundred Twenty Seven Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		21/01/2021		Prepared by:		NEHA	
PO/WO no.		73706		PO / WO Date.		09/01/2021	
Supplier Name		SSLP		PO/WO amount		77,927/-	
Firm/Company		Vista Homes		Project		Vista Homes	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	15465	18/01/2021		77,927/-			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						77,927/-	
Sl. No.	DC No.	DC Date	MRN No.	DC matches MRN			
1.	13175	18/01/2021	87641	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges							
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						77,927/-	
Amount E – PO / WO value:						97,927/-	
Amount F – Difference (A – E): GST-18%							
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☒ No				
Payment – due date			23/01/2021				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	21/01/2021						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-01-2021

Customer Details				Invoice No.	15465			
Vista Homes				Invoice Date.	18-01-2021			
Kapra, Opp to MRR School, Ecil				PO No.	73706			
SY.no.193				PO Date.	09-01-2021			
GSTIN : 36AAGFV2068P1ZJ				Req ID	62942			
				Req Date	08-01-2021			
				Loc Req No	180562			
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	2400 - Carpentry - windows - Al.sliding Windows 3		48	294.00	14,112.00	18	2,540.16	
	02 nos							
2	2402 - Carpentry - windows - Al.sliding Windows 3		112	325.50	36,456.00	18	6,562.08	
	07 nos							
3	2405 - Carpentry - windows - Al.sliding Windows 3		24	325.50	7,812.00	18	1,406.16	
	02 nos							
4	2414 - Carpentry - windows - Al. Ventilator - Top		16	472.50	7,560.00	18	1,360.80	
	04nos							
5	6188 - Miscellaneous - Hamali charges - NA - Per Sft		200	0.50	100.00	18	18.00	
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST				CGST		SGST		
5,943.60				5,943.60		Total Taxable Amount		
Total Invoice Amount				66,040.00		11,887.20		
Total Invoice Amount				77,927.20				

Rupees : Seventy Seven Thousand Nine Hundred Twenty Seven and Paise Twenty Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorized signatory

Purchase Order



73706

09.01.21 11:06:14

Page(s) 1 Of 1

09-01-2021 15:05:07

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	73706	180562
Doc Date	09-01-2021	
Quote No	Nil	
Quote Date	10-02-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2400 - Carpentry - windows - Al.sliding Windows 3 track - 6 ft X 4 ft - Sft 02 nos	48.00	294.00	0.00	18.00	16,652.16
2 2402 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 4 ft - Sft 07 nos	112.00	325.50	0.00	18.00	43,018.08
3 2405 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 3 ft - Sft 02 nos	24.00	325.50	0.00	18.00	9,218.16
4 2414 - Carpentry - windows - Al. Ventilator - Top hung - 2 ft X 2 ft - Sft 04nos	16.00	472.50	0.00	18.00	8,920.80
5 6188 - Miscellaneous - Hamali charges - NA - Per Sft	200.00	0.50	0.00	18.00	118.00
Total Order Value . . .					77,927.20

Rupees : Seventy Seven Thousand Nine Hundred Twenty Seven and Paise Twenty Only.

Terms and Conditions :-**Specification / Brand** Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a). Approved rates on dtd. 10/08/2018.**Payment Terms** After delivery & production of bill**Tax** All taxes included in above price.**Delivery Date** Within 4 days.**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Nil**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for E- 011,312 & F-105.**Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay.**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks**For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form - All Windows																			
Company		VISTA HOMES			Site & Phase		VISTA HOMES												
Req. no.		180562			Req. Date		07.01.2021												
Material required before		10.01.2021			ID no.		62942												
Prepared by:		T.MADHU			Approved by (sign):														
Flat / Block no:		E 011,312,F 105																	
Type A 1220 Sft 3BHK Order Value:		0 Flats																	
Type B 1220 Sft 3BHK Order Value:		1 Flats																	
Type C 950 Sft 2BHK Order Value:		2 Flats																	
Type D 950 Sft 2BHK Order Value:		0 Flats																	
S No.	Item Description	Units	Qty required for Type C 950 Sft 2BHK flat	Qty required for Type D 950 Sft 2BHK flat	Qty required for Type A 1220 Sft 3BHK flat	Qty required for Type B 1220 Sft 3BHK flat	Type C 950 2BHK flats requirement	Type D 950 2BHK flats requirement	Type A 1220 Sft 3 BHK flats requirement	Type B 1220 Sft 3 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft					
1	Sliding Windows 6'x4'	nos	1	1	-	-	2	-	-	1	2	-	2	48.0					
2	Sliding Windows 4'x4'	nos	2	2	3	3	2	-	-	1	7	-	7	112.0					
3	Sliding Windows 4'x3'	nos	1	-	1	1	2	-	-	1	2	-	2	24.0					
4	Sliding Windows 2'9"x4'	nos	-	-	-	1	-	-	-	1	1	-	1	11.0					
5	Sliding Windows 2'9"x3'6"	nos	-	1	-	-	2	-	-	1	-	-	-	-					
6	Ventilators 2'x2'	nos	2	2	2	2	2	-	-	1	4	-	4	24.0					
	Total										16	-	16	219.0					

73706 ✓
73707 ✓

APPROVED
11 JAN 2021
MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-01-2021

Customer Details		DC No.	13175
Vista Homes		DC Date.	18-01-2021
Kapra, Opp to MRR School, Ecil		PO No.	73706
SY.no.193		PO Date.	09-01-2021
GSTIN : 36AAGFV2068P1ZJ		Req ID	62942
		Req Date	08-01-2021
		Loc Req No	180562
	Description of Goods	HSN/SAC	Qty
1	2400 - Carpentry - windows - Al.sliding Windows 3 track - 6 ft X 4 ft - Sft		48
2	2402 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 4 ft - Sft		112
3	2405 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 3 ft - Sft		24
4	2414 - Carpentry - windows - Al. Ventilator - Top hung - 2 ft X 2 ft - Sft		16
5	6188 - Miscellaneous - Hamali charges - NA - Per Sft		200
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 8731	Dt: 18/01/21
MRN No: 87641	Dt:
Received By:	Sign: <i>N. K. S.</i>
Vista Homes	



for Summit Sales LLP

Kay
 Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP**TRANSIT COPY**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-01-2021

Customer Details				Invoice No.	15465		
Vista Homes				Invoice Date.	18-01-2021		
Kapra, Opp to MRR School, Ecil				PO No.	73706		
SY.no.193				PO Date.	09-01-2021		
GSTIN : 36AAGFV2068P1ZJ				Req ID	62942		
				Req Date	08-01-2021		
				Loc Req No	180562		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2400 - Carpentry - windows - Al.sliding Windows 3		48	294.00	14,112.00	18	2,540.16
	02 nos						
2	2402 - Carpentry - windows - Al.sliding Windows 3		112	325.50	36,456.00	18	6,562.08
	07 nos						
3	2405 - Carpentry - windows - Al.sliding Windows 3		24	325.50	7,812.00	18	1,406.16
	02 nos						
4	2414 - Carpentry - windows - Al. Ventilator - Top		16	472.50	7,560.00	18	1,360.80
	04nos						
5	6188 - Miscellaneous - Hamali charges - NA - Per Sft		200	0.50	100.00	18	18.00
6							
7							
8							
9							
10							
11							
12	INWARD Inward No: 28631 Dt: 18/01/21 VIRN No: 87641 Dt: Received By: Sign: <i>[Signature]</i> Vista Homes						
13							
14							
15							
IGST				CGST		SGST	
				5,943.60		5,943.60	
Total Taxable Amount				66,040.00		11,887.20	
Total Invoice Amount				77,927.20			
Rupees : Seventy Seven Thousand Nine Hundred Twenty Seven and Paise Twenty Only.							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

[Signature]
Authorised signatory