

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Dated : 23-Oct-2

o. : PUR/10874

ef.: 13532 dt. 6-Oct-2020

Party's Name: **SUP-Summit Sales LLP**
5-4-187/3&4, 2nd Floor, Soham Mansion
M G Road, Secunderabad
GSTIN/UIN : 36ADBFS3288A2Z7

Particulars		Amo
Electrical GST 12%	2,250.00	₹ 2,520
Input CGST	135.00	
Input SGST	135.00	


Account of :

Being amount credited to Summit Sales LLP towards purchase of tubelight fittings against vide bill no:13532 inv dt:06.10.2020 po.no:70966 po.dt:05.10.2020 Scan id:53220

Amount (in words) :

Indian Rupees Two Thousand Five Hundred Twenty Only

for SUP-Summit Sale



Prepared by: keerthana

Approved by

Receiver's Sigr

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID:- 5

Date: 7/10/20.		Prepared by: D.SOWMYA	
PO/WO no. 70966.		PO / WO Date. 5/10/20	
Supplier Name SSIp.		PO/WO amount 2,520	
Firm/Company Modi properties pvt ltd		Project MPL	
Sl. No.	Bill No.	Bill Date	Bill amount
1	13532	6/10/20.	2,520
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			2,520
Sl. No.	DC No	DC. Date	MRN No.
1.	11455	6/10/20	83684
2.			
3.			
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			2,520.
Amount E - PO / WO value:			2,526
Amount F - Difference (A - E): GST-18%			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☐ No	
Payment - due date		10.10.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			
Date	7/10/20	19/10	20/10/20

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space for additional sheets.

TAX INVOICE

Summit Sales LLP ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 06-10-20

Customer Details

Modi Properties Private Limited,
 Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

Invoice No. 13532
 Invoice Date. 06-10-2020
 PO No. 70966
 PO Date. 05-10-2020
 Req ID 60397
 Req Date 05-10-2020
 Loc Req No 11988

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 4663 - Electrical - other - Tubelight fitting - 4ft - nos	9405	10	225.00	2,250.00	12	270.00
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
IGST	CGST	SGST	Total Taxable Amount	2,250.00		270.00
	135.00	135.00	Total Invoice Amount	2,520.00		

Rupees : Two Thousand Five Hundred Twenty Only.

for Summit Sales LLP

Purchase Order

Page(s) 1 Of 1

05-10-2020 5:03:35 PM



70966

30.09.20 4:15:45

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	70966	11988
Doc Date	05-10-2020	
Quote No	Nil	
Quote Date	05-10-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4663 - Electrical - other - Tubelight fitting - 4ft - nos	10.00	225.00	0.00	12.00	2,520.00
Rupees : Two Thousand Five Hundred Twenty Only.					Total Order Value . . . 2,520.00

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.

Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty 10 years warranty.

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Payment as per actual receipt of material. Above order for Site use purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Requisition Form

Company Name:	Modi Properties Pvt Ltd	Date:	03-10-2020
Site & Phase :	May Flower Platinum	Time:	12:30
Supplier		Req.No.	11988
Material required before date:	06-10-2020	ID No.	60397

No	Description	Size	Quantity	Units	Inward No	D
1	Tube lights	4feet	10	Nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						



marks : for site use purpose

Prepared By	K.sravani	Approved by	SV.subbareddy
Signature & Date	03-10-2020	Sign. & Date	

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 06-10-20

Customer DetailsModi Properties Private Limited,
Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

DC No.	11455
DC Date.	06-10-2020
PO No.	70966
PO Date.	05-10-2020
Req ID	60397
Req Date	05-10-2020
Loc Req No	11988

Description of Goods		HSN/SAC	Qty
1	4663 - Electrical - other - Tubelight fitting - 4ft - nos	9405	10
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			

INWARD

Inward No. 44237	Dr 6/10/20
MRN No. 83684	Dr.
Received By	Sign: M. J. C. M.

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 06-10-20

Customer Details

Modi Properties Private Limited,
 Sy No. 82/1, Mallapur, Nacharam, Hyderabad

Invoice No. 13532
 Invoice Date. 06-10-2020
 PO No. 70966
 PO Date. 05-10-2020
 Req ID 60397
 Req Date 05-10-2020
 Loc Req No 11988

GSTIN: 36AABCM4761E1ZM

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 4663 - Electrical - other - Tubelight fitting - 4ft - nos	9405	10	225.00	2,250.00	12	270.00
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
61						
62						
63						
64						
65						
66						
67						
68						
69						
70						
71						
72						
73						
74						
75						
76						
77						
78						
79						
80						
81						
82						
83						
84						
85						
86						
87						
88						
89						
90						
91						
92						
93						
94						
95						
96						
97						
98						
99						
100						
IGST	CGST	SGST	Total Taxable Amount	2,250.00		270.00
	135.00	135.00	Total Invoice Amount	2,520.00		

es : Two Thousand Five Hundred Twenty Only.

INWARD

INVOICE 14237 Dt 6/10/20

for Summit Sales LLP

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

10875

No. : PUR/10875

Ref.: 080 dt. 19-Oct-2020

Party's Name: CONT-B Hanumanth

Dated : 23-0

Particulars		Amount
LSRD-Labour Charges		
LSRD-Allowance for Equipment		
LSRD-Allowance for Consumables	23,760.00	
Input SGST	23,760.00	₹ 70,09
Input CGST	11,880.00	
	5,346.00	
	5,346.00	

In Account of :

being amount credited to B Hanumanth towards paiting work done @ fkat no A101,A104,B101,A107,
A108 & B105 against invoice no 080 dt 19.10.2020

Amount (in words) :

Indian Rupees Seventy Thousand Ninety Two Only


for CONT-B Hanumanth

Prepared by: sangeetha

Approved by

Receiver's Signature

Scan 20: 533

proved by	Purchase Officer	Purchase Manager	Procurement	M.D.	Accounts – receiver of bill	Accountants	Accounts Manager
n:	 20/10/2020	 22/10	APPROVED				
e			20 OCT 2020				
			MINISH PARIKH MANAGER-PROCUREMENT				APPROVED BY  23 OCT 2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare IV for debit or credit as applicable.

Cell :9348955522

9177539300

8555022758

HANMANTH BOHINI

H.No.3-1-117/10/2, Chandiyannagar, Mallapur, Hyderabad - 500 076

me: Model Properties PUT LTM

Address : _____

TIN 36AABCLM4961B12M State T.S. Code 36

Invoice No. 080

Invoice Date : 19/10/20

Order No. / D.C. No. _____

Place of Supply : _____

[illegible]

Invoice Amount in Words Seven Thousand and 400/-

of Payment : Cash / Cheque No.

Date _____

Details : HDFC Banck

00421200054735

Code : HDFC0000042

: Paradise, Secunderabad

@ 21% will be charged for the delayed payments
not sold cannot be taken back or exchanged.
claims as per company norms.
these are subject to Hyderabad Jurisdiction only.

Receiver's Signature & Stamp

SUB TOTAL	59400-00
-----------	----------

DISCOUNT	
----------	--

Net Sale Value	59400.75
----------------	----------

Add : CGST @ 9% 526570

Add : SGST @9%

Add : IGST @	7
--------------	---

GRAND TOTAL	709.70
-------------	--------

For HANMANTH BOHINI

Signature _____

18-58746 to 58

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		388		Date - site bills Register		13/10/20	
Company Name:		MPPL		Site:		MFP	
Name of Contractor		B. Hanumanthu					
Nature of work		Painting work					
Work done		From Date		2/9/2020		To Date 11/10/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1	A 101, 104, B 101	4500	6/-	Sft	27000		
2	C 1500-sft flat						
3							
4	A-107, 108, B-105	5400	6/-	Sft	32400		
5	(1800 Sft)						
6							
7							
8							
9							
10							
11	Total:				59400/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M. I. SOHAM MOBI			
Date: 13/10/2020		Date: 15/10/2020		Date: 15 OCT 2020			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for completing labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:						MPPL				Approved		
Project:						May Flower Patinum						
Work Description:						Painting of Flat nos A-101, A-104, A-107, A-108, B-101, B-105 one coat of lappam work						
Name of the Contractor						B. Hanumanthu						
Prepared By						K. Narendar Reddy						
Date:						13-10-2020						
S No.						Item Head		A		D		
						Painting of Flat nos A-101, A-104, A-107, A-108, B-101, B-105 one coat of lappam work		Length		Nos.		
								Width		Height		
								Quantity		Units		
								E=AxBxCxD		F		
								G=Sum of E		Item Head Total		
1	Painting work						1 coat lappam work A-101, A-104, B-101-1500 sft flats	1,500.00	1.00	1.00	3.00	sft
2	Painting work						1 coat lappam work A-107, A-108, B-105-1800sft flats	1,800.00	1.00	1.00	3.00	sft

ESTIMATE SHEET									
Company Name:		MPPL						Approved	
Project:		May Flower Patinum							
Work Description:		Painting of Flat nos A-101, A-104, A-107, A-108, B-101, B-105 one coat of lappam work							
Name of the Contractor		B. Hanumanthu							
Prepared By:		K. Narendar Reddy							
Date:		13-10-2020							
S No.	Item Head	Item Description		Quantity	Units	Rate	Amount	Item Head Total	
	Painting of Flat nos A-101, A-104, A-107, A-108, B-101, B-105 one coat of lappam work								
1	Painting work	1 coat lappam work A-101, A-104, B-101-1500 sft flats		4,500.00	sft	6.00	27000		
2	Painting work	1 coat lappam work A-107, A-108, B-105-1800sft flats		5,400.00	sft	6.00	32400		
		GST 18%						59400	
		Total Amount						10692	
		Amount in words Seventy Thousand and Ninety Two Rupees only						70092	
Note : I & II coats lappam 40% of Rs. 30, 1 coat lappam 20% of Rs.30/- ie Rs.6/- and 18 % GST added									

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

V : PUR/10876
: 13334 dt. 22-Sep-2020

Dated : 23-Oct-2020

Party's Name: **SUP-Summit Sales LLP**
5-4-187/3&4, 2nd Floor, Soham Mansion
M G Road, Secunderabad
GSTIN/UID : **36ADBFS3288A2Z7**

Particulars		Amount
Indry Purchases GST 18%	19,200.00	₹ 22,656.00
out CGST	1,728.00	
out SGST	1,728.00	

Account of :

Being amount credited to Summit Sales LLP towards purchase of polyster fibres against vide bill no:13334 inv dt:22.09.2020 po.no:70142 po.dt:05.09.2020 scan id:53225

Amount (in words) :

Indian Rupees Twenty Two Thousand Six Hundred Fifty Six Only

for SUP-Summit Sales LI

Prepared by: keerthana

Approved by

Receiver's Signatu

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID:- 5322

Date:	28/9/20	Prepared by:	SOWMYA
PO/WO no.	70142	PO / WO Date.	5/9/20
Supplier Name	gsllp.	PO/WO amount	22,656
Firm/Company	Modi properties Pvt Ltd	Project	MPL
Bill No.	13334	Bill Date	22/9/20
		Bill amount	22,656

Amount A - Bills total (Excluding Transport & Hamali Charges):

1. No.	DC No	DC. Date	MRN No.	22,656
1.	11275	22/9/20	83250	DC matches MRN
2.				☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B - Other Credits :

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

Amount E - PO / WO value:

Amount F - Difference (A - E):

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
Difference between PO / Bill acceptable?	☒ Yes ☐ No (explained below)
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below)
Loss PO / WO	☒ Yes ☐ No - wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No
Payment - due date	26.9.2020

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill	Accountant	Accountant
Signature	[Signature]	[Signature]			[Signature]		
Date	28/9/20	19/10			20/10/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Additional sheets if quantity of bills is more than 10.

Summit Sales LLP

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

ORIGINAL INVOICE

Customer Details

Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN: 36AABCM4761E1ZM

[illegible]

pees : Twenty Two Thousand Six Hundred Fifty Six Only.

for Summit Sales Ltd.

Purchase Order

70142

03.09.20 11:50:23

From Company : **Modi Properties Pvt.Ltd.**
 5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
 G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
 5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	70142	11925
Doc Date	05-09-2020	
Quote No	Nil	
Quote Date	05-09-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1012 - Building material - Polyster Fibres - 6mm - pkts	480.00	40.00	0.00	18.00	22,656.00
Rupees : Twenty Two Thousand Six Hundred Fifty Six Only.					Total Order Value . . .
					22,656.00

Terms and Conditions :-

Specification / Brand	As per details given in the quotation.
Payment Terms	After Delivery & Production of bill
Tax	GST included in above price.
Delivery Date	Next Day.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Nil
Transportation Cost	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for site purpose
Completion Date	Nil
Measurement	Nil
Curity	Nil
Marks	

Requisition Form - Cement, Recron, Plasticizer		
Company	MPL	
Req. no.	11925	
Material required before	07.09.20	
Prepared by:	B.Nandini	
Flat / Block no:	Towards part 1 and p	
S No.	Item Description	Units
1	Cement - PPC	Bags
2	Cement - OPC	Bags
3	Recron	Packets
4	Plasticizer	lts
Notes:		
1 Round off cement to nearest load size		
2 Round off Recron to nearest packing size		
3 Round off plasticizer to nearest packing size		

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 22-09-20

Customer DetailsModi Properties Private Limited,
Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN: 36AABCM4761E1ZM

DC No.	11275
DC Date.	22-09-2020
PO No.	70142
PO Date.	05-09-2020
Req ID	59619
Req Date	05-09-2020
Loc Req No	11925

Description of Goods



HSN/SAC

Qty

1012 - Building material - Polyster Fibres - 6mm - pkts

55022000

480



for Summit Sales LLP

Authorised signature

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Supplier / Customer / Transporter - Copy

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

TRANSIT COPY
1 of 1 : 22-09-2020

Customer Details

Modi Properties Private Limited,
Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

Invoice No.	13334
Invoice Date.	22-09-2020
PO No.	70142
PO Date.	05-09-2020
Req ID	59619
Req Date	05-09-2020
Loc Req No	11925

Description of Goods				HSN/SAC	Qty	Loc Req No		11925		
1	1012 - Building material - Polyster Fibres - 6mm -				55022000	480	Rate	Gross	Tax%	Tax Amt
2							40.00	19,200.00	18	3,456.00
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
IGST				CGST		SGST		Total Taxable Amount		
				1,728.00		1,728.00		19,200.00		
								3,456.00		
								22,656.00		

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Dated : 23-Oct-2020

PUR/10877
11 dt. 5-Oct-2020

Name: **CONT-Yousuf Ali**
2-2-20/A/1, Rahat Nagar,
Amberpet
Hyderabad
V/UIN : 36AFBPY8773N1ZE

Particulars	Amount
	1,85,476.00
Celing GST 18%	16,692.84
CGST	16,692.84
SGST	0.32
Rounded Off	
	₹ 2,18,862.00

Account of :
being amount credited to yousuf towards gypsum false ceiling work done for A401,A403,A405&
desinger false ceiling and plan false ceiling against invoice no 211 dt 5.10.2020
Amount (in words) :
Indian Rupees Two Lakh Eighteen Thousand Eight Hundred Sixty Two Only

for CONT-Yousuf Ali

Approved by

Receiver's Signature







002
PURCHASE DIVISION,
Advice for approval for credit to contractor

Scan ID: 53324

Date:	20/10/2020	Prepared by:	T.D. Murthy
WO no.	69545	WO date.	11/08/2020
Contractor Name	Yousuf Ali	WO amount - A	Rs. 4,38,641/-
Firm/Company	Modi Properties PVT LTD	Project name	MPL
Nature of work	False Ceiling		
Plot/flat/block no.	A- 401,403,404,405.		
Request for payment date	06/10/2020	Request for payment amount - B	Rs. 1,85,476/-
ST on bills - C	Rs. 33,386/-	Total D = B + C	Rs. 2,18,862/-
Work done from	20/08/2020	Work done to	29/09/2020
No	Bill No.	Bill date	Bill amount
	211	05/10/2020	Rs. 2,18,862/-
	-	-	-
	-	-	-
	-	-	-
Amount E - Bills total			Rs. 2,18,862/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and % transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,18,862/-
Amount J - Difference A-B (should be nil)			Rs. 2,53,165/-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☐ Yes ☐ No (explained below)		
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below),		
Excess WO	☐ Yes ☒ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	24/10/2020		

Remarks: Estimate and measurement sheet is attached. Above bill is for part payment. PO not closed, awaiting for

Balance work.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts - receiver of bill	Accountants	Accounts Manager
							
Date:	20/10/2020						

Notes: 1. In case amount to be credited to contractor and the bills total does not match, reference IV for debitor.

TAX INVOICE

Cell: 98858643

**YOUSUF ALI
INTERIORS**

Spl.in Gypsum False Ceiling, Gypsum Partition, Pvc False Ceiling, Grid Ceiling,
Thermocol, Boarders, Flowers & etc, All types of False Ceiling Work is done

2-2-50/A/1, Rahat Nagar, Amberpet, Hyderabad, Telangana - 500 013.


GSTIN : 36AFBPY 8773N1ZE

M/s. Modi Properties Pvt. LtdAddress: Hyderabad.

Phone: _____

GSTIN: 36AARCM4TG1E1ZMInvoice No. 211 Date: 05/10/20P.o. No. 69545 Date: _____

No.	PARTICULARS	HSN Code	Quantity	Rate	Amount
	Gypsum False Ceiling Work (A-401-A-403 A-404-A405)				
1	Designer false ceiling	—	3204	39	124,956
2	Plain false ceiling	—	1780	34	60520



Total Amount Before Tax	185,476.
CGST % 9	16,693.
SGST % 9	16,693.
IGST %	
Grand Total	218,862

For **YOUSUF ALI**

Authorized Signatory

IP: 58716

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	374	Date - site bills Register	05/10/2020			
Company Name:	M P P L	Site:	near Flower platform			
Name of Contractor	YOUSUF Ali					
Nature of work	False ceiling, work - Gypsum					
Work done	From Date	To Date				
	20/8/2020	29/9/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-401 - Design Ceiling	801 Sft	39/-	Sft	31,239 = 0	
2.	Plan Ceiling	445 Sft	34/-	Sft	15,130 = 0	
3.	A-403 - Design Ceiling	801 Sft	39/-	Sft	31,239 = 0	
4.	Plan Ceiling	445 Sft	34/-	Sft	15,130 = 0	
5.	A-404 - Design Ceiling	801 Sft	39/-	Sft	31,239 = 0	
6.	Plan Ceiling	445 Sft	34/-	Sft	15,130 = 0	
7.	A-405 - Design Ceiling	801 Sft	39/-	Sft	31,239 = 0	
8.	Plan Ceiling	445 Sft	34/-	Sft	15,130 = 0	
9.	Total				1,85,476 = 0	
10.	AST 18%				33,386 = 0	
11.	Total:				2,18,862 = 0	
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.	69545		PO/WO date:		11/8/2020	
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05/10/2020		Date: 06/10/2020		Date: -7 OCT 2020		
Sign: [Signature]		Sign: [Signature]		Sign: SOHAM MOJI CHIEF DIRECTOR		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign : YOUSUF Ali

MEASUREMENT SHEET											
Company Name:		MPPL				Approved					
Project:		May Flower Patinum									
Work Description:		Designer And Plain ceiling False Ceiling Work at A-401, A-403, A-404, A-405-Luxury Flats									
Name of the Contractor		Yousuf Ali									
Prepared By		K. Narendra Reddy									
Date:		05-10-2020									
S No.	Item Head	Item Description			A	B	C	D	E=AxBxCxD	F	G=Sum of E
Designer And Plain ceiling False Ceiling Work at A-401, A-403, A-404, A-405-Luxury Flats											
1	Flat No. A-401	Drawing		12.25	11.00	1.00	1.00	1.00	135 sft		
		Vertical		132.00	1.00	1.00	1.00	1.00	132 Rft		
											267
		Dining		16.50	10.00	1.00	1.00	1.00	165 sft		
		Cut out		7.00	1.50	1.00	1.00	1.00	11 sft		
		vertical		177.00	1.00	1.00	1.00	1.00	177 Rft		
		Rafters		129.00	1.00	1.00	1.00	1.00	129 Rft		
		passage		12.00	4.00	1.00	1.00	1.00	48 sft		
		cut out		3.50	1.25	1.00	1.00	1.00	4 sft		
											534
		Total Designer Area									801
		Master Bed Room		13.50	12.00	1.00	1.00	1.00	162 sft		
		Dressing		9.00	5.00	1.00	1.00	1.00	45 sft		
											207
		Children Bed Room		12.00	10.50	1.00	1.00	1.00	126 sft		
											126
		Guest Bed Room		10.50	10.00	1.00	1.00	1.00	105 sft		
		cut out		4.50	1.50	1.00	1.00	1.00	7 sft		
											112
		Total Plain Ceiling area									445
2	Flat No. A-403	Drawing		12.25	11.00	1.00	1.00	1.00	135 sft		
		Vertical		132.00	1.00	1.00	1.00	1.00	132 Rft		
											267
		Dining		16.50	10.00	1.00	1.00	1.00	165 sft		
		Cut out		7.00	1.50	1.00	1.00	1.00	11 sft		
		vertical		177.00	1.00	1.00	1.00	1.00	177 Rft		
		Rafters		129.00	1.00	1.00	1.00	1.00	129 Rft		
		passage		12.00	4.00	1.00	1.00	1.00	48 sft		

	Dining	16.50	10.00	1.00	1.00	165 sft	
	Cut out	7.00	1.50	1.00	1.00	11 sft	
	vertical	177.00	1.00	1.00	1.00	177 Rft	
	Rafters	129.00	1.00	1.00	1.00	129 Rft	
	passage	12.00	4.00	1.00	1.00	48 sft	
	cut out	3.50	1.25	1.00	1.00	4 sft	
	Total Designer Area						534
							801
	Master Bed Room	13.50	12.00	1.00	1.00	162 sft	
	Dressing	9.00	5.00	1.00	1.00	45 sft	
							207
	Children Bed Room	12.00	10.50	1.00	1.00	126 sft	
							128
	Guest Bed Room	10.50	10.00	1.00	1.00	105 sft	
	cut out	4.50	1.50	1.00	1.00	7 sft	
	Total Plain Ceiling area						112
							445

Purchase Order

From Company : **Modi Properties Pvt.Ltd.**
 5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
 G S T No. : 36AABCM4761E1ZM

Or



11.08.20 11:32:00

Supplier Details

Mr. Yousuf Ali
 #2-2-50/A/1, Rahat Nagar, Amberpet, Hyderabad - 500013

GSTIN 36AFBPY8773N1ZE

9885864330

Doc No	69545	11873
Doc Date	11-08-2020	
Quote No	Nil	
Quote Date	11-08-2020	
SupplyType	Supply And Installation	

Kind Attn : Mr. Yousuf Ali

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Design	6,550.00	39.00	0.00	18.00	301,431.00
2 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	3,420.00	34.00	0.00	18.00	137,210.40
Rupees : Four Lakh(s) Thirty Eight Thousand Six Hundred Forty One and Paise Forty Only.					Total Order Value . . . 438,641.40

Terms and Conditions :-

Specification / Brand	Above rate as per guideline cir.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.
Payment Terms	60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.
Tax	All taxes included in above price.
Delivery Date	Within 4days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	One year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for Gypsum False ceiling for A-401, A-403, A-404, A-405, A-407, A-408, B-405 luxury flats use purpose.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

1 Part bill received for flats - A-401, 403
 and bal bill for flats - A-407, 408
 B-405

af
 19/10/20

Missing #

59095

69545

Prepared By	K. Narendar Reddy	Approved by	S.V. Subba Reddy
1. & Date	11-08-2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
11-08-2020

S.V.Subba Reddy
APPROVED BY
- 4 SEP 2020
✓
SOHAM MODI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

03-09-2020 15:00:38

Original / Office Copy / Purchase Div.Co)

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Draft PO for Approval

Supplier Details

Mr. Yousuf Ali
#2-2-50/A/1, Rahat Nagar, Amberpet, Hyderabad - 500013

GSTIN 0

9885864330

Doc No	69545	11873
Doc Date	11-08-2020	
Quote No	Nil	
Quote Date	11-08-2020	
SupplyType	Supply And Installation	

Kind Attn : Mr. Yousuf Ali

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Design	6,550.00	39.00	0.00	18.00	301,431.00
2 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	3,420.00	34.00	0.00	18.00	137,210.40
Rupees : Four Lakh(s) Thirty Eight Thousand Six Hundred Forty One and Paise Fourty Only.					Total Order Value ... 438,641.40

Terms and Conditions :-

Specification / Brand	Above rate as per guideline cir.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.
Payment Terms	60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.
Tax	All taxes included in above price.
Delivery Date	Within 4days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	One year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for Gypsum False ceiling for A-401, A-403,A-404,A-405,A407,A408,B-405 luxury flats use purpose. Work to be completed in 4days. Penalty of 5% of order value per week shall be lavied for delay.
Completion Date	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Measurment	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Security	
Remarks	

APPROVED BY
- 4 SEP 2020
SOHAM MODI
MANAGING DIRECTOR.

T.O. N. Patel
27/9/20

Modi Properties Pvt Ltd Mayflower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 23-Oct-2020

: PUR/10878
13499 dt. 30-Sep-2020

y's Name: **SUP-Summit Sales LLP**
5-4-187/3&4, 2nd Floor, Soham Mansion
M G Road, Secunderabad
IN/UIN : 36ADBFS3288A2Z7

Particulars	Amount
Electrical GST 18%	24,587.00
CGST	2,212.83
SGST	2,212.83
Rounded Off	0.34
	₹ 29,013.00

count of :
Being amount credited to Summit Sales LLP towards purchase of electrical material against vide bill
no:13499 inv dt:30.09.2020 po.no:70541 po.dt:18.09.2020 scan id:53202
nt (in words) :
Indian Rupees Twenty Nine Thousand Thirteen Only

for SUP-Summit Sales LLP

Approved by: keerthana

Approved by

Receiver's Signature

San 10-53202

PURCHASE DIVISION
Advice for approval for credit to supplier

ate:	5/10/20	Prepared by:	D.SOWMYA
O/WO no.	70541	PO / WO Date.	18/9/20
upplier Name	SS Ip.	PO/WO amount	80,211
rm/Company	Modi properties prvt ltd	Project	MPL
No.	Bill No.	Bill Date	Bill amount
	13499	30/9/20	29,012

mount A – Bills total(Excluding Transport & Hamali Charges):

No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	11425	30/9/20	NA 83557	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

mount B – Other Credits : Transportation charges

mount C – Other Debits :

mount D (D=A+B-C) – Amount to be credited to the supplier:

mount E – PO / WO value:

mount F – Difference (A – E): GST-18%

Quantity received as per PO /WO	☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
difference between PO / Bill acceptable?	☐ Yes ☐ No (explained below)
Excess / short material received	☐ Approved – within acceptable limits ☐ No (explained below)
Excess PO / W?O	☒ Yes ☐ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. _____ /- ☐ No
Payment – due date	10.10.2020

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Signature	Signature	Signature	Signature	Signature	Signature	Signature	Signature
Date	5/10/20	19/10			20/10/20		23/10/20

es: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Classify and attach.

APPROVED BY
23 OCT 2020

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Supplier / Customer / Transporter - Copy

1 of 1 : 30-09-2020

Modi Properties Private Limited.,
Plot No. 82/1, Mallapur, Nacharam, Hyderabad

ISTIN: 36AABCM4761E1ZM

Customer Details Modi Properties Private Limited., Plot No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM					Invoice No.		13499	
					Invoice Date.		30-09-2020	
					PO No.		70541	
					PO Date.		18-09-2020	
					Req ID		59936	
					Req Date		16-09-2020	
					Loc Req No		11951	
Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2			39172310	165	56.00	9,240.00	18	1,663.20
4777 - Electrical - conducting - Junction Box - 25mm			39174000	245	22.00	5,390.00	18	970.20
4775 - Electrical - conducting - Bends - 25 mm - nos 1.5mm				95	7.00	665.00	18	119.70
4616 - Electrical - other - Metal box - 6way - nos			85365020	76	34.00	2,584.00	18	465.12
4547 - Electrical - other - Distribution Board - 3 4 w			8537	4	1260.00	5,040.00	18	907.20
4548 - Electrical - other - Distribution Board - Single			8537	4	317.00	1,268.00	18	228.24
9537 - Tools - Hacksaw blade - double - nos			8202	40	10.00	400.00	18	72.00
IGST	CGST	SGST	Total Taxable Amount		24,587.00			4,425.66
	2,212.83	2,212.83	Total Invoice Amount		29,012.66			

rupees : Twenty Nine Thousand Twelve and Paise Sixty Six Only.

for Summit Sales ~~LLP~~

Purchase Order



70541

17.09.20 3:46:38

Original /

Page(s) 1 Of 2 18-09-2020 5:29:05 PM

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7
040-66335551 9618244433

Doc No	70541	11951
Doc Date	18-09-2020	
Quote No	Nil	
Quote Date	08-05-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	365.00	56.00	0.00	18.00	24,119.20
2 4777 - Electrical - conducting - Junction Box - 25mm - nos	485.00	22.00	0.00	18.00	12,590.60
3 4775 - Electrical - conducting - Bends - 25 mm - nos 1.5mm	595.00	7.00	0.00	18.00	4,914.70
4 4585 - Electrical - other - Insulation tape - NA - nos	92.00	10.00	0.00	18.00	1,085.60
5 4617 - Electrical - other - Metal box - 8way - nos	61.00	37.00	0.00	18.00	2,663.26
6 4616 - Electrical - other - Metal box - 6way - nos	376.00	34.00	0.00	18.00	15,085.12
7 4613 - Electrical - other - Metal box - 2way - nos	60.00	18.00	0.00	18.00	1,274.40
8 4547 - Electrical - other - Distribution Board - 3 Phase - 4w	9.00	1,260.00	0.00	18.00	13,381.20
9 4548 - Electrical - other - Distribution Board - Single Phase - nos	9.00	317.00	0.00	18.00	3,366.54
10 9537 - Tools - Hacksaw blade - double - nos	90.00	10.00	0.00	18.00	1,062.00
11 2137 - Carpentry - hardware - MS Nails - 2 1/2 In - kgs	9.00	63.00	0.00	18.00	669.06

Total Order Value . . . **80,211.68**
Rupees : Eighty Thousand Two Hundred Eleven and Paise Sixty Eight Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.
Payment Terms After Delivery & Production of bill
Tax GST included in above price.
Delivery Date Next Day.
Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.

① Part Bill received
Bill No: 13319
Amt: 51,199/-
Dt: 21/9/20
Balance: 29,012/- Receivable
28/9/20

Purchase Order

Page(s) 2 Of 2

18-09-2020 5:29:05 PM

Original / Office Copy / Purchase Div. Copy

Penalty For Delay

Nil

Transportation Cost

Transport cost shall be borne by us.

Warranty

Nil

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above items for C-201 to 206 B -202,203,204 purpose

Completion Date

Nil

Measurment

Nil

Security

Nil

Remarks

Form - Electrical Conducting - Internal

MPL	11951	Site & Phase	May Flower Platinum							
20/09/2020	20/09/2020	Req. Date	16/09/2020							
K.Narendar Reddy	ID no.		59936							
no:	Approved by (sign):									
Flat nos- C-201 to C-206, B-202, B-203, B-204										
ft 3BHK Order Value:	4	Flats								
00 Sft 3BHK Order Value:	4	Flats								
40 Sft 3BHK Order Value:	1	Flats								
Item Description	Units	Qty required for Type I 1500 ft 3BHK Order Value	Type III 1800 Sft 3BHK flats requirement	Qty required for Type II 1500 ft 3BHK Order Value	Type IV 2140 Sft 4BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1 PVC Pipe 1.2mm Thick	Nos	40.0	60.0	1	65	465.0	100	365.00		
2 PVC Junction Box 4 way	Nos	45.0	60.0	1	65	485.0	0	485.00		
3 PVC Bends	Nos	60.0	70.0	1	75	595.0	0	595.00		
4 Insulation Tapes	Nos	10.0	10.0	1	12	92.0	0	92.00		
5 Hacksaw blade - two side	Nos	10.0	10.0	1	10	90.0	0	90.00		
6 DB Box 4 Way-3 phase	Nos	1.0	1.0	1	1	9.0	0	9.00		
7 DB For Changeover	Nos	1.0	1.0	1	1	9.0	0	9.00		
8 8 Way Metal Box	Nos	7.0	8.0	1	9	61.0	0	61.00		
9 6 Way Metal Box	Nos	40.0	42.0	1	48	376.0	0	376.00		
2 2 Way Metal Box	Nos	6.0	7.0	1	8	60.0	0	60.00		
Nails- 2 1/2"	kg	1.0	1.0	1	1	9.0	0	9.00		
Total						2242.00	100.00	2142.00		

pipes round off order to nearest bundles.

APPROVED

17 SEP 2020

MINISH PARIKH
MANAGER PROCUREMENT

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Driver / Customer / Transporter - Copy


GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 30-09-2020

odi Properties Private Limited.,
'No. 82/1, Mallapur, Nacharam, Hyderabad

STIN: 36AABCM4761E1ZM

DC No.	11425
DC Date.	30-09-2020
PO No.	70541
PO Date.	18-09-2020
Req ID	59936
Req Date	16-09-2020
Loc Req No	11951

[illegible]

INWARD	
Inward No: 4206	Date: 30/9/20
MRN No: 857	Dr:
Received By:	Sign: <i>Nizam</i>

for Summit Sales ~~LLP~~

Authorized signatory:

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

ier / Customer / Transporter - Copy

1 of 1 : 30-09-2020

Customer Details	Invoice No.	13499
di Properties Private Limited,.	Invoice Date.	30-09-2020
No. 82/1, Mallapur, Nacharam, Hyderabad	PO No.	70541
	PO Date.	18-09-2020
	Req ID	59936
	Req Date	16-09-2020
STIN : 36AABCM4761E1ZM	Loc Req No	11951

[illegible]

Rupees : Twenty Nine Thousand Twelve and Paise Sixty Six Only.

INWARD

for Summit Sales LLP

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Io. : PUR/10879
ef. : 162 dt. 19-Oct-2020

Dated : 23-Oct-

arty's Name: **B Basappa**
3-1-117/3/A,Chandiya Nagar,Mallapur
Hyderabad
ISTIN/UIIN : **36ARYPB7461M1Z0**

Particulars		Amot
SRD-Labour Charges		
SRD-Allowance for Equipment	38,880.00	₹ 1,14,696.
SRD-Allowance for Consumables	38,880.00	
iput CGST	19,440.00	
iput SGST	8,748.00	
	8,748.00	
Account of :		
being amount credited to B Basappa towards 1st coat luppum work done @flat no A501,502,503,504, 505,B501,A506,507,508 B505 against invoice no 162 dt 19.10.2020		
ount (in words) :		
Indian Rupees One Lakh Fourteen Thousand Six Hundred Ninety Six Only		

for CONT-B Basapi

pared by: sangeetha

Approved by

Receiver's Signatur

PURCHASE DIVISION,
Advice for approval for credit to contractor

Scan ID: 53327

e:	20/10/2020	Prepared by:	T.D. Murthy
no.	-	WO date.	-
Contractor Name	Bohini Basappa	WO amount - A	-
m/Company	Modi Properties PVT LTD	Project name	MPL
ture of work	Painting work		
lla/flat/block no.	A-501 to 508,B-501 & 505.		
request for payment date	07/10/2020	Request for payment amount - B	Rs. 97,200/-
ST on bills - C	Rs. 17,496/-	Total D = B + C	Rs. 1,14,696/-
ork done from	10/09/2020	Work done to	03/10/2020
. No	Bill No.	Bill date	Bill amount
	162	19/10/2020	Rs. 1,14,696/-
	-	-	-
	-	-	-
	-	-	-
Amount E - Bills total			Rs. 1,14,696/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 0% transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,14,696/-
Amount J - Difference A-B (should be nil)			-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☐ Yes ☐ No (explained below)		
Excess / short material received	☐ Approved within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No		
Payment - due date	24/10/2020		

Remarks: Estimate and measurement sheet is attached.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accounts Receiver of bill	Accountants	Accounts Manager
Sign:							
Date	22/10/2020	25/10	20/10/2020	20 OCT 2020	20 OCT 2020	23/10	23/10

APPROVED BY
20 OCT 2020
SOHAM MODI
MANAGING DIRECTOR

Notes: 1. In case amount to be credited to contractor and the bills total den...



BOHINI BASAPPA

3-1-117/3/A, Chandiya Nagar, Mallapur, Hyderabad - 500 076.

ame: Modi Properties Pvt Ltd

Address : _____

ST IN: 86AABCLM4961B12M State T.S. Code 76

Invoice No. 162

Invoice Date : 19/10/20

Order No. / D.C. No. _____

Place of Supply : _____

[illegible]

it @ 21% will be charged for the delayed payments
once sold cannot be taken back or exchanged.
ity claims as per company norms.
utes are subject toe Hyderabad Jurisdiction only.

Receiver's Signature & Stamp

For BOHINI BASAPPA

Signature

TP: 88731

**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		380		Date - site bills Register		07/10/2020	
Company Name:		MPL		Site:		mmy Flower plantation	
Name of Contractor		B. Basappa					
Nature of work		PAVING work					
Work done		From Date		10/9/2020		To Date	
						3/10/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	1. cost of						
2.	A-501, A-502, A-503	9000 sft	6/-	sft	54,000 = P		
3.	A-504, A-505, B-501						
4.							
5.	A-506, A-507, A-508	7200 sft	6/-	sft	43,200 = P		
6.	B-505						
7.	Total				97,200 = P		
8.	AST 18%				17,496 = P		
9.							
10.							
11.	Total:				1,14,696 = P		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07/10/2020		Date: 08/10/2020		Date:			
Sign: <i>[Signature]</i>		Sign: Nagalakshmi		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
08 OCT 2020
SOMNATH D. S.
MANAGING DIRECTOR

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Dated : 23-Oct-2020

: PUR/10880
13519 dt. 5-Oct-2020

/s Name: SUP-Summit Sales LLP
5-4-187/3&4,2nd Floor, Soham Mansion
M G Road, Secunderabad
IN/UIN : 36ADBFS3288A2Z7

Particulars	Amount	
	3,937.50	₹ 9,809.00
	3,000.00	
	1,375.00	
mbing GST 18%	748.13	
ols GST 18%	748.13	
nsumables GST 18%	0.24	
ut CGST		
ut SGST		
E-Rounded Off		

Account of :

Being amount credited to Summit Sales LLP towards purchase of green hose pipe, labour helmet
male, bleach powder against vide bill no:13519 inv dt:05.10.2020 po.no:70884 po.dt:30.09.2020 scan id:53254

Amount (in words) :

Indian Rupees Nine Thousand Eight Hundred Nine Only

for SUP-Summit Sales I

Receiver's Signa

Prepared by: keerthana

Approved by

PURCHASE DIVISION
Advice for approval for credit to supplier

SLC/ID: 53254

ate:	7/10/20.	Prepared by:	D.SOWMYA
3/WO no.	70884	PO / WO Date.	30/9/20
upplier Name	csllp.	PO/WO amount	9,808
irm/Company	Modi properties pvt ltd	Project	MPL
l. No.	Bill No.	Bill Date	Bill amount
	13519	5/10/20.	9,808
			/

Amount A – Bills total(Excluding Transport & Hamali Charges): 9,808

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	11442	5/10/20	88652	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 9,808

Amount E – PO / WO value: 9,808

Amount F – Difference (A – E): GST-18%

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☐ Yes ☐ No (explained below)
Excess / short material received	☐ Approved – within acceptable limits ☐ No (explained below)
Close PO / W?O	☒ Yes ☐ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. ☒ No
Payment – due date	10.10.2020

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accountant
Sign:					Keerthana		
Date	7/10/20				20/10/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit.

APPROVED BY
JAYA PRAKASH
20/10/20

Summit Sales LLP

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-10-2020

Customer Details

Modi Properties Private Limited,
Plot No. 82/1, Mallapur, Nacharam, Hyderabad

STIN: 36AABCM4761E1ZM

Invoice No.	13519
Invoice Date.	05-10-2020
PO No.	70884
PO Date.	30-09-2020
Req ID	60347
Req Date	30-09-2020
Loc Req No	11980

[illegible]

IGST	CGST	SGST	Total Taxable Amount	8,312.50		1,496.26
	748.13	748.13	Total Invoice Amount	9,808.75		

rupees : Nine Thousand Eight Hundred Eight and Paise Seventy Five Only.

for Summit Sales LLC

Purchase Order

Page(s) 1 Of 1

30-09-2020 3:05:46 PM



70884

28.09.20 5:24:35

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 70884 11980

Doc Date 30-09-2020

Quote No Nil

Quote Date 30-09-2020

SupplyType Supply

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name		Qty	Rate	Dis%	GST	Amount
1	7353 - Plumbing - other - Green Hose pipe - Other - Mtrs 5 bundles	150.00	26.25	0.00	18.00	4,646.25
2	9593 - Tools - Labour helmet male - NA - Nos	50.00	60.00	0.00	18.00	3,540.00
3	4067 - Consumables - Bleach powder - NA - kgs	25.00	55.00	0.00	18.00	1,622.50
Rupees : Nine Thousand Eight Hundred Eight and Paise Seventy Five Only.						Total Order Value . . . 9,808.75

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.

Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for curing purpose.

Completion Date NA

Measurment NA

Security Nil

Remarks

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-10-202

Customer DetailsModi Properties Private Limited,
Sy No. 82/1, Mallapur, Nacharam, Hyderabad

DC No.	11442
DC Date.	05-10-2020
PO No.	70884
PO Date.	30-09-2020
Req ID	60347
Req Date	30-09-2020
Loc Req No	11980

GSTIN : 36AABCM4761E1ZM

Description of Goods		HSN/SAC	Qty
1	7353 - Plumbing - other - Green Hose pipe - Other - Mtrs		
2	9593 - Tools - Labour helmet male - NA - Nos		150
3	4067 - Consumables - Bleach powder - NA - kgs	6506	50
4			25
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

subject to Hyderabad Jurisdiction

INWARD	
In-ward No: 11244	Dt: 5/10/20
MRN No: 8362	Dt:
Received By	Sign:

for Summit Sales LLP

Authorised signature:

GSTIN/UNI: 36ACQFS2044C1Z7

Supplier / Customer / Transporter - Copy

Modi Properties Private Limited.,
Sy No. 82/1, Mallapur, Nacharam, Hyderabad

GSTIN : 36AABCM4761E1ZM

[illegible]

pees : Nine Thousand Eight Hundred Eight and Paise Seventy Five Only.

INWARD

Inwendig 4274 Dt 5/10/20

for Summit Sales LLC

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Dated : 23-Oct-2020

: PUR/10881
13518 dt. 5-Oct-2020**'s Name: SUP-Summit Sales LLP**
5-4-187/3&4,2nd Floor,Soham Mansion
M G Road,Secunderabad
IN/UID : 36ADBFS3288A2Z7

Particulars		Amount
dry Purchases GST 12%	1,122.00	₹ 1,257.00
it CGST	67.32	
it SGST	67.32	
-Rounded Off	0.36	
Account of :		
Being amount credited to Summit Sales LLP towards purchase of gova rope against vide bill		
no:13518 inv dt:05.10.2020 po.no:70845 po.dt:29.09.2020 scan id:53250		
Amount (in words) :		
Indian Rupees One Thousand Two Hundred Fifty Seven Only		

for SUP-Summit Sales LL

pared by: keerthana

Approved by

Receiver's Signatur

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID: 53250

7/10/20.		Prepared by:	D.SOWMYA
WO no.	70845	PO / WO Date.	29/9/20
Supplier Name	SS/Ip.	PO/WO amount	1,256
Supplier/Company	Modi properties pvt ltd	Project	MPL
No.	Bill No.	Bill Date	Bill amount
	13518	5/10/20.	1,256.

Amount A – Bills total (Excluding Transport & Hamali Charges):

1,256

No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	11441	5/10/20	83693	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B – Other Credits : Transportation charges

—

Amount C – Other Debits :

—

Amount D (D=A+B-C) – Amount to be credited to the supplier:

1,256.

Amount E – PO / WO value:

1,256.

Amount F – Difference (A – E): GST-18%

Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☒ Yes ☐ No (explained below)
Excess / short material received	☐ Approved – within acceptable limits ☐ No (explained below)
Close PO / WO?	☒ Yes ☐ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. ☒ No
Payment – due date	10.10.2020

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>			<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	7/10/20	16/10/20			20/10/20	23/10/20	23/10/20

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attached

Summit Sales LLP

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-10-2020

[illegible]

Rupees : One Thousand Two Hundred Fifty Six and Paise Sixty Four Only.

for Summit Sales LP

Supplier Details

Summit Sales LLP

5-4-18/7/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	Doc Date	Quote No	Quote Date	Supply Type
70845	29-09-2020	Nil	29-09-2020	Supply
11975				

Purchase Order for the Supply of following Items.

Kind Attn : Hamendra, Prabhakar

Item Name	Qty	Rate	Dis%	GST	Amount
1 6025 - Miscellaneous - Gova rope - NA - bundles	6.00	187.00	0.00	12.00	1,256.64
Total Order Value . . .					1,256.64

Rupees : One Thousand Two Hundred Fifty Six and Paise Sixty Four Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms

After Delivery & Production of bill

Tax

All taxes included in above price.

Delivery Date

Next Working Day.

Delivery Location

May Flower Platinum

Sy 82/1, Mallapur, Nacharam.

Phone. 7680971999

Penalty For Delay

Nil

Transportation Cost

Transport cost shall be borne by us.

Warranty

Nil

Advance Paid

Nil

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for site use purpose.

Completion Date

NA

Measurement

NA

Security

Nil

Remarks

For Modi Properties Pvt.Ltd.

Authorised Signatory

Name :

Name :

Date : / /

For Summit Sales LLP

Accepted the above Terms And Conditions

Requisition Form

Company Name:	Modi Properties Pvt Ltd	Date:	28-09-2020
Plot Phase :	May Flower Platinum	Time:	11:38
Plot Area:		Req.No.	11975
Plot required before date:	30-09-2020	ID No.	60283

[illegible]

Remarks : For site use purpose

Prepared By	K.sravani	Approved by	SV.subbareddy
Sign. & Date	30-09-2020	Sign. & Date	

Summit Sales LLP

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

Customer Details

DC No.

11441

DC Date.

05-10-2020

PO No.

70845

PO Date.

29-09-2020

Req ID

60283

Req Date

28-09-2020

Loc Req No

11975

STIN : 36AABCM4761E1ZM

	Description of Goods	HSN/SAC	Qty
1	6025 - Miscellaneous - Gova rope - NA - bundles	8431	6
2			
3			
4			
5			
6			
7			
8			
9			
0			
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD

In word No 1245

05/15/20

MRN No: 22602

De:

Received By

Signs

for Summit Sales ~~LLR~~

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Sec 2, Hyderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-10-2020

Customer Details Modi Properties Private Limited., Plot No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN: 36AABCM4761E1ZM				Invoice No.		13518			
				Invoice Date.		05-10-2020			
				PO No.		70845			
				PO Date.		29-09-2020			
				Req ID		60283			
				Req Date		28-09-2020			
				Loc Req No		11975			
Description of Goods				HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6025 - Miscellaneous - Gova rope - NA - bundles			8431	6	187.00	1,122.00	12	134.64
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		1,122.00	134.64
		67.32		67.32		Total Invoice Amount		1,256.64	

Rupees : One Thousand Two Hundred Fifty Six and Paise Sixty Four Only.

INWARD

for Summit Sales LLP

No. : PUR/10882
Ref.:

mayflower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Party's Name: CONT-S Manjula

Dated : 20

Particulars

LSUD-Labour Charges
LSUD-Allowance for Equipment

3,27,584.00
13,10,336.00

Am
₹ 16,37,92

Account of :
Being amount credited to Ch.mallesham towards Ablock column 8 shuttering barding and concreting
work work done from dt:02.03.2020 to 22.3.2020
Int (in words) :
Indian Rupees Sixteen Lakh Thirty Seven Thousand Nine Hundred Twenty Only

ad by: sangeetha

Approved by



for CONT-S Manjula

Receiver's Signature

Maytower Pvt Ltd Maytower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10883
Ref.:

Dated : 23-0

Party's Name: **CONT-CH Malleshham**

Particulars	Amc
LSUD-Labour Charges	48,910.00
LSUD-Allowance for Equipment	1,95,642.00
	₹ 2,44,552

Account of :
Being amount credited to Ch.malleshham towards footing area of shuttering bar bending ,concreting C
Block work done from dt:29.09.2019 to14.10.2019
Amount (In words) :
Indian Rupees Two Lakh Forty Four Thousand Five Hundred Fifty Two Only

Prepared by: sangeetha

Approved by



for CONT-CH Malleshham

Receiver's Signature

Purchase Voucher

Io. : PUR/10884
ef.:

Dated : 23-Oct.

Party's Name: **CONT-CH Malleshham**

Particulars	Amount
SUD-Labour Charges	36,836.00
SUD-Allowance for Equipment	1,47,341.00
	₹ 1,84,177.

Account of :
Being amount credited to ChMalleshham towards Cblock footings and R/w wall footing shuttering , bar bending and casting work done from dt: 25.10.2019 to 11.11.2019
Amount (in words) :
Indian Rupees One Lakh Eighty Four Thousand One Hundred Seventy Seven Only

for CONT-CH Malleshham

pared by: sangeetha

Approved by

Receiver's Signature

Purchase Voucher

No. : PUR/10885
Ref.:

Dated : 23-01

Party's Name: **CONT-CH Mallesham**

Particulars		Amount
LSUD-Labour Charges	30,605.00	₹ 1,53,02
LSUD-Allowance for Consumables	1,22,422.00	
In Account of :		
Being amount credited to Ch mallesham towards Cblock footings and R/W wall footing shuttering bar bending and casting work work done from dt:25.10.2019 to 11.11.2019		
Amount (in words) :		
Indian Rupees One Lakh Fifty Three Thousand Twenty Seven Only		

for CONT-CH Mallesh

Prepared by: sangeetha

Approved by

Receiver's Signatu

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10886

Ref.:

Dated : 23-06

Party's Name: **CONT-CH Malleshham**

Particulars		Amc
SUD-Labour Charges	21,345.00	₹ 1,06,726
IWRD-Allowance for Equipment	85,381.00	
n Account of :		
Being amount credited to ch.malleshham towards CBlock footings shuttering , bar bending and casting work work done from dt:20.11.2019 to 25.11.2019		
ount (in words) :		
Indian Rupees One Lakh Six Thousand Seven Hundred Twenty Six Only		

for CONT-CH Malleshham

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10887
Ref.:

Party's Name: **CONT-CH Mallesham**

Dated : 23-0

Particulars		Amount
LSUD-Labour Charges	72,810.00	
LSUD-Allowance for Equipment	2,91,240.00	₹ 3,64,05

Account of :

Being amount credited to Ch.mallesham towards B&C blocks footings shuttering bar bending and casting work work done from dt;2.12.2019 to 12.12.2019

Amount (in words) :

Indian Rupees Three Lakh Sixty Four Thousand Fifty Only

for CONT-CH Mallesha

Prepared by: sangeetha

Approved by



Receiver's Signature

Purchase Voucher

Io. : PUR/10888
ef.:

arty's Name: **CONT-CH Mallesham**

Dated : 23-Oct-

Particulars	Amount
SUD-Labour Charges	53,333.00
SUD-Allowance for Equipment	2,13,332.00
	₹ 2,66,665.00

Account of :
Being amout credited to ch.mallesham towards of B& c blocks footings col , pedestals shuttering bar
bending and casting work work done from dt:2.12.2019 to24.12.2019
unt (in words):
Indian Rupees Two Lakh Sixty Six Thousand Six Hundred Sixty Five Only

for CONT-CH Mallesham

ared by: sangeetha

Approved by



Receiver's Signature

Purchase Voucher

No. : PUR/10889
Ref.:

Dated : 23-0

Party's Name: **CONT-CH Mallesham**

Particulars		Amount
LSUD-Labour Charges	1,45,997.00	₹ 7,29,98
LSUD-Allowance for Equipment	5,83,991.00	
n Account of : Being amount credited to Ch.Mallesham towards B & C Blocks plinth beams & R/W walls Shuttering, bar bending and casting work work done from dt:20.12.2019 to 31.12.2019 Amount (In words) : Indian Rupees Seven Lakh Twenty Nine Thousand Nine Hundred Eighty Eight Only		

for CONT-CH Mallesha

pared by: sangeetha

Approved by

Receiver's Signatur

Purchase Voucher

No. : PUR/10890
Ref.:

Dated : 23-01-2020

Party's Name: **CONT-CH Malleshham**

Particulars	Amount
LSUD-Labour Charges	69,563.00
LSUD-Allowance for Equipment	2,78,252.00
	₹ 3,47,815.00

Account of :
Being amount credited to CH.Malleshham towards B&c blocks col -01 shuttering , bar bending and casting work work done from dt:04.01.2020 to 07.01.2020
Amount (In words) :
Indian Rupees Three Lakh Forty Seven Thousand Eight Hundred Fifteen Only

for CONT-CH Malleshham

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

O. : PUR/10891

af.:

Dated : 23-Oct-20

arty's Name: **CONT-CH Mallesham**

Particulars	Amount
SUD-Labour Charges	2,52,520.00
SUD-Allowance for Equipment	10,10,082.00
	₹ 12,62,602.00

Account of :

being amount credited to CH.mallesham towards B & C blocks slab -01 shuttering ,ba bending and casting work work done from dt:04.1.2020 to 04.02.2020

ount (in words) :

Indian Rupees Twelve Lakh Sixty Two Thousand Six Hundred Two Only

for CONT-CH Mallesham

pared by: sangeetha

Approved by

Receiver's Signatur

Modi Properties Pvt Ltd Mayfower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

Io. : PUR/10892
ef.:

Dated : 23-Oct-

Party's Name: **CONT-CH Mallesham**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	1,31,014.00 5,24,056.00	₹ 6,55,070
In Account of :		
Being amount credited to ch .mallesham towards B&c blocks col-02 shuttering, bar bending and casting work work done from dt:08.02.2020 dt:14.02.2020		
Amount (in words) :		
Indian Rupees Six Lakh Fifty Five Thousand Seventy Only		

for CONT-CH Mallesham

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Io. : PUR/10893
ef.:

Dated : 23-Oct-

Party's Name: **CONT-G Snehalatha**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	1,20,000.00	₹ 3,00,000
SUD-Allowance for Consumables	1,20,000.00	
	60,000.00	

for CONT-G Snehalatha

Prepared by: sangeetha

Approved by 

Receiver's Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Io. : PUR/10894

ef.:

Dated : 23-Oct-1

arty's Name: **CONT-G Snehalatha**

Particulars	Amount
SUD-Labour Charges	
SUD-Allowance for Equipment	68,000.00
SUD-Allowance for Consumables	68,000.00
	34,000.00
	₹ 1,70,000.

Account of :
Being amount credited towards broken rocks shifting charges from sy. no. 82/1 to out side work done from 01.04.2019 to 14.04.2019
Amount (In words) :
Indian Rupees One Lakh Seventy Thousand Only

for CONT-G Snehalatha

pared by: sangeetha

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10895

Ref.:

Dated : 23-Oct

Party's Name: CONT-G Snehalatha

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	1,20,000.00	₹ 3,00,000
SUD-Allowance for Consumables	1,20,000.00	
	60,000.00	

Account of :

Being amount credited to G Snehalatha towards Rock cutting in open area at C block work done from 28.06.2019 to 06.07.2019

Amount (in words) :

Indian Rupees Three Lakh Only

for CONT-G Snehalatha

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

: PUR/10896

Dated : 23-Oct-202

ty's Name: **CONT-G Snehalatha**

Particulars	Amount
UD-Labour Charges	
UD-Allowance for Equipment	18,000.00
UD-Allowance for Consumables	36,000.00
	36,000.00
	₹ 90,000.0

Account of :
Being amount credited to G Snehalatha towards Rock Shifting of loose boulders to GMR. work done from 11.07.2019 to 12.07.2019
ount (in words) :
Indian Rupees Ninety Thousand Only

for CONT-G Snehalath

pared by: sangeetha

Approved by

Receiver's Signatur

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10897
Ref.:

Dated : 23-Oct

Party's Name: **CONT-G Snehalatha**

Particulars		Amo
SUD-Labour Charges		
SUD-Allowance for Equipment	1,60,152.00	₹ 4,00,380
SUD-Allowance for Consumables	1,60,152.00	
	80,076.00	
Account of :		
Being amount credited to G Snehalatha towards excavation and backfilling of soil at A Block. work done from 03.06.2019 to 09.07.2019		
Amount (in words) :		
Indian Rupees Four Lakh Three Hundred Eighty Only		

for CONT-G Snehalatha

Prepared by: sangeetha

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Io. : PUR/10898
ef.:

Dated : 23-Oct-

Party's Name: **CONT-G Snehalatha**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	2,00,000.00	₹ 5,00,000
SUD-Allowance for Consumables	1,00,000.00	
	2,00,000.00	

for CONT-G Snehalatha

Prepared by: sangeetha

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10899

Ref.:

Dated : 23-Oct

Party's Name: **CONT-G Snehalatha**

Particulars		Amo
SUD-Labour Charges		
SUD-Allowance for Equipment	83,382.00	₹ 2,08,455
SUD-Allowance for Consumables	83,382.00	
	41,691.00	

n Account of :
Being amount credited to towards Excavation of B& C blocks footings work done from dt20.10.2019 to29.11.2019
Amount (In words) :
Indian Rupees Two Lakh Eight Thousand Four Hundred Fifty Five Only

for CONT-G Snehalatha

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10900
Ref.:

Dated : 23-Oct

Party's Name: CONT- K Krishna

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	896.00	₹ 2,240
SUD-Allowance for Consumables	896.00	
	448.00	

Account of :
Being amount credited to K Krishna towards scaffolding for hoarding at south side work done from 15.07.2019 to 17.07.2019
Amount (In words) :
Indian Rupees Two Thousand Two Hundred Forty Only

for CONT- K Krish

Prepared by: sangeetha

Approved by

Receiver's Signatu

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

o. : PUR/10901

of.:

Dated : 23-Oct-2

arty's Name: **CONT- K Krishna**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	2,600.00	₹ 6,500.00
SUD-Allowance for Consumables	2,600.00	
	1,300.00	

Account of :
Being amount credited to K Krishna towards Scaffolding work for hoarding at south side. work done from 25.07.2019 to 10.08.2019

Amount (in words) :
Indian Rupees Six Thousand Five Hundred Only

for CONT- K Krish

pared by: sangeetha

Approved by



Receiver's Signatu

Modi Properties Pvt Ltd Maytower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10902

Ref.:

Dated : 23-Oct

Party's Name: CONT- K Krishna

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	26,208.00	₹ 65,520
SUD-Allowance for Consumables	26,208.00	
	13,104.00	

Account of :

Being amount credited to K.krishna towards scaffolding work for drive way slab castin work done from
dt:10.09.2019 to 01.10.2019

Amount (in words) :
Indian Rupees Sixty Five Thousand Five Hundred Twenty Only

for CONT- K Krish

Prepared by: sangeetha

Approved by



Receiver's Signatu

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10903

Ref.:

Dated : 23-Oct

Party's Name: **CONT- K Krishna**

Particulars	Amount
SUD-Labour Charges	
SUD-Allowance for Equipment	2,444.00
SUD-Allowance for Consumables	2,444.00
	1,222.00
	₹ 6,110.

Account of :

Being amount credited to k.Krishna towards Ablock 8 flats ,B1 ,B5 and club house col-02
hacking work vide bill no:77 dt:13.11.2019 work done from 25.10.2019 to 31.10.2019

Amount (in words) :

Indian Rupees Six Thousand One Hundred Ten Only

for **CONT- K Krishn**

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10904

Ref.:

Dated : 23-Oct

Party's Name: CONT- K Krishna

Particulars		Amo
.SUD-Labour Charges		
.SUD-Allowance for Equipment	6,876.00	₹ 17,190
.SUD-Allowance for Consumables	6,876.00	
	3,438.00	
1 Account of :		
Being amount credited to K.krishna towards Ablock club house and B block B1 and B5 slab 1 hacking work vide bill no:71 dt:12.11.2019 work done from 10.09.2019 to 28.09.2019		
Amount (in words) :		
Indian Rupees Seventeen Thousand One Hundred Ninety Only		

for CONT- K Krish

Prepared by: sangeetha

Approved by



Receiver's Signatu

Purchase Voucher

No. : PUR/10905
Ref.:

Dated : 23-06

Party's Name: **CONT- K Krishna**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	3,744.00	₹ 9,360.00
SUD-Allowance for Consumables	3,744.00	
	1,872.00	
n Account of :		
Being amount credited to K.Krishna towards scaffolding removing for driveway slab at Ablock vide bill no:79 dt:13.11.2019 work done from dt:25.10.2019 to 05.11.2019		
Amount (In words) :		
Indian Rupees Nine Thousand Three Hundred Sixty Only		

for CONT- K Krish

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

Io. : PUR/10906
ef.:

Dated : 23-Oct-

arty's Name: **CONT- K Krishna**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	1,885.00	₹ 4,713.
SUD-Labour Charges	1,885.00	
	943.00	
Account of : Being amount credited to K.krishna towards Ablock 8 Flats ,B1,B5 and club house col-01 hacking work work done from dt:10.10.2019 to 13.10.2019 Amount (in words) : Indian Rupees Four Thousand Seven Hundred Thirteen Only		

for CONT- K Krish

epared by: sangeetha

Approved by

Receiver's Signatu

No. : PUR/10907
Ref.:

Dated : 23-0

Party's Name: **CONT- K Krishna**

Particulars	Amount
LSUD-Labour Charges	6,838.00
LSUD-Allowance for Equipment	6,838.00
LSUD-Allowance for Consumables	3,418.00
	₹ 17,094.00

In Account of :

Being amount credited to K.Krishna towards Ablock 8flats , B1,B5, and club house slab -02 hacking work work done from dt:10.11.2019 to 15.11.2019

Amount (In words) :

Indian Rupees Seventeen Thousand Ninety Four Only

for CONT- K Krish

Prepared by: sangeetha

Approved by



Receiver's Signature

Modi Properties Pvt Ltd Maytower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10908

Ref.:

Dated : 23-Oct

Party's Name: **CONT- K Krishna**

Particulars		Amount
SUD-Labour Charges		
SUD-Allowance for Equipment	10,638.00	₹ 26,595
SUD-Allowance for Consumables	10,638.00	
	5,319.00	

Account of :

Being amount credited to K.krishna towards south side sump wall hacking and scaffolding work done from dt:10.11.2019 to 20.11.2019

Amount (in words) :

Indian Rupees Twenty Six Thousand Five Hundred Ninety Five Only

for CONT- K Krish

Prepared by: sangeetha

Approved by



Receiver's Signature