



Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	30.01.21	
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya	
Report From / To	23.01.21 (Saturday) -30.01.21 (Saturday)	Approved by:	T.MADHU	
Report Date	30.01.21			
List of requisitions numbers missing in the report*: Nil				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date		Item Description	Reason for not preparing PO/WO#
180540	29.12.20	1,2	Letter Box	PO Not Made
180597	25.01.21	1 to 9	MS Pipes	PO Not Made
180598	25.01.21	1 to 8	Hi-Tec Clamp	PO Not Made
180601	27.01.21	1	Fire Extinguisher	PO Not Made
180602	27.01.21	1	Main Door Light	PO Not Made
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
99940	11.11.20	1	Generator AMF Pannel Board	Material is ready with Supplier
180536	29.12.20	1	Luminous Boards	Material is ready with SSLLP
180538	29.12.20	1 to 5	SS Name Plates	Material is ready with supplier
180539	29.12.20	1 to 10	SS Name Plates	Material is ready with supplier
180541	29.12.20	1	Cricket Net	No Stock with Supplier
180564	10.01.21	1 to 8	Grills	Material is ready with SSLLP
180576	13.01.21	1	Cistern Set(Cera)	Material is ready with Supplier
180578	13.01.21	1 & 2	Modular Kitchen	Material is ready with Supplier
180590	23.01.21	1 & 2	Acid, Brush	Material is ready with SSLLP
180594	23.01.21	1	Armour cable	Material is ready with Supplier
180595	23.01.21	1 to 3, 7, 8	Wall Hang WC	Material is ready with SSLLP
180596	25.01.21	1 to 9	GI Tread rod	Material is ready with Supplier
180599	25.01.21	1	Acid	Material is ready with supplier
180600	25.01.21	1 & 2	Wire Brush Rod cutting blade	Material is ready with SSLLP
No. of gate passes issued this week: 01 From No. 2577 To No. 2577				
Delivery van site visit on: 23.01.21, 27.01.21, 28.01.21				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl. No. during the week	From No.	20518	To No.	20541
Items not ordered but received:				
Items sent to HO /vendor that are pending for repair:- Nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date	30/01/21			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!