

Anx - D - Milestone report

Annexure - D - send weekly																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		</
----------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
27	27	A2 -2bhk	1,100	13/Oct/17	8/May/18	1/Aug/18	28/Feb/19	8/Mar/19	26/Jun/19	2/Jul/19	20/Oct/19	20/Oct/19
28	28	A2 -2bhk	1,100	13/Oct/17	21/Feb/18	20/Apr/18	28/Feb/19	16/Apr/19	28/Dec/19	13/Jun/20	29/Feb/20	29/Feb/20
29	29	A2 Morig	2,040	20/May/19	26/Jul/19	2/Nov/19	29/Apr/20					
30	30	A2 Morig	2,040	20/May/19	23/Jul/19	2/Nov/19	22/Apr/20					
31	31	A2 Morig	2,040	16/Apr/19	11/Jul/19	2/Nov/19	9/May/20					
32	32	A2 Morig	2,040	25/Mar/19	29/Jun/19	4/Nov/19	22/Apr/20					
33	33	A1 -2bhk	1,100	26/Jul/18	23/Jun/19	28/May/19	25/Nov/19	24/Dec/19	10/Jun/20	2/Aug/20	8/Nov/20	12/Nov/20
34	34	A1 -2bhk	1,100	28/Nov/17	8/Mar/19	13/Jul/19	8/Nov/19	29/Sep/20	8/Oct/20	16/Oct/20	18/Jun/21	10/Nov/20
35	35	A1 -3bhk	2,050	25/Nov/17	29/Jun/19	24/Aug/19	14/Jun/20	29/Sep/20	11/Jul/20	13/Jul/20	10/Sep/20	10/Nov/20
36	36	A1 -2bhk	1,100	22/Nov/17	30/Jun/19	15/May/19	3/Sep/19	8/Nov/19	24/Jun/20	4/Mar/20	10/Jul/20	19/Jun/20
37	37	A1 -2bhk	1,100	20/Nov/17	5/Feb/19	15/May/19	13/Sep/19	24/Jun/20	3/Oct/20	16/Jul/20	26/Sep/20	28/Sep/20
38	38	A1 -2bhk	1,100	18/Nov/17	8/Feb/19	10/Aug/19	11/Dec/19	14/Feb/20	5/Nov/20	9/Nov/20	20/Sep/20	26/Sep/20
39	39	A1 -3bhk	2,040	17/Nov/17	23/Feb/19	10/Aug/19	4/Feb/20	20/Feb/20	27/Feb/20	15/May/20	28/Dec/20	28/Dec/20
40	40	A1 -2bhk	1,100	14/Nov/17	30/Apr/19	10/Aug/19	21/Dec/19	7/Jun/20	27/Feb/20	15/May/20	4/Jul/20	4/Jul/20
41	41	A2 -3bhk	2,040	18/Oct/17	17/Oct/18	13/Feb/19	22/Jun/19	12/Jul/19	21/Mar/20	18/Jun/20	15/Feb/20	15/Feb/20
42	42	A2 -3bhk	2,040	18/Oct/17	3/Aug/18	13/Feb/19	15/Jul/19	10/Aug/19	21/Mar/20	23/Jul/20	28/Jul/20	28/Jul/20
43	43	A2 -2bhk	1,100	23/Oct/17	11/Jul/18	29/Nov/18	18/Apr/19	12/Nov/19	2/Jul/20	2/Jul/20	25/Sep/20	25/Sep/20
44	44	A2 -4bhk	2,040	25/Oct/17	17/Jul/18	25/Feb/19	13/Sep/19	1/Nov/19	31/Aug/20	17/Sep/20		
45	45	A2 -2bhk	1,100	25/Oct/17	13/Aug/18	29/Nov/18	11/Jun/19	25/Jul/19	25/Aug/20	31/Aug/20	15/Jun/21	15/Jun/21
46	46	A2 -2bhk	1,100	8/Nov/17	2/Dec/18	9/Feb/19	11/Jun/19	1/Aug/19	24/Feb/20	14/Mar/20	15/Jun/21	15/Jun/21
47	47	A2 -4bhk	2,040	12/Nov/17	5/Dec/18	2/Apr/19	8/Jul/19	27/Nov/19	11/Feb/20	19/Jun/20	30/Aug/20	30/Aug/20
48	48	A2 -2bhk	1,100	12/Nov/17	28/Nov/18	9/Feb/19	11/Sep/19	23/Sep/19	18/Jun/20	19/Jun/20	26/Oct/20	26/Oct/20
49	49	A2 -3bhk	2,040	13/Nov/17	12/Dec/18	18/Apr/19	7/Jun/20	14/Jun/20	21/Jun/20	25/Jun/20	15/Jul/20	15/Jul/20
50	50	A1 -2bhk	1,100	30/Jun/18	5/Dec/18	25/Feb/19	25/Jun/19	13/Oct/20	19/Mar/20	19/Mar/20	8/Dec/20	8/Dec/20
51	51	A1 -2bhk	1,100	19/Dec/17	28/Oct/18	25/Feb/19	25/Jun/19	14/Dec/19	11/Jun/20	6/Jul/20	6/Jul/20	6/Jul/20
52	52	A1 -2bhk	1,100	23/Dec/17	10/Nov/18	25/Feb/19	17/Sep/19	21/Dec/19	13/Jun/20	6/Jul/20	6/Jul/20	6/Jul/20
53	53	A1 -2bhk	1,100	26/Dec/17	24/Nov/18	25/Mar/19	17/Jul/19	21/Dec/19	31/Jul/20	31/Jul/20		
54	54	A1 -3bhk	2,040	26/Dec/17	20/Nov/18	10/Jun/19	17/Jul/19	7/Jun/20	2/Aug/20	25/Aug/20		
55	55	A1 -3bhk	2,040	8/Jun/18	8/Oct/18	16/Apr/19	26/Aug/19	19/Dec/19	12/Aug/20	25/Aug/20		
56	56	A1 -3bhk	2,040	18/Jun/18	26/Sep/18	13/Feb/19	8/Jul/19	19/Dec/19	12/Aug/20	25/Aug/20		
57	57	A1 -3bhk	2,040	19/Jun/18	20/Sep/18	13/Feb/19	8/Jul/19	18/Sep/19	8/Feb/20	18/Aug/20		
58	58	A1 -2bhk	1,100	22/Jun/18	10/Sep/18	25/Nov/18	22/Jul/19	25/Jun/19	16/Oct/20	1/Nov/20		

Continued on Page 3

Project Manager
SILVER OAK VILLAS LLP

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
59	59	A1 -3bhk	2,040	13/May/18	6/Sep/18	25/Nov/18	29/May/19	18/Sep/19	13/Aug/20	18/Aug/20	
60	60	A2 -3bhk	2,040	22/Aug/18	26/Dec/18	10/Aug/19	31/Jan/20	17/Sep/20			
61	61	A2 -3bhk	2,040	20/Jun/18	10/Nov/18	21/Aug/19	19/Dec/19	27/Feb/20	19/Oct/20	9/Nov/20	17/Jan/21
62	62	A2 -2bhk	1,100	19/Jun/18	28/Nov/18	10/Aug/19	5/Nov/19	25/Feb/20	19/Oct/20	26/Nov/20	
63	63	A2 -2bhk	1,100	15/Apr/18	28/Nov/18	5/Jul/19	4/Nov/19	25/Feb/20	23/Jul/20	3/Aug/20	25/Oct/20
64	64	A2 -2bhk	1,100	18/Jun/18	2/Dec/18	5/Jul/19	22/Nov/19	15/Feb/20	23/Jul/20	2/Aug/20	23/Sep/20
65	65	A2 -2bhk	1,100	7/Jul/18	12/Dec/18	15/Jun/19	14/Dec/19	29/Apr/20	17/Sep/20	8/Dec/20	
66	66	A2 -3bhk	2,040	7/Jul/18	15/Dec/18	17/Jul/19	22/Jan/20	29/Apr/20	23/Nov/20	3/Dec/20	10/Jan/21
67	67	A2 -3bhk	2,040	4/Oct/18	26/Dec/18	18/Jun/19	11/Dec/19	19/Dec/19	10/Mar/20	2/May/20	25/Oct/20
68	68	A2 -3bhk	2,040	6/Oct/18	20/Dec/18	17/Jun/19	1/Nov/19	18/Aug/20			5/Nov/20

Certified by:

[Signature]

Project Manager
SILVER OAK VILLAS LLP


Certified by:

[Signature]

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - D - Milestone report04-02-2021

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:		Rohan Constructions										
Project name:		SOV LLP										
Date:		04/02/2021										
Note:		Prepare the statement for all the villas in the project.										
S No	Villa no- 4BHK)	Type (2, 3, SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession	
1	83	A2 -2bhk	1,100	4/Aug/18	13/Nov/18	17/Apr/19	1/Oct/19	1/Nov/19	25/Feb/20	31/Jul/20		
2	84	A2 -2bhk	1,100	4/Aug/18	16/Nov/18	17/Apr/19	4/Sep/19	5/Nov/19	27/Feb/20	24/Jul/20	12/Oct/20	12/Oct/20
3	85	A2 -3bhk	2,040	3/Aug/18	20/Nov/18	8/May/19	17/Oct/19	15/Feb/20	2/Nov/20	12/Nov/20		
4	86	A2 -2bhk	1,100	2/Aug/18	5/Nov/18	10/Apr/19	30/Sep/19	9/Dec/19	5/Mar/20	11/Sep/20		
5	87	A2 -2bhk	1,100	26/Jul/18	4/Nov/18	1/Apr/19	20/Aug/19	27/Nov/19	5/Jun/20	10/Jun/20	11/Nov/20	12/Nov/20
6	88	A2 -2bhk	1,100	26/Jul/18	2/Nov/18	28/Mar/19	29/Aug/19	22/Jan/20	27/Feb/20	4/Jun/20	16/Jul/20	16/Jul/20
7	89	A2 -2bhk	1,100	24/May/18	27/Sep/18	31/Dec/18	15/Jun/19	8/Oct/20	19/Oct/20	9/Nov/20	11/Dec/20	14/Dec/20
8	90	A2 -3bhk	2,040	24/May/18	20/Sep/18	9/Feb/19	31/May/19	21/Mar/20	11/Dec/20	22/Dec/20	14/Dec/02	14/Dec/20
9	91	A2 -2bhk	1,100	4/Apr/18	24/Aug/18	10/Dec/18	23/May/19	29/Apr/20	11/Sep/20	12/Sep/20	16/Nov/20	16/Nov/20
10	92	A2 -4bhk	2,040	4/Apr/18	22/Aug/18	12/Mar/19	7/May/19	28/Dec/19	10/Dec/20	11/Dec/20		
11	93	A2 -4bhk	2,040	3/Apr/18	27/Jun/18	28/Nov/18	16/Apr/19	23/Aug/19	22/Dec/20			
12	94	A2 -2bhk	1,100	22/Mar/18	4/Jul/18	25/Sep/18	9/Apr/19	6/Aug/19	23/Nov/20	4/Dec/20		
13	95	Mort-3Bhk	2,040	24/Mar/18	4/Jul/18	22/Nov/18	8/Apr/19	29/10/2020	3/Oct/20	31/Oct/20	12/Nov/20	

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS

Certified by:

 Project Manager
 SILVER OAK VILLAS