

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	Modi Realty Miryalaguda LLP	Date:	06.02.2021
Site:	AVR Gulmohar Homes	Prepared by:	K. Vijitha
Report From / To	31.01.2021 to 06.02.2021	Approved by:	Zakir
Report Date	06.02.2021		
List of requisitions numbers missing in the report :			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
165284	1.02.2021	1	8mm H glass with logo of project
Reason for not preparing PO/WO			
Req. Sent for MD's approval			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
165122	12.09.2020	1,2	Black granite
165197	11.11.2020	1 to 37	CPVC
165205	23.11.2020	3	Ace External Emulsion
165225	14.12.2020	1 to 3	MS Telescopic pole
165235	21.12.2020	1 to 8	Al. windows
165238	22.12.2020	1 to 3	hammer
165250	4.1.2021	1 to 5	Door frames
165251	4.01.2021	3,14,17,20,22	Cp fitting
165258	4.01.2021	2	Ace External Emulsion
165262	5.01.2021	1	Digital Camera
165269	12.01.2021	1,4,5,8	Bathroom Tiles
165275	12.01.2021	1to 10	TAN Brown Granite materials
16281	29.01.2021	4,13	Bends & covers
165283	30.01.2021	1	Wall Cutting Blades
No. of gate passes issued this week:		nill	From No. nill To No. nill
Delivery van last site visit on:		6.02.2021 (salman)	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl.No. during the week	From No.	13370	To No. 14445
Items not ordered but received:			
Other corrections & remarks: we sent chipping machine for repairing purpose on 23.12.2020 .please send back that as soon as possible.			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date		6/2/21	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajakumarn@modiproperties.com on **Asset Sunday**. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!