

QC - Concrete Cube Testing Report.															
Company:		SOVLLP													
Project:		SOV													
Report for Month:		Dec & Jan -20 - 21.													
Prepared By:		QC Team													
Date:		05-02-2021													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab/ Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
7390	10-12-2020	RMC	M25	RCPL		102	Col	2	9-1-21	30	25.0	570.0	25.3		
											25.0	585.0	26.0	25.7	
											25.0	580.0	25.8		
7391	13-12-2020	RMC	M20	RCPL		115	Slab	2	9-1-21	27	20.0	455.0	20.2		
											20.0	455.0	20.2	20.1	
											20.0	445.0	19.8		
7392	13-12-2020	RMC	M20	RCPL		116	Slab	2	9-1-21	27	20.0	465.0	20.7		
											20.0	465.0	20.7	20.4	
											20.0	450.0	20.0		
7393	14-12-2020	RMC	M25	RCPL		101	Col	2	22-12-20	8	17.5	395.0	17.6		
											17.5	400.0	17.8	17.6	
											17.5	395.0	17.6		
7393	14-12-2020	RMC	M25	RCPL		101	Col	2	12-1-21	29	25.0	575.0	25.6		
											25.0	560.0	24.9	25.6	
											25.0	590.0	26.2		
7394	15-12-2020	RMC	M20	RCPL		118	P.B.		22-12-20	7	14.0	335.0	14.9		
											14.0	345.0	15.3	14.8	
											14.0	320.0	14.2		
7394	15-12-2020	RMC	M20	RCPL		118	P.B.		12-1-21	28	20.0	465.0	20.7		
											20.0	465.0	20.7	20.4	
											20.0	450.0	20.0		
7395	17-12-2020	RMC	M25	SCPL		126	Col	3	26-12-20	9	17.5	390.0	17.3		
											17.5	395.0	17.6	17.4	
											17.5	390.0	17.3		
7395	17-12-2020	RMC	M25	SCPL		126	Col	3	16-1-21	30	25.0	595.0	26.4		
											25.0	595.0	26.4	26.4	
											25.0	590.0	26.2		
7396	22-12-2020	RMC	M20	RCPL		112	P.B.		31-12-20	9	14.0	345.0	15.3		
											14.0	345.0	15.3	14.9	
											14.0	315.0	14.0		
7396	22-12-2020	RMC	M20	RCPL		112	P.B.		20-1-21	29	20.0	460.0	20.4		
											20.0	475.0	21.1	20.7	
											20.0	465.0	20.7		
7397	23-12-2020	RMC	M20	RCPL		109	footing		31-12-20	8	14.0	350.0	15.6		
											14.0	325.0	14.4	14.6	
											14.0	310.0	13.8		

7397	23-12-2020	RMC	M20	RCPL		109	footing		20-1-21	28	20.0	450.0	20.0		
											20.0	465.0	20.7	20.7	
											20.0	485.0	21.6		
7398	23-12-2020	RMC	M20	RCPL		120	footing		31-12-20	8	14.0	355.0	15.8		
											14.0	315.0	14.0	14.7	
											14.0	325.0	14.4		
7398	23-12-2020	RMC	M20	RCPL		120	footing		20-1-21	28	20.0	455.0	20.2		
											20.0	475.0	21.1	20.9	
											20.0	480.0	21.3		
7399	24-12-2020	RMC	M20	SCPL		134	footing		31-12-20	7	14.0	360.0	16.0		
											14.0	325.0	14.4	15.4	
											14.0	355.0	15.8		
7399	24-12-2020	RMC	M20	SCPL		134	footing		20-1-21	27	20.0	465.0	20.7		
											20.0	465.0	20.7	20.8	
											20.0	475.0	21.1		
7400	24-12-2020	RMC	M20	SCPL		135	footing		31-12-20	7	14.0	310.0	13.8		
											14.0	320.0	14.2	14.3	
											14.0	335.0	14.9		
7400	24-12-2020	RMC	M20	SCPL		135	footing		20-1-21	27	20.0	450.0	20.0		
											20.0	475.0	21.1	20.8	
											20.0	480.0	21.3		
7401	26-12-2020	RMC	M20	SCPL		140	footing		2-1-21	7	14.0	315.0	14.0		
											14.0	315.0	14.0	14.2	
											14.0	330.0	14.7		
7401	26-12-2020	RMC	M20	SCPL		140	footing		24-1-21	29	20.0	465.0	20.7		
											20.0	455.0	20.2	20.9	
											20.0	490.0	21.8		
7402	26-12-2020	RMC	M20	SCPL		141	footing		2-1-21	7	14.0	325.0	14.4		
											14.0	320.0	14.2	14.5	
											14.0	335.0	14.9		
7402	26-12-2020	RMC	M20	SCPL		141	footing		24-1-21	29	20.0	475.0	21.1		
											20.0	455.0	20.2	20.9	
											20.0	480.0	21.3		
7403	26-12-2020	RMC	M20	SCPL		142	footing		2-1-21	7	14.0	330.0	14.7		
											14.0	325.0	14.4	14.7	
											14.0	340.0	15.1		
7403	26-12-2020	RMC	M20	SCPL		142	footing		24-1-21	29	20.0	460.0	20.4		
											20.0	450.0	20.0	20.4	
											20.0	470.0	20.9		
7404	26-12-2020	RMC	M20	SCPL		126	Slab	3	2-1-21	7	14.0	335.0	14.9		
											14.0	330.0	14.7	14.9	
											14.0	340.0	15.1		
7404	26-12-2020	RMC	M20	SCPL		126	Slab	3	24-1-21	29	20.0	465.0	20.7		
											20.0	455.0	20.2	20.8	
											20.0	485.0	21.6		
7405	05-01-2021	RMC	M20	SCPL		125	P.B.		13-1-21	8	14.0	345.0	15.3		
											14.0	345.0	15.3	14.9	
											14.0	315.0	14.0		
7405	05-01-2021	RMC	M20	SCPL		125	P.B.		4-2-21	30	20.0	455.0	20.2		
											20.0	455.0	20.2	20.3	
											20.0	460.0	20.4		
7406	06-01-2021	RMC	M20	SCPL		132	P.B.		13-1-21	7	14.0	350.0	15.6		
											14.0	350.0	15.6	15.1	
											14.0	320.0	14.2		

7406	06-01-2021	RMC	M20	SCPL	132	P.B.		4-2-21	29	20.0	460.0	20.4		
										20.0	460.0	20.4	20.4	
										20.0	455.0	20.2		
7407	06-01-2021	RMC	M20	RCPL	103	Slab	1	13-1-21	7	14.0	340.0	15.1		
										14.0	340.0	15.1	14.7	
										14.0	310.0	13.8		
7407	06-01-2021	RMC	M20	RCPL	103	Slab	1	4-2-21	29	20.0	465.0	20.7		
										20.0	465.0	20.7	20.6	
										20.0	460.0	20.4		
7408	06-01-2021	RMC	M20	RCPL	105	Slab	1	13-1-21	7	14.0	345.0	15.3		
										14.0	345.0	15.3	14.9	
										14.0	315.0	14.0		
7408	06-01-2021	RMC	M20	RCPL	105	Slab	1	4-2-21	29	20.0	470.0	20.9		
										20.0	470.0	20.9	20.8	
										20.0	465.0	20.7		
7409	06-01-2021	RMC	M20	RCPL	106	footing		13-1-21	7	14.0	340.0	15.1		
										14.0	340.0	15.1	14.7	
										14.0	315.0	14.0		
7409	06-01-2021	RMC	M20	RCPL	106	footing		4-2-21	29	20.0	460.0	20.4		
										20.0	460.0	20.4	20.7	
										20.0	475.0	21.1		
7410	06-01-2021	RMC	M20	RCPL	107	footing		13-1-21	7	14.0	335.0	14.9		
										14.0	335.0	14.9	14.6	
										14.0	315.0	14.0		
7410	06-01-2021	RMC	M20	RCPL	107	footing		4-2-21	29	20.0	465.0	20.7		
										20.0	465.0	20.7	20.8	
										20.0	475.0	21.1		
7411	09-01-2021	RMC	M20	RCPL	108	footing		16-1-21	7	14.0	340.0	15.1		
										14.0	345.0	15.3	14.7	
										14.0	310.0	13.8		
7412	12-01-2021	RMC	M25	SCPL	125	Col	1	20-1-21	8	17.5	395.0	17.6		
										17.5	395.0	17.6	17.8	
										17.5	410.0	18.2		
7413	12-01-2021	RMC	M20	SCPL	124	P.B.		20-1-21	8	14.0	340.0	15.1		
										14.0	340.0	15.1	14.9	
										14.0	325.0	14.4		
7414	18-01-2021	RMC	M25	SCPL	132	Col	1	27-1-21	9	17.5	405.0	18.0		
										17.5	405.0	18.0	17.8	
										17.5	390.0	17.3		
7415	18-01-2021	RMC	M20	SCPL	123	P.B.		27-1-21	9	14.0	350.0	15.6		
										14.0	340.0	15.1	14.9	
										14.0	315.0	14.0		</