

| QC - Concrete Cube Testing Report |                    |                 |                             |                       |          |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |
|-----------------------------------|--------------------|-----------------|-----------------------------|-----------------------|----------|--------------------------|-------------------------|------------------------|-----------------|-------------|--------------------|------------------------------|---------------------------------|---------------------|---------|
| Company:                          | MPL                |                 |                             |                       |          |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |
| Project:                          | Mayflower-Platinum |                 |                             |                       |          |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |
| Report for Month:                 | Dec - Jan (20-21). |                 |                             |                       |          |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |
| Prepared By:                      | QC Team            |                 |                             |                       |          |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |
| Date:                             | 02-02-2021         |                 |                             |                       |          |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |
| S. No.                            | Date of casting    | Site Mix or RMC | Specified Grade of Concrete | Supplier / Contractor | D. C. No | Block No. / Bungalow No. | Used for Slab / Columns | Slab No. or Column No. | Date of Testing | No. of days | Specified Strength | Tested Strength Kilo-newtons | Tested Strength in N per sq. mm | Avg. of three tests | Remarks |
| 15197                             | 02-12-2020         | RMC             | M25                         | Cemex Infra           |          | Tot-let                  | Footings                |                        | 10-12-20        | 8           | 17.5               | 405.0                        | 18.0                            | 18.1                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 410.0                        | 18.2                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 410.0                        | 18.2                            |                     |         |
| 15197                             | 02-12-2020         | RMC             | M25                         | Cemex Infra           |          | Tot-let                  | Footings                |                        | 31-12-20        | 29          | 25.0               | 595.0                        | 26.4                            | 26.4                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 605.0                        | 26.9                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 580.0                        | 25.8                            |                     |         |
| 15198                             | 03-12-2020         | Site Mix        | M30                         | Tirupathi             |          | C                        | jms(602-4               | 8                      | 10-12-20        | 7           | 21.5               | 495.0                        | 22.0                            | 21.9                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 21.5               | 490.0                        | 21.8                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 21.5               | 490.0                        | 21.8                            |                     |         |
| 15198                             | 03-12-2020         | Site Mix        | M30                         | Tirupathi             |          | C                        | jms(602-4               | 8                      | 31-12-20        | 28          | 30.0               | 695.0                        | 30.9                            | 31.1                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 30.0               | 695.0                        | 30.9                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 30.0               | 710.0                        | 31.6                            |                     |         |
| 15199                             | 16-12-2020         | Site Mix        | M25                         | Tirupathi             |          | Tot-let                  | 11th Beam               |                        | 25-12-20        | 9           | 17.5               | 410.0                        | 18.2                            | 17.8                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 395.0                        | 17.6                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 395.0                        | 17.6                            |                     |         |
| 15199                             | 16-12-2020         | Site Mix        | M25                         | Tirupathi             |          | Tot-let                  | 11th Beam               |                        | 15-1-21         | 30          | 25.0               | 605.0                        | 26.9                            | 26.6                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 595.0                        | 26.4                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 595.0                        | 26.4                            |                     |         |
| 15200                             | 18-12-2020         | Site Mix        | M30                         | Tirupathi             |          | Tot-let                  | Columns                 | 1                      | 25-12-20        | 7           | 21.5               | 480.0                        | 21.3                            | 21.8                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 21.5               | 495.0                        | 22.0                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 21.5               | 495.0                        | 22.0                            |                     |         |
| 15200                             | 18-12-2020         | Site Mix        | M30                         | Tirupathi             |          | Tot-let                  | Columns                 | 1                      | 15-1-21         | 28          | 30.0               | 690.0                        | 30.7                            | 30.8                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 30.0               | 695.0                        | 30.9                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 30.0               | 695.0                        | 30.9                            |                     |         |
| 15201                             | 18-12-2020         | RMC             | M25                         | Cemex Infra           |          | B&C                      | ab-602-60               | 8                      | 25-12-20        | 7           | 17.5               | 390.0                        | 17.3                            | 17.6                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 395.0                        | 17.6                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 405.0                        | 18.0                            |                     |         |
| 15201                             | 18-12-2020         | RMC             | M25                         | Cemex Infra           |          | B&C                      | ab-602-60               | 8                      | 15-1-21         | 28          | 25.0               | 590.0                        | 26.2                            | 26.1                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 595.0                        | 26.4                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 580.0                        | 25.8                            |                     |         |
| 15202                             | 24-12-2020         | RMC             | M25                         | Cemex Infra           |          | A                        | OHT(B.S)                |                        | 2-1-21          | 9           | 17.5               | 410.0                        | 18.2                            | 17.7                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 385.0                        | 17.1                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 17.5               | 400.0                        | 17.8                            |                     |         |
| 15202                             | 24-12-2020         | RMC             | M25                         | Cemex Infra           |          | A                        | OHT(B.S)                |                        | 21-1-21         | 28          | 25.0               | 610.0                        | 27.1                            | 26.4                | ✓       |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 585.0                        | 26.0                            |                     |         |
|                                   |                    |                 |                             |                       |          |                          |                         |                        |                 |             | 25.0               | 590.0                        | 26.2                            |                     |         |

*7 Feb 2021*

APPROVED BY  
08 FEB 2021  
S. V. Subba Reddy  
Project Manager