

M. & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501** 10496

Dated : 8-Oct-2020

Particulars	Amount
Account :	
CONJBDW-D.Naiomi	2,400.00
TDS-.75% Contract	(-)18.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
Being towards main road cleaning and internal road clenning workdone at ght site vide advice payment voucher no : 318	
Amount (in words) :	
Indian Rupees Two Thousand Three Hundred Eighty Two Only	
	₹ 2,382.00



Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Greenwood Heights

Kowkur Hyd.

Advice for Payment No : 318

Date : 08-10-2020

Contractor Name					From Date		To Date	
D.Naiomi contractor					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	6.00	2400.00	2400.00	0.00	0.00	0.00	0.00	0.00
Totals...	6.00	2400.00	2400.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards main road and internal road cleaning & grass cutting workdone at ght site	2400.00
Job Work Description :	0.00
VERIFIED BY 09 OCT 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	
Total Amount %	2400.00
TDS : @ 0.75	18.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2382.00
Rupees : Two Thousand Three Hundred Eighty Two Only.	

Certified by:

N. Shravya
Asst. Engineer
KANTA & MODI REALTY KOWKUR LLP

Approved By Admin

APPROVED BY
08 OCT 2020
A. SURESH
PROJECT MANAGER

Approved By Project Manager

APPROVED BY
09 OCT 2020
M. JAYA PRAKASH
Sr. Manager Accounts

Approved By Accounts

Approved By Managing Director

Mata & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501-10497**

Dated : 8-Oct-2020

Particulars	Amount
Account :	
CONJBDW-T.Kurmanna	5,850.00
TDS-.75% Contract	(-)43.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
being neft to t.kurmanna towards damaged main road entire debries cleaning & recasting concreting workdone workdone vide voucher no.319	
Amount (in words) :	
Indian Rupees Five Thousand Eight Hundred Seven Only	
	₹ 5,807.00

Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Greenwood Heights

Kowkur Hyd.

Advice for Payment No : 319

Date : 08-10-2020

Contractor Name	From Date	To Date
T. kurmanna earthwork	01-10-2020	07-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	13.75	5500.00	2600.00	0.00	1700.00	0.00	1200.00	0.00
Male Helper	24.00	10800.00	6300.00	0.00	4050.00	0.00	450.00	0.00
Totals...	37.75	16300.00	8900.00	0.00	5750.00	0.00	1650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : towards damaged main road entire debries cleaning & recasting concreting workdone	5850.00
VERIFIED BY 09 OCT 2020  G. BALAKRISHNA ASST. MANAGER-AUDIT	
Total Amount %	5850.00
TDS : @ 0.75	43.88
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5806.13
Rupees : Five Thousand Eight Hundred Six and Paise Thirteen Only.	



Approved By Admin



Approved By Project Manager




Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **16533**

Company	MMR Kowkur LLP	Project	GHT
No. of workers required	14	Date	6/10/2020
No. of head mason	—	No. of male helper	05
No. of mason	—	No. of female helper	09
Required from date	5/10/2020	Required to date	6/10/2020
Job Description:	Towards damaged main road entire debris cleaning & recasting concreting workdone.		
Description	Quantity	Rate	Amount
no. of Male helpers	05	450/-	2250/-
no. of Female helpers	09	400/-	3600/-
Total Amount			5850
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Shrawa		T. Kirmanna	T. S. S. S. S.


Ghanta & Modi Realty Kowkur LLP (20-21)
MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501** 10498

Dated : 8-Oct-2020

Particulars	Amount
Account :	
CONJBDW-K Padma	1,125.00
TDS-.75% Contract	(-)8.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
Being amt transfer to K.Padma towards main road CC laid concrete levelling workdone vide voucher no. 320	
Amount (in words) :	
Indian Rupees One Thousand One Hundred Seventeen Only	
	₹ 1,117.00



Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Greenwood Heights
 Kowkur Hyd.

Advice for Payment No : 320

Date : 08-10-2020

Contractor Name					From Date		To Date	
K.PADMA					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	1.00	550.00	550.00	0.00	0.00	0.00	0.00	0.00
Female Helper	1.00	350.00	0.00	0.00	0.00	0.00	350.00	0.00
Male Helper	1.00	400.00	0.00	0.00	0.00	0.00	400.00	0.00
Mason	2.00	1150.00	575.00	0.00	0.00	0.00	575.00	0.00
Totals...	5.00	2450.00	1125.00	0.00	0.00	0.00	1325.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : towards Main road CC laid concrete leveling workdone	1125.00
Job Work Description :	0.00
VERIFIED BY  09 OCT 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	1125.00
Total Amount %	1125.00
TDS : @ 0.75	8.44
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	1116.56
Rupees : One Thousand One Hundred Sixteen and Paise Fifty Six Only.	

Certified by:

N. Shravya
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

Approved By Admin

APPROVED BY
08 OCT 2020
A. SURESH
PROJECT MANAGER

Approved By Project Manager

APPROVED BY
09 OCT 2020

M. JAYA PRAKASH
Sr. Manager Accounts

Approved By Accounts

Approved By Managing Director

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501** 10499.

Dated : 8-Oct-2020

Particulars	Amount
Account :	
CONJBDW-T.Kurmana	8,900.00
TDS-.75% Contract	(-)66.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
being neft to t.kurmana towards B-block north side flat no. 66 footings area collapsed compound wall mud removed and filled cement bags laid WD & container shifting purpose PCC & brick work laying WD & main road cleaning WD vide voucher no.321	
Amount (in words) :	
Indian Rupees Eight Thousand Eight Hundred Thirty Four Only	
	₹ 8,834.00

Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Greenwood Heights

Kowkur Hyd.

Advice for Payment No : 321

Date : 08-10-2020

Contractor Name	From Date	To Date
T. kurmanna earthwork	01-10-2020	07-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	13.75	5500.00	2600.00	0.00	1700.00	0.00	1200.00	0.00
Male Helper	24.00	10800.00	6300.00	0.00	4050.00	0.00	450.00	0.00
Totals...	37.75	16300.00	8900.00	0.00	5750.00	0.00	1650.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards B-Block north side flat no. 6 footings area collapsed compound wall mud removed and filled cement bags laid at North wall for shoring support purpose & container shifting purpose PCC& brick work laying purpose& main road & open places cleaning workdone & misc wd	8900.00
Job Work Description :	0.00
VERIFIED BY  09 OCT 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	Total Amount % 8900.00 TDS : @ 0.75 66.75 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	8833.25
Rupees : Eight Thousand Eight Hundred Thirty Three and Paise Twenty Five Only.	

Certified by:

N. Shravya
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

Approved By Admin

APPROVED BY
08 OCT 2020
A. SURESH
PROJECT MANAGER

Approved By Project Manager

APPROVED BY
09 OCT 2020
M. JAYA PRAKASH
Sr. Manager Accounts

Approved By Accounts

Approved By Managing Director

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : ~~PAY/10484~~ 10500

Dated : 1-Oct-2020

Particulars	Amount
Account :	
CONT-Homeline Infra	6,93,000.00
TDS-1.5% Contract	(-)10,395.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
Being amt transfer to homeline infra t/w labour charges 3,43,000/-,hire charges 15000/- & material amt (13,40,000/-)1340000/4 =3,35,000/-.	
Amount (in words) :	
Indian Rupees Six Lakh Eighty Two Thousand Six Hundred Five Only	
	₹ 6,82,605.00

Prepared by: nagamalleswar

Approved by

Receiver's Signature

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		01 October 2020			
Period		From:	26 September 2020	To:	01 October 2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	50	575.00	28,750
2	Civil work	Male helper	50	400.00	20,000
3	Civil work	Female helper	25	350.00	8,750
4	RCC work	Mason	250	550.00	1,37,500
5	RCC work	Male helper	200	400.00	80,000
6	RCC work	Female helper		300.00	-
7	Earth work	Mason	20	450.00	9,000
8	Earth work	Male helper	20	450.00	9,000
9	Earth work	Female helper	12	400.00	4,800
10	Electrician	Mason		550.00	-
11	Electrician	Male helper	-	450.00	-
12	Scaffolding	Male labor	100	450.00	45,000
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					3,42,800
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	01 October 2020				3,42,800
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

APPROVED BY
01 OCT 2020
SOHAM MOJJI
MANAGING DIRECTOR

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		01 October 2020			
Period		From:	26 September 2020	To:	01 October 2020
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	Tippers		3,000.00	Hour	-
2	tractor	1.00	1,800.00	Perday	1,800
3	Hitachi		1,900.00	Hour	-
4	JCB	8.00	800.00	Hour	6,400
5	Miller mixture	2.00	3,500.00	per day	7,000
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					15,200
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	01 October 2020				
Note:					
1. Attach hirecharges summary from database					
2. Recoommend payment as per our guideline rates for hirecharges.					

15.10.20
 APPROVED BY
 01 OCT 2020
 SOHAM MODI
 MANAGING DIRECTOR

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		B. Anand					
Company name:		Homeline Infra					
Project name:		GHT					
Date:		01 October 2020					
Period		From		26 September 2020 To:		01 October 2020	
Sl. No.	Material type	Received date	inward no	Quantity	Units	Rate	Amount
1	Steel	26 September 2020	178	29,140.00	kgs	46.00	13,40,440.00
3							-
4							-
5							-
6							-
7							-
8							-
9							-
10							-
11							-
12							-
13							-
23							-
24							-
Total							13,40,440.00
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	A Suresh						
Sign							
Date	01 October 2020						
Note:							
1. Attach inward summary report from database.							
2. Attach details sheet from database with photographs							
3. Recommend payment as per our guideline rates for building material.							
4. Other material rates can be adopted as per bills produced.							

pay 3,35,ml - 74 weeks!
 APPROVED BY
 01 OCT 2020
 SOHAM MODI
 MANAGING DIRECTOR

lehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501** ✓

Dated : 8-Oct-2020

Particulars	Amount
Account :	
CONT-M Chandrakala	15,408.00
TDS-1.5% Contract	(-)231.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
being money transfer to m.chandrakala towards mud shifting, lifting & levelling workdone vide voucher 7138	
Amount (in words) :	
Indian Rupees Fifteen Thousand One Hundred Seventy Seven Only	
	₹ 15,177.00



Prepared by: ght@modiproperties.com



Approved by

Receiver's Signature

Advice for Payment

Company Name : Mehta & Modi Realty Kowkur LLP

Project Name : Greenwood Heights

Supplier Name : M. Chandrakala

Voucher No : 7138

PARTICULARS

Hire Charges - Job Work Payment

Amount Payable :- 0.00

Amount

0.00

Hire Charges - On A/C Payment

Amount Payable :- 15408.00

towards mud shifting , lifting & levelings at ght site

15408.00

Other Additions :

0.00

Other Deductions :

Gross 15408.00

TDS% 1.50

TDS Amount 231.12

CGST% 0.00

0.00

SGST% 0.00

0.00

Total GST Amount 0.00

0.00

Total 15176.88

Rupees : Fifteen Thousand One Hundred Seventy Six and Paise Eighty Eight Only.



Project Manager



Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Mehta & Modi Realty Kowkur LLP

Project Name : Greenwood Heights

Supplier Name : M. Chandrakala

08-10-2020 3:08:48 PM

Pages : 1 of 2

Voucher No :	7138
From Date :	01-10-2020
To Date :	07-10-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
84122	1657	07-10-2020 Tractor with tipper without labour (per day) AP26 E 9313 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS MUD SHIFTING WORKDONE	09:43	18:02	1	1800	HC	1800.00
84123	1658	07-10-2020 Tractor with tipper without labour (per day) AP36 X 3984 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS MUD SHIFTING WORKDONE	09:44	18:01	1	1800	HC	1800.00
84125	1659	07-10-2020 JCB TS08 GH 7882 Units : per hour Rate : 800 TOWARDS MUD LIFTING WORKDONE	09:55	13:15	3.6	800	HC	2880.00
84127	1660	07-10-2020 Tractor with tipper without labour (per day) PA28F0244 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS MUD SHIFTING WORKDONE	09:55	18:01	1	1800	HC	1800.00
84129	1661	07-10-2020 Tractor with tipper without labour (per day) TS08 GH 7882 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS MUD LIFTING AND LEVELLING AT GHT SITE	14:04	18:00	3.96	1800	HC	7128.00



Project Manager

Accounts Manager

Managing Director

Gehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501-10502**

Dated : 8-Oct-2020

Particulars	Amount
Account :	
EUC-T.Kurmanna	23,760.00
TDS-1.5% Contract	(-)356.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
being chq. issued to T.Kurmanna towards material shifting,mud lifting & shifting at ght site vide voucher no. 7137	
Amount (in words) :	
Indian Rupees Twenty Three Thousand Four Hundred Four Only	
	₹ 23,404.00

Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Mehta & Modi Realty Kowkur LLP
Project Name : Greenwood Heights
Supplier Name : T.Kurmanna

Voucher No : 7137

PARTICULARS

Amount

Hire Charges - Job Work Payment
towards mud lifting, shifting & levelling at ght site

(considered party will)

Amount Payable :- 23760.00

23760.00

Hire Charges - On A/C Payment

Amount Payable :- 0.00

0.00

Other Additions :

0.00

Other Deductions :



CGST% 0.00 0.00 SGST% 0.00 0.00

TDS% 1.50

Gross 23760.00
TDS Amount 356.40
Total GST Amount 0.00

0.00

Total 23403.60

Rupees : Twenty Three Thousand Four Hundred Three and Paise Sixty Only.



Project Manager



Accounts Manager

Managing Director

Hire Charges voucher

Company Name : Mehta & Modi Realty Kowkur LLP

Project Name : Greenwood Heights

Supplier Name : T.Kurmanna

08-10-2020 2:38:23 PM

Pages : 1 of 3

Voucher No :	7137
From Date :	01-10-2020
To Date :	07-10-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
83928	1644	01-10-2020 Tractor with tipper without labour (per day) AP36X4268 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING PURPOSE	09:30	17:40	1	1800	JW	1800.00
83930	1645	01-10-2020 Tractor with tipper without labour (per day) AP28F0244 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING PURPOSE	09:31	17:39	1	1800	JW	1800.00
83932	1646	01-10-2020 Tractor with tipper without labour (per day) AP29G7583 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING PURPOSE	09:31	17:13	1	1800	JW	1800.00
83933	1647	01-10-2020 Tractor with tipper without labour (per day) AP27D5631 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING PURPOSE	09:33	17:27	1	1800	JW	1800.00
83935	1648	01-10-2020 JCB TS07GP8807 Units : per hour Rate : 800 TOWARDS MUD LIFTING AND LEVELLING AT GHT SITE	09:33	12:55	3.22	800	JW	2576.00
83940	1651	01-10-2020 JCB TS 07 GP 8807 Units : per hour Rate : 800 TOWARDS MUD LIFTING AND LEVELLING AT GHT SITE	13:59	17:08	3.49	800	JW	2792.00
84015	1652	03-10-2020 JCB TS08GH7882 Units : per hour Rate : 800 TOWARDS MUD LIFTING AND LEVELLING AT GHT SITE	09:35	13:02	3.67	800	JW	2936.00
84016	1653	03-10-2020 Tractor with tipper without labour (per day) AP36X4268 Units : per day (9.30 to 6 P.M) Rate : 1800 TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING WORKDONE	09:28	18:01	1	1800	JW	1800.00
84017	1654	03-10-2020 Tractor with tipper without labour (per day) AP28F0244 Units : per day (9.30 to 6 P.M) Rate : 1800	09:28	17:59	1	1800	JW	1800.00



Project Manager

Accounts Manager

Managing Director

			TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING WORKDONE										
84018	1655	03-10-2020	Tractor with tipper without labour (per day)					09:29	18:00	1	1800	JW	1800.00
			TS06AGT/R 7237 Units : per day (9.30 to 6 P.M)					Rate : 1800					
			TOWARDS ENGAGED FOR JCB FOR MUD SHIFTING WORKODNE										
84019	1656	03-10-2020	JCB					14:01	17:58	3.57	800	JW	2856.00
			TS08GH7882 Units : per hour					Rate : 800					
			TOWARDS MUD LIFTING AND LEVELLING AT GHT SITE										



Project Manager

Accounts Manager

Managing Director

Mata & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10501** 10503

Dated : 8-Oct-2020

Particulars	Amount
Account :	
EUC-B.Rami Naidu	1,041.00
TDS-1.5% Contract	(-)15.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
being money transfer to B.Rami naidu towards chipping done for pipe fitting to drain water vide voucher no. 7139	
Amount (in words) :	
Indian Rupees One Thousand Twenty Six Only	
	₹ 1,026.00



Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Mehta & Modi Realty Kowkur LLP

Project Name : Greenwood Heights

Supplier Name : B.Rami Naidu

Voucher No : 7139

PARTICULARS

Hire Charges - Job Work Payment

towards chipping done for pipe fitting to drain water

Amount Payable :- 1041.00

Amount

1041.00

Hire Charges - On A/C Payment

Amount Payable :- 0.00

0.00

Other Additions :

0.00

Other Deductions :

Gross 1041.00

TDS% 1.50

TDS Amount 15.62

CGST% 0.00 0.00 SGST% 0.00 0.00

Total GST Amount 0.00

0.00

Total 1025.39

Rupees : One Thousand Twenty Five and Paise Thirty Eight Only.

VERIFIED BY

09 OCT 2020
Q. BALAKRISHNA
ASST. MANAGER-AUDIT

APPROVED BY

08 OCT 2020

A. SURESH
PROJECT MANAGER

Project Manager

APPROVED BY

09 OCT 2020

M. JAYA PRAKASH
Sr. Manager Accounts

Accounts Manager

Managing Director

Wire Charges Voucher

Company Name : Mehta & Modi Realty Kowkur LLP

Project Name : Greenwood Heights


Supplier Name : B.Rami Naidu

08-10-2020 3:38:48 PM

Pages : 1 of 2

Voucher No :	7139
From Date :	01-10-2020
To Date :	07-10-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
83937	1649	01-10-2020 Chipping machine (per hour)	09:37	13:06	3.69	150	JW	553.50
		Units : per hour Rate : 150						
		TOWARDS CHIPPING DONE FOR PIPE FITTING TO DRAIN WATER						
83939	1650	01-10-2020 Chipping machine (per hour)	14:01	17:26	3.25	150	JW	487.50
		Units : per hour Rate : 150						
		TOWARDS CHIPPING DONE FOR PIPE FITTING TO DRAIN WATER						



Project Manager

Accounts Manager

Managing Director

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment VoucherNo. : **PAY/10514** 10504

Dated : 10-Oct-2020

Particulars	Amount
Account :	
CONT-N Sharada	40,000.00
TDS-.75% Contract	(-)300.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
Being neft to n.sharadha towards credit balance=77818/- vide voucher no. 322	
Amount (in words) :	
Indian Rupees Thirty Nine Thousand Seven Hundred Only	
	₹ 39,700.00

Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Greenwood Heights

Kowkur Hyd.

Advice for Payment No : 322

Date : 09-10-2020

Contractor Name					From Date		To Date	
N.Sharadha					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
	Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Being relased payment towards credit balance=77818/-	40000.00
Department Description :	0.00
Job Work Description :	0.00
Other Deductions Description :	0.00
Net Amount :	39700.00



Total Amount %	40000.00
TDS : @ 0.75	300.00
Less Rent :	0.00
Less Loan :	0.00

Rupees : Thirty Nine Thousand Seven Hundred Only.



Approved By Admin



Approved By Project Manager



Approved By Accounts

Approved By Managing Director

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ~~PAY/10511~~ 10505

Dated : 10-Oct-2020

Particulars	Amount
Account :	
CONT-Y Radha Krishna	10,000.00
TDS-.75% Contract	(-)75.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
Being neft to y.radha krishna towards credit balance=18167/- vide voucher no. 323	
Amount (in words) :	
Indian Rupees Nine Thousand Nine Hundred Twenty Five Only	
	₹ 9,925.00

Prepared by: ght@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Greenwood Heights
 Kowkur Hyd.

Advice for Payment No : 323

Date : 09-10-2020

Contractor Name		From Date		To Date	
Y.Radha krishna		01-10-2020		07-10-2020	

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	5.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Being relased payment towards credit balance=18167/-	10000.00
Department Description :	0.00
Job Work Description :	0.00
VERIFIED BY 09 OCT 2020 G. BALAKRISHNA ASST. MANAGER-AUDIT	Total Amount % 10000.00 TDS : @ 0.75 75.00 Less Rent : 0.00 Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount :	9925.00
Rupees : Nine Thousand Nine Hundred Twenty Five Only.	

Certified by:



N. Shravya
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP


APPROVED BY

09 OCT 2020

A. SURESH
PROJECT MANAGER

APPROVED BY

09 OCT 2020


M. JAYA PRAKASH
Sr. Manager Accounts

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Tehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10504-10506**

Dated : 10-Oct-2020

Particulars	Amount
Account : SUP-Gautham Enterprises	1,416.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amount transfered to Gautham Enterprises on Coffee Machine problem against inv no; 473 dt: 12.09.2020	
Amount (in words) : Indian Rupees One Thousand Four Hundred Sixteen Only	
	₹ 1,416.00



Prepared by: krishnaveni

Approved by

Receiver's Signature

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : ~~PAY/10502~~ 10507

Dated : 10-Oct-2020

Particulars	Amount
Account : SUP-Shreyas Services	16,911.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amount transferd to Shreyas services towards House keeping charges for the month of Sept ' 20 against Bill no: 224 dt: 30.09.2020	
Amount (in words) : Indian Rupees Sixteen Thousand Nine Hundred Eleven Only	
	₹ 16,911.00



Prepared by: krishnaveni

Approved by

Receiver's Signature

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/10503** 10508

Dated : 10-Oct-2020

Particulars	Amount
Account : SUP-Y.Pushpalatha	1,000.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amount transfer to VOC LLP on your behalf towards debit balances on VOCLLP	
Amount (in words) : Indian Rupees One Thousand Only	
	₹ 1,000.00



Prepared by: krishnaveni

Approved by

Receiver's Signature

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10504-10509.**

Dated : 10-Oct-2020

Particulars	Amount
Account : SUP-Y.Pushpalatha	9,516.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amount transfer to Y.pushpalatha towards gardening charges for the month of Sep ' 20 against Bill no: 222 dt: 01.10.2020	
Amount (in words) : Indian Rupees Nine Thousand Five Hundred Sixteen Only	
	₹ 9,516.00



Prepared by: krishnaveni

Approved by

Receiver's Signature

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10505-10510**

Dated : 10-Oct-2020

Particulars	Amount
Account : SUP-Expert Security Services	43,637.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amount transfered tp Expert security services towards security charges for the month of Sep ' 2020 against Bill no: ess/85/20 dt: 01.10.2020	
Amount (in words) : Indian Rupees Forty Three Thousand Six Hundred Thirty Seven Only	
	₹ 43,637.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10543** 10511

Dated : 10-Oct-2020

Particulars	Amount
Account : SUP-Priyanka Printers	300.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amt transfer to priyanka printers t/w consultant inspection report exp vide bill no.406 dt.06-10-2020.	
Amount (in words) : Indian Rupees Three Hundred Only	
	₹ 300.00

Prepared by: nagamalleswar

Approved by

Receiver's Signature

Nta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10514-10512**

Dated : 10-Oct-2020

Particulars	Amount
Account :	
CONT-Homeline Infra	8,04,000.00
TDS-1.5% Contract	(-)12,060.00
Through :	
BANK-Yes Bank Rera- 009772400000113	
On Account of :	
Being amt transfer to homeline infra t/w tunkey contractors weekly labour charges,hire charges & material purchase exp from 01-10-2020 to 08-10-2020 & last week balance installment 335000/- 2/4.	
Amount (in words) :	
Indian Rupees Seven Lakh Ninety One Thousand Nine Hundred Forty Only	
	₹ 7,91,940.00

Prepared by: nagamalleswar

Approved by

Receiver's Signature

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:		08 October 2020			
Period		From:	01 October 2020	To:	08 October 2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	30	575.00	17,250
2	Civil work	Male helper	30	400.00	12,000
3	Civil work	Female helper	25	350.00	8,750
4	RCC work	Mason	250	550.00	1,37,500
5	RCC work	Male helper	200	400.00	80,000
6	RCC work	Female helper		300.00	-
7	Earth work	Mason	20	450.00	9,000
8	Earth work	Male helper	20	450.00	9,000
9	Earth work	Female helper	12	400.00	4,800
10	Electrician	Mason		550.00	-
11	Electrician	Male helper	-	450.00	-
12	Concreting	Male labor	20	450.00	9,000
13		Female helper	25	400.00	10,000
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					2,97,300
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	08 October 2020				
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

297,300

APPROVED BY

09 OCT 2020

SOHAM MODI

MANAGING DIRECTOR

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B. Anand			
Company name:		Homeline Infra			
Project name:		GHT			
Date:	08 October 2020				
Period	From:	01 October 2020	To:	08 October 2020	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	Tippers		3,000.00	Hour	-
2	tractor	9.00	1,800.00	Perday	16,200
3	Hitachi		1,900.00	Hour	-
4	JCB	24.00	800.00	Hour	19,200
5	Miller mixture	2.00	3,500.00	per day	7,000
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					42,400
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name	A Suresh				
Sign					
Date	08 October 2020				
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					

APPROVED BY
09 OCT 2020
SOHAM MODI
MANAGING DIRECTOR

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		B. Anand					
Company name:		Homeline Infra					
Project name:		GHT					
Date:	08 October 2020						
Period	From	01-10-2020	To:	10 October 2020			
Sl. No.	Material type	Received date	inward no	Quantity	Units	Rate	Amount
1	RMC M 20 Grade	06 October 2020	179 to 181	15.00	Cubicmeter	3,700.00	55,500.00
3	Cement	07 October 2020	182	100.00	bags	280.00	28,000.00
4	20 mm metal	07 October 2020	61	606.00	Cft	22.50	13,635.00
5	Robo sand	07 October 2020	62	345.00	Cft	24.50	8,452.50
6	20 mm metal	07 October 2020	63	600.00	Cft	24.50	14,700.00
7	Robo sand	07 October 2020	64	370.00	cft	24.50	9,065.00
8							-
9							-
10							-
11							-
12							-
13							-
23							-
24							-
Total							1,29,352.50
Payment recommended by project manager:							
Payment approved by MD:							
Prepared by:				Approved by:		MDs approval	
Name	A Suresh						
Sign							
Date	10 October 2020						
Note:							
1. Attach inward summary report from database.							
2. Attach details sheet from database with photographs							
3. Recommend payment as per our guideline rates for building material.							
4. Other material rates can be adopted as per bills produced.							

1,30,000/-

APPROVED BY
09 OCT 2020
SOHAM MODI
MANAGING DIRECTOR

Mehta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10515** 10513

Dated : 10-Oct-2020

Particulars	Amount
Account : ECARD-A Suresh	6,010.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amt transfer to a suresh expense card t/w weekly ght site misc purchase & payments through expense card from 01-10-2020 to 09-10-2020.	
Amount (in words) : Indian Rupees Six Thousand Ten Only	
	₹ 6,010.00




Prepared by: nagamalleswar

Approved by


Receiver's Signature

Weekly - Petty cash /expense card statement.

Name	A Suresh		Statement date	09-10-2020		
Prepared by	A Suresh		Sign			
From period	01-10-2020		To period	09-10-2020		

Sl No	Debit to company	Debit to project	Description of expense	Amount	Bill enclosed	GST bill
1.	MMR KOWKUR LLP	GHT	Hardware material purchase	180 ✓	☒ Y ☐ N	☒ Y ☐ N
2.	MMR KOWKUR LLP	GHT	Electrical material purchased	350 ✓	☒ Y ☐ N	☒ Y ☐ N
3.	MMR KOWKUR LLP	GHT	Transporation cahрге paid	200 ✓	☒ Y ☐ N	☒ Y ☐ N
4.	MMR KOWKUR LLP	GHT	Cc rings purchased charges	1400	☒ Y ☐ N	☒ Y ☐ N
5.	MMR KOWKUR LLP	GHT	Motor repair charges	3000 ✓	☒ Y ☐ N	☒ Y ☐ N
6.	MMR KOWKUR LLP	GHT	Hardware material purchased	880	☒ Y ☐ N	☒ Y ☐ N
7.					☒ Y ☐ N	☒ Y ☐ N
8.					☒ Y ☐ N	☒ Y ☐ N
9.					☒ Y ☐ N	☒ Y ☐ N
10.	Total			6010/-		

Amount to be credited by ☐ Transfer to Haapay card, ☐ Transfer to expense card, ☐ Cash reimbursement, ☐ Transfer to personal a/c.
☐ Other:

Approved by:	Div. Manager	Accountant	Accounts Manager	MD
Sign:				
Date:		10-10-2020	09 OCT 2020	

APPROVED BY
09 OCT 2020
A. SURESH
PROJECT MANAGER

APPROVED BY
09 OCT 2020
M. JAYA PRAKASH
Sr. Manager Accounts

hta & Modi Realty Kowkur LLP (20-21)

MG Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10516-10514.**

Dated : 10-Oct-2020

Particulars	Amount
Account : EMP-A Suresh Salary A/c	649.00
Through : BANK-Yes Bank Rera- 009772400000113	
On Account of : Being amt transfer to a suresh t/w staff mobile allowance & convance for sep -2020.	
Amount (in words) : Indian Rupees Six Hundred Forty Nine Only	
	₹ 649.00

Prepared by: nagamalleswar

Approved by

Receiver's Signature

Company : Mehta & Modi realty Kowkur LLP

Prepared by: Iqra khatoon

Date:09.10.2020

Source Account No	Source Reference No	Source Narration	Account Number	Amount	Destination Narration
009763700002255	GHT1	A Suresh	009791900009244	649	Other Allowance Sep' 2020
009763700002255	GHT2	Madyarla Suresh	009791800025212	399	Other Allowance Sep' 2020
009763700002255	GHT3	Sada Nagamalleswara Rao	048891800050318	399	Other Allowance Sep' 2020
009763700002255	GHT4	Kamalapuram Venkata Nagi Reddy	009791800025372	399	Other Allowance Sep' 2020
009763700002255	GHT5	S. Kuldeep Krishna	009791800035541	399	Other Allowance Sep' 2020
009763700002255	GHT6	Vasundhara	009791800025854	399	Other Allowance Sep' 2020
009763700002255	GHT7	Kothapalli Sneha	092691800011698	399	Other Allowance Sep' 2020
009763700002255	GHT8	Nami Reddy Shravya	048891800047921	399	Other Allowance Sep' 2020
T	8	3,442			

Iqra
2/10/20