

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 5-Oct-2020

No. : PAY/100730

Amount

4,474.00

Particulars

Account :

EMP-Saritha-Commission A/c

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Online paid towards HL Incentives for Villa no:155 ,163,164 & 169

Amount (in words) :

Indian Rupees Four Thousand Four Hundred Seventy Four Only

₹ 4,474.00

Approved by

Receiver's Signature

Prepared by: lavanya

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10731 10032

Dated : 5-Oct-2020

Particulars	Amount
Account : EMP-Ithagoni Sandeesh Goud	7,253.00
Through : BANK-YES BANK LTD A/C No-009763700002042	
On Account of : Online paid to Ithagoni Sandeesh towards salary for the month of Sep-2020	
Amount (in words) : Indian Rupees Seven Thousand Two Hundred Fifty Three Only	₹ 7,253.00

Prepared by: lavanya

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10732

Dated : 5-Oct-2020

Particulars	Amount
Account :	
EMP-Anand Kishore-Commission A/c	1,925.00
EMP-R.Anand Kishore	10,788.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Online paid to Ithagani Anand Kishore towards salary for the month of Sep-2020	
Amount (in words) :	
Indian Rupees Twelve Thousand Seven Hundred Thirteen Only	₹ 12,713.00

Prepared by: lavanya

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 7-Oct-2020

No. : 10034
PAY/10042/20-21

Particulars	Amount
Account : SP-Shreyas Services	22,131.00

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Online paid to Shreyas Services house keeping charges for the month of Sep
-2020 against bill no:-230 Dt:-30.09.2020

Amount (in words) :

Indian Rupees Twenty Two Thousand One Hundred Thirty One Only

₹ 22,131.00

Approved by

Receiver's Signature

Prepared by: lavanya

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 7-Oct-2020

No. : 10035
PAY/10034/20-21

Particulars	Amount
Account : SP-Expert Security Services	30,170.00

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Being online paid to Expert Security Services towards security charges against
invoice no:-ESS/79/2020 dt:-01.10.2020

Amount (in words) :

Indian Rupees Thirty Thousand One Hundred Seventy Only

₹ 30,170.00

Approved by

Receiver's Signature

Prepared by: bhavani

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

10036

No. : PAY/10035/20-21

Dated : 7-Oct-2020

Particulars	Amount
Account : SP-BPCL-ECMS(FLEET BUSINESS)	4,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-712006 being chque issued to BPCL (FLEET BUSINESS) towards diesel charges	
Amount (in words) : Indian Rupees Four Thousand Only	
	₹ 4,000.00

Prepared by: bhavani



Approved by

Receiver's Signature

Nilgiri Estates
Payment Voucher

10037
No. : PAY/10036/20-21

Dated : 7-Oct-2020

Particulars	Amount
Account : PARTNER-Modi And Modi Realty Hyderabad Pvt Ltd	2,70,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : CHq No:-712008 Being chq issued to MMRHPL towards Consultancy for professional charges for the year 19-20	
Amount (in words) : Indian Rupees Two Lakh Seventy Thousand Only	
	₹ 2,70,000.00

Prepared by: lavanya

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10037/20-21

Dated : 7-Oct-2020

Particulars	Amount
Account : EMP-Gangu Vijay Raj	38,820.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid towards salary for the month of Sep-20	
Amount (in words) : Indian Rupees Thirty Eight Thousand Eight Hundred Twenty Only	
	₹ 38,820.00

Prepared by: lavanya

Approved by

Receiver's Signature

Company: Nilgiri Estates
 Prepared by: Iqra khatoun
 Date: 07.10.2020

Source Account No	Source Reference No	Source Narration	Account Number	Amount	Destination Narration
009763700002042	NE1	Gangu Vijaya Raj	009791900009214	38,820	Salary of Sep 2020
009763700002042	NE2	Talla Rahul	009791800026038	20,051	Salary of Sep 2020
009763700002042	NE3	Anil Medaboina	000691800051679	16,413	Salary of Sep 2020
009763700002042	NE4	Neelakantam Bhargavi	018391800101121	13,143	Salary of Sep 2020
T	4		88,427		

Handwritten signature
 10/10/20

Handwritten signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

10039
No. : PAY/10038/20-21

Dated : 7-Oct-2020

Particulars	Amount
Account : EMP-Talla Rahul	20,051.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid towards salary for the month of Sep-20	
Amount (in words) : Indian Rupees Twenty Thousand Fifty One Only	
	₹ 20,051.00

Prepared by: lavanya

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : ¹⁰⁰⁷⁰ **PAY/10039/20-21**

Dated : 7-Oct-2020

Particulars	Amount
Account : EMP-Anil Medaboina	16,413.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid towards salary for the month of Sep-20	
Amount (in words) : Indian Rupees Sixteen Thousand Four Hundred Thirteen Only	
	₹ 16,413.00

Prepared by: lavanya

Approved by 

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : ¹⁰⁰⁴¹~~PAY/10040~~/20-21

Dated : 7-Oct-2020

Particulars	Amount
Account : EMP-Neelakantam Bhargavi	13,143.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid towards salary for the month of Sep-20	
Amount (in words) : Indian Rupees Thirteen Thousand One Hundred Forty Three Only	
	₹ 13,143.00

Prepared by: lavanya


Approved by

Receiver's Signature

Nilgiri Estates
Payment Voucher

Dated : 7-Oct-2020

No. : PAY/10042/20-21

Particulars	Amount
Account : SUP-M.Sudarshan	99,120.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-752621 being chque issued to M.Sudharshan towards purchase of alluminium windows as 50% advance payment against po no:-70853 req no: -72970	
Amount (in words) : Indian Rupees Ninety Nine Thousand One Hundred Twenty Only	₹ 99,120.00

Prepared by: bhavani

Approved by

Receiver's Signature

Request for payment

0Division	Purchase Department		
Pay to	M. Sudarshan		
Towards	Al. 10000		
Amount	R. 99,120/-	Payment / cheque date	3/10/20
Payment from company	Nilgiri Estate		
Project	Nilgiri Estate		
Type of payment	☒ Advance • ☐ Part Payment • ☐ Balance Payment • ☐ Full Payment • ☐ PDC ☐ Transfer • Other:		
Payment mode	☒ Cheque • ☐ Payorder • ☐ RTGS/NEFT • ☐ Cash • ☐ Online payment ☐ Payment by Happay card • ☐ Transfer to Happay card • ☐ Transfer to petro card • Other:		
Payment to be divided (attach statement)	☐ Yes ☒ No		
PO/WO no.	70853	Requisition no.	72970
Remarks/ Desc.	50% payment as advance.		
Requested by:	Approved by:	Sign	Date
T.O. M. Puleey	M. N. 134	AI	30/9/2020

Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happay or petro card.

APPROVED BY
30 SEP 2020
SOHAM M. J. 21
MANAGING DIRECTOR

Purchase Order

Page(s) 1 Of 1

30-09-2020 10:30:58

Original / Office Copy / Purchase Div.Copy

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA

Supplier Details

Mr. M. Sudarshan
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

GSTIN 36BBIPM8347N1ZW

9849102251

Doc No	70853	72970
Doc Date	30-09-2020	
Quote No	Nil	
Quote Date	29-09-2020	
SupplyType	Supply	

Kind Attn : Mr. M. Sudarshan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2187 - Carpentry - windows - Al. Fixed - other - sft Al. lowers - 2' x 4' - 84 nos	672.00	250.00	0.00	18.00	198,240.00
Total Order Value . . .					198,240.00

Rupees : One Lakh(s) Ninty Eight Thousand Two Hundred Fourty Only.

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a). Approved rates on dtd. 10/08/2018.

Payment Terms 50% as advance & balance 50% after delivery of all materials and completion of the work.

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location Nilgiri Homes Phase - II
Sy.No.143/133/134/135/136, Rampally Village.
Phone. Mallesham 9553797190

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 99,120/- to pay vide cheque no. , dt.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 100 to 185.

Completion Date Work to be completed in 2days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

APPROVED BY
30 SEP 2020
SOHAM MOJI
MANAGING DIRECTOR

For Nilgiri Estates
Authorised Signatory

Name : _____

Name : _____

Accepted the above Terms And Conditions

For Mr. M. Sudarshan

Date : ____/____/____

Nilgiri Estates
Payment Voucher

Dated : 7-Oct-2020

No. : PAY/10043/20-21

Particulars	Amount
Account : Provision for Tax	5,00,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-752622 Being Chq issued to Y/S for Income Tax challan towards IT Part payment for the FY:-2019-20	
Amount (in words) : Indian Rupees Five Lakh Only	₹ 5,00,000.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
Payment Voucher

No. : PAY/10044/20-21

Dated : 7-Oct-2020


Particulars	Amount
Account : SUP-Industrial Equipment Centre New Ref PAY/10044/20-21 5,310.00 Dr	5,310.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Chq no:-752623 being chque issued to Industrial Equipment Centre towards purchase of trolley as 100% advance payment against po no:-71018 req no: -72977 Amount (in words) : Indian Rupees Five Thousand Three Hundred Ten Only	₹ 5,310.00

Prepared by: bhavani


Approved by

Receiver's Signature

Request for payment

Division	PURCHASE		
Pay to	Industrial Equipment Centre		
Towards	Purchase of Trolley		
Amount	5,310-00	Payment / cheque date	10-09-20
Payment from company	Nilgiri Estates		
Project	NE		
Type of payment	☐ Advance ☐ Part Payment ☐ Balance Payment ☒ Full Payment ☐ PDC ☐ Transfer ☐ Other:		
Payment mode	☒ Cheque ☐ Pay order ☐ RTGS/NEFT ☐ Cash ☐ Online payment ☐ Payment by Happy card ☐ Transfer to Yes bank Expenses card ☐ Transfer to petro card ☐ Other ☐ Pay from suspense account		
Payment to be divided (attach statement)	☐ Yes ☒ No		
PO/WO no.	71018	Req no	72977
Remarks/ Desc.	100% Advance		
Requested by:	Approved by:	Sign	Date
Prabhakar			06-10-20

Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happy or petro card.



Purchase Order

Page(s) 1 Of 1

06-Oct-20 11:42:34 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA

Supplier Details

Industrial Equipment Centre
5-5-65, G-14, S.A. Trade Centre,
Ranigunj, Sec.-3.

GSTIN -

66383951/27717323

27717323

9849794847

Doc No	71018	72977
Doc Date	06-10-2020	
Quote No	Nil	
Quote Date	11-07-2017	
SupplyType	Supply	

Kind Attn : Mr. Huzefa

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 5200 - Equipment - machinery - Trolley - NA - Nos Double tyre trolley	1.00	4,500.00	0.00	18.00	5,310.00
Rupees : Five Thousand Three Hundred Ten Only.					Total Order Value . . . 5,310.00

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** 100% advance payment**Tax** All taxes are included**Delivery Date** With in 3-4 days**Delivery Location** Nilgiri Homes Phase - II
Sy.No.143/133/134/135/136, Rampally Village.
Phone. Malleshham 9553797190**Penalty For Delay** Nil**Transportation Cost** Included by us**Warranty** Nil**Advance Paid** By cheque no-..... Rs-5,310-00,Dated-----**Other Terms** We reserve the right to reject items not conforming to quality and specifications,Damage is in suppliers account,above order is for garbage collection, purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** NilFor **Nilgiri Estates**

Authorised Signatory

Name : 

Name : _____

Accepted the above Terms And Conditions

For **Industrial Equipment Centre**

Date : __/__/__


Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10045/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : OE-Electricity Supply	1,115.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-752624 being chque issued to TSSPDCL towards electricity charges service no:-201601438 for the month of Sep-2020	
Amount (in words) : Indian Rupees One Thousand One Hundred Fifteen Only	
	₹ 1,115.00



Prepared by: bhavani

Receiver's Signature

35

- ①

Y

Project Manager
Nilgiri Estates

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10046/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : OE-Electricity Supply	2,177.00
Through : BANK-YES BANK LTD A/C No:-008763700002042	
On Account of : Chq no:-752625 being cheque issued to TSSPDCL towards electricity charges service no:-201601076 for the month of Sep-2020	
Amount (in words) : Indian Rupees Two Thousand One Hundred Seventy Seven Only	
	₹ 2,177.00



Prepared by: bhavani

Receiver's Signature

DETAILS OF DUE DATES FOR UTILITY SERVICES

Company Name	NILGIRI ESTATES			Prepared by	BHARGAVI		
Project	NILGIRI ESTATES			Approved by	VIJAY RAJ		
Prepared Date	06-10-2020			Date	06-10-2020		
S. No.	Connection/Service Type	Customer or Service No.	Used For	Service Provider	Date of receipt	Due date of payment	Amount
1.	Electricity	2016-01076	Entire Construction work	TSSPDCL	03-10-2020	17-10-2020	2177.00

Note:

1. Customer / Service type column is for the type of service like telephone, modem, electricity, water, etc.
2. Service provider column is for Company which provides service like Tata, BSNL, APSEB, etc.
3. Date of receipt of bill column is for approximate date on which we receive the bills every month.

Certified by:

Project Manager Nilgiri Estates

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10047/20-21**

Dated : **9-Oct-2020**

Particulars	Amount
Account : SUP-Sai Lakshmi Enterprises	11,400.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Sai Lakshmi Enterprises towards supply of Building Material of Metal aggregate as per v.no.5378 details enclosed.	
Amount (in words) : Indian Rupees Eleven Thousand Four Hundred Only	
	₹ 11,400.00



Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher
(Page 2)

Dated : 9-Oct-2020

No. : **10048**
PAY/10047/20-21

Particulars

CUST-Flat No-109-Raneru Nagalakshmi w/o J.Suryanarayana

Amount

185.00

Through :

BANK-YES BANK LTD A/C No:-009763700002042

On Account of :

Chq no:-752626 being chque issued to TSSPDCL towards electricity charges

Amount (in words) :

Indian Rupees One Thousand One Hundred Ten Only

₹ 1,110.00



Prepared by: bhavani

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 9-Oct-2020

No. : PAY/10047/20-21

Particulars	Amount
Account : CUST-Flat No-86-U.Naga Sasidhar	185.00
CUST-Flat No-96-Santhosh Kumar Kallem	185.00
CUST-Flat No-97-Kiran Kumar Kallem	185.00
CUST-Flat No-102-E.Venkata Ramana	185.00
CUST-Flat No-107-Rahul Ahirwar/Anuradha	185.00

continued ...

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰⁰⁴⁹PAY/10048/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : CONT-A.Basha	30,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Basha towards Painting work release as per credit balance as per v.no.3528 details enclosed.	
Amount (in words) : Indian Rupees Thirty Thousand Only	₹ 30,000.00


Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad


Advice for Payment No : 3528

Date : 09-10-2020

Contractor Name					From Date		To Date	
A.Basha					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Towards Painting work release as per credit balance 66587/-	30000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	30000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	30000.00
Rupees : Thirty Thousand Only.	



Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

Dated : 9-Oct-2020

No. : PAY/10058/20-21

Particulars	Amount
Account : CONT-Mahaveer Gurjar	1,00,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Mahaveer towards Tiles work release as per credit balance as per v.no.3529 details enclosed.	
Amount (in words) : Indian Rupees One Lakh Only	₹ 1,00,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Date : 09-10-2020

Advice for Payment No : 3529

Contractor Name	From Date	To Date
Mahaveer(Tile Contractor)	01-10-2020	07-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.75	2443.75	1381.25	0.00	0.00	0.00	1062.50	0.00
Mason	5.75	3450.00	1950.00	0.00	0.00	0.00	1500.00	0.00
Totals...	11.50	5893.75	3331.25	0.00	0.00	0.00	2562.50	0.00

Advice For Payment**PARTICULARS****AMOUNT****On A/c Description :**

Towards Tiles work release as per credit balance 224087/-

100000.00

Department Description :

0.00

Job Work Description :

0.00

Total Amount	%	100000.00
TDS : @	0	0.00
Less Rent :		0.00
Less Loan :		0.00


Other Deductions Description :

0.00

Net Amount :

100000.00

Rupees : One Lakh(s) Only.

Certified by:

N. Bhargavi

Asst. Engineer
Approved By Admin
NILGIRI ESTATES**Certified by:**
Project Manager
Approved By Project
Manager
NILGIRI ESTATES

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10051/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : CONT-Mohammad Khudoos	10,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to MD.Khudoos towards Plumbing work release as per credit balance as per v.no.3530 details enclosed.	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3530

Date : 09-10-2020

Contractor Name					From Date		To Date	
MD Khudoos					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	9.00	3600.00	1600.00	0.00	2000.00	0.00	0.00	0.00
Mason	19.00	10450.00	2200.00	0.00	7150.00	0.00	1100.00	0.00
Totals...	28.00	14050.00	3800.00	0.00	9150.00	0.00	1100.00	0.00

Advice For Payment**PARTICULARS****AMOUNT****On A/c Description :**

Towards Plumbing work release as per credit balance 21914/-

10000.00

Department Description :

0.00

Job Work Description :

0.00

Total Amount	%	10000.00
TDS : @	0	0.00
Less Rent :		0.00
Less Loan :		0.00

Other Deductions Description :

0.00

Net Amount :

10000.00

Rupees : Ten Thousand Only.

Certified by:*N. Bhargavi*N. Bhargavi
Approved By Admin**NILGIRI ESTATES****Certified by:***[Signature]*Project Manager
Approved By Project
Nilgiri Estates

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10048/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : CONT-Mudia Sunil Reddy	10,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Sunil Reddy towards Pavers & Civil work release as per credit balance as per v.no.3531 details enclosed.	
Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Nilgiri Estate

Advice for Payment No : 3531

Date : 09-10-2020

Date : 09-10-2020

Contractor Name		From Date		To Date				
Sunil Reddy		01-10-2020		07-10-2020				
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	25.00	10000.00	1600.00	0.00	8000.00	0.00	400.00	0.00
Mason	25.00	14450.00	2300.00	0.00	10925.00	650.00	575.00	0.00
Totals...	50.00	24450.00	3900.00	0.00	18925.00	650.00	975.00	0.00

PARTICULARS

PARTICULARS		AMOUNT												
On A/c Description : Towards Civil & Pavers work release as per credit balance 18721/-		10000.00												
Department Description :		0.00												
Job Work Description :		0.00												
<table border="1"> <tr> <td>Total Amount</td> <td>%</td> <td>10000.00</td> </tr> <tr> <td>TDS : @</td> <td>0</td> <td>0.00</td> </tr> <tr> <td>Less Rent :</td> <td></td> <td>0.00</td> </tr> <tr> <td>Less Loan :</td> <td></td> <td>0.00</td> </tr> </table>		Total Amount	%	10000.00	TDS : @	0	0.00	Less Rent :		0.00	Less Loan :		0.00	
Total Amount	%	10000.00												
TDS : @	0	0.00												
Less Rent :		0.00												
Less Loan :		0.00												
Other Deductions Description :		0.00												
Rupees : Ten Thousand Only.		Net Amount : 10000.00												

Rupees : Ten Thousand Only.

Net Amount : 10000.00

Certified by:

Certified by:

N. Bhargavi
Asst. Engineer
Approved By Admin
NILGIRI ESTATES

Project Manager
Approved By Project
Vilvini Estates

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10048/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : CONT-Prasad Chowdary	20,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Prasad Chowdary towards Civil work release as per credit balance as per v.no.3532 details enclosed.	
Amount (in words) : Indian Rupees Twenty Thousand Only	
	₹ 20,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3532

Date : 09-10-2020

Contractor Name			From Date		To Date			
Prasad Chowdary.			01-10-2020		07-10-2020			
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	5.00	2750.00	0.00	0.00	2200.00	550.00	0.00	0.00
Male Helper	10.00	4000.00	0.00	0.00	3200.00	800.00	0.00	0.00
Mason	5.00	2950.00	0.00	0.00	2300.00	650.00	0.00	0.00
Totals...	20.00	9700.00	0.00	0.00	7700.00	2000.00	0.00	0.00

Advice For Payment**PARTICULARS**

On A/c Description :	AMOUNT
Towards Civil work release as per credit balance 29754/-	20000.00
Department Description :	0.00
Job Work Description :	0.00
Other Deductions Description :	Total Amount % 20000.00
	TDS : @ 0 0.00
	Less Rent : 0.00
	Less Loan : 0.00
	0.00
Rupees : Twenty Thousand Only.	
Net Amount :	20000.00

Certified by:

Certified by:

N. B. Rao
 Asst. Engineer
 NILGIRI ESTATES

Project Manager
 Nilgiri Estates

Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10054/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : CONT-T.Kurmanna	40,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to T.Kurmanna towards Earthwork release as per credit balance as per v.no.3533 details enclosed.	
Amount (in words) : Indian Rupees Forty Thousand Only	
	₹ 40,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

09-10-2020

Pages : 1 of 1

Advice for Payment No : 3533

Date : 09-10-2020

Contractor Name

T.Kurmannna EWK CON

From Date

01-10-2020

To Date

07-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	5.50	2200.00	0.00	0.00	0.00	0.00	2200.00	0.00
Male Helper	10.50	4725.00	0.00	0.00	0.00	0.00	4725.00	0.00
Totals...	16.00	6925.00	0.00	0.00	0.00	0.00	6925.00	0.00

Advice For Payment**PARTICULARS**

On A/c Description :

Towards Earthwork release as per credit balance 83696/-

AMOUNT

40000.00

Department Description :

0.00

Job Work Description :

0.00

Total Amount %

40000.00

TDS : @ 0

0.00

Less Rent :

0.00

Less Loan :

0.00

Other Deductions Description :

0.00

Rupees : Fourty Thousand Only.

Net Amount :

40000.00

Certified by:

N. Bhargavi

Approved By Admin
NILGIRI ESTATES

Certified by:

Project Manager
Nilgiri Estates

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10048/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : CONT-Yageti Eswar Rao On Account 19,000.00 Dr	19,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to Eswar Rao towards Scaffolding work release as per credit balance as per v.no.3534 details enclosed.	
Amount (in words) : Indian Rupees Nineteen Thousand Only	
	₹ 19,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

Dated : 9-Oct-2020

No. : ¹⁰⁰⁵⁶
PAY/10054/20-21

Particulars	Amount
Account : SUP-Satish Electrical Works	4,085.00
SUP-Satish Electrical Works	1,750.00
Through : BANK-YES BANK LTD A/C No:-008763700002042	
On Account of : Chq no:-752627 being cheque issued to Satish Electrical Works towards repairing charges of pump against invoice no:-3105,3106 dt:-04.09.2020	
Amount (in words) : Indian Rupees Five Thousand Eight Hundred Thirty Five Only	₹ 5,835.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10055/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : EVC DW Yageti Eshwar Rao TDS-1.5% Contract	2,800.00 (-)42.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Being online neft to Eswar rao towards chipping work as per v.no.7151 details enclosed. Amount (in words) : Indian Rupees Two Thousand Seven Hundred Fifty Eight Only	₹ 2,758.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : Eswar Rao , Yagthi

09-10-2020 12:30:04

Pages : 1 of 2

Voucher No : 7151
From Date : 01-10-2020
To Date : 07-10-2020

HC No	HC Date	Equipment Name / Particulars	S. Time	E. Time	Qty	Rate	Gross
84055	02-10-2020	Chipping machine (per day) Units : per day	09:55	17:40	1	700	JW 700.00
84056	03-10-2020	Towards villa no-149 & 150 duct extra concrete chipping purpose of plumbing Chipping machine (per day) Units : per day	10:52	17:04	1	700	JW 700.00
84130	06-10-2020	Towards villa no-58 flooring tiles chipping and villa no-147 duct chipping Chipping machine (per day) Units : per day	10:16	16:48	1	700	JW 700.00
84131	07-10-2020	Towards villa no-156 headroom water leakage flooring chipping Chipping machine (per day) Units : per day Towards villa no-151 & 152 duct rain water pipe line hole chipping	10:33	17:34	1	700	JW 700.00

Certified by:

Project Manager
Nilgiri Estates

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Accounts Manager

Managing Director

Hire Charges Voucher

09-10-2020 12:30:04

Pages : 2 of 2

Advice for Payment

Company Name : Nilgiri Estates
Project Name : Nilgiri Estate
Supplier Name : Esvar Rao Yagiti

Voucher No : 7151

PARTICULARS

Amount Payable :-	2800.00	Amount
Hire Charges - Job Work Payment		
Towards Chipping work		2800.00
Hire Charges - On A/C Payment	Amount Payable :-	0.00
Other Additions :		0.00
Other Deductions :		0.00
	Gross	2800.00
	TDS% 1.50	42.00
	TDS Amount	0.00
	Total GST Amount	0.00
	Total	2758.00

Rupees : Two Thousand Seven Hundred Fifty Eight Only.

VERIFIED BY
09 OCT 2020
R. SANJAY KUMAR
MANAGER-AUDIT

Certified by:

Project Manager
Nilgiri Estates

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Accounts Manager

Managing Director

Nilgiri Estates

HC 84055

Nilgiri Estate

HC E No: 02-10-2020 Veh No: 09:55 Start Time: 17:40 End Time: JW Pay Type:

21536

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

Eswar Rao .Yagftt

Work Description :-

Towards villa no-149 & 150 duct extra concrete chipping purpose of plumbing

Rupees : Seven Hundred Only.



Printed On 06-10-2020 11:23:42

Certified by:
[Signature]
N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:
[Signature]
Project Manager
Nilgiri Estates

INWARD
In ward No: 21536 Dt: 2/10/20
ARN No: Dt:
Received By: Sign: *[Signature]*
Nilgiri Estates

VERIFIED BY
09 OCT 2020
R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

1717 - 1720

Material Shifting Authorization Form

No. 188982

Date	02-09-2020	Time	
Authorized By	T. RAHUL	Engg. Sign	T. Rahul
Material to be shifted	V. NO: 149, 150 Dual extra concrete		
Shift from	Chipping Purpose of Plumbing		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.		Vehicle Owner	Gshwan Rao
Hire charges register serial no.	21536		
Security / Supervisor Sign		Start Time	9:55
		Stop Time	17:40 17:10

Nilgiri Estates
Nilgiri Estate

HC 84056

HC Date 03-10-2020 Veh No Start Time 10:52 End Time 17:04 Pay Type JW

21537

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00


Supplier Name

Eswar Rao .Yagftt

Work Description :-

Towards villa no-58 flooring tiles chipping and villa no-147 duct chipping

Rupees : Seven Hundred Only.



Printed On 06-10-2020 11:23:42

Certified by:

N. Bhargavi

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:

Project Manager

Project Manager
Nilgiri Estates

INWARD

In ward No: 21537	Dt: 3/10/20
MRN No:	Dt:
Received By:	Sign: <i>[Signature]</i>

Nilgiri Estates

VERIFIED BY

09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

1711 - 1716

Material Shifting Authorization Form

No. **188983**

Date	3-10-2020	Time	
Authorized By	<i>[Signature]</i>	Engg. Sign	<i>[Signature]</i>
Material to be shifted	V. NO: 58. Flooring Tiles Chipping.		
Shift from	and V. NO: 147 Dual chipping.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.		Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21537		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	10:52
		Stop Time	17:04

Nilgiri Estates
Nilgiri Estate

HC 84130

HC Date	Veh No	Start Time	End Time	Pay Type
06-10-2020		10:16	16:48	JW

21542

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00


Supplier Name

Eswar Rao .Yagftt

Work Description :-

Towards villa no-156 headroom water leakage flooring chipping

Rupees : Seven Hundred Only.



Printed On 08-10-2020 14:51:30

Certified by:

N. Bhargavi

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:

[Signature]

Project Manager
Nilgiri Estates

INWARD

In ward No: 21542	Dt: 6/10/20
MRN No:	Dt:
Received By:	Sign: <i>[Signature]</i>

Nilgiri Estates

VERIFIED BY

09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

Material Shifting Authorization Form

1737-1738

No. 188978

Date	06-10-2020	Time	
Authorized By	Vijay	Engg. Sign	
Material to be shifted	V. NO: 156 Head Room Water leakage		
Shift from	Flooring Chipping.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other		
Vehicle No.		Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21547		
Security / Supervisor Sign		Start Time	10:16
		Stop Time	16:48

1742 - 1745

Material Shifting Authorization Form

No. **188984**

Date	07-10-2020	Time	
Authorized By	<i>[Signature]</i>	Engg. Sign	<i>[Signature]</i>
Material to be shifted	V. NO: 151, 152, Duct- Rain Water		
Shift from	Pipe Line Hole chipping.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other _____		
Vehicle No.	—	Vehicle Owner	Eshwar Rao
Hire charges register serial no.	21543		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	10:33
		Stop Time	17:34

Nilgiri Estates
Nilgiri Estate

HC 84131

HC Date	Veh No	Start Time	End Time	Pay Type
07-10-2020		10:33	17:34	JW

21543

Equipment

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00

Supplier Name

Eswar Rao .Yagftt

Work Description :-

Towards villa no-151 & 152 duct rain water pipe line hole chipping

Rupees : Seven Hundred Only.



Printed On 08-10-2020 14:51:30

Certified by:

N. Bhargavi

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:

[Signature]
Project Manager
Nilgiri Estates

INWARD

ward No: 21543 Dt: 7/10/20

RN No: Dt:

Received By: Sign: *[Signature]*

Nilgiri Estates

VERIFIED BY

09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10055/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account : EUL DW G.Snehalatha TDS-1.5% Contract	12,800.00 (-)192.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online neft to G.Snehalatha towards Tractor and JCB Shifting work as per v.no.7152 details enclosed.	
Amount (in words) : Indian Rupees Twelve Thousand Six Hundred Eight Only	
	₹ 12,608.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Hire Charges Voucher

Company Name : Nilgiri Estates
 Project Name : Nilgiri Estate
 Supplier Name : G.Sneha Latha

09-10-2020 12:30:04 Pages : 1 of 2

Voucher No : 7152
 From Date : 01-10-2020
 To Date : 07-10-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
84045	01-10-2020	Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M) Towards Street pole shifting to ssllp from ne	09:20	18:01	1	1800	1800.00
84103	05-10-2020	Tractor with tipper without labour (per day) AP29U4895 Units : per day (9.30 to 6 P.M) Towards debris removing	09:22	17:46	1	1800	1800.00
84104	05-10-2020	Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M) Towards debris removing	09:43	17:46	1	1800	1800.00
84105	05-10-2020	JCB TS08FV9168 Units : per hour Towards Excavation , debris removing	09:22	13:03	3	800	2400.00
84106	05-10-2020	JCB TS08FV9168 Units : per hour Towards Excavation , debris removing	13:58	18:00	4	800	3200.00
84132	06-10-2020	Tractor with tipper without labour (per day) AP21U6822 Units : per day (9.30 to 6 P.M) Towards debris removing	09:08	18:05	1	1800	1800.00

VERIFIED BY
 09 OCT 2020
 R. SANJAY KUMAR
 MANAGER-AUDIT

Certified by:

 N. Bhargavi
 Asst. Engineer
 NILGIRI ESTATES

Certified by:

 Project Manager
 Nilgiri Estates

Accounts Manager

Managing Director

Advice for Payment

Company Name : Nilgiri Estates
 Project Name : Nilgiri Estate
 Supplier Name : G.Sneha Latha

Voucher No : 7152

PARTICULARS

Hire Charges - Job Work Payment
 Towards Tractor and JCB shifting work

Amount Payable :- 12800.00

Amount

Hire Charges - On A/C Payment

Amount Payable :- 0.00

12800.00

Other Additions :

0.00

Other Deductions :

0.00

Gross 12800.00

TDS Amount

TDS% 1.50

0.00

Total GST Amount

0.00

SGST%

0.00

CGST% 0.00

Total 12608.00

Rupees : Twelve Thousand Six Hundred Eight Only.

VERIFIED BY

09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

Certified by:

N. Bhargavi

Asst. Engineer

NILGIRI ESTATES

Certified by:

Project Manager

Nilgiri Estates

Accounts Manager

Managing Director

Nilgiri Estates

Nilgiri Estate

HC 84045

HC Date	Veh No	Start Time	End Time	Pay Type
01-10-2020	AP21U6822	09:20	18:01	JW

21535

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00

Supplier Name

G.Sneha Latha


Work Description :-

Towards Street pole shifting to ssip from ne

Rupees : One Thousand Eight Hundred Only.




Printed On 06-10-2020 10:42:07

Certified by:

N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:

Project Manager
Nilgiri Estates

INWARD
In ward No: 21535
ARN No:
Received By:
Dr: 1/10/20
Dt:
Sign: 
Nilgiri Estates

VERIFIED BY
09 OCT 2020
R. SANJAY KUMAR
MANAGER-AUDIT



Material Shifting Authorization Form

No. **188813**

Date	01-10-2020		Time		
Authorized By	T. RAHUL		Engg. Sign	T. Rahul	
Material to be shifted	street pole shifting to SSLLP				
Shift from	N.E side to				
Shift to	SSLLP				
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other _____				
Vehicle No.	AP210 6822		Vehicle Owner	G. Snehadatha	
Hire charges register serial no.	21535				
Security / Supervisor Sign			Start Time	9:20	Stop Time
					18:01

Nilgiri Estates

Nilgiri Estate

HC 84103

HC Date	Veh No	Start Time	End Time	Pay Type
05-10-2020	AP29U4895	09:22	17:46	JW

21538

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00


Supplier Name

G.Sneha Latha





Work Description :-

Towards debries removing

Rupees : One Thousand Eight Hundred Only.



Printed On 06-10-2020 17:15:53



821

1722 - 1431

Material Shifting Authorization Form

No. 188814

Date	05-10-20	Time	
Authorized By	APR	Engg. Sign	
Material to be shifted	Debris removing		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	AP 29U 4895	Vehicle Owner	Snehalatha
Hire charges register serial no.	21538		
Security / Supervisor Sign		Start Time	09:22
		Stop Time	17:46

Nilgiri Estates
Nilgiri Estate

HC 84104

HC Date	Veh No	Start Time	End Time	Pay Type
05-10-2020	AP21U6822	09:43	17:46	JW

21539

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00

Supplier Name

G.Sneha Latha

Work Description :-

Towards debris removing

Rupees : One Thousand Eight Hundred Only.



Printed On 06-10-2020 17:15:53

Certified by:

N. Bhargavi
N. Bhargavi
Asst. Engineer
NILGIRI ESTATES

Certified by:

[Signature]
Project Manager
Nilgiri Estates

INWARD

In ward No: 21539	Dt: 5/10/20
MRN No:	Dt:
Received By:	Sign: <i>[Signature]</i>

VERIFIED BY

09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

[Signature]

1724-1730

Material Shifting Authorization Form

No. 188815

Date	05-10-20	Time	
Authorized By	APR	Engg. Sign	
Material to be shifted	Debris removal		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	AP21U6822	Vehicle Owner	Snehalatha
Hire charges register serial no.	21539		
Security / Supervisor Sign		Start Time	09:43
		Stop Time	17:46

Nilgiri Estates

Nilgiri Estate

HC 84105

21540

HC Date	Veh No	Start Time	End Time	Pay Type
05-10-2020	TS08FV9168	09:22	13:03	JW

Equipment

JCB

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	3	800	2400.00


Supplier Name

G.Sneha Latha


Work Description :-

Towards Excavation , debries removing

Rupees : Two Thousand Four Hundred Only.



Printed On 06-10-2020 17:15:53

Certified by:

 N. Bhargavi
 Asst. Engineer
 NILGIRI ESTATES

Certified by:

 Project Manager
 Nilgiri Estates

INWARD
 In ward No: 21540 Dt: 07/10/20
 MRN No: Dt:
 Received By: Sign:
 Nilgiri Estates

09 OCT 2020
 R. SANJAY KUMAR
 MANAGER-AUDIT



1721 - 1725

Material Shifting Authorization Form

No. 188816

Date	05-10-20	Time	
Authorized By	<i>[Signature]</i>	Engg. Sign	<i>[Signature]</i>
Material to be shifted	Excavation, debris removal		
Shift from			
Shift to			
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	TS08 EV9168	Vehicle Owner	Snehalatha
Hire charges register serial no.	21540		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	09:22
		Stop Time	13:03

Nilgiri Estates**Nilgiri Estate**

HC 84106

HC Date	Veh No	Start Time	End Time	Pay Type
05-10-2020	TS08FV9168	13:58	18:00	JW

21541

Equipment

JCB

Units	Min Rate	Max Rate	Qty	Rate	Value
per hour	800.00	800.00	4	800	3200.00


Supplier Name

G.Sneha Latha

Work Description :-

Towards Excavation , debries removing

Rupees : Three Thousand Two Hundred Only.



Printed On 06-10-2020 17:15:53

Certified by:**N. Bhargavi
Asst. Engineer
NILGIRI ESTATES****Certified by:****Project Manager
Nilgiri Estates****INWARD**

In ward No: 21541 Dt: 5/10/20

MRN No: Dt:

Received By: Sign:

Nilgiri Estates

VERIFIED BY**09 OCT 2020****R. SANJAY KUMAR
MANAGER-AUDIT**

1726-1732

Material Shifting Authorization Form

No. 188817

Date	05-10-20	Time	
Authorized By	<i>[Signature]</i>	Engg. Sign	<i>[Signature]</i>
Material to be shifted	Excavation, Rebar, removing		
Shift from			
Shift to			
Vehicle Type	☐ Tractor ☒ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	TS08FV9168	Vehicle Owner	Snehalatha
Hire charges register serial no.	21541		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	13:58
		Stop Time	18:00

Nilgiri Estates
Nilgiri Estate

HC 84132

21544

HC Date	Veh No	Start Time	End Time	Pay Type
06-10-2020	AP21U6822	09:08	18:05	JW

Equipment

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00

Supplier Name

G.Sneha Latha





Work Description :-

Towards debries removing

Rupees : One Thousand Eight Hundred Only.



Printed On 08-10-2020 14:51:30



Signature of R. Sanjay Kumar

1735-1739

Material Shifting Authorization Form

No. 188818

Date	08-10-20	Time	
Authorized By	Arjun	Engg. Sign	
Material to be shifted	Dobari Shifting		
Shift from			
Shift to			
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	AP2106822	Vehicle Owner	Snehalatha
Hire charges register serial no.	21544		
Security / Supervisor Sign		Start Time	09:08
		Stop Time	18:05

Fw: Require approval for jcb and tractors at NE

From: anil m (anil.m@modiproperties.com)

To: bhargavi@modiproperties.com

Date: Thursday, October 1, 2020, 06:19 AM GMT+5:30

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

----- Forwarded message -----

From: "Soham Modi" <sohammodi@modiproperties.com>

To: "Anil.M Construction" <anil.m@modiproperties.com>

Cc:

Sent: Thu, 1 Oct 2020 at 6:11

Subject: Re: Require approval for jcb and tractors at NE

Approved

Regards,

Soham Modi

From: anil.m@modiproperties.com

Sent: September 30, 2020 9:46 PM

To: sohammodi@modiproperties.com

Reply-to: anil.m@modiproperties.com

Cc: vijay@modiproperties.com

Subject: Require approval for jcb and tractors at NE

Respected MD Sir,

At NE, for levelling totlot area near transformer we require JCB and 2 tractors for 1 day to work . Please give approval for Hire charges extra this week for 1 day other than weekly payment of Rs 35,000/-

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5_4_187/ 3 & 4, M G Road, Secunderabad _ 03

Don't Just buy a flat or villa! buy a great life style!

we build affordable flats & villas in gated communities.

8

Fw: Require approval for tractor at NE

From: anil m (anil.m@modiproperties.com)

- To: bhargavi@modiproperties.com
- Date: Wednesday, October 7, 2020, 07:26 AM GMT+5:30

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5_4_187/ 3 & 4, M G Road, Secunderabad _ 03
Don't Just buy a flat or villa! buy a great life style!
we build affordable flats & villas in gated communities.

----- Forwarded message -----

From: "Soham Modi" <sohammodi@modiproperties.com>
To: "Anil.M Construction" <anil.m@modiproperties.com>
Cc: "Vijay Raj G. Construction" <vijay@modiproperties.com>
Sent: Wed, 7 Oct 2020 at 7:03
Subject: Re: Require approval for tractor at NE
Approved

Regards,
Soham Modi

From: anil.m@modiproperties.com
Sent: 6 October 2020 9:29 pm
To: sohammodi@modiproperties.com
Reply to: anil.m@modiproperties.com
Cc: vijay@modiproperties.com
Subject: Require approval for tractor at NE

Respected MD Sir,

At NE, to remove the debris from site to out of the site we require tractor approval for 1day please give approval for hire charges extra this week for 1day other than weekly payment of Rs 35,000/-

Regards,

M. Anil Yadav

Engineer | +91 9030005002, 8688981990 | anil.m@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5_4_187/ 3 & 4, M G Road, Secunderabad _ 03
Don't Just buy a flat or villa! buy a great life style!
we build affordable flats & villas in gated communities.

b

Nilgiri Estates
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : PAY/10056/20-21

Dated : 9-Oct-2020


Particulars	Amount
Account : OIE-Repairs & Maintenance-Automobiles	1,278.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being online payment to G. Sandesh towards vehicle maintenance expenses as per bill no: 10030 dt: 21.09.20	
Amount (in words) : Indian Rupees One Thousand Two Hundred Seventy Eight Only	
	₹ 1,278.00

Prepared by: Iqra Khatoon

Approved by

Receiver's Signature

Yuvathi
K. Ramu *SOU*



Sandeesh

Tax Invoice

Original For Recipient Second for transporter Third for supplier

Dealer Code: AP010012

Ref No: SERINV-AP010012-2021-010030

Invoice Date/Time: 21/09/2020 02:19:39 PM CRN:

Dealer Name: RIDE AUTOMOBILES PVT LTD
Address: # 14-44, OPP.NGRI, I.P.UPPAL, HABISGUDA, HYDERABAD
Telangana India

Billed To:
Name: GOUD I SANDEESH
Customer Id : 1-13LKV6JV

Ship To:
Name: RIDE AUTOMOBILES PVT LTD
Address: # 14-44, OPP.NGRI, I.P.UPPAL, HABISGUDA,

Pincode: 500039
Tele: 4042212101
Email: admin@ridehonda.in
GSTIN : 36AAGCR6059M1ZS
PAN: AAGCR6059M

FAX No:

GSTIN Date:

Address:
PH: 8328184942
Email:
Account:
Name:
Account Id :
Address: "

HYDERABAD Telangana India
PH 4042212101
Email: admin@ridehonda.in
GSTIN: 36AAGCR6059M1ZS
PAN: AAGCR6059M

CIN :

PH:
GSTIN:
PAN:
CIN:

CIN:

State : Telangana
Customer Care No: 9885418840

State Code:36

State: State Code:

State: Telangana State Code: 36

Vehicle Details:

Frame No.: ME4JF50AMKG411258
Engine No.: JF50EG0411052

Model Name: ACTIVA 5G
Model Code: ACTIVA 5G STD

Job Card Detail :
Jobcard No : JC-AP010012-02-2021-009944
Jobcard Closed Date/Time: 21/09/2020 02:19:27 PM

Service Type: FREE 03

Service KM : 8000

Place of Supply :

Name: RIDE AUTOMOBILES PVT LTD
Address: # 14-44, OPP.NGRI, I.P.UPPAL, HABISGUDA, HYDERABAD
TelanganaIndia
GSTIN: 36AAGCR6059M1ZS

State: Telangana State Code: 36

Reg. No.: TS08GV8908

Color: MAT AXIS
GRAY METALL
Sale Date: 20/01/2020

Pick & Drop Availed:
Selling Dealer: RIDE
AUTOMOBILES PVT LTD

Loyalty ID:

Sr No	Part No/ Jobcode	Description	HSN/SAC Code	Sublet Job	Billing Type	Unit Price (Rs)	Qty	UoM	Total Amount	Discount %	Discount (Rs)	Taxable Amount (Rs)
1	08234-M99-K1BG3	ENGINEOI L TWO 800ML10W 30MB	27101980		Paid	240.50	1	No's	240.50			240.50
2	94109-12000	WASHERI 2MM DRAIN	87141090		Paid	2.34	1	No's	2.34			2.34
3	AP010012 CONSUMABLES	CONSUMABLES	65070000		Paid	100.00	1	No's	100.00			100.00
4	AP010012 -GEAR OIL	GEAR OIL	27101980		Paid	39.83	1	No's	39.83			39.83
5	SJ203278	POLISHIN G	998729	400	Paid	0.00	1	Hrs	400.00			400.00
Total												782.67

923 pay - 1278/-
282
1205
11/865

APPROVED BY
07 OCT 2020
JAI KUMAR
R.H.R. & ADMIN

Sr No	HSN/SAC Code	Taxable Amount	SGST/UTGST		CGST		IGST		CESS		Total Amount
			Rate	Amount	Rate	Amount	Rate	Amount	Rate	Amount	
1	27101980	280.33	9	25.23	9	25.23					330.79
2	87141090	2.34	14	0.33	14	0.33					3.00
3	65070000	100.00	9	9.00	9	9.00					118.00
4	998729	400.00	9	36.00	9	36.00	18	0.00		0.00	472.00


Invoice Amount		923.78
Total Invoice Value (in figures): 924		
Total Invoice Value (in words): Rupees Nine Hundred Twenty Four Only		
Payment Mode: Cash		
If reverse charge applicable, then specify amount of tax:		
Terms and Conditions:		
1. All disputes are subject to HYDERABAD Jurisdiction.		
2. Our responsibility ceases after materials are delivered & we are not responsible for any loss or any damage		
3. Goods once sold will not be taken back.		
4. Interest @ 18% will be charged on amount remaining unpaid after 45 days of invoice date.		
5. All replacements will be subject to our inspection & approval. E. & O. E.		
Acknowledgement from customer:		
Customer's Signature		
For RIDE AUTOMOBILES PVT LTD		
Name of Signatory		
Designation		
Invoice Generated by: RAVI PRAKASH		
Advisor Name:		



Experience More Benefits, More Joy
With Honda Joy Club



To Download Honda Joy Club, scan this QR Code



Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

Dated : 9-Oct-2020

No. : PAY ¹⁰⁰⁶⁰10056/20-21

Particulars	Amount
Account :	3,720.00
JWUD-Labour Charges	3,720.00
JWUD-Allowance for Equipment	1,860.00
JWUD-Allowance for Consumables	(-)70.00
TDS-.75% Contract	
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online neft to MD.Khudoos towards villa no-16,33,34,35 & 42 rain water pipes removed and fixed properly as per v.no.3535 details enclosed.	
Amount (in words) :	
Indian Rupees Nine Thousand Two Hundred Thirty Only	₹ 9,230.00

Prepared by:  mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3535

Date : 09-10-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	13.00	5200.00	1600.00	0.00	3600.00	0.00	0.00	0.00
Mason	27.00	14850.00	2200.00	0.00	9350.00	0.00	3300.00	0.00
Totals...	40.00	20050.00	3800.00	0.00	12950.00	0.00	3300.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no-16 33 34 35 & 42 rain water pipes removed and fixed properly and villa no-42 44 49 & 51 terrace rain water pipes removed and fixed properly	9300.00
Total Amount %	9300.00
TDS : @ 0.75	69.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
VERIFIED BY 09 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT  Net Amount :	9230.25
Rupees : Nine Thousand Two Hundred Thirty and Paise Twenty Five Only.	

Certified by:



N. Bhargavi

Asst. Engineer
NILGIRI ESTATES

Certified by:



Project Manager

Approved By Project
Manager


Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 9816

Company	NE	Project	NE
No. of workers required	02	Date	01-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	01-10-20	Required to date	01-10-20
Job Description:	Rain water Pipes removing		

Description	Quantity	Rate	Amount
Vino 16, 33, 34, 35, 42 Rain water Pipes removed and fixed properly.	02 nos	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		Kuddhus	Chicha

Job Work Details


S. No. 9819

Company	NE	Project	NE
No. of workers required	02	Date	02-10-20
No. of head mason	—	No. of male helper	02
No. of mason	01	No. of female helper	—
Required from date	02-10-20	Required to date	02-10-20
Job Description:	Rain water Pipes removals.		
Description	Quantity	Rate	Amount
Wono 42, 44, 49, 51 terrace rainwater	02 nos	750/-	1500/-
Pipes removed and fixed. Properly.	02		
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		Keddhio	Chicha

Job Work Details

S. No. 9823

Company	NE	Project	NE
No. of workers required	02	Date	03-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	03-10-20	Required to date	03-10-20
Job Description:	rain water pipe removed		

Description	Quantity	Rate	Amount
N. no. 54, 63, 66, 76, 80 rain water pipe removed and replaced properly.	02 nos	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ami		Kudhwa	Chicha

Job Work Details


S. No. 9825

Company	NE	Project	NE
No. of workers required	02	Date	04-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	04-10-20	Required to date	04-10-20

Job Description:

Removing rain water Pipe

Description	Quantity	Rate	Amount
No. 82, 84, 90, 93, 95 rain water Pipes removed and refixed properly	02 NOS	675/-	1350/-
Total Amount			1350/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amey		Kuddhu	CHACHA

Job Work Details

S. No. 9829

Company	NE	Project	NE
No. of workers required	02	Date	05-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	05-10-20	Required to date	05-10-20
Job Description:	rain water Pipes removing		
Description	Quantity	Rate	Amount
No. no 99, 100, 104, 106, 114 rain water pipes removed and repair properly.	02 nos	575/-	1150/-
Total Amount			1150/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
AG	AS	Kudhwa	chiche

Job Work Details

S. No. 9833

Company	NE	Project	NE
No. of workers required	02	Date	06-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	06-10-20	Required to date	06-10-20
Job Description:	Removal of old water pipe.		
Description	Quantity	Rate	Amount
Work 117, 121, 122, 123, 124 old water pipe removed and repaired properly	02 NO'S	750/-	1500/-
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
ASD	ASD	Kudhwa	CHDCHA

Job Work Details

S. No. 9836

Company	NE	Project	NE
No. of workers required	02	Date	07-10-20
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	07-10-20	Required to date	07-10-20
Job Description:	Removing Rain water Pipe.		
Description	Quantity	Rate	Amount
Removed rain water Pipes and refixed	02 nos	750 /-	1500 /-
Boorly 2 nos. 100, 117, 121, 124, 126, 135.			
Total Amount			1500 /-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Arif		Kuddus	Chicha.

Appendix A			
Company Name		Approval by department labour/for work	
WPA No.	NE	No.	NE
Details of additional labour required		15, 15, 15, 15, 15, 15, 15, 15	
Contractor name		Job work	
Type of labour	Plumber	No. of pairs required	01
From date	01-10-20	To date	06-10-20
Required for: For 3 months work			
Details of additional labour required			
Contractor name		Job work	
Type of labour	Electrician	No. of pairs required	01
From date	01-10-20	To date	03-10-20
Required for: For 3 months work			
Details of additional labour required			
Contractor name		Job work	
Type of labour	Civil	No. of pairs required	02
From date	01-10-20	To date	06-10-20
Required for: For 3 months work			
Details of additional labour required			
Contractor name			
Type of labour		No. of pairs required	
From date		To date	
Required for:			
Remarks:			
Approved by Project Manager		Approved by M.D.	
Date	30/09/20	Date	
Sign		Sign	

APPROVED BY
 20 SEP 2020
 SOHAM K. SINGH
 SOHAM K. SINGH
 SOHAM K. SINGH

Notes: 1. Request can be sent by email 2. Approval on request can also be taken during M.D. 3. In emergency work can be started and request sent by email before 2 p.m.

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

Dated : 9-Oct-2020

No. : PAY/10061/20-21

Particulars	Amount
Account :	9,568.00
JWUD-Labour Charges	9,568.00
JWUD-Allowance for Equipment	4,784.00
JWUD-Allowance for Conumables	(-)179.00
TDS-.75% Contract	
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online neft to G.Mannem towards near villa no-183 & 185 debries removed from site to out of the site as per v.no.3536 details enclosed.	
Amount (in words) :	
Indian Rupees Twenty Three Thousand Seven Hundred Forty One Only	₹ 23,741.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad


Advice for Payment No : 3536

Date : 09-10-2020

Contractor Name					From Date		To Date	
G Mannem					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	49.75	19900.00	3800.00	800.00	12100.00	1200.00	2000.00	0.00
Male Helper	50.00	22300.00	4837.50	400.00	13612.50	1200.00	2250.00	0.00
Totals...	99.75	42200.00	8637.50	1200.00	25712.50	2400.00	4250.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards near villa no-183 & 185 debries removed from site to out of the site and in villa no-183 184 & 185 excavation for laying HDPE pipe line to the villas and street light fixing near villa no-168 and beside 183 and pavers shifted to villa no-43 from villa no-58	23920.00
Total Amount %	23920.00
TDS : @ 0.75	179.40
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
VERIFIED BY 09 OCT 2020 R. SANJAY KUMAR MANAGER-AUDIT	0.00
Net Amount :	23740.60
Rupees : Twenty Three Thousand Seven Hundred Fourty and Paise Sixty Only.	

Certified by:

 N. Bhargavi
 Asst. Engineer
 NILGIRI ESTATES

Certified by:

 Project Manager
 Approved By Project
 Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S.No. 9814

Company	NE	Project	NE
No. of workers required	08	Date	01-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	01-10-20	Required to date	01-10-20
Job Description:	Debris removal, Excavation		
Description	Quantity	Rate	Amount
NEAR Nono 183, 185 Debris removed from site to out of the site.	990sf	02/-	1980/-
IN Nono 183, 184, 185 Excavation for laying HDPE PIPE LINE TO the well.	190sf	07/-	1330/-
Total Amount			3310/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ami		Mannan	G. Bell

Job Work Details

S.No. 9817

Company	NE	Project	NE
No. of workers required	08	Date	02-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	02-10-20	Required to date	02-10-20
Job Description:	Street light Poles fixing, Excavation, shifting.		
Description	Quantity	Rate	Amount
Street light Poles near V.M.O 168 and beside 183	475 sft	02/-	950/-
Excavated near sewerage pump for making Curb Stone.	270 sft	07/-	1890/-
Paves's shifted to V.M.O 43 from V.M.O 58.	270 sft	02/-	540/-
Total Amount			3380/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am	As	Manman	G. Belu

Job Work Details

S. No. 9821

Company	NE	Project	NE
No. of workers required	08	Date	03-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	03-10-20	Required to date	03-10-20
Job Description:	shifting, - cleaning.		
Description	Quantity	Rate	Amount
Back shifting from near road 185 to near transformer	1220 SF	02/-	2440/-
near 1230) Cleaning in sand floor and 185 floor.	1950 SF	0.50/-	975/-
Total Amount			3415/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr	Amr	Mannam	G. Beina

Job Work Details

S. No. 9826

Company	NE	Project	NE
No. of workers required	08	Date	04-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	04-10-20	Required to date	04-10-20
Job Description:	Dust shifting.		
Description	Quantity	Rate	Amount
Dust shifting & No. 182 to 101	6800 sft	02/-	3400/-
Total Amount			3400/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ami		Mannam	G. Baiy

Job Work Details

S. No. 9827

Company	NE	Project	NE
No. of workers required	08	Date	05-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	05-10-20	Required to date	05-10-20
Job Description:	Back filling, Debris removing, Pavement removing.		
Description	Quantity	Rate	Amount
At transformer box Pit Back filling.	1135 sq ft	01/-	1135/-
+ Debris removing from near road 183, 184, 185, 190	1120 sq ft	02/-	2,240/-
Total Amount			3,375/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Asst	Asst	Mannam	G. B. R. U.

Job Work Details

S. No. 9836

Company	NE	Project	NE
No. of workers required	08	Date	6-10-22
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	6-10-20	Required to date	6-10-20
Job Description:	Debris removing, Roads cleaning.		
Description	Quantity	Rate	Amount
Debris removing from Phase-II Road	1320 sft	02/-	2640/-
Roads cleaning on Street no. of 1, 2, 3, 4	1800 sft	0.50/-	900/-
Total Amount			3540/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
AG		Mannan	G. Bellu

Job Work Details

S. No. 9838

Company	NE	Project	NE
No. of workers required	08	Date	07-10-20
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	07-10-20	Required to date	07-10-20
Job Description:	Excavation,		
Description	Quantity	Rate	Amount
Near transformer excavated for continuing P+U.	280 cft	07/-	1960/-
V. no 176, 177, 178, 179, 180 Duct excavation for laying PC Bed.	220 cft	07/-	1540/-
Total Amount			3500 L
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ali	Ali	Mannan	G. Ben

Approval for department labour job work

Contract Name	NE	Site	NE
Job No.	127, 128, 129, 130, 131, 132, 133, 134, 135, 136		
Details of additional labour required			
Contractor name	Job work		
Type of labour	Good work	No. of pairs required	04
From date	01-10-20	To date	06-10-2020
Required for: Cleaning, sweeping, etc.			
Details of additional labour required			
Contractor name	Job work		
Type of labour	Civil	No. of pairs required	04
From date	1-10-20	To date	06-10-2020
Required for: For one unskilled work			
Details of additional labour required			
Contractor name	Job work		
Type of labour	BSWEX	No. of pairs required	04
From date	1-10-20	To date	06-10-2020
Required for: For crack filling, applying			
Details of additional labour required			
Contractor name	Job work		
Type of labour	Painter	No. of pairs required	04
From date	1-10-20	To date	06-10-2020
Required for: For crack filling, applying			
Details of additional labour required			
Contractor name	Job work		
Type of labour	Painter	No. of pairs required	04
From date	1-10-20	To date	06-10-2020
Required for: For crack filling, applying			
Remarks: ✓			
Approved by Project Manager		Approved by M.D.	
Date: 30/09/20		Date:	
Sign:		Sign:	

APPROVED BY
30 SEP 2020
30 SEP 2020

Note: 1. Project work is to be done by the project team and not by the department staff. 2. The project team should submit the report to the project manager.

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10056/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	3,499.00
JWUD-Allowance for Equipment	3,499.00
JWUD-Allowance for Consumables	1,749.00
TDS-.75% Contract	(-)66.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online neft to M.Narsing Rao towards villa no-44 external compound wall zycosil applied from 44 to 33 villa as per v.no.3537 details enclosed.	
Amount (in words) :	
Indian Rupees Eight Thousand Six Hundred Eighty One Only	
	₹ 8,681.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3537

Date : 09-10-2020

Contractor Name					From Date		To Date	
M.Narsing Rao -PAI- Con					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	4.00	1600.00	0.00	0.00	0.00	1600.00	0.00	0.00
Mason	16.00	8800.00	0.00	0.00	8800.00	0.00	0.00	0.00
Totals...	20.00	10400.00	0.00	0.00	8800.00	1600.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no-44 external compound wall zycosil applied from 44 to 33 villa and in villa no-34 for external walls putty applied and painting also completed up to 2 feet	8747.00
Total Amount %	8747.00
TDS : @ 0.75	65.60
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	8681.40
Rupees : Eight Thousand Six Hundred Eighty One and Paise Fourty Only.	

VERIFIED BY

09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

Certified by:

N. Bhargavi
Asst. Engineer

NILGIRI ESTATES

Certified by:


Project Manager
Nilgiri Estates

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 9812

Company	NE	Project	NE
No. of workers required	04	Date	01-10-20
No. of head mason	—	No. of male helper	—
No. of mason	04	No. of female helper	—
Required from date	01-10-20	Required to date	01-10-20
Job Description:	Putty work		
Description	Quantity	Rate	Amount
vino 44 external corner wall 2040cm applied from 44 to 33 villa.	75 sqft	14/-	1050/-
In vino 34 for external wall's Putty applied and Painting also completed up to 2)	118 sqft	14/-	1652/-
Total Amount			2702/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		M. Narsing Rao	M. NARSING

Job Work Details

S. No.

9832

Company	NE	Project	NE
No. of workers required	04	Date	06-10-20
No. of head mason	—	No. of male helper	—
No. of mason	04	No. of female helper	—
Required from date	06-10-20	Required to date	06-10-20
Job Description:	Painting work.		
Description	Quantity	Rate	Amount
Wono 43, 44 Compound wall Painting compound which walls are cover applied 2400ft.	800 sq ft	2.50/-	2000/-
Total Amount			2000/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Asst.		Narsing Rao	NARSING

Job Work Details

S. No. 9837

Company	NE	Project	NE
No. of workers required	04	Date	07-10-20
No. of head mason	—	No. of male helper	—
No. of mason	04	No. of female helper	—
Required from date	07-10-20	Required to date	07-10-20
Job Description:	Painting.		
Description	Quantity	Rate	Amount
No. 22 line compound was Crack filling and Painted.	400 sq ft	2.50/-	1000/-
No. 43 Applied Bird wall crack Putty and Painted up to 2 level.	210 sq ft	14.50/-	3045/-
Total Amount			4045/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am	Am	M. Narsing Rao	M. Narsing Rao

Approval for department labour job work

Company Name	NE	Sec	NE
Order No.	124-128	129-130	131-132
Details of additional labour required			
Contractor name	366 work		
Type of labour	Groundwork	No. of pairs required	04
From date	01-10-20	To date	06-10-2020
Required for: Cleaning 366 Pits, Poles			
Details of additional labour required			
Contractor name	366 work		
Type of labour	CIVIL	No. of pairs required	04
From date	1-10-20	To date	06-10-2020
Required for: For one unsuited work			
Details of additional labour required			
Contractor name	366 work		
Type of labour	RRWEX	No. of pairs required	0/1
From date	1-10-20	To date	06-10-20
Required for: For crack filling, applying			
366 Pits, Poles			
Details of additional labour required			
Contractor name	366 work		
Type of labour	Painter	No. of pairs required	01
From date	1-10-20	To date	06-10-20
Required for: For crack filling, applying			
366 Pits, Poles			
Remarks			
Approved by Project Manager		Approved by M.D.	
Date: 30/09/20		Date:	
Signature:		Signature:	

APPROVED BY
30 SEP 2020
Sd/-
PROJECT MANAGER

Note: 1. Request can be made by M.D. 2. Approved request can also be taken during M.D. 3. If any emergency work can be started and request can be made before 1 day.

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : PAY/10056/20-21

Dated : 9-Oct-2020

Particulars	Amount
Account :	
JWUD-Labour Charges	810.00
JWUD-Allowance for Equipment	810.00
JWUD-Allowance for Conumables	405.00
TDS-.75% Contract	(-)15.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online neft to Prasad Chowdary towards beside villa no-182 harvesting pit making as per v.no.3538 details enclosed.	
Amount (in words) :	
Indian Rupees Two Thousand Ten Only	
	₹ 2,010.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3538

Date : 09-10-2020

Contractor Name					From Date		To Date	
Prasad Chowdary.					01-10-2020		07-10-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	7.00	3850.00	0.00	0.00	3300.00	550.00	0.00	0.00
Male Helper	14.00	5600.00	0.00	0.00	4800.00	800.00	0.00	0.00
Mason	7.00	4100.00	0.00	0.00	3450.00	650.00	0.00	0.00
Totals...	28.00	13550.00	0.00	0.00	11550.00	2000.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards beside villa no-182 harvesting pit making	2025.00
Total Amount %	2025.00
TDS : @ 0.75	15.19
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2009.81
Rupees : Two Thousand Nine and Paise Eighty One Only.	

VERIFIED BY


09 OCT 2020

R. SANJAY KUMAR
MANAGER-AUDIT

Net Amount :

2009.81

Certified by:



N. Bhargavi

Asst. Engineer

NILGIRI ESTATES

Certified by:

Project Manager
Nilgiri Estates

Approved By Accounts

Approved By Managing
Director